

**പതിനാലാം കേരള നിയമസഭ
പതിനാറാം സമ്മേളനം**

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.2967

07.11.2019-ൽ മറുപടിക്ക്

ദേശീയപാത വികസനവുമായി ബന്ധപ്പെട്ട നടപടികൾ

ചോദ്യം

ശ്രീ.കെ.എൻ.എ ഖാദർ
,, **വി.കെ.ഇബ്രാഹിം കുഞ്ഞ്**

(എ) സംസ്ഥാനത്തെ വികസനവുമായി നടപടികൾ ഏതുഘട്ടത്തിലാണ്; എടുക്കുന്നതു പ്രവർത്തനങ്ങൾ ഇല്ലാതെ വ്യക്തമാക്കുമോ;


(ബി) സ്ഥലമേറ്റെടുക്കൽ പ്രദേശങ്ങളിൽ വേണമെന്ന ഒഴിവാക്കിയിട്ടുണ്ടോ;വിശദമാക്കുമോ?

മറുപടി

ശ്രീ.ജി.സുധാകരൻ
(**പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പു മന്ത്രി**)

(എ) ദേശീയപാത 66 വികസന പദ്ധതിയായിട്ടുള്ള സ്ഥലമേറ്റെടുക്കൽ പുരോഗമിക്കുന്നു. വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു. സംസ്ഥാന സർക്കാർ, ജില്ലാ ഭരണകൂടം, ഭൂമി ഏറ്റെടുക്കൽ സ്പെഷ്യൽ ഓഫീസർ എന്നിവരുടെ ഇടപെടൽ കൊണ്ട് പല സ്കെച്ചുകളിലായി നിലനിൽക്കുന്ന സ്ഥലവാസികളുടെ എതിർപ്പുകൾ പരിഹരിച്ച് ഭൂമി ഏറ്റെടുത്തു കൊണ്ടിരിക്കുന്നു.

(ബി) നിലവിൽ സംസ്ഥാന സർക്കാരിന്റെ നിർദ്ദേശ പ്രകാരം 45 മീറ്റർ വീതിയിൽ ദേശീയപാത വികസിപ്പിക്കുന്നതിനാണ് തീരുമാനിച്ചിരിക്കുന്നത്.



സെക്ഷൻ ഓഫീസർ


ഭരണാനുമതി

**National Highways Authority of India
Regional Office - Kerala**

Project-wise LA Details for the month of September 2019

Sl. No.	PIU Name	Project	NH No	Length (in km)	NHDP/Bharatmala	Date of Award	Total Land required (in Hec)	Land already in Possession	Total additional land to be acquired (Hec)	Cumulative progress upto September 2019				Pending LA works (in Hec)				% of Total Land in Possession	length available for road development upto September 2019	
										3A (Hec)	3D (Hec)	3G (Hec)	Possession (Hec)	3A (Hec)	3D (Hec)	3G (Hec)	Possession (Hec)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
Kerala																				
	KOZHIKODE	Package I - Section I 6-laning of Kerala / Karnataka Border Thalapady to Chengala (Km 17 200 to Km 57 200) (De Ch 17 200 to De Ch 56 700)		30 000			175 5000	139 8416	25 5584	35 5504	35 6584	21 5516	11 9254	0 0000	0 0000	11 1000	24 1330	86.25%	3D proposal for 2 2789 Ha and 0 336 Ha is published vide S O 748(E) & 747(E) Dt: 05.02.2019	
		Package I - Section II 6-laning of Chengala to Neleshwaram Town Railway Gate (Km 57 200 to Km 93 468) (De Ch 56 700 to De Ch 93 468)		37 268			167 7060	126 9257	40 7803	40 7803	40 7803	19 2103	12 2672	0 0000	0 0000	21 5700	28 5131	83.00%	3D proposal for 0 9334 Ha and 0 5534 Ha is published vide S O 748(E) and 749(E) Dt: 05.02.2019	
		Construction of 4 lane ROB near Neleshwaram Town (Pallickara Railway Gate) from Km 93 468 (Existing Km 95 650) to Km 94 248 (Existing Km 96 450)	13.04.2018	0 780			3 5100	2 7576	0 7524	0 7524	0 7524	0 7524	0 7524	0 7524	0 0000	0 0000	0 0000	0 0000	100.00%	Work Commenced on 13.05.2018.
		Package II - Section I 4/6-laning of Perale End of Neleshwaram ROB (Km 95 450) to Thalipparamba (Km 137 999)		40 402			181 8090	92 1032	89 7058	89 7058	83 9770	25 5873	15 7267	0 0000	5 7288	64 1185	73 9791	59.31%	Additional 3A for an extent of 5 6905 Ha published in e-Gazette on 25.06.2019	
		Package II - Section II 4/6-laning of Thalipparamba Km 137 900 to Muzhipangudi (Start of Thalassery Mahe Bypass) Km 170 600		30 710			161 7750	48 0396	113 7354	113 7354	104 5850	39 3385	35 2614	0 0000	9 1504	74 3969	78 4740	51.49%	Additional 3A for an extent of 7 5552 Ha published in e-Gazette on 25.06.2019	
		Package III Thalassery Mahe Bypass (Km 170 600 to Km 189 200) (De Ch 170 600 to De Ch 189 200)	25.10.2017	18 600			82 8046	45 7486	37 0560	37 0560	37 0560	37 0560	37 0560	37 0560	0 0000	0 0000	0 0000	0 0000	100.00%	Work in Progress
		Package IV 4-laning of Azhikur to Vengalam (Km 188 000) to Vengalam (Km 230 400)		40 800			175 9500	67 627	108 3233	108 323	99 9986	11 9736	1 032	0 0000	8 3247	96 3497	107 2917	39.02%	3A proposal for 8 3247 published on 08.03.2019.	
		Palali Palay at Km 203 160. Major Bridge (Moodadi) at Km 204 895 & allied works like 4 lane Main Carriageway with Service Road in the		2 100			9 4500	5 1149	4 3351	4 335	4 248	1 1055	0 0000	0 0000	0 0870	3 2296	4 3351	54.13%	3A proposal for 0 0870 published on 08.03.2019. Balance 3G proposal expected to be received by 15.10.2019	
		4/6-laning of Kozhikode Bypass from Vengalam to Ramnattukara (Km 230 400 to Km 258 800)	18.04.2018	28 400			127 8000	127 0331	0 7669	0 7669	0 7669	0 7669	0 7669	0 7669	0 0000	0 0000	0 0000	0 0000	100.00%	Agreement Signed on 18.04.2018
		4/6-laning of Ramnattukara to Kuttippuram of NH-17 (New NH-66) (from Km 258 800 to Km 318 000) (De Ch 236 14 to De Ch 318 000)		53 140	66	into Bharatmala Scheme from NHDP		241 0000	66 0000	175 0000	172 0000	160 0000	0 0000	0 0000	3 0000	15 0000	175 0000	175 0000	27.39%	3D about 196 Ha out 211 Ha (effectively) done. Note: Cumulative 3(A) shown is what is

Sl. No.	District	Project Name	Length (Km)	Value (Cr)	Status	Financials (Cr)										Effectively done			
						2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28				
11	COCHIN	4 Lanes of Thrissur to Kollam via NH-17 (Kw NH-66) (Km 318.000 to Km 349.151)	21.150	21850	Phase II	110.0000	64.0000	46.0000	44.0000	36.0000	0.0000	0.0000	2.0000	10.0000	46.0000	46.0000	58.18%	<p>Effectively done</p> <p>Thrissur District: 3A notified. 146 Ha of 3D notified. Balance LA activities under progress.</p> <p>Ernakulam District: 3A notified. Preparation of 3(D) and revised additional 3(A) under progress.</p> <p>Note: Cumulative 3(A) shown is what is effectively done.</p> <p>Pending 3A notification has been uploaded in Bhoorn Rashi Portal</p> <p>Direction were given to CALA and DPR consultant for submitting the required documents for Stage 1 appraisal</p> <p>3 C Enquiry completed</p> <p>3A Lapsed on 07.06.2019 as Competent Authority had directed ROs / PDs not to proceed with the land acquisition in respect of High-2 projects, i.e., not to proceed with 3D notifications. 3C Awards and disbursement / depositing the awarded amounts. Direction were given to CAIA and DPR consultant for submitting the required documents for stage 1 appraisal</p> <p>3A & 3D Notified. 3S works is in progress. Work awarded to M/s RDS & CVCC (JV) on 25.09.2018 Agreement signed on 09.10.2018. Joint Memorandum signed on 07.03.2019. Appointed Date fixed on 05.04.2019</p> <p>The project awarded with M/s KNR Constructions Ltd., Hyderabad and appointed date fixed on 12.06.2015 and the work is in progress. 96% Physical progress completed and New Flyover work is in progress. The Toll Plaza is planned to construct without any land acquisition in order to avoid further delay</p> <p>The project awarded to M/s Larsen & Toubro Ltd, Mumbai and Agreement signed on 03.05.2016 & appointed date fixed on 15.06.2016. Physical Progress is 75.93%. The Authority's Engineer requested additional land required for sufficient accommodation of the service road, Utility Corridor and Drain at Ch 34+700 to 35+220 and also to maintain sufficient turning radius on the RHS side at 34+709, VLP and at 34+900 Cross Road.</p>	
12		4 Lanes of Kappinckad (Km 349.151) to Idappally (Km 438.600) Section of NH-66 (NH No 17)	87.610			453.0000	183.0000	270.0000	245.0000	146.0000	0.0000	0.0000	25.0000	124.0000	270.0000	270.0000	40.40%		
13		4 Lanes of Thiruvani - Paravoor (Km 379.150 to Km 417.000) -HAM -NH-66 (Old NH 47)	37.9			170.5500	123.7500	46.8000	25.0000	25.0000	0.0000	0.0000	21.8000	21.8000	46.8000	46.8000	72.56%		
14		4 Lanes of Paravoor - Kottarakkangara (Km 417.000 to Km 454.500) -HAM -NH-66 (Old NH-47)	37.5			168.7500	112.5000	56.2500	22.5000	22.5000	0.0000	0.0000	33.7500	33.7500	56.2500	56.2500	66.67%		
15		4 Lanes of Kottarakkangara Km 454.500 - Start of Kollam Bypass Km 486.000	31.5			141.7500	94.5000	47.2500	40.2700	4.7810	0.0000	0.0000	6.9800	42.4690	47.2500	47.2500	66.67%		
16		4 Lanes of Start of Kollam Bypass Km 486.000 - Kadambathukonam Km 517.800	31.8			143.1000	115.6500	27.4500	27.4500	0.0000	0.0000	0.0000	27.4500	27.4500	27.4500	27.4500	80.82%		
17		Kadambathukonam Km 517.800 - Kadambathukonam Km 547.320	29.28			138.6100	61.9600	76.6500	0.0000	0.0000	0.0000	0.0000	76.6500	76.6500	76.6500	76.6500	44.70%		
18		Construction of New 4-lane Elevated Highway connecting Kazhakkottam Jn & Thiruvananthapuram	2.72			25.09.2018	15.23	13.7400	1.4931	1.4930	1.4930	0.5110	0.0000	0.0000	0.0000	0.9821	1.4931		90.20%
19		4 Lanes of Thiruvananthapuram Bypass from Mukkala (Km 0.000) to Mukkala (Km 26.500)	26.798		Phase III	14.05.2015	122.5400	122.5400	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	100.00%		
20		4 Lanes of Thiruvananthapuram Bypass from Mukkala (Km 26.500) to Kozhikandam Naidu Boulder (Km 43.000)	16.207			03.05.2016	70.9600	0.0000	70.9600	70.9600	70.9600	70.9600	70.9600	0.0000	0.0000	0.0000	100.00%		
21	COCHIN	Thiruvananthapuram - Kozhikandam	85	160		Contract Agreement signed with the DPR Consultant M/s TPF Geotma Eurostudios SE in JV with TPF Engineering Pvt. Ltd on 22.02.2018. (Lot-5/Package-4)													
22		Balakkan in Mundur to Pallikuth to Kozhikandam	966	111		Work commenced at site on 22.06.2018. Study of alignment options under progress. Inception Report has been submitted by the Consultant and the same is under process at NHAI HQ.													
23	PALAKKAD	Malavay - Vadakkanchery	544	54		Contract Agreement signed with the DPR Consultant M/s STUP Consultants Pvt. Ltd on 26.02.2018. (Lot-6/Package-3)													
24		Thiruvani - Idappally	544	64		Survey and investigation is in progress. Land details yet to be ascertained. Inception Report & QAP have been submitted by the Consultant. Study of alignment options under progress. Proposed alignment (green field) yet to be formally accepted													
25	KOZHIKOD	Kannatakara Border (Kutta) to Malappuram	58.28	170.400		Contract Agreement signed with the DPR Consultant M/s Chaitanya Consultancy Pvt Ltd (Lot-6/Package-3)													
26	THIRUVANANTHAPURAM	Kollam - Sengottai	744	70.700		Survey and investigation is in progress. Land details yet to be ascertained													
27	THIRUVANANTHAPURAM	Thiruvananthapuram-Kottarakkara-Kottayam-Angamaly	517.400	736.000		Contract Agreement signed with the DPR Consultant M/s Highway Engineering Consultant on 19.12.2019 (Lot-7/Package-4). Inception Report has been submitted by the Consultant													


 സമസ്ത ഗുണഭോക്താക്കൾ