

പതിനാലാം കേരള നിയമസഭ

പതിനാലാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത
ചോദ്യം നമ്പർ:987

30.01.2019-ലെ മറുപടി

വർക്കല മണ്ഡലത്തിലെ കുടിവെള്ള പദ്ധതിയുടെ പുരോഗതി

<u>ചോദ്യം</u>	<u>മറുപടി</u>
ശ്രീ.വി. ജോയി	കെ.കൃഷ്ണൻ കുട്ടി (ജലവിഭവ വകുപ്പുമന്ത്രി)
സ്റ്റേറ്റ് പ്ലാനിൽ ഉൾപ്പെട്ടതും വർക്കല മുനിസിപ്പാലിറ്റിയും അനുബന്ധ വില്ലേജ കൾക്കും വേണ്ടിയുള്ളതുമായ കുടിവെള്ള പദ്ധതിയുടെ നിലവിലെ പുരോഗതി വ്യക്തമാക്കാമോ?	വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.



സെക്ഷൻ ഓഫീസർ

Annexure - DETAILS OF STATE PLAN WORKS

Sl.No	Name of work	AS No. & Date	AS Amount (Lakhs)	Status of work (not started / ongoing/ completed)	Uptodate physical progress in %	Reason for delay if any
1	CWSS to Varkala Municipality and Adjacent villages - supplying and laying 350 mm DI K9 pumping main from Thettikulam Booster pump house to Chemmaruthy and Ottoor tanks and supply and erection of pumpset at Thettikulam pump house (3200 m) pump - 120 HP CR-2 Nos.	G.O. (Rt.) No. 800/17/WRD. Dt: 28/9/17	296.15 lakhs	Work order issued		Tar and beam cutting sanction is not received from PWD and KSTP
2	CWSS to Varkala and adjoining villages - Replacing old and damaged 50 mm GI pipe (Medium) distribution line with 65 mm & 50 mm GI pipe at Therikkal Anganvadi road, Kayalpuram, Kattumadam Colony and PHC road (1250m)	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	17.58	ongoing	70% work Completed	
3	CWSS to Varkala and adjoining villages - Replacing old and damaged 80 mm AC distribution line with 90 mm PVC pipe at Sivagiri telephone exchange road (3700m)	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	22.81	not started		estimate revision is under process
4	CWSS to Chemmaruthy - Extension of distribution lines from Kochuvila Junction to Jayakrishnan Mukku using 160mm & 110mm PVC 6 kg (2900m)	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	46.39	ongoing	60% work Completed	
5	NABARD Assisted rural Water Supply Scheme - RWSS to Edava New - Supply, erection and commissioning of 20 HP submersible pump set at Edava new pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	3.47	ongoing	Work order issued	
6	NABARD Assisted rural Water Supply Scheme - RGNDWM to Aluvilappuram - Supply, erection and commissioning of 15 HP submersible pump set at Aluvilappuram pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	2.75	ongoing	Work order issued	

7	NABARD Assisted rural Water Supply Scheme - RWSS to Thottumugham - Supply, erection and commissioning of 10 HP submersible pump set Thottumugham pump house to Micro filter	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	2.01	ongoing	Work order issued	
8	NABARD Assisted rural Water Supply Scheme - RWSS to Kayalpuram - Supply, erection and Commissioning of 10HP submersible pump set at Kayalpuram pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	2.01	ongoing	Work order issued	
9	NABARD Assisted rural Water Supply Scheme - RWSS to Thottumugham - Supply, erection and commissioning of 25 HP submersible pump set at clear water pump house, Thottumugham	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	4.28	ongoing	Work order issued	
10	NABARD Assisted rural Water Supply Scheme - RWSS to Kattuvila - Supply, erection and Commissioning of 20 HP submersible pump set at Kattuvila pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	3.44	ongoing	Work order issued	
11	NABARD Assisted rural Water Supply Scheme - RWSS to Vettoor Vilabhagam - Supply, erection and Commissioning of 20 HP submersible pump set at Vettoor Vilabhagam pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	3.44	ongoing	Work order issued	
12	NABARD Assisted rural Water Supply Scheme - RWSS to Pallickal - Supply, erection and Commissioning of 35 HP submersible pump set at Erattil pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	5.88	ongoing	Work order issued	
13	Providing Solar Panel system for the power supply of offices under Water Supply Division Varkala	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	10.00	not started		Request send to KSEB for getting Feasibility certificate

Suppl
G.O