

പതിനാലാം കേരള നിയമസഭ
പതിനാറാം സമ്മേളനം


നക്ഷത്ര ചിഹ്നമിടാത്ത
ചോദ്യം നമ്പർ:2829

06.11.2019-ലെ മറുപടി

വർക്കല മണ്ഡലത്തിലെ കുടിവെള്ളപദ്ധതികൾ

ചോദ്യം		മറുപടി	
ശ്രീ.വി. ജോയി		കെ.കൃഷ്ണൻ കുട്ടി (ജലവിഭവ വകുപ്പുമന്ത്രി)	
(എ)	ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനു ശേഷം വാട്ടർ അതോറിറ്റി വർക്കല മണ്ഡലത്തിൽ ഏറ്റെടുത്തിട്ടുള്ള പദ്ധതികൾ ഏതെല്ലാമെന്നും അവയുടെ പുരോഗതി എന്താണെന്നും വിശദമാക്കാമോ;	(എ)	ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനു ശേഷം വർക്കല മണ്ഡലത്തിൽ കുടിവെള്ള ക്ഷാമം പരിഹരിക്കുന്നതിനായി കേരള വാട്ടർ അതോറിറ്റി സ്റ്റേറ്റ് പ്ലാനിൽ ഉൾപ്പെടുത്തി 2016-17-ൽ 4.18 ലക്ഷം രൂപയുടേയും 2017-18 - ൽ 296.15 ലക്ഷം രൂപയുടേയും 2018-19-ൽ 124.06 ലക്ഷം രൂപയുടേയും 2019-20 -ൽ 75.58 ലക്ഷം രൂപയുടേയും പദ്ധതി, എം.എൽ.എ. ഫണ്ടുപയോഗിച്ച് 65.80 ലക്ഷം രൂപയുടെ പദ്ധതികളും കേരള വാട്ടർ അതോറിറ്റി ഏറ്റെടുത്ത് നടപ്പിലാക്കി വരുന്നു. പദ്ധതികളുടെ വിശദവിവരം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.
(ബി)	മണ്ഡലത്തിലെ കുടിവെള്ള ക്ഷാമം പരിഹരിക്കുന്നതിനായി എന്തെല്ലാം പദ്ധതികളാണ് ആസൂത്രണം ചെയ്യുന്നതെന്ന് അറിയിക്കാമോ; അവയുടെ പുരോഗതി വ്യക്തമാക്കാമോ?	(ബി)	മണ്ഡലത്തിലെ കുടിവെള്ള ക്ഷാമം പരിഹരിക്കുന്നതിനായി കേരള വാട്ടർ അതോറിറ്റിയുടെ കീഴിൽ ആസൂത്രണം ചെയ്തിരിക്കുന്ന പദ്ധതികൾ താഴെ വിവരിക്കുന്നു. 1. <u>വർക്കല മുനിസിപ്പാലിറ്റിക്കും സമീപ പഞ്ചായത്തുകൾക്കും വേണ്ടിയുള്ള ശുദ്ധജല വിതരണ പദ്ധതിയുടെ വിപുലീകരണം</u> ഒന്നാം ഘട്ടമായി 28 എം.എൽ.ഡി. ശേഷിയുള്ള ജല ശുദ്ധീകരണ ശാലയുടെ

ചോദ്യം	മറുപടി
	<p>നിർമ്മാണവുമുൾപ്പെടെയുള്ള പ്രവർത്തികൾക്ക് വേണ്ടിയുള്ള സർവ്വേ നടപടികൾ പൂർത്തീകരിച്ച് 150 കോടി രൂപ മതിപ്പ് ചെലവ് കണക്കാക്കിയിട്ടുള്ള പദ്ധതിയുടെ എഞ്ചിനീയറിങ് റിപ്പോർട്ട് തയ്യാറാക്കിയിട്ടുണ്ട്. പദ്ധതിയുടെ വിവിധ ഘടകങ്ങളുടെ നിർമ്മാണത്തിനായി സ്ഥലങ്ങൾ ലഭ്യമാക്കേണ്ടതുണ്ട്. ഇതിന്മേലുള്ള തുടർ നടപടികൾ കേരള വാട്ടർ അതോറിറ്റി സ്വീകരിച്ചു വരുന്നു.</p> <p>2. <u>പള്ളിക്കൽ മടവൂർ പഞ്ചായത്തുകൾക്ക് വേണ്ടിയുള്ള കുടിവെള്ള പദ്ധതി</u></p> <p>പ്രസ്തുത പദ്ധതിക്ക് വേണ്ടിയുള്ള സർവ്വേ നടപടികൾ പൂർത്തീകരിച്ച് വിശദമായ എഞ്ചിനീയറിംഗ് റിപ്പോർട്ട് കേരള വാട്ടർ അതോറിറ്റി തയ്യാറാക്കി വരുന്നു.</p> <p>3. <u>കാക്കകുഴി കുടിവെള്ള പദ്ധതി</u></p> <p>കാക്കകുഴി കുടിവെള്ള പദ്ധതി, ദേശീയ ഗ്രാമീണ കുടിവെള്ള പദ്ധതിയിൽ ഉൾപ്പെടുത്തി 291.5 ലക്ഷം രൂപയ്ക്ക് ഭരണാനുമതി ലഭിച്ച പദ്ധതിയാണ്. പ്രസ്തുത പദ്ധതിയിൽ ഉൾപ്പെട്ട ഉപരിതല ജലസംഭരണിയുടെയും ജലവിതരണ പൈപ്പ് ലൈനുകളുടെയും പ്രവർത്തികൾ പൂർത്തീകരിച്ചു. പമ്പിംഗ് മെയിൻ, പൈപ്പ് ലൈൻ മൈക്രോ ഫിൽട്ടർ, അയൺ റിമൂവൽ പ്ലാന്റ് എന്നിവ സ്ഥാപിക്കുന്ന പ്രവൃത്തികൾക്കായുള്ള ദർഘാസ് നടപടികൾ കേരള വാട്ടർ അതോറിറ്റി സ്വീകരിച്ചു വരുന്നു.</p>


 സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

DETAILS OF STATE PLAN WORKS-2016-17

Sl. No.	Name of work	AS No. & Date	AS Amount	Status of work (not started / ongoing/ completed)
1	RWSS to Kattuvila - Supply erection and commissioning of 20 HP submersible pumpset at Kattuvila pumphouse	G.O. (Rt.) No. 280/2017/WRD. Dt: 31/3/17	4.18 lakhs	Completed
	Total		4.18 lakhs	

DETAILS OF STATE PLAN WORKS-2017-18

Sl.No.	Name of work	AS No. & Date	AS Amount	Status of work (not started / ongoing/ completed)	Reason for delay if any
1	CWSS to Varkala Municipality and Adjecent villages - supplying and laying 350 mm DI K9 pumping main from Thettikulam Booster pump house to Chemmaruthy and Ottoor tanks and supply and errection of pumpset at Thettikulam pump house (3200 m) pump - 120 HP CR-2 Nos.	G.O. (Rt.) No. 800/17/WRD. Dt: 28/9/17	296.15 lakhs	Work order issued	Tar and beam cutting sanction is not getting from PWD and KSTP
Total			296.15 lakhs		

Annexure - DETAILS OF STATE PLAN WORKS (2018-19)

Sl. No.	Name of work	AS No. & Date	AS Amount (Lakhs)	Status of work (not started / ongoing/ completed)	Reason for delay if any
1	CWSS to Varkala and adjoining villages - Replacing old and damaged 50 mm GI pipe (Medium) distribution line with 65 mm & 50 mm GI pipe at Therikkal Anganvadi road, Kayalpuram, Kattumadam Colony and PHC road (1250m)	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	17.58	ongoing (70% Completed)	
2	CWSS to Varkala and adjoining villages - Replacing old and damaged 80 mm AC distribution line with 90 mm PVC pipe at Sivagiri telephone exchange road (3700m)	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	22.81	not started	estimate revision is under proses
3	CWSS to Chemmaruthy - Extension of distribution lines from Kochuvila Junction to Jayakrishnan Mukku using 160mm & 110mm PVC 6 kg (2900m)	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	46.39	ongoing (60% work Completed)	
4	NABARD Assisted rural Water Supply Scheme - RWSS to Edava New - Supply, erection and commissioning of 20 HP submersible pump set at Edava new pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	3.47	ongoing	
5	NABARD Assisted rural Water Supply Scheme - RGNDWM to Aluvilappuram - Supply, erection and commissioning of 15 HP submersible pump set at Aluvilappuram pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	2.75	ongoing	

Sl. No.	Name of work	AS No. & Date	AS Amount (Lakhs)	Status of work (not started / ongoing/ completed)	Reason for delay if any
6	NABARD Assisted rural Water Supply Scheme - RWSS to Thottumugham - Supply, erection and commissioning of 10 HP submersible pump set Thottumugham pump house to Micro filter	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	2.01	ongoing	
7	NABARD Assisted rural Water Supply Scheme - RWSS to Kayalpuram - Supply, erection and Commissioning of 10HP submersible pump set at Kayalpuram pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	2.01	ongoing	
8	NABARD Assisted rural Water Supply Scheme - RWSS to Thottumugham - Supply, erection and commissioning of 25 HP submersible pump set at clear water pump house. Thottumugham	G.O.(Rt.) No. 615/2018/WRD. Dated 20/08/2018	4.28	ongoing	
9	NABARD Assisted rural Water Supply Scheme - RWSS to Kattuvila - Supply, erection and Commissioning of 20 HP submersible pump set at Kattuvila pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	3.44	ongoing	

Sl. No.	Name of work	AS No. & Date	AS Amount (Lakhs)	Status of work (not started / ongoing/ completed)	Reason for delay if any
10	NABARD Assisted rural Water Supply Scheme - RWSS to Vettoor Vilabhagam - Supply, erection and Commissioning of 20 HP submersible pump set at Vettoor Vilabhagam pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	3.44	ongoing	
11	NABARD Assisted rural Water Supply Scheme - RWSS to Pallickal - Supply, erection and Commissioning of 35 HP submersible pump set at Erattil pump house	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	5.88	ongoing	
12	Providing Solar Panel system for the power supply of offices under Water Supply Division Varkala	G.O.(Rt.) No. 615/2018/WRD, Dated 20/08/2018	10.00	not started	Request send to KSEB for getting Feasibility certificate
	TOTAL		124.06		

Annexure - DETAILS OF STATE PLAN WORKS (2019-20)


Sl. No.	Name of work	AS No. & Date	AS Amount (Lakhs)	Status of work (not started / ongoing/ completed)	Reason for delay if any
1	RWSS to Sreenivasapuram - Supplying and erection testing and commissioning of 20 HP submersible pumpset at Sreenivasapuram pump house in Chemmaruthy Panchayath.	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	3.95	Not started	Revised AS sanction under process
2	RWSS to Palachira - Supplying and erection testing and commissioning of 20 HP submersible pumpset at Palachira pumphouse having discharge of 10 LPS and head 100 M	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	4.13	Not started	Revised AS sanction under process
3	RWSS to Karathala - Supply erection and commissioning of 15HP submersible pumpset at Karathala Pump house.	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	3.15	Not started	Revised AS sanction under process
4	RWSS to Anakuzhy - S/E of 15 HP submersible pumpset at Anakuzhy pump house, Chemmauthy Panchayath	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	3.25	Not started	Revised AS sanction under process
5	CWSS to Madavoor - Replacement of old & damaged (DM) 100mm/80mm AC pipe line 2500m with 90mm PVC 10 Kg (2500 M) from Madavoor-CPM Party office to Thumbodu School - 2.35 Km and Madavoor Mosque to Madavoor LPS 150M	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	23.61	Not started	Revised AS sanction under process

Sl. No.	Name of work	AS No. & Date	AS Amount (Lakhs)	Status of work (not started / ongoing/ completed)	Reason for delay if any
6	CWSS to Chemmaruthy - Extension of distribution main with 160mm PVC 8kg,1300m from Kovoor to Enarvila road	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	23.65	Not started	Revised AS sanction under process
7	CWSS to Madavoor - Extension of distribution main with 90mm PVC 10kg, 200m at Chalamkonam Madavoor	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	1.60	Not started	Estimate approved in DRW 2019
8	CWSS to Vettoor - Extension of distribution main with 90mm/32mm PVC 6kg,ASTM (200m and 190m) from Chumaduthangi to the Rathickal area	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	3.17	Ongoing	
9	CWSS to Varkala - Extension of distribution main with 90mm PVC 8kg,180m from Punnamoodu Petrol pump to Punnamoodu Jn.	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	3.27	Ongoing	

Sl. No.	Name of work	AS No. & Date	AS Amount (Lakhs)	Status of work (not started / ongoing/ completed)	Reason for delay if any
10	RWSS to Chemmaruthy - Extension of distribution main with 90mm PVC 6kg. 200m from Kunnathumala to Kunnathumala colony	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	1.65	Ongoing	
11	RWSS to Elakamon - Extension of distribution main with 90mm PVC 6kg. 100m to Hariharapuram St-Teresa church, Therikkal	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	3.00	Ongoing	
12	RWSS to Chemmaruthy - Extension of distribution main with 90mm PVC 6kg. 150m from Palayamkundu to Cashew factory Jn.	G.O. (Rt) No. 419/2019/WRD dated 14.06.2019	1.15	Ongoing	
	TOTAL		75.58		

Annexure - DETAILS OF WORKS

Sl. No.	Name of work	AS No. & Date	AS Amount (Lakhs)	Status of work (not started / ongoing/ completed)	Reason for delay if any
MLA-ADS					
1	LAC-ADS - Varkala- Extension of pipeline - Supply erection of pumpset in various Panchayaths of Varkala Constituency	G.O. (Rt) No. 427/2017/WRD/TVPM dated 16/5/2017	61.92	Work completed	
	TOTAL		61.92		
MLA-SDF					
1	MLA-SDF- Supplying & laying 63mm PVC pipe line to Laksham veedu Colony, Chekkottukonam Colony in Pallickal Pt.	Order No. D1-3282/18 dated 19/12/16	2.20	Work completed	
2	MLA SDF- Pipe line extension at Cashew factory Jn. to Thenginamoola in Chemmaruthy Grama Pt.	Order No. D1/3637/18 dated 9/10/18	1.68	Work completed	
4	TOTAL		3.88		
	GRAND TOTAL		65.80 lakhs		


 സെക്ഷൻ ഓഫീസർ