

**പതിനാലാം കേരള നിയമസഭ  
പതിനാറാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.4701 14.11.2019 ൽ മറുപടിക്ക്**

**സംസ്ഥാനത്തെ പ്രധാന പാതകളുടെ നവീകരണ പദ്ധതികൾ**

**ചോദ്യം**

**ഉത്തരം**

**ശ്രീ.കെ.ജെ. മാക്സി**

**ജി.സുധാകരൻ  
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും  
വകുപ്പ് മന്ത്രി)**

എ) സംസ്ഥാനത്തെ പ്രധാന പാതകളായ എൻ.എച്ച്. 47, എൻ.എച്ച്. 17 എന്നിവ നാലുവരിപ്പാത നിലവാരത്തിൽ ശക്തിപ്പെടുത്തുന്നതും എം.സി. റോഡ് നവീകരണ പദ്ധതികളുടെ നടത്തിപ്പും ഇപ്പോൾ ഏത് ഘട്ടത്തിലാണ് എന്നറിയിക്കുമോ; വിശദാംശം ലഭ്യമാക്കുമോ;

എ) സംസ്ഥാനത്തെ പ്രധാന പാതകളായ എൻ.എച്ച്. 47, എൻ.എച്ച്.17 എന്നിവ നാലുവരിപ്പാതയായി വികസിപ്പിക്കുന്നതിന്റെ നിലവിലെ പുരോഗതി അനുബന്ധം I ആയി ചേർക്കുന്നു. ലോകബാങ്ക് ധനസഹായത്തോടു കൂടി നടപ്പിലാക്കുന്ന കെ എസ് ടി പി രണ്ടാം ഘട്ട പദ്ധതിയിൽ എം സി റോഡ് നവീകരണവുമായി ബന്ധപ്പെട്ട വിശദാംശങ്ങൾ അനുബന്ധം II ആയി ചേർക്കുന്നു

ബി) ഇവയുടെ നവീകരണവുമായി ബന്ധപ്പെട്ട് ഈ സർക്കാർ നാളിതുവരെ എന്തു തുക ചെലവഴിച്ചുവെന്ന് വെളിപ്പെടുത്താമോ;

ബി) ദേശീയപാതകളുടെ വികസനപ്രവൃത്തികൾക്ക് ഏറ്റെടുക്കേണ്ടി വരുന്ന സ്ഥലത്തിന്റെ വിലയുടെ 25% സംസ്ഥാന സർക്കാരാണ് വഹിക്കേണ്ടത്.

സി) പ്രസ്തുത റോഡുകളുടെ നവീകരണം എപ്പോൾ പൂർത്തീകരിക്കുവാൻ കഴിയുമെന്നും ഇതിനാവശ്യമായ തുക അനുവദിച്ചിട്ടുണ്ടോയെന്നും വ്യക്തമാക്കുമോ;

സി) ഇതിനായി കേന്ദ്ര മന്ത്രാലയം / ദേശീയപാത അതോറിറ്റിയുമായി കരാറിൽ ഏർപ്പെട്ടിട്ടുണ്ട്. സ്ഥലമേറ്റെടുക്കൽ നടപടികൾ പൂർത്തിയായാൽ മാത്രമേ ദേശീയപാത വികസന പ്രവൃത്തികൾ ആരംഭിക്കുവാൻ കഴിയുകയുള്ളൂ. ആയതിനുള്ള ചെലവ് കേന്ദ്ര സർക്കാരാണ് വഹിക്കുന്നത്.

ലോകബാങ്ക് ധനസഹായത്തോടു കൂടി നടപ്പിലാക്കുന്ന കെ എസ് ടി പി രണ്ടാം ഘട്ട പദ്ധതിയിൽ എം സി റോഡ് നവീകരണവുമായി ബന്ധപ്പെട്ട് നാളിതുവരെ ചെലവാക്കിയ തുക, പൂർത്തീകരിക്കുന്ന തീയതി എന്നിവ ചുവടെ

ചേർക്കുന്നു.


ക്രമ നം	പദ്ധതിയുടെ പേര്	ചെലവ് (രൂപ കോടി)	പൂർത്തിയാക്കുന്ന തീയതി
1	മാതൃകാ സുരക്ഷാ ഇടനാഴി - കഴക്കൂട്ടം മുതൽ അടുർ വരെ	102.87	31/12/2019
2	അടുർ ചെങ്ങന്നൂർ റോഡ് (21.23 കി മീ)		31/12/2020
3	ചെങ്ങന്നൂർ - ഏറ്റുമാനൂർ റോഡ് (45.40 കിമീ)	278.35	പണി പൂർത്തിയാക്കിയിട്ടുണ്ട്
4	ഏറ്റുമാനൂർ- മുവാറ്റുപുഴ റോഡ് (40.96 കി. മീ)	163.67	പണി പൂർത്തിയാക്കിയിട്ടുണ്ട്

ഡി) പ്രസ്തുത റോഡുകളിൽ കാലവർഷക്കെടുതി മൂലം എത്ര കോടി രൂപയുടെ നഷ്ടം വന്നുവെന്നാണ് കണക്കാക്കിയിട്ടുള്ളത്; ഇവയുടെ പുനരുദ്ധാരണ പ്രവൃത്തികൾ ഉടൻ പൂർത്തിയാക്കാൻ എന്തൊക്കെ നടപടികൾ സ്വീകരിക്കുമെന്ന് വ്യക്തമാക്കുമോ?

ഡി) സംസ്ഥാനത്തെ പ്രധാന പാതകളായ എൻ.എച്ച്. 47, എൻ.എച്ച്. 17 എന്നീ റോഡുകളിൽ കാലവർഷക്കെടുതി മൂലം 184.50 കോടി രൂപയുടെ നാശനഷ്ടങ്ങൾ കണക്കാക്കിയിട്ടുണ്ട്. ഇവ പരിഹരിക്കുന്നതിനുള്ള അറ്റകുറ്റപ്പണികൾ നടപ്പിലാക്കി വരുന്നു. ഇതിനായി 20.52 കോടി രൂപ ഓർഡിനറി റിപ്പെയറിലും 5 കോടി രൂപ ഫ്ലൈഡ് ഡാമേജ് റിപ്പെയറിലും കേന്ദ്രത്തിൽ നിന്നും അനുവദിച്ചിട്ടുണ്ട്. റോഡുകളുടെ ഉപരിതലം പുതുക്കലിനായി വിവിധ പദ്ധതികൾക്കായി കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയത്തിൽ ബഹു.മുഖ്യമന്ത്രി സമർപ്പിച്ച ചെലുത്തിയതിന്റെ ഫലമായി 178 കോടി രൂപ അനുവദിച്ചിട്ടുണ്ട്. ആയതിന്റെ ടെണ്ടർ നടപടികൾ പുരോഗമിച്ച് വരികയാണ്. ഇത് കൂടാതെ 457 കോടി രൂപയുടെ പദ്ധതികളുടെ പട്ടിക ആമ്പൽ പ്ലാൻ 2019-20 സാമ്പത്തിക വർഷം കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയത്തിൽ നിന്നും ലഭ്യമായിട്ടുണ്ട്.

ഈ പദ്ധതികളുടെ എസ്റ്റിമേറ്റ് തയ്യാറാക്കി കേന്ദ്ര മന്ത്രാലയത്തിൽ സമർപ്പിച്ച് ഭരണാനുമതി ലഭിക്കുന്ന മുറയ്ക്ക് നടപ്പിലാക്കുന്നതാണ്.


ചെങ്ങന്നൂർ - മുവാറ്റുപുഴ റോഡിന്റെ അറ്റകുറ്റപ്പണി നടത്തുന്നതിന് പത്തനംതിട്ട ജില്ലയ്ക്ക് ഒരു ലക്ഷം രൂപയും കോട്ടയം ജില്ലയ്ക്ക് അഞ്ച് ലക്ഷം രൂപയും എറണാകുളം ജില്ലയ്ക്ക് നാല് ലക്ഷം രൂപയും അനുവദിച്ചിട്ടുണ്ട്. കൂടാതെ എറണാകുളം ജില്ലയിൽ മുവാറ്റുപുഴ ഈസ്റ്റ് മാറാടിക്കു സമീപം റോഡിന്റെ സംരക്ഷണഭിത്തി ഇടിഞ്ഞുപോയിട്ടുള്ള ഭാഗം പുനർനിർമ്മിക്കുന്നതിനു വേണ്ടി 15.89 ലക്ഷം രൂപയും കോട്ടയം ജില്ലയിൽ ഏറ്റുമാനൂർ - തവളക്കുഴി ഭാഗത്ത് റോഡിന്റെ ബേമിൽ ഗർത്തം ഉണ്ടായത് പരിഹരിക്കുന്നതിനു വേണ്ടി 8.26 ലക്ഷം രൂപയും അനുവദിച്ചിട്ടുണ്ട്. പുനരുദ്ധാരണ പ്രവൃത്തികൾ ആരംഭിക്കുകയും കോട്ടയം, എറണാകുളം എന്നീ രണ്ട് ജില്ലകളിലായി 2 ലക്ഷം രൂപ ചെലവഴിച്ചിട്ടുണ്ട്.

  
സെക്ഷൻ ഓഫീസർ

National Highways Authority of India  
Regional Office - Kerala  
Project-wise LA Details for the month of September 2019

PIU Name	Project	NH No	Length (In Km)	NHDP/BS Number/In	Date of Award	Total Land required (In Hec)	Land already in Possession	Total additional land to be acquired (Hec)	Cumulative progress upto September 2019				Pending LA works (In Hec)				% of Total Land In Possession	length available for road development upto September 2019	
									3A (Hec)	3D (Hec)	3G (Hec)	3E (Hec)	3A (Hec)	3D (Hec)	3G (Hec)	3E (Hec)			
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
NHDP/BS	Package I - Section I - 6-laning of Kerala / Karnataka Border- Thalappady to Chengala (Km 17.200 to Km 97.200) (De. Ch: 17.200 to De Ch. 95.200)	66	20.070	66		2653.065	1476.591	1176.514	1007.334	802.104	157.342	124.388	149.180	374.410	1019.172	1062.128	59.97%		
	Package I - Section II - 6-laning of Chengala to Nileshwaram Town Railway Gate (Km. 37.200 to Km.95.650) (De. Ch: 56.200 to De Ch. 93.468)		37.268			175.5000	130.0110	35.6384	22.0284	35.6584	21.5516	11.5254	0.0000	0.0000	14.1068	24.1330	86.39%	3D proposal for 2.0700 Ha and 0.325 Ha is published vide S.O 748(E) & 747(E) Dt. 05.02.2019	
	Construction of 4-lane ROB near Nileshwaram Town (Palikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450)		0.780			167.7060	126.9257	40.7803	40.7803	40.7803	19.2103	12.2672	0.0000	0.0000	21.5700	28.5131	83.00%	3D proposal for 0.9334 Ha and 0.5534 Ha is published vide S.O 748(E) and 749(E) Dt. 05.02.2019	
	Package II - Section I - 4/6-laning of Perole (End of Nileshwaram ROB) (Km. 96.450) to Thaliparamba (Km. 137.900)		40.402			3.5100	2.7576	0.7524	0.7524	0.7524	0.7524	0.7524	0.0000	0.0000	0.0000	0.0000	100.00%	Work Commenced on 13.05.2018.	
	Package II - Section II - 4/6-laning of Thaliparamba Km. 137.900 to Muzhappilangadu (Start of Thalassery - Mahe Bypass) Km. 170.600		30.210			181.8090	92.1032	89.7058	89.7058	83.9770	25.5873	15.7267	0.0000	5.7288	64.1185	73.9791	59.31%	Additional 3A for an extent of 5.6905 Ha published in e-Gazette on 25.06.2019	
	Package III - Thalassery - Mahe Bypass (Km 170.600 to 188.000) (De Ch: 170.600 to De Ch. 189.200)		18.600			161.7750	48.0396	113.7354	113.7354	104.5850	39.3385	35.2614	0.0000	9.1504	74.3969	78.4740	51.48%	Additional 3A for an extent of 7.5552 Ha published in e-Gazette on 25.06.2019	
	Package IV - 4/6-laning of Athiyur to Kuv. 288.800 to Chengala (Km. 236.488)		40.800			25.10.2017	82.8046	45.7486	37.0560	37.0560	37.0560	37.0560	37.0560	0.0000	0.0000	0.0000	0.0000	100.00%	Work In Progress.
	Phase II work at Km 203.160, Major Bridge (Muzhappilangadu) at Km 204.895 & other works for 4 lane Main Cartage way with Service Road in the		2.100			175.9500	67.627	108.3293	108.323	99.9986	11.9736	1.032	0.0000	8.3247	96.3497	107.2917	39.02%	3A proposal for 8.3247 published on 08.03.2019.	
	4/6-laning of Kozhikode Bypass from Vengappuzha to Ramamattukara (Km. 236.488 to Km. 258.800)		28.400			18.04.2018	127.8000	127.0331	0.7669	0.7669	0.7669	0.7669	0.7669	0.0000	0.0000	0.0000	0.0000	100.00%	3A proposal for 0.0870 published on 08.03.2019. Balance 3G proposal expected to be received by 15.10.2019.
	4/6-laning of Ramamattukara to K. Elapuram of NH-17 (New NH-66) (From Km 258.800 to Km 318.000) (De Ch: 236.14 to De Ch. 318.000)		53.140			241.0000	66.0000	175.0000	172.0000	160.0000	0.0000	0.0000	3.0000	15.0000	175.0000	175.0000	27.39%	Agreement Signed on 18.04.2018.	
																		3D about 196 Ha out 211 Ha (effectively) done. Note: Cumulative 3(A) shown is what is	

Sl. No.	District	Project Description	Total Cost (Rs. Crores)	Approved Cost (Rs. Crores)	Financials (Rs. Crores)										Remarks			
					110.0000	64.0000	46.0000	44.0000	36.0000	0.0000	0.0000	2.0000	10.0000	46.0000		46.0000	58.18%	
11	COCHIN	4/6-laning of Kuttippuram to Kappirikad of NH-17 (New NH-66) (from km 318.000 to Km 349.19)	23.850														effectively done.	
12		4 laning of Kappirikad (Km 349.19) to Edappally (Km 438.600) Section of NH-66 (Old No-17)	87.610														Thiruvananthapuram District-3A notified. 146 Ha of 3D notified. Balance LA activities under progress. Ernakulam District- 3A notified. Preparation of 3(D) and revisag additional 3(A) under progress. Note: Cumulative 3(A) shown is what is effectively done.	
13	THIRUVANANTHAPURAM	4 laning of Thuravoor - Paravoor (Km. 379.100 to Km. 417.000) -HAM -NH-66 (Old NH-47)	37.9															
14		4 laning of Paravoor - Kottankulangara (Km. 417.000 to Km. 454.500) -HAM -NH-66 (Old NH-47)	37.5														Pending 3A notification has been uploaded in Bhoomi Rashi Portal.	
15		4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000	31.5														Direction were given to CALA and DPR consultant for submitting the required documents for Stage 1 appraisal.	
16		4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800	31.8														3 C Enquiry completed	
17		Kadambattukonam Km. 517.800 - Kazhakkuttam Km. 547.320	29.28															3A Lapsed on 07.06.2019 as Competent Authority had directed ROs / PDs not to proceed with the land acquisition in respect of High-2 projects, i.e., not to proceed with 3D notifications, 3G Awards and disbursement / depositing the awarded amounts. Direction were given to CALA and DPR consultant for submitting the required documents for stage 1 appraisal.
18		Construction of New 4-lane Elevated Highway connecting Kazhakkuttam Jn & Technopark Jn	2.72															3A & 3D Notified. 3G works is in progress. Work awarded to M/s RDS & CVCC (IV) on 25.09.2018 Agreement signed on 09.10.2018. Joint Memorandum signed on 07.03.2019. Appointed Date fixed on 05.04.2019.
19		4 laning of Thiruvananthapuram Bypass from Kazhakkuttam (Km 0.000) to Mukkola (Km 26.500)	26.798															The project awarded with M/s KNR Constructions Ltd., Hyderabad and appointed date fixed on 12.06.2015 and the work is in progress. 96% Physical progress completed and New flyover work is in progress. The Toll Plaza is planned to construct without any land acquisition in order to avoid further delay.
20	4 laning of Thiruvananthapuram Bypass from Mukkola (Km 26.500) to Kerala/Tamil Nadu Border (Km 43.000)	16.202															The project awarded to M/s Larsen & Toubro Ltd, Mumbai and Agreement signed on 03.05.2016 & appointed date fixed on 15.06.2016. Physical Progress is 75.93%. The Authority's Engineer requested additional land required for sufficient accommodation of the service road, Utility Corridor and Drain at Ch.34+700 to 35+220 and also to maintain sufficient turning radius on the RHS side at 34+709, VOP and at 34+900 Cross Road.	
21	COCHIN	Theni - Munnar- Kochi	85	160	Contract Agreement signed with the DPR Consultant M/s TPF Getina Eurostudios SL in JV with TPF Engineering Pvt. Ltd on 22.02.2018. (Lot-5/Package-4)													
22	PALAKKAD	Palakkad to Mundur to Palikuth to Kozhikode	966	113	Work commenced at site on 22.06.2018. Study of alignment options under progress. Inception Report has been submitted by the Consultant and the same is under process at NHAI HQ.													
23		Walayar - Vadakkanchery	544	54	Contract Agreement signed with the DPR Consultant M/s STUP Consultants Pvt. Ltd on 26.02.2018. (Lot-6/Package-3)													
24		Thirissur - Edappally	544	64	Survey and investigation is in progress. Land details yet to be ascertained. Inception Report & QAP have been submitted by the Consultant. Study of alignment options under progress. Proposed alignment (green-field) yet to be formally accepted.													
25	KOZHIKOD	Karnataka/Kerala Border (Kutta) to Malappuram	SH-28	126.300	Contract Agreement signed with the DPR Consultant M/s Chaitanya Consultancy Pvt. Ltd. (Lot-4/Package-3)													
26	PIU-	Kollam - Sengottai	744	70.700	Survey and investigation is in progress. Land details yet to be ascertained.													
27	Thiruvananthapuram	Thiruvananthapuram-Kottarakkars-Kottayam- Angamaly	SH 1 & NH 183 Main Central Road	236.000	Contract Agreement signed with the DPR Consultant M/s Highway Engineering Consultant on 19.12.2019 (Lot-7/Package-4). Inception Report has been submitted by the Consultant													

  
 07/01/2020 03:20:10

**അനുബന്ധം II**

ക്രമ നം	പദ്ധതിയുടെ പേര്	കരാർ തുക (കോടി)	നിലവിലെ പുരോഗതി
1	മാതൃകാ സുരക്ഷാ ഇടനാഴി - കഴക്കൂട്ടം മുതൽ അടൂർ വരെ	146.63	73.50% പണികൾ പൂർത്തീകരിച്ചു.
2	അടൂർ - ചെങ്ങന്നൂർ റോഡ് (21.23 കി മീ)	93.59	ദർഘാസുകളുടെ മുല്യനിർണ്ണയം പൂർത്തിയായി. കരാറിൽ ഏർപ്പെടുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
3	ചെങ്ങന്നൂർ - ഏറ്റുമാനൂർ റോഡ് (45.40 കിമീ)	293.58	പണി പൂർത്തീകരിച്ചു
4	ഏറ്റുമാനൂർ- മുവാറ്റുപുഴ റോഡ് ( 40.96 കി. മീ)	171.49	പണി പൂർത്തീകരിച്ചു

  
 സെക്ഷൻ ഓഫീസർ