

പതിനാലാം കേരള നിയമസഭ

പതിനെട്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത

ചോദ്യം നമ്പർ : 696

04.2.2020 -ൽ മറുപടിയ്ക്ക്

വർക്കല മണ്ഡലത്തിലെ വിനോദസഞ്ചാര പ്രവൃത്തികൾ

	<p align="center">ചോദ്യം ശ്രീ.വി. ജോയി</p>		<p align="center">മറുപടി ശ്രീ. കടകംപള്ളി സുരേന്ദ്രൻ (സഹകരണവും വിനോദസഞ്ചാരവും ദേവസ്വവും വകുപ്പ് മന്ത്രി)</p>
<p>എ)</p>	<p>ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം വർക്കല മണ്ഡലത്തിൽ വിനോദസഞ്ചാര വകുപ്പിൽ നിന്നും എന്തെല്ലാം പ്രവൃത്തികൾക്ക് ഫണ്ട് അനുവദിച്ചു ഭരണാനുമതി നൽകിയിട്ടുണ്ടെന്ന് വ്യക്തമാക്കാമോ;</p>	<p>എ), ബി), &</p>	<p>ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം വർക്കല മണ്ഡലത്തിൽ ഭരണാനുമതി നൽകി അനുവദിച്ച ടൂറിസം പദ്ധതിയുടെ പുരോഗതി സംബന്ധിക്കുന്ന വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.</p>
<p>ബി)</p>	<p>ഭരണാനുമതി നൽകിയ പ്രവൃത്തികളുടെ പുരോഗതി അറിയിക്കാമോ;</p>	<p>സി)</p>	
<p>സി)</p>	<p>ഭരണാനുമതി നൽകിയ പ്രവൃത്തികളിൽ കരാർ ഉടമ്പടിയിൽ ഏർപ്പെട്ടിട്ടുള്ള പ്രവൃത്തികൾ ഏതെല്ലാമെന്നും കരാർ ഉടമ്പടി ചെയ്തിട്ടില്ലാത്ത പ്രവൃത്തികൾ ഏതെല്ലാമെന്നും വിശദമാക്കാമോ?</p>		



സെക്ഷൻ ഓഫീസർ


2	Developing beach tourism at Varkala	8,99,32,191/-	KSNC	31.08.2018	Deepak Metha	Not started	<p>Agreement executed. The TS (4 Crore) for the following components were obtained by the agency and the tender notice will be published in this week itself.</p> <ol style="list-style-type: none"> 1. Path way-500Mtrs 2. Sinage 3. Seating-38 Nos 4. Pond Renovation 5. Tensile roof 6. Waste Bins 7. Bio toilet 8. Watch tower- 2 Nos 9. GI Bridge 10. Yard light <p>The detailed survey in the land allotted by Corporation will be conducted by this week</p>
3	Destination development Varkala 2017- Improvement to the renovation of Theerthakulam of Sree Janardhana Swami temple and allied works	99,97,000/-	PREFAB	19.01.2018	PREFAB	In Progress	<p>Agreement executed .Progress:75% Flooring around pond:100% Construction of retaining wall:75% Now work is stopped due to deflection in retaining wall. The agency has completed the soil test and design of Gabion wall. The entire cost for demolition and re construction will be born by the agency itself.</p>

4	Beautification works of road from Maithanam to Guest house road in Kallambalam road	93,80,000/-	PWD	07.03.2019	PWD	Not Started	Tender process completed The decision of pattern of interlocking tile has fixed by PWD Stacking of material started The work will start by the first week of February
5	Construction of World Class Toilet at Varkala Beach	1,19,87,981/-	KITCO	21.08.2019	KITCO	Not Started	Agreement executed .Tender Satge letter given to Muncipal chairperson Varkala for the Permissive sanction of land to Dept. of Tourism for this project
6	Setting up of Solart integrated light system at Varkala	70,23,713/-	KSIE Ltd	14.02.2019	KSIE Ltd	Complted	Work completed by the agency
7	Supply and installation of conventional lights at Varkala Sivgiri Road	50,07,425/-	Keltron	31.12.2019	Keltron	Not Started	Newly sanctioned project

8	Renovation of existing pay and use comfort station and repairing work of existing concrete road and providing cover slab for side drain at Varkala	8,77,330/-	KSNC	14.10.2016	KSNC	Completed	Work completed by the agency
9	Electrification works at Kappil beach and Boat club at Varkla	30,00,000/-	Keltron	08.11.2016	Keltron	Completed	Work completed by the agency

10	Various work at Varkala beach - 1. construction of Cloak room with toilet block 2. site development and construction of compound wall at proposed construction area of cloak room with toilet block etc	32,08,000/-	KSNC	11.08.2016	KSNC	Completed	The work was completed by December 2018 itself . Water connection and KSEB received. Component wise progress 1. Construction of cloak room work - completed 2. Site development and construction of compound wall at proposed site - Completed 3. Maintenance works of GI hand rails - completed 4. Providing kerb stone on existing damaged area of path way near cliff Varkala - Completed. 5. providing drinking water facility at cliff - not done
11	Providing New Fencing near Cliff at Varkala, Thiruvananthapuram	28,14,925/-	KSNC	24-03-2018	KSNC	Completed	Work has been completed by the agency
12	Re-Construction of retaining wall at the side portion of existing road to Government Guest House, Varkala	17,14,890/-	KSNC	29-06-2018	KSNC	Completed	Work has been completed by the agency

13	Proposal for Supply and Installation of Streets Lights of various destinations at Varkala and Kappil including maintenance for 5 years	40,64,698/-	Keltron	12.07.2018	Keltron	Completed	Work completed
14	setting up of Solart integrated light system at various tourist destinations in Varkala	89,74,744/-	KSIE Ltd	13/08/2019	KSIE Ltd	Completed	work completed
15	Development of Kappil beach and boat club as a tourist destination in Kerala-Revised AS	4,09,00,000/-	KI IDC	04.01.2018	Reguram And Associates	Completed	Work completed


 അമ്മൻ രാജീവൻ