


പതിനാലാം കേരള നിയമസഭ
പതിനെട്ടാം സമ്മേളനം
നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 2308
12/02/2020 ലെ മറുപടിക്ക്

ചെങ്ങന്നൂർ നിയോജകമണ്ഡലത്തിൽ ആസ്തി വികസന ഫണ്ട് പദ്ധതികൾ

<p style="text-align: center;">ചോദ്യം ശ്രീ.സജി ചെറിയാൻ</p>	<p style="text-align: center;">ഉത്തരം ഡോ.ടി.എം.തോമസ് ഐസക് (ധനകാര്യവും കയറും വകുപ്പ് മന്ത്രി)</p>
<p>(എ) ചെങ്ങന്നൂർ നിയോജകമണ്ഡലത്തിൽ എം.എൽ.എ.-യുടെ പ്രത്യേക വികസന ഫണ്ട് വിനിയോഗിച്ച് നടപ്പാക്കുന്ന, 2016-17 മുതൽ 2019-20 വരെയുള്ള പദ്ധതി പ്രവർത്തനങ്ങളുടെ നിലവിലെ പുരോഗതി ലഭ്യമാക്കുമോ;</p>	<p style="text-align: center;">വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>
<p>(ബി) ഓരോ പദ്ധതിക്കും എത്ര രൂപ ചെലവഴിച്ചിട്ടുണ്ട്; ബാക്കി നൽകുവാനുള്ള തുക എത്രയാണ്; ഓരോ പദ്ധതിയിലെയും സേവിംഗ്സ് എത്രയാണ്; വിശദാംശം ലഭ്യമാക്കുമോ;</p>	
<p>(സി) എം.എൽ.എ. ആസ്തി വികസന ഫണ്ട് പ്രകാരം പ്രസ്തുത മണ്ഡലത്തിൽ ഇനി എത്ര തുകയ്ക്കുള്ള പദ്ധതികൾക്ക് ശുപാർശ ചെയ്യുവാൻ കഴിയുമെന്ന് വ്യക്തമാക്കാമോ?</p>	<p>2019-20 വർഷത്തിൽ ചെങ്ങന്നൂർ നിയോജകമണ്ഡലത്തിൽ എം.എൽ.എ ആസ്തി വികസന ഫണ്ട് പ്രകാരം 5 കോടി രൂപയുടെ പ്രവൃത്തികൾ ശുപാർശ ചെയ്തിട്ടുണ്ട്. ആയതിനാൽ 2019-20 വർഷത്തിൽ ഇനി പ്രവൃത്തികൾ ശുപാർശ ചെയ്യുവാൻ സാധിക്കുകയില്ല.</p>


സെക്ഷൻ ഓഫീസർ

MLA SDF WORKS IN CHENGANNOOR LAC FOR THE YEAR 2016-17

Sl No	File No	Date of AS	Name of Work	AS Amount	Name of implementing officer	Amount Paid	Remarks	savings
1	F4-30788/16	07/09/16	Filling and Tarring of Thevalakkulam Chalu road in ward 13 Cheriyanadu GP	468000	BDO Chengannoor		work completed. Bill under process	
2	F4-60882/16	30.12.16	Construction of Aqueduct bridge Kalluvilappadi bridge _PIP road in Cheriyanadu Grama Panchayath	0	BDO Chengannoor		cancelled	
3	F4-60885/16	17/01/17	Formation of Alummoottipadi-Palangattipadi road and side drain construction in ward 03 Puliyoora Grama Panchayath	500000	BDO Chengannoor	500000	work completed.	0
4	F4-44156/16(1)	17/01/17	Provide laptop,printer and projector to schools in Chengannur and Bharanicavu Block Panchayath	2027820	BDO Chengannoor	2025000	Completed	2820
5	F4-60881/16	14/02/17	Construction of Uthunkuzhippadi-Kalathrapadi road in ward 01 Ala Grama Panchayath	700000	BDO Chengannoor	635380	Completed	64620
6	F4-60877/16	23.02.17	Construction of Varattar-Puthattinkara road in ward 05,10 Venmony Grama Panchayath	600000	BDO Chengannoor	587547	Completed	12453
7	F4-60887/16	22.02.17	Construction of Kattinkalpadi-Pazhayattipadi road in ward 01 Ala Grama Panchayath	0	BDO Chengannoor		cancelled	0
8	F4-60873/16	18.03.17	Construction of Tractor ramp at Chittattuveli padasekharam in Puliyoora Grama Panchayath	0	BDO Chengannoor		cancelled	0
9	F4-60876/16 DCALP-4216/19	23/03/17	Construction of Thadathilpadi-Kaniyanchira road in ward 09 Mulakkuzha Grama Panchayath	260000	BDO Chengannoor	229170	Completed	30830

10	F4-60874/16 DCALP- 10115/19	28.03.17	Construction of Chekkottil colony road in ward 03 Thiruvandoor Grama Panchayath	300000	BDO Chengannoor	278874	completed	21126
11	4372/19	30.3.17	in ward 07 Ala Grama Panchayath in Chengannur LAC	300000	BDO Chengannoor	297236	Completed	2764
TOTAL				5155820		4553207		602613
Allotment for 2016-17				10000000				
Savings				602613				
As Issued				5155820				
Balance available				4844180				
MLA SDF works in Chengannur LAC for the year 2017-18								
Sl No	File No	Date of AS	Name of Work	AS Amount	Name of Implementing officer	Amount Paid	Remarks	Savings
1	F4-60875/16	28.04.17	Concreting of Chempanchira road in ward 03 Mulalluzha Grama Panchayath in Chengannur LAC	300000	BDO Chengannoor	283194	Completed	16806
2	F4-60883/16	16.01.2018	Installation of Automatic Milk Collection Unit at Karakkad Milk producers Co-operative Society Ltd.A-212(D) APCOS in Mulakkuzha Grama Panchayath	150000	Dairy Extension Officer, Chengannur	150000	Completed.	0

3	F4-60884/16	29.05.17	Installation of Automatic Milk Collection Unit at Thuruthimel Milk producers Co-operative Society Ltd.A-178(D) APCOS Cheriyannadu GP	150000	Dairy Extension Officer,Chengannur	150000 Completed	0
4	F4-60872/16	02.06.17	Construction of ramp and step for Chennithala valiyaperumpuzha Palliyodakkadavu in ward 17 Chennitha GP	0	BDO Mavelikkara	cancelled	0
5	F4-60878/16	19.08.17	Concreting of Ottethengu reach in Greenhill road in Chengannur Municipality	150000	BDO Chengannoor	completed. Bill under scrutiny	0
6	F4-60879/16 DCALP-10110/19	19.08.17	Construction of handrail at Thonnippara road in Chengannur Municipality	150000	BDO Chengannoor	117594 Completed	32406
7	F4-60880/16	19.08.17	Construction of Soorakkattupadi-Parcenage road inward 07 Chengannur Municipality	300000	BDO Chengannoor	295304 Completed.	4696
8	F4-17757/17	19.08.17	Construction of Mankuzhichal road in ward 03 Puliyo GP	0	BDO Chengannoor	cancelled	0
9	F4-18713/17	19.08.17	Construction of a culvert at Chittattuveli Padasekharam in ward 03 Puliyo GP	0	BDO Chengannoor	cancelled	0
10	DC ALP-2749/17/F4	6.3.18	Construction of Panikkottil -Uzhathil road in ward 9 Mannar GP	450000	BDO Mavelikkara	438739 completed	11261
11	DC ALP-2752/17/F4	6.3.18	Increasing the height and tile paving of Chakkummoodu-Mudavandoor temple road in ward 15 Chennithala GP	500000	BDO Mavelikkara	463163 completed	36837
12	DC ALP-2756/17/F4	6.3.18	Renovation of Thodu from Kolachai Thottamukham to Koyikkal pallam in Chennithala GP		BDO Mavelikkara	Cancelled	0
13	DC ALP-2755/17/F4	6.3.18	Construction of Kitchen for Mahathma High school for Boys in ward 6 Chennithala GP	0	BDO Mavelikkara	Cancelled	0
14	DC ALP-2750/17/F4	6.3.18	Construction of Kunnathoor-Alu nilkkunnathil-Nambeeruparambil road in ward 11 Mannar GP		BDO Mavelikkara	Cancelled	0

15	DC ALP-2773-17	9.3.18	Construction of Edanad-Marthomappally road in ward 08 Chengannur Municipality	300000	Municipal secretary.CHNR	299999 Completed	
			As Issued	2450000		2197993	102007
			Balance	4844180			
			Allotment for 2017-18	10000000			
			Savings	102007			
			As Issued	2450000			
			Balance available	12394180			

MLA SDF works in Chengannur LAC for the year 2018-19

Sl No	File No	Date of AS	Name of Work	AS Amount	Name of Implementing officer	Amount Paid	Remarks	Savings
-------	---------	------------	--------------	-----------	------------------------------	-------------	---------	---------

1	DC ALP-2772/17/F4	13.06.18	Concreting of Kalluvarambu-Pandavanpara road in ward 22 Chengannur Municipality	600000	Municipal secretary, CHNR	555775	Completed	44225
2	F4-60886/16		Construction of Kakkathodu road in ward 01 Pandanad GP in Chengannur LAC	0	BDO Chengannoor		Cancelled	
3	4412/18/F4	24.09.18	Venmony GP	1000000	BDO Chengannoor	995803	Completed	4197
4	DC ALP-3653/18/F4	22.10.18	Construction of Mankootathilpadi christ church road in ward 07 Ala GP	500000	BDO Chengannoor		AS issued Agreement executed on 22/08/19	0
5	DC ALP-2760/17/F4	30.11.18	C-Construction of Chakkal Poyka Pavvathupadi road in ward 8 Ala GP in Chengannur LAC	500000	BDO Chengannoor	480032	Completed	19968
6	DC ALP-2767/17/F4	30.11.18	Construction of Chakkal Pallathu Pampupadi road in ward 09 Venmony Ala Grama Panchayath in Chengannur LAC	700000	BDO Chengannoor		Completed. Bill under process	
7	DC ALP-2762/17/F4	29.11.18	Concreting of Mudakkottil Vadakkellithara road in ward 10 ALA GP	300000	BDO Chengannoor		AS issued Work started	
8	2769/17/F4	29.11.18	LAC	400000	BDO Chengannoor		Quotation availed	
9	DCALP 2747/17/F4	17/01/19	Construction of miniPark in ward 12 of Puliyoor G.P	600000	BDO Chengannoor		AS issued Part bill received	
10	DCALP 710/19/F4	17/01/19	Kadanmavu - Anchuthengil padi - Pulayanthara road in Ward No 12 of Puliyur Grama Panchayat	400000	BDO Chengannoor	393758	Completed	6242
11	DCALP 745/19/F4	17/01/19	Gramam - Pookkoyikkal Padi Road in ward No 9 of Budhanoor-reg	372000	BDO Chengannoor		AS issued Selection notice issued. Agreement not executed	
12	DCALP 5450/18//F4	17/01/19	CONSTRUCTION OF SACHIN ROAD IN ward No. 15 in CHERIYANAD GP	1000000	BDO Chengannoor		AS issued Work started	
13	DCALP 742/19/19/F4	17/01/19	Muttathilpadi - Railway Road in ward No 1 of Cheriyanadu Grama Panchaya	400000	BDO Chengannoor	398667	Completed	1333

14	DCALP 2768/17/F4	17/01/19	Construction of Thekkedathu koyikkalpadi -Kallukattupadi road in ward 15 Venmony GP	800000	BDO Chengannoor	AS issued Work started	
15	DCALP- 398/19/F4	17/01/19	-Construction of St.George Orthodox kurissadi road at Ala GP	1870000	BDO Chengannoor	AS issued Part bill received	
16	DCALP- 1433/19/F4	30.01.19	Purchase of vehicle for Govt. UPS Pennukkara in Chengannur LAC	1258000	BDO Chengannoor	1258000 completed	0
17	DCALP- 1515/19/F4	28.01.19	Construction of Cherupanachickal-Michabhumi road in ward 5 of Thiruvanvandoor G.P	0	BDO Chengannoor	Cancelled	0
18	DCALP- 404/19/F4	30.01.19	Construction of Panavelpadi - Panthrandilpadi road in Cheriyamad G.P	2000000	BDO Chengannoor	AS issued Work nearing completion	
19	DCALP 1517/19/F4	30.01.19	Construction of Thachilethu – Kaniyan kizhakke road in ward 5 of Mulakkuzha G.P	400000	BDO Chengannoor	389622 completed	10378
20	DCALP 1516/19/F4	30.01.19	Construction of Village office- Kochuthengilpadi road in ward 12 of Ala G.P	0	BDO Chengannoor	Cancelled	
21	DCALP 2764/17	18.02.19	Construction of NSS Karayogam- Nediath canal Bridge in ward 10 Ala G.P	100000	BDO Chengannoor	AS issued PIP approval pending	
22	DCALP 2936/19	23.02.19	Construction of Puthusseri Padeettathil Pandiyadikadavuroad in ward 08 Chennithala Panchayath	400000	BDO Mavelikkara	398671 completed	1329
			As Issued	13600000		4870328	87672
			Balance C/F	12394180			
			allotment for 2018-19	10000000			

			Savings	87672				
			As Issued	13600000				
			Balance available	8794180				
MLA SDF works in Chengannur LAC for the year 2019-20								
Sl. No	AS No	Date of AS	Name of Work	Amount	Name of Implementing officer	Amount Paid	Remarks	Savings
1	DCALP-2344/19/F4	02/07/19	Supply, Installation and Commissioning of Solar powered Traffic Signal System at six locations in Chengannur LAC	5000000	municipia sec Chengannur		completed. Bill under scrutiny	
2	DCALP-5393/18/F4	02/07/19	Construction of Mamprapadam road in Venmony grama panchayath	400000	BDO Chengannur		AS issued Selection notice sent. Agreement not executed	
3	DCALP 3934/19/F4	10/08/19	Storage capacity enhancement for Fresh water pond at Kommennkulangara Padasekharam in ward 3 of Venmony G.P	800000	BDO Chengannur		AS issued	
4	DCALP-14140/19/F4	16/12/19	Providing irrigation facilities and electric connection to Pullamthazham padasekharam in Ala G.P	127022	EE, KSEB Chengannur	127022	completed	
5	DCALP-14320/19	06/01/20	Providing irrigation facilities and electric connection to Kuttamperoor - Alakkodu puncha in w-9 Mannar G.P	125000	EE, KSEB Chengannur	125000	completed	
6	DCALP-2733/19/F4	09/01/20	Providing laptop for different schools in Chengannur LAC. Chengannur block	345000	BDO Chengannoor		AS issued	

7	DCALP-204/20/F4	09/01/20	Providing laptop for different schools in Chengannur LAC, Mavelikkara block	253000	BDO Mavelikkara	AS issued
			PENIDNG works			
8	DCALP-12780/19/F4		Construction of Pachakappura for Venmony Marthomma School (MTHS) in Chengannur LAC	1000000	BDO Chengannur	awaiting estimate
9	DCALP-12781/19/F4		Purchasing School bus for Govt UPS in ward 4 Chengannur municipality in Chengannur LAC	1700000	BDO Chengannur	awaiting estimate
10	DCALP-12782/19/F4		-Renovation of Thevarkulam in w- 13 Chennithala G.P in Chengannur LAC	2500000	BDO Mavelikkara	awaiting estimate
11	DCALP-12783/19/F4		Installation of transformer at Kurattissery padasekharam in Chengannur LAC	300000	EE, KSEB Chengannur	awaiting estimate
12	DCALP 12784/19/F4		Installation of Milk Testing unit in Kurattissery Ksheera Sahakarana Sangham in Chengannur LAC	150000	Dairy Extension Officer, Chengannur	awaiting estimate
13	DCALP 12786/19/F4		Construction of Anganwadi in Ward -VII Ala G.P in Chengannur LAC	2000000	BDO Chengannoor	awaiting estimate
14	DCALP 12787/19/F4		Construction of Anganwadi in Ward -XI Mulakkuzha G.P in Chengannur LAC	2150000	BDO Chengannoor	awaiting estimate
15	DCALP-14327/19/F4		Providing irrigation facilities and electric connection to Karikkonam puncha in w-5,6,7 Budhanoor G.P	101000	EE, KSEB Chengannur	AS under process
			AS issued + proposed amount	16951022		
			Balance C/F	8794180		
			Allotment for 2019-20	10000000		

		Savings	0			
		AS issued + proposed amount	16951022			
		Balance available	1843158			

A handwritten signature in black ink, appearing to be 'S. M. Q.', with a horizontal line drawn through it.