

പതിനാലാം കേരള നിയമസഭ
പത്തൊൻപതാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.T985

05.03.2020-ൽ മറുപടിക്ക്

ദേശീയ പാത വികസനം

ചോദ്യം

ശ്രീ.റോജി എം. ജോൺ


മറുപടി

ശ്രീ.ജി.സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പു മന്ത്രി)

- (എ) സംസ്ഥാനത്തെ ദേശീയ പാത വികസനം സമയബന്ധിതമായി പൂർത്തിയാക്കുമെന്ന പ്രഖ്യാപനം പ്രാവർത്തികമാക്കുവാൻ നിലവിലെ സാഹചര്യത്തിൽ സാധിക്കുമെന്ന് സർക്കാർ വിലയിരുത്തുന്നുണ്ടോ; (എ) ഉണ്ട്.
- (ബി) സംസ്ഥാനത്തെ ദേശീയ പാത വികസനത്തിനുള്ള സ്ഥലം ഏറ്റെടുക്കൽ നടപടികൾ ഏത് ഘട്ടത്തിലാണെന്നും ഏറ്റെടുക്കുവാനുള്ള സ്ഥലത്തിന്റെ എത്ര ശതമാനം സ്ഥലം ഇതിനകം പൂർണ്ണമായി ഏറ്റെടുത്തുവെന്നും അറിയിക്കാമോ; (ബി) സംസ്ഥാനത്ത് ദേശീയപാത വികസനത്തിനുള്ള സ്ഥലം ഏറ്റെടുക്കൽ സംബന്ധിച്ച വിശദവിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
- (സി) ദേശീയ പാത വികസനത്തിനുള്ള സംസ്ഥാനത്തെ പാക്കേജുകൾ ഹൈ 2 ഇനത്തിൽ നിന്നും ഹൈ 1 ഇനത്തിലേക്ക് കേന്ദ്ര സർക്കാർ മാറ്റിയിട്ടുണ്ടോ; ഇതുപ്രകാരമുള്ള നടപടികൾ ആരംഭിച്ചിട്ടുണ്ടോ; (സി) ഹൈ1, ഹൈ2, തരംതിരിവ് സംസ്ഥാനത്ത് നിലവിൽ ഇല്ല. കേരളത്തിലെ എൻ.എച്ച്66 ന്റെ വികസനം ഭാരത് മാല പരിയോജനയിലെ High priority-യിൽ ഉൾപ്പെടുത്തിയാണ് നടപ്പിലാക്കുന്നത്. 02/05/2019-ൽ മുൻഗണനാക്രമം രണ്ട് ആയി നിശ്ചയിച്ചുകൊണ്ട് നാഷണൽ ഹൈവേ അതോറിറ്റി ഓഫ് ഇൻഡ്യ ഒരു ഉത്തരവ് ഇറക്കിയിരുന്നെങ്കിലും ബഹു.മുഖ്യമന്ത്രിയും പൊതുമരാമത്തു വകുപ്പു മന്ത്രിയും കേന്ദ്ര ഗതാഗത വകുപ്പു മന്ത്രിയുമായി 04/06/2019-ൽ ഡൽഹിയിൽ നടത്തിയ ചർച്ചയെത്തുടർന്ന് മുൻഗണനാക്രമം High Priority യിലേക്ക് തന്നെ മാറ്റിക്കൊണ്ടു തീരുമാനമുണ്ടാവുകയായിരുന്നു.

(ഡി) എൻ.എച്ച്. 66 ന് വേണ്ടിയുള്ള ഭൂമി ഏറ്റെടുക്കലിന്റെ ഭാഗമായി എത്ര കോടി രൂപയാണ് സംസ്ഥാന സർക്കാർ വഹിക്കേണ്ടിവരുന്നത് എന്നതിനെ സംബന്ധിച്ച കണക്ക് ലഭ്യമാണോ; ഈ തുക എപ്രകാരമാണ് കണ്ടെത്തുന്നത്; വിശദാംശങ്ങൾ നൽകാമോ?

(ഡി) ദേശീയപാത വികസനത്തിന് ഭൂമി ഏറ്റെടുക്കലിന് ഏകദേശം 24027.42 കോടി രൂപയാണ് കണക്കാക്കുന്നത്. അതിന്റെ 25% ആയ 6006.86 കോടിയായിരിക്കും സംസ്ഥാന വിഹിതം എന്നാണ് കണക്കാക്കുന്നത്.




സെക്ഷൻ ഓഫീസർ

30/03/2020

ANNEXURE-A to LA Interpellation Question No. 985

Sr. No.	Name of Project	Length (km)	Land Acquisition Cost (in cr.)	Civil Construction cost (in cr.)	Target for Award	Land Acquisition Status	Present Status
1	Thalapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17)	39.00	683.09	1280.48	Mar 2020	Total Land required(Ha) : 175.5 Additional Land required(Ha):35.66 3A Completed(Ha) : 35.66 (100%) 3D Completed(Ha) : 35.66 (100%) 3G Completed(Ha) : 21.65 (60.7%) Possession (Ha) : 13 (36%)	Under bidding. The last date of bid submission is on 04.03.2020. LA Committee of NHAI has approved the LA plan proposal on 20.11.2019. SFC proposal was resubmitted to Ministry.
2	Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH-17)	37.27	509.52	1245.5	Mar 2020	Total Land required(Ha) : 168 Total Additional Land required(Ha): 41 3A Completed(Ha) : 41 (100%) 3D Completed(Ha) : 41 (100%) 3G Completed(Ha) : 21 (51%) Possession (Ha) : 14 (35%)	Under bidding. The last date of bid submission is on 04.03.2020. LA Committee of NHAI has approved the LA plan proposal on 20.11.2019. SFC proposal was resubmitted to Ministry.
3.	Perole (Neleshwaram town) to Thalipparamba Km	40.11	1496.66	1609.40	Mar 2020	Total Land required(Ha) : 182 Total Additional Land required(Ha):107 3A Completed(Ha) : 107 (100%)	Under bidding. The last date of bid submission is on



	96.450 to Km. 137.900 NH-66 (Old NH-17)					3D Completed(Ha) : 101 (93%) 3G Completed(Ha) : 35 (32.7%) Possession (Ha) : 18 (17%)	11.03.2020. LA Committee of NHAI has approved the LA plan proposal on 02.12.2019
4.	Thalipparamba to Muzhapilangad Km 137.900 to Km. 170.600 NH-66)	30.300	1234.8	1767.44	Mar 2020	Total Land required(Ha) : 136 Total Additional Land required(Ha):115 3A Completed(Ha) : 114 (99%) 3D Completed(Ha) : 104 (90%) 3G Completed(Ha) : 50 (43%) Possession (Ha) : 37 (32%)	Under bidding. The last date of bid submission is on 11.03.2020. LA Committee of NHAI has approved the LA plan proposal on 02.12.2019
5.	4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 NH-66) (Old NH-17)	40.80	1815.86	1276.24	Mar 2021	Total Land required(Ha) : 183 Total Additional Land required(Ha):108 3A Completed(Ha) : 108 (100%) 3D Completed(Ha) : 100 (93%) 3G Completed(Ha) : 12 (11%) Possession (Ha) : 2.5 (2%)	LA Committee of NHAI has approved the LA plan proposal on 02.12.2019. Final DPR under preparation by M/s AECOM.
6.	Construction of four lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway	2.10	128.83	72.15	Mar 2020	Total Land required(Ha) : 9.45 Total Additional Land required(Ha):4.32 3A Completed(Ha) : 4.32 (100%) 3D Completed(Ha) : 4.32 (100%) 3G Completed(Ha) : 1.75(41%) Possession (Ha) : 0(0%)	Under Bidding. The last date of bid submission is on 03.03.2020. LA Committee of NHAI has approved the LA plan proposal on

	with Service Road (Old NH-17)						02.12.2019
7.	Ramanattukara to Kuttippuram from 258.800 to 318.000 of NH-66 (Old NH-17)	53.14	2567.09	2462.59	Mar 2022	Total Land required(Ha) : 233 Total Additional Land required(Ha):167 3A Completed(Ha) : 167 (100%) 3D Completed(Ha) : 166 (99%) 3G Completed(Ha) : 52 (31%) Possession (Ha) : 0(0%)	LA Committee of NHAI has approved the LA plan proposal on 13.12.2019
8.	4 laning of Kuttippuram - Kappirikkad from Km 318.000 to Km 349.190 of 66 (Old NH-17 & 47)	23.85	797.3	938.52	Mar 2022	Total Land required(Ha) : 103 Total Additional Land required(Ha):39 3A Completed(Ha) : 39 (100%) 3D Completed(Ha) : 39 (100%) 3G Completed(Ha) : 25 (64%) Possession (Ha) : 0(0%)	Draft DPR submitted by M/s Feedback Infra Pvt. Ltd. Final DPR under preparation.
9.	4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of 66 (Old NH-17 & 47)	89.00	6106.98	3805.61	Mar 2022	Total Land required(Ha) : 423 Total Additional Land required(Ha):240 3A Completed(Ha) : 205(85%) 3D Completed(Ha) : 146 (61%) 3G Completed(Ha) : 0 (0%) Possession (Ha) : 0(0%)	
10.	4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47)	37.90	1412.94	1385.42	Mar 2021	Total Land required(Ha) : 171 Total Additional Land required(Ha):47 3A Completed(Ha) : 47 (100%) 3D Completed(Ha) : 22 (47%) 3G Completed(Ha) : 0 (0%) Possession (Ha) : 0(0%)	LA Committee of NHAI has approved the LA plan proposal on 27.12.2019
11.	4 laning of Paravoor Km. 417.000- Kottankulangara Km. 454.500 of NH-66 (Old NH-47)	37.50	1640.07	1285.65	Mar 2021	Total Land required(Ha) : 169 Total Additional Land required(Ha):56 3A Completed(Ha) : 56 (100%) 3D Completed(Ha) : 24 (43%) 3G Completed(Ha) : 0 (0%) Possession (Ha) : 0(0%)	Final Feasibility Report submitted. Draft DPR under preparation by M/s SMEC International

[Handwritten signature]

12.	4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47)	31.50	1640.07	1061.81	Mar 2021	Total Land required(Ha) : 142 Total Additional Land required(Ha):47 3A Completed(Ha) : 47 (100%) 3D Completed(Ha) : 6 (13%) 3G Completed(Ha) : 0 (0%) Possession (Ha) : 0(0%)	Pty. Ltd., Haryana
13.	4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47)	31.25	1409.68	1118.78	Mar 2021	Total Land required(Ha) : 143 Total Additional Land required(Ha):33 3A Completed(Ha) : 33(100%) 3D Completed(Ha) : 0 (0%) 3G Completed(Ha) : 0 (0%) Possession (Ha) : 0(0%)	
14.	Kadambattukonam Km. 517.800 - Kazhakuttam]n Km. 547.320 of NH-66 (Old NH-47)	29.83	2584.5	1008.04	Mar 2021	Total Land required(Ha) : 139 Total Additional Land required(Ha):77 3A Completed(Ha) : 77 (100%) 3D Completed(Ha) : 0 (0%) 3G Completed(Ha) : 0 (0%) Possession (Ha) : 0(0%)	
Total		523.54	24027.39	20317.63	-		

[Handwritten signature]

[Handwritten signature]
omidano 3201msb