

പതിനാലാം കേരള നിയമസഭ
പത്തൊൻപതാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത നിയമസഭാ ചോദ്യം നമ്പർ: 2340

12.03.2020-ൽ മറുപടിക്ക്

ആറളം ആദിവാസി സമഗ്ര വികസന പദ്ധതി


ചോദ്യം		മറുപടി	
ശ്രീ.സണ്ണി ജോസഫ് :		എ.കെ. ബാലൻ (പട്ടികജാതി പട്ടികവർഗ്ഗ പിന്നോക്കസമുദായക്ഷേമവും നിയമവും സാംസ്കാരികവും പാർലമെന്ററികാര്യവും വകുപ്പുമന്ത്രി)	
എ)	ആറളം ആദിവാസി സമഗ്ര വികസനത്തിന് നബാർഡ് സഹായത്തോടെ നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ നിലവിലുള്ള അവസ്ഥ അറിയിക്കുമോ;	എ)	ആറളം ഫാമിൽ നബാർഡ് ധനസഹായത്തോടെ ആകെ 22 പദ്ധതികൾ നടപ്പിലാക്കുന്നുണ്ട്. ഇതിൽ 7 പദ്ധതികൾ ഒഴിച്ച് ബാക്കി വരുന്ന 15 പദ്ധതികൾ പ്രവർത്തനത്തിന്റെ വിവിധ ഘട്ടങ്ങളിലാണ്. 7 പദ്ധതികളുടെ പ്രവൃത്തികൾ ഇതേ വരെ തുടങ്ങിയിട്ടില്ല. പദ്ധതികളുടെ നിലവിലെ അവസ്ഥ അനുബന്ധമായി ഉള്ളടക്കം ചെയ്യുന്നു.
ബി)	ഈ പദ്ധതികളുടെ പ്രവർത്തനം നിലച്ചു പോയിട്ടുണ്ടോ;	ബി)	ഇല്ല. പ്രവൃത്തികൾ തുടരുന്നുണ്ട്.
സി)	ഓരോ പദ്ധതിയുടെയും നിലവിലുള്ള പ്രവർത്തന പുരോഗതി വിശദമാക്കുമോ;	സി)	പദ്ധതികളുടെ നിലവിലെ അവസ്ഥ അനുബന്ധമായി ഉള്ളടക്കം ചെയ്യുന്നു.
ഡി)	ഇവ എന്ന് പൂർത്തീകരിക്കാൻ കഴിയുമെന്ന് വ്യക്തമാക്കാമോ?	ഡി)	2021 മാർച്ച് മാസത്തോടെ പദ്ധതി പൂർത്തീകരിക്കാൻ ആകുമെന്നാണ് വകുപ്പ് പ്രതീക്ഷിക്കുന്നത്.


സെക്ഷൻ ഓഫീസർ

COMPREHENSIVE DEVELOPMENT AT ARALAM FARM UNDER TRIBAL RESETTLEMENT DEVELOPMENT MISSION (TRDM) PROJECT- THROUGH NABARD PROJECT				
SL NO	NAME OF WORK	STATUS OF WORK	Overall Progress %	AMOUNT
1	Higher secondary School, Block- 8, Aralam Farm	A. All Foudation works Completed B. Column RCC works Completed	40% Completed	27084249
2	Boys Hostel, Block- 8, Farm Area	Slab & beam works in progress	50% Completed	25371157
3	Homoeo Doctors Quaters (Block 9)	Column footing works in progress	5% Completed	5056794
4	Milk Distribution Centre (Block 7)	A. All structural works completed upto roof slab level B. Plastering works Completed C. Open well works in progress	75% Completed	3323946
5	LP School Teachers Quarters -Block 13	No Works Started	0% Completed	5137533
6	Community Hall (5 Nos)			25927710
	A. Block- 12	Foundation Works in progress	15% Completed	
	B. Block-7	A. Foudation works Completed B. Column works in progress	25% Completed	
	C. Block-9	A. All structural works completed upto roof slab level B. Plastering works Completed C. UG Sump- All concreting works upto cover slab concrete completed	75% Completed	
	D. Block-10	Site Clearing in Progress	5% Completed	
7	Anganwadi (3 Nos)			11285565
	A. Block-7/2	General Cutting in Progress	5% Completed	
	B. Block-10	All Structural & laterite masonry works upto slab level completed	60% Completed	
	C. Block-13	All Structural & laterite masonry works upto slab level completed	60% Completed	
8	Ayurvedic Dispensary Block-11	A. All Structural works completed upto slab level B. Plastering Works Completed	75% Completed	2830799

9	Present Fencing Details 1. Elephant Wall- Block 9 to Block 10 - 5 KM 2. Trench- Balance of Block-10 to Part of Block-13- 2 1/2 KM 3. Rail Fencing- Continuation of Trench at Block 13 to Part of Block 13- 2 1/2 KM	A. Fabrication works in Progress B. Excavation of 540 pits completed. 290 nos vertical post erected	20% Completed	31071381
10	External Water Supply	No Works Started	NA	4279697
11	Electrical Distribution	No Works Started	NA	10247839.56
12	Sump Tank	No Works Started	NA	5941385
13	Lower Primary School (2 Nos) A. Block-13	A. Column works Completed B. Slab & Beam works in Progress	50% Completed	37167658
	B. Block-9	A. Slab & Beam works Completed B. Laterite masonry works upto lintel & lintel works in progress C. UG Sump- All concreting works upto cover slab concrete completed	60% Completed	
14	Community Health Centre Block-7	No Works Started	NA	12570408
15	Krishi Bhavan Block-7	A. All structural & masonry works upto roof slab level completed B. Plastering works in progress	75% Completed	2670027
16	Vetirinary Dispensary Block-7	A. All structural & masonry works upto roof slab level completed B. Plastering works in progress	75% Completed	2518125
17	Supplyco Super Market (5 Nos) A. Block-9	Column works Completed	30% Completed	21678940
	B. Block-10	Site Clearing in Progress	5% Completed	
	C. Block-11	No Works Started	NA	
	D. Block-12	Site Clearing in Progress	5% Completed	
	E. Block-13	Site Clearing in Progress	5% Completed	
18	Land Development and Internal Roads 1. Anamukk (Block-10)- kaithathode (Block-7) - 2.48 KM 2. Valayamchal (Block-9)- Kaalikayam (Block-9) - 1.48 KM 3. Resurfacing Odanthode (Block-8)- Valayamchal (Block-9)- 5 KM Nearly	Initial level taking & CTE reporting in progress	0% Completed	37767688
19	Multi Purpose Play Area (Block-8)	No Works Started	NA	3298961

	Bridges (2 Nos)			
20	A. Odanthode	A. Pier & abutement foundation completed B. Abutement stem wall completed for abutement A1 & A2 C. Pier cap concreting completed at all locations D. Girder works in progress concreting and first stage pre-stressing of 6 girders completed	40% Completed	99633026
	B. Valayamchal	A. Foundation of pier P1 & abutement A1 completed B. Abutement A1 stem concreting completed C. Pier head work in progress	25% Completed	
21	3 Class rooms/150 students auditorium	No Works Started	NA	4900948
22	Well	No Works Started	NA	468682
	TOTAL			<u>380232519</u>


 02/05/2016 03:20 PM