

പതിനാലാം കേരള നിയമസഭ

പത്തൊൻപതാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.2624 13.03.2020 ൽ മറുപടിക്ക്

മകട മണ്ഡലത്തിലെ റോഡ് പ്രവൃത്തികൾ

ചോദ്യം

ശ്രീ.ടി.എ.അഹമ്മദ് കബീർ

മറുപടി

ശ്രീ.ജി.സുധാകരൻ

(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പു മന്ത്രി)

- (എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിന് ശേഷം പൊതുമരാമത്ത് റോഡ്സ് വിഭാഗം മുഖേന മകട നിയോജക മണ്ഡലത്തിൽ ബഡ്ജറ്റ് വർക്കുകളിലൂടെ നടത്തിയ പ്രവർത്തനങ്ങളുടെ വിശദമായ റിപ്പോർട്ട് നൽകാമോ;
- (ബി) അത്തരത്തിൽ നിലവിൽ പുരോഗമിച്ച് വരുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ നൽകാമോ?

- (എ) വിശദവിവരങ്ങൾ & ചേർത്തിരിക്കുന്നു.
- (ബി)

അനുബന്ധമായി

*Kemalillo*

സെക്ഷൻ ഓഫീസർ

(8000211111)

**KERALA PUBLIC WORKS DEPARTMENT**  
**ROADS DIVISION MANJERI**  
**PROGRESS REPORT OF BUDGET WORKS**

**BUDGET 16-17 Roads**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Budget Plan No. & Item No.	Budget Provision No. - 0475	L.A. Constituency	Department	Name of Project	Estimate Amount	Head of Account	A.S. No. Date & Amount	T.S. No. Date & Amount	PRICE ID	Ag. No. & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Expired date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp up to Current month	Amount required up to this financial year	Remarks
		MANKADA	PWD	Budget Work 2016-17: Improvement and Providing BM & BC Works to Kuruva-Pazhamaloor City- Chattiparambu Road Km 0/000 to 3/020 in Mankada LA Constituency	142	5054-04-337-99	GO(Ms) No. 18/2017/PWD Dated. 16-03-2017, Rs 188 lakh	MNJ/2017-2018/2016/7120 Date: 08.05.2017	2016/7120	SE(K)193/2017-18, 21/10/2017	Sri Abdul Nazer P, PWD Contractor, Mankada, Malappuram	13974745/-	11494364/-	6 months	30/10/2017	29/04/2018	30.6.18	29.5.18	work completed	100%			Final bill submitted
		MANKADA		Budget work-2016-17 -Improvement works and Providing 50 mm BM and 30 mm BC to Mankada - Koottil - Pattikkad road between KM 0/000 - 4/500 in Mankada LA Constituency	350.00	5054-04-337-99	GO(MS)No. 16.3.2017 350.00	MNJ/2017-2018/2016/8034 Date: 15-05-2017	2016/8034	SE(K)209/17-18 dt 13.11.2017	Malabar Associates, City Gate, Bypass Junction, Kacheripadi, Manjeri	34802965	36329717	6 months	22/11/17	21/5/18	31.12.2018		work completed	100%			
		MANKADA		Budget work 2016-17-Mankda LAC- Providing BM & BC and widening to Panambattachala Vennakode Vellita road between km 1/000 to 2/500 in Malappuram district	151.00	5054-04-337-99	GO(MS)No. 16.3.2017 151.00	MNJ/2017-2018/2016/8100 Date: 15-05-2017	2016/8100	SE(K)74/17-18 dt 30.6.2017	ABM4 Builders	15063872	11298054	6 months	10.07.2017	09.01.2018	31/3/18	20.2.2018	work completed	100%			Final bill submitted

**KERALA PUBLIC WORKS DEPARTMENT**  
**ROADS DIVISION MANJERI**  
**PROGRESS REPORT OF BUDGET WORKS**

**BUDGET SPECIIL SANCTION 2017-18**

6	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	Head of account	A.S No. Date & Amount	T.S No. Date & Amount	PRICE ID	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	DOC as per agreement	Extended DOC	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks		
	2	3	4	5	6	7		8	9		10	11	12	13	14	15	16	17	18	19	20	22	23	24		
<b>PWD ROADS DIVISION MANJERI</b>																										
			<b>Mankada</b>		Budget Work 2017-18 (Special Sanction):- Providing Providing BM & BC Works to Pookkattiri Malappuram Link Road Km 0/000 to 6/000 in Manakada LA Constituency, Malappuram Dt	275.00	5054-04-337-99	GO (Ms)no 9/2018/pwd dated 28/3/2018	ORDER No.PNN/ 2018-2019/2017/9523 Dated:14-10-2018	2017/9523		Shaji Kum bidi								GSB , WMM completed	20%					
			<b>Mankada</b>		Budget Work 2017-18 (Special Sanction):- Providing Providing BM & BC Works to Vengad Chemmalassei Road Km 0/000 to 6/400 in Manakada LA Constituency, Malappuram Dt	325.00	5054-04-337-99	GO (Ms)no 9/2018/pwd dated 28/3/2018	ORDER No.PNN/ 2018-2019/RD /2017/9581Dated :20-02-2019	2017/9581		Vasanth constructions	35697044.84							BM & BC to be started	60%					

**ROADS DIVISION MANJERI**  
**PROGRESS REPORT OF BUDGET WORKS**

2017-18

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	Head of account	A.S No. Date & Amount	T.S No. Date & Amount	PRICE ID	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1			Mankada		Improvements and BM&BC works to Panambattachal - Vennakkode-Vellila Road(2nd Phase)	150.00	5054-04-337-99	G.O.(Rt) No. 1632/017/PWD Dated, Thiruvananthapuram, 01/II/2017	ORDER No.MNJ/2017-2018/2017/3255 Dated: 22-02-2018	2017/4332	SE(K)13/2018-19 dt 4.5.2018	P M Bashier	14925249	11407365	6 months	13.5.2018	13.11.2018	31-03-2019		Work completed	100%			

## KERALA PUBLIC WORKS DEPARTMENT

## PWD ROADS DIVISION MANJERI

## PROGRESS BUDGET WORK 2018-19

Sl No	Name of work	Amount (Rs. in lakhs)	LA Constituency	AS No	PRICE EST. No.	Section Office	Name of Contractor	Agreement No	Agreed PAC	Status	Physical Progress (%)	Remarks
1	Improvements BM & BC Works to Kachinikkad Vellila Road km 0/000 to 2/000 in Mankada L.A.C.	170.00	Mankada	G.O(Rt) No. 1978/2018/PWD dated 22/12/2018	2018/4224	Perinthalmanna	Mehaboob Rahman	SE(K)221/2018-19 dtd 28.02.2019	15225278.00	Completed	100%	
2	Improvements, and providing BM & BC Renewal to Perumbilavu-Nilambur Road b/w Km 44/000 - 45/500 (excluding 125 m interlocking tile proposed Portion)	130.00	Mankada	G.O(Rt) No. 1978/2018/PWD dated 22/12/2018	2017/9113	Melattur	Malabar Plus			Completed	100%	

KERALA PUBLIC WORKS DEPARTMENT

PWD ROADS DIVISION MANJERI

PROGRESS BUDGET WORK 2019-20

Sl No	LA Constituency	Name of work	Amount (Rs. in lakhs)	AS No	PRICE EST. No.	Section Office	Present status	Remarks
1	Mankada	Improvements and providing BM and BC to Anakkayam-Oruvambram link road (Vallikkapatta - Chittathuppara - Panthallur road)	200.00	സ. ഉ. (സാധാ) ന 1460/2019/PWD തീയതി 12/12/2019				

*Lemalillo*  
*Gundam B. Prud*