

**പതിനാലാം കേരള നിയമസഭ
നാലാം സമ്മേളനം**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.2906 10.03.2017 ൽ മറുപടിക്കു്

ഭരണാനുമതി ലഭിച്ച പൊതുമരാമത്ത് പ്രവൃത്തികൾ


ചോദ്യം

ഉത്തരം

ശ്രീ. ആന്റണി ജോൺ


**ശ്രീ ജി സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പ് മന്ത്രി)**

- | | |
|--|--|
| <p>എ) കോതമംഗലം മണ്ഡലത്തിൽ ഭരണാനുമതി ലഭിച്ച പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി വ്യക്തമാക്കാമോ;</p> | <p>എ). കോതമംഗലം മണ്ഡലത്തിൽ ദേശീയപാത 661) വിഭാഗത്തിൽ മൂന്ന് പ്രവൃത്തികൾക്ക് ഭരണാനുമതി ലഭിച്ചെങ്കിലും ഫോറസ്റ്റ് & ഡിപ്പാർട്ട്മെന്റിന്റെ സ്റ്റോപ്പ് മെമ്മോ സി) ലഭിച്ചതിനാൽ പ്രവൃത്തികൾ തുടങ്ങാൻ സാധിച്ചില്ല. ഇപ്പോൾ സ്റ്റോപ്പ് മെമ്മോ പിൻവലിച്ചുകൊണ്ട് പ്രവൃത്തികൾ ഉടൻ ആരംഭിക്കുന്നതാണ്. ദേശീയപാത വിഭാഗത്തിൽ ഭരണാനുമതി ലഭിച്ചെങ്കിലും പൂർത്തീകരിക്കാത്ത പ്രവൃത്തികൾ അനുബന്ധം 1 ആയി ചേർത്തിരിക്കുന്നു.</p> |
| <p>ബി) ഭരണാനുമതി ലഭിച്ചിട്ടും പൂർത്തീകരിക്കാത്ത പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്നും അതിനുള്ള കാരണം എന്താണെന്നും വ്യക്തമാക്കാമോ;</p> | <p>നിരത്തുകളും പാലങ്ങളും വിഭാഗത്തിൻ കീഴിൽ വരുന്ന പ്രവൃത്തികളുടെ വിശദാംശം അനുബന്ധം 2 ആയും. കെട്ടിട വിഭാഗത്തിൻ കീഴിൽ വരുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധം 3 ആയും ചേർത്തിരിക്കുന്നു.</p> |
| <p>സി) ഇവ പൂർത്തീകരിക്കുന്നതിനുവേണ്ട നടപടി സ്വീകരിക്കുമോ?</p> | |


സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1

1. NH 49 - Extension of culvert and construction of retaining wall at km 211/100- 21 lakh
2. NH 49- Providing protection wall (LHS) at km 209/800 - 15 lakh
3. NH 49- Providing protection wall (RHS) at km 215/400 (Breached portion)- 56 lakh




സെക്ഷൻ ഓഫീസർ

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	നിലവിലെ സാഹിത്യ
1	R/P 2013-14 കീരംപാറ-കല്ലാട് അയ്യപ്പൻമുട്ടി റോഡ് കി. മീ 1000 മുതൽ 1/400 വരെ അഭിവൃദ്ധിപ്പെടുത്തൽ	പുതുമുക്കിയ എസ്.പി.മുറ്റം അംഗീകാരത്തിനായി എഞ്ചിനീയറുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു കട്ടപെയ്ത മണ്ണിന്റെ സർവ്വേ റിപ്പോർട്ട് അംഗീകാരത്തിനായി എക്സിക്യൂട്ടീവ് എഞ്ചിനീയറുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
2	R/P 2013-14 കോതമംഗലം പെരുമ്പൻകുത്ത് റോഡ് കി.മീ. 13/000 മുതൽ 16/000 വരെ ഡ്രെയിനേജ് സൗകര്യം ഒരുക്കൽ.	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
3	ബഡ്ജറ്റ് വർഷം 2011-12 എളവോളം മുതൽ ആവറുകുട്ടി ഭാഗം വരെ മലയാളം ഹൈസ്കൂൾ അഭിവൃദ്ധിപ്പെടുത്തൽ (മാമലക്കണ്ഡം മുതൽ ആവറുകുട്ടി ചെയ്തേണത്ത് 0/00 മുതൽ 9/850)	എളവോളം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
4	ബഡ്ജറ്റ് വർഷം 2011-12 കോഴിപ്പിള്ളി-അടിവാട് മടിയൂർ കുത്തുകുഴി റോഡ് കി.മീ. 4/200 മുതൽ 6/300 വരെ അഭിവൃദ്ധിപ്പെടുത്തൽ	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
5	2012-13 മലയാളം ഹൈസ്കൂൾ അഭിവൃദ്ധിപ്പെടുത്തൽ ആവറുകുട്ടി ഭാഗം പെരുമ്പൻകുത്ത് ഭാഗം വരെ (മാമലക്കണ്ഡം പെരുമ്പൻകുത്ത് വരെ)	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
6	ബഡ്ജറ്റ് വർഷം 2012-13 കോതമംഗലം മുതൽ തങ്കളംവരെ പുതിയ റോഡ് നിർമ്മാണം ചെയ്തിരുന്നെങ്കിൽ 25/830 മുതൽ 9/850 വരെ കൂടാതെ ചെയ്തിരുന്നെങ്കിൽ 26/857 മുതൽ 27/300 വരെ	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
7	ബഡ്ജറ്റ് വർഷം 2012-13 കോതമംഗലം മുതൽ ചെയ്തിരുന്നെങ്കിൽ 0/000 മുതൽ ആവറുകുട്ടി മുതൽ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ ചെയ്തിരുന്നെങ്കിൽ 0/000 മുതൽ 25/000 വരെ.	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
8	ബഡ്ജറ്റ് വർഷം 2014-15 ആലുവ മുതൽ റോഡിലെ 30-ാം കിഴെട മീറ്റർ ആയ നെല്ലിക്കുഴി ഇംഗ്ലീഷ് അഭിവൃദ്ധിപ്പെടുത്തൽ ഡ്രെയിനേജ് സൗകര്യം ഒരുക്കൽ	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
9	LAC-CADS 2013-14 കോതമംഗലം പെരുമ്പൻകുത്ത് റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ കി.മീ 19/350 മുതൽ 20/ 000 വരെ കൂടാതെ കി.മീ 29/000 മുതൽ 29/300 വരെ	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
10	മാമലക്കണ്ഡം - പിണറവൂർകുട്ടി ജോലന കല്ലേലിമേട് മണികണ്ഠൻപുഴ തിരുമുതൽ കഞ്ഞിപ്പാറകുട്ടി റോഡ് ചെയ്തേണത്ത് 0/000 മുതൽ 15/000 വരെ അഭിവൃദ്ധിപ്പെടുത്തൽ	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു
11	M/LA-ADS ചെലാട് ഹൈസ്കൂൾ ഇംഗ്ലീഷ് അഭിവൃദ്ധിപ്പെടുത്തലും നിർമ്മാണവും അഭിവൃദ്ധിപ്പെടുത്തലും	കോതമംഗലം റിപ്പോർട്ട് ചെയ്ത എഞ്ചിനീയർമാരുടെ കാലുറായത്തിൽ പരിഷ്കരണിച്ചു വരുന്നു

3000000000 - 11
List of Work in Kothamangalam LAC and its Status

	Name of Work	Present Status
1	Construction Village office cum Residential quarters in ERM district at KUTTAMPUZHA	Work stopped due to High Court Order, Final bill for executed work submitted
	Construction Village office cum Residential quarters in ERM district at NERIAMANGALAM	Work in progress.
2	Construction of a building for Sub Treasury Office, Kothamangalam	Civil work completed. Electrification not needed
	Construction of Mini Civil Station, Kothamangalam (STIMULUS)	Civil & Electrical Work completed. 3rd floor fire fighting work completed
3	Construction of PWD Complex, Kothamangalam (Neriyamangalam) Phase I	Phase I Work completed.
	Renovation works of Rest House, Kothamangalam	Work completed.
4	Construction of PWD Complex, Kothamangalam (Neriyamangalam) Phase II	Civil work 90% completed. Electrical work to be tendered. Pending with CEE.
	Stimulus package - Construction of sports complex at Govt. Polytechnic College, Chelad, Kothamangalam. Phase I	Site not received. Work to be terminated.
5	PWD - Construction of Mini Civil Station at Kothamangalam. Phase II at Ernakulam.	Agreement executed work in progress.
	Constn. Of Training Centre for PWD engineers at Neriyamangalam Phase III	To be started after receiving the revised structural design.
6	Renovation of Sub Treasury, Kothamangalam	Work completed.
	Construction of additional facilities to Plus two in GHSS at Neriyamangalam	1st contract terminated and now retendered. S.N issued to Hameed
7	Technical High School, Varappetty. Land Acquisition	
	Construction of Open well and pump house for Govt. Poly Technic College, Chelad, Kothamangalam. (deposit)	Work in progress
8	Construction works Govt. Polytechnic, Kothamangalam Regional Directorate of Technical Education Office at Kothamangalam.	Work in progress
	Construction of a Building for Anganawadi No.60 at Nellikkuzhi in Kothamangalam	Work completed.
9	Construction of new building for Anganwadi in Kavalengad in kothamangalam (Anganavay centre No-16) phase -III	Work completed.
	Construction of new building to Anganwadi in Kavalengad in kothamangalam (Anganavay centre No-01) phase -III	Work completed.
10	Construction of new building to Anganwadi in kothamangalam (Anganavay centre No-15) phase -III	Work completed.
	Construction of new building to Anganwadi in kothamangalam (Anganavay centre No-20) phase -III	Work completed.
11	Construction of new building to Anganwadi No.69 at Pampakuda in Koothattukulam Phase -III	Work completed.
	ICDS - Construction of Model Anganwadi building phase II - Upgradation of 25 Anganawadies to model anganawadi - Construction of Model Anganawadi No.28 at Uppukuzhi in Kothamangalam, Ernakulam District.	Work completed
12	Construction of new buildings for Anganawadies in Ernakulam District. (3 Nos - Arakkuzha village in Muvattupuzha Taluk.-	Work completed on 29.01.15.
	Construction of a Building for Anganawadi at Varappetty in Kothamangalam	Work completed on 28.03.15.
13	MHRD Grant - Govt. Polytechnic College, Kothamangalam - Construction of compound wall for Ladies hostel. (deposit)	Estimate received. Work to be tendered.
	Construction of O.P. Block and Ward at P.H.C., Kottappady in Kottappady Panchayath	Work completed

14	Construction of O.P. Block and Ward at P.H.C., Punnekkad in Keerampara Panchayath	Work completed
	Construction of O.P. Block and Ward at P.H.C., Neriymangalam in Kavelangad Panchayath.	Work Completed
15	Construction of O.P. Block and Ward at P.H.C., Kuttampuzha in Kuttampuzha Panchayath	Work Completed
	Construction of O.P. Block and Administrative Block in Cheruvattoor Primary Health center	Work completed
16	Construction of P.H.C. at Varapetty	Work completed
	Construction of O.P. Block and Ward at P.H.C., Paliarimangalam	Work completed
17	Construction of staff quarters and first floor over existing building PHC Pindimana.	Work in progress.
	H&FWD- Construction of a portion of 2nd floor of O.P block and 50 bedded ward at THQ Hospital, Kothamangalam Phase II (Lift block and stair room).	Work in progress.
18	Constuction of mini civil station kothamangalam (STIMULUS)	Civil and electrical work completed. 3rd floor fire fighting work completed
	Constuction of PWD comple , kothamangalam (neriyamangalam) phase, II	civil work is completed. Electrical work to be tendered . Pending with CEE.
19	STIMULUS package-Constuction of sports complex at Govt. Polytechnic college chelad Kothamngalam	site not received. Work to be terminated
	PWD-Constuction of Mini civil station at kothamangalam phase II at ernakulam .	Agreement executed .Work in progress
20	Constuction of training centre for PWD engineers at Neriymangalam Phase III	To be started after receiving the revised structural design
	Constuction of additional facilities to Plus two in GHSS at Neriymangalam	Firsts contract terminated.
21	Constuction of OP Block & 50 bedded ward at T.H.Q hospital Kothamngalam (balance work)	Civil & Electrical work completed


 02/02/2018