

## പതിനാലാം കേരള നിയമസഭ

അഞ്ചാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 4497

18.05.2017 ലെ മറുപടിക്ക്

### ആസ്തിവികസന, പ്രത്യേക വികസന ഫണ്ടുകളിലെ പ്രവൃത്തികൾ

	ചോദ്യം <b>ശ്രീ.സി.കെ. ഹരീന്ദ്രൻ</b>	ഉത്തരം <b>ഡോ.ടി.എം.തോമസ് ഐസക്</b> (ധനകാര്യവും കയറും വകുപ്പ് മന്ത്രി)
(എ)	2012-16 ൽ പാറശ്ശാല എം.എൽ.എ യുടെ ആസ്തിവികസന, പ്രത്യേക വികസന ഫണ്ടുകളിൽ നിന്നും ഏതെല്ലാം പ്രവൃത്തികളാണ് അനുവദിച്ചിട്ടുള്ളതെന്ന വിവരം നൽകാമോ;	2012-16 കാലയളവിൽ പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ ആസ്തിവികസന പദ്ധതി/പ്രത്യേക വികസന നിധി എന്നിവ പ്രകാരം നടപ്പിലാക്കിയ പ്രവൃത്തികളെ സംബന്ധിച്ച വിശദ വിവരം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പ്രവൃത്തികളിൽ ഏതെല്ലാം പൂർത്തീകരിച്ചു ; ഏതെല്ലാം പ്രവൃത്തികളാണ് ഇനിയും പൂർത്തിയാക്കാനുള്ളത്; അവയുടെ നിലവിലെ സ്ഥിതി ; എന്നിവ ഇനം തിരിച്ച് വ്യക്തമാക്കാമോ?	

*Sathar*

**സെക്ഷൻ ഓഫീസർ**

## PARASSALA

## Legislative Assembly Constituency-Asset Development Scheme

District : Thiruvananthapuram

Constituency : Parassala

MLA : Sri. A.T. George

Sl. No	Name of Work	Estimate Amount (Rs. In lakh)	Present Status
<b>2012-13</b>			
1	Construction of building for GLPS, Dalumukham	32.00	Completed
2	Metalling and Tarring to Malyilkada Thenguvila Road	25.00	Completed
3	A new building for Govt. High School for Girls at Parassala	100.00	Nearing 75% completion.
4	Construction of open Auditorium in Neyyardam GHSS, Kallikkunnu Panchayath	25.00	Completed
5	Construction of Agricultural Marketing centre at Mavayemuttam in Perunkadavila GP	100.00	Completed
6	Construction of Bus Station building and other works at Anappara Vellamunda	75.00	Completed
7	Construction of Kallimoodu Vignimala road	25.00	Completed
8	Providing Mini Water Supply Scheme	40.00	Completed
9	Construction of new lab building for Govt. High School for Girls, Dhanuvachapuram	60.00	PWD Building - Column footing completed. Contractor not continued. Work terminated.
<b>Total Works - 9</b>		<b>482.00</b>	
<b>2013-14</b>			
10	Construction of KSRTC Bus Station building at Parassala	50.00	Completed
11	Pulakalkonam Thiruvallorkonam Vallichira Colony road in Aryancode	25.00	Completed
12	Improvements to Mudippura nada Kaithakuzhi road in kottakkal ward in Kunnathukal GP	25.00	Completed
13	Reconstruction of Vettiyaram bridge in TVM	86.50	Completed
14	Construction of culvert CC drain to Madala Pathinkadavu Mukundara road near Mylakkara junction	30.00	50% completed
15	Construction of Culvert and improvements to Munnarakonam Thalamannoorakonam road in Perunkadavila GP	25.00	Completed
16	Improvements to Mottalmmoodu-Chilavoor Pulinkudi road in Mannamkonam ward in Aryancode Panchayat ch 0/00 to 0/900	25.00	Completed
17	Construction of new Building to Office, Kharamangalam GP	50.00	Work started
18	Construction of new building for Govt HSS, Mylalachal	76.00	Up to lintel
19	Construction of Bhagavaty Temple road thodu Culvert in Kollayil GP	25.00	Completed
20	Edval Bund road metalling and Tarring in Aryancode Grama Panchayat	25.00	Completed
21	Metalling and Tarring of Kalippara Vilidupara Cheriyaakonam road in kallikkadu GP	25.00	Completed
22	Improvements to Anakkuzhy-Kottarakuzhy road in Ottasekhara mangalam GP	25.00	Completed
23	Metalling and tarring of Cheruvattonpotta Madhavasheri road in Parassala GP	26.00	Completed
<b>Total Works - 14</b>		<b>518.50</b>	
<b>2014-15</b>			
24	Improvements to Vlamkulam-Ambalakkala-Cheriyakolla road in Kunnathukal GP	25.00	Completed
25	Improvements to Panhamkuzhy Vazhavilakuzhy road in vellarada Panchayat	25.00	Completed
26	Improvements to Kovilloor Orukuzhi road in Vellarada Panchayat	25.00	Completed
27	Reconstruction of damaged Culvert and drain near Chilambara in Valiavazhi nooliyodu road	25.00	Completed
28	Construction of CC drain culvert and allied works in Parassala Panhamoodu road near km 8/200-8/650	35.00	Completed
29	Mini water supply scheme to Inchivila ward in Parassala GP	43.90	95% completed

30	Construction of Karshika Vipananakendram (Phase II)	100.00	Completed
31	Improvements to Muzhangil Pulikottukonam road in Pothencode ward of Perumkadavila GP	25.00	Completed
32	Construction of Bridge at Kovilloor in Vellarada GP	25.00	Completed
33	Construction of side wall and Culvert for connecting Nellanoorkonam Nochuvadi road in Kunnathukal GP	15.00	Completed
34	Improvements to Paliyode Kulathinkara road and Culvert in Kunnathukal GP	10.00	Completed
35	Metalling and tarring of Punayilkonam Pazhagamala ward in Perumkadavila GP	25.00	Completed
36	Improvements to Panayavila Thottipalam road and side wall in Vellarada GP	10.00	Completed
37	Construction and levelling of Karali mangam road in Parassala GP	10.00	Completed
38	Metalling and tarring of Anamugham Karikathil road in Perumkadavila GP	10.00	Completed
39	Construction of Puliyaathala-Chira thalaikkal road in Vellarada GP	25.00	Completed
40	Mini Water Supply Scheme to Nedungode Area in Parassala GP	32.73	95% completed
41	Improvements to Kuttappu Ammada Road in Amboori GP	25.00	Completed
<b>Total Works - 18</b>		<b>491.63</b>	
<b>2015-16</b>			
42	Construction of Class room for Keezharoor HSS in Aryancode G.P	10.00	Completed
43	Construction of Culvert 8 CC Drain in Perumkadavila Kunnathukal road (road km 5/200 to 5/600)	25.00	Completed
44	Construction of a bridge at ch 31246 m of LBC for connecting two Panchayat roads	15.00	work completed.
45	Construction of Block Panchayath building at Parassala	115.00	Building auction process
46	Construction of Bridge across Irrigation main channel at ch 29800 m near Kannakode in Parassala G.P	29.00	Completed
47	Improvements to Iankam Temple road in Parassala G.P	25.00	Completed
48	Tarring of cherukandamoola Oramcode road in Perumkadavila G.P	25.00	work completed.
49	Construction of Karuvara Canal Bridge near milk society in Ottasesgharamangalam	15.00	Completed
50	Metalling and tarring of Aruvathukonam Pachayam road in Vellarada G.P	15.00	Work in progress
51	Construction of Kavil Pammathumoola-Nakkotukonam road in Kunnathukal GP	25.00	Completed
52	Construction of building for PHC, Parassurakkal in Parassala GP	50.00	Cancelled
53	Concreting of Second check dam- CSI Church- Padappara Fisheries farm road at Neyyar dam ward in Kallikkadu Grama Panchayath	10.00	Completed
54	Construction of Bridge at Puravimala- Thenmala- Thampurankavu- Peeyanippara road in Amboori Grama Panchayath	25.00	Work in progress
55	Construction of New building for Ottasekharamangalam GLPS in Ottasekharamangalam Grama Panchayath	25.00	Cancelled
56	Purchase of School Buses (4 Nos) for 4 Govt Schools	42.00	ഗവൺമെന്റ് സ്കൂളുകൾക്ക് ബസ് വാങ്ങി നൽകിയിട്ടുണ്ട്.
57	Construction of Thettiyodu Canal Bridge road in Parassala G.P	25.00	work completed.
58	Kuttiyanikadu- Manakkad road	25.00	Estimate submitted for AS
59	Construction of Bus shelter (9 Nos)	31.50	7 Nos. completed.
60	School Buses (3 Nos)	31.43	ബസ്കൾ വാങ്ങി നൽകിയിട്ടുണ്ട്.
61	Vehicles to 4 PHCs (4 Nos)	14.76	PHC അമ്പലി, ചെമ്പൂർ പാലക്കാട് എന്നിവിടങ്ങളിൽ വാഹനങ്ങൾ അനുവദിച്ചു
<b>Total Works - 18</b>		<b>503.69</b>	

*Subhitha*

**Name of M.L.A. - Shri. A.T.George ---Parassala LAC - MLA - SDF**

Name of Works	Amount proposed by the MLA (in lakhs)	Administrative Sanction No.& date	A.S. Amount (In lakhs)	Implementing Agency	Expenditure	Remarks
<b>2011-12</b>						
Construction of waiting shed in Parassala GP	290000	D1-2575/11 09/12/11	290000	AEE, LSGD Parassala	280462	Completed
Nedavanavila- Karakkakulam road tarring at Parassala GP	1000000	D1-806/12 28/03/2012	1000000	AEE, LSGD, Parassala	1000000	Completed
Construction of drainage at premises of PHC Kollayil in Parassala GP	500000	D1-352/12 18/02/2012	500000	AEE, Bldgs, NTA	432923	Completed
Purchase of new pump for Marayamuttom pump house	858000	D1-462/12 28/02/2012	858000	EE, KWA, NTA	645000	Completed
Pipe line realignment at Vavode in Kallikadu GP.	47000	D1-665/12 16/03/2012	47000	EE, KWA, NTA	44500	Completed
Purchase of Computers for VTM NSS College, Dhanuvachapuram	500000	D1-141/12 22/01/12	474390	Keltron	474390	Completed
Drinking water scheme at undancode St. Johns HS in Vellarada GP	200000	D1-463/12 28/02/2012	200000	AEE, LSGD Perumkadavila	198681	Completed
Construction of open well for St. Thomas HSS in Amboori GP	200000	D1-2687/11 20/12/11	200000	AEE, LSGD Perumkadavila	200000	Completed
Metalling and tarring of Nettayam - Pallithara - Chenad road in Ottasekharamangalam GP	500000	D1-2762/11 03/01/12	500000	AEE, LSGD Perumkadavila	499764	Completed
Construction of side wall and formation of Karippara - Veeyakomam road in Kallikadu GP	500000	D1-2759/11 03/01/12	500000	AEE, LSGD Perumkadavila	429896	Completed
Metalling and Tarring of Kottakkal Malavilakonam road in Kunnathukal GP	600000	D1-74/12 08/01/12	600000	AEE, LSGD Perumkadavila	600000	Completed
Construction of a Kitchen and store room for Marayamuttom G.HSS, Perumkadavila Grama Panchayat.	350000	D1-660/12 13/03/2012	350000	AEE, LSGD, Perumkadavila	343071	Completed
Construction of side wall in Pulivathukkal Temple road at Perumkadavila Grama Panchayat.	300000	D1-658/12 13/03/2012	300000	AEE, LSGD, Perumkadavila	294314	Completed
Foot path concrete in Kovilloor Ambalathumvilakam at Vellarada Grama Panchayat.	100000	D1-659/12 13/03/2012	100000	AEE, LSGD, Perumkadavila	100000	Completed
Metalling and tarring of Ambalam-Muthukuzhy- Alathumpara road in Vellarada Grama Panchayat.	500000	D1-708/12 16/03/2012	500000	AEE, LSGD, Perumkadavila	499765	Completed
Metalling and tarring of Kavil Perambakonam Valiyavattakuzhy road tarring in Kunnathukal GP	500000	D1-764/12 23/03/2012	500000	AEE, LSGD, Perumkadavila	500000	Completed
Cheriyakolla- Ambalakkala- Kollottukuzhy road tarring at Kunnathukal Grama Panchayat.	500000	D1-765/12 23/03/2012	500000	AEE, LSGD, Perumkadavila	500000	Completed
Construction of Bore well at Ainkamam & Thettiyode in Parassala GP	61400	D1-2637/11 21/01/12	61400	Dis. Officer, GWD	54220	Completed
			<b>7480790</b>			

**2012-13**

1	Pipe line extension to Pallinada Kanakkai - Ilayam Vazhali under Perumkadavila GP	250000	D1-1299/12 31/05/2012	250000	EE, KWA, NTA	177900	Completed
2	Pipe line extension at Karivilakom-Irumbakalkonam in Perumkadavila GP	100000	D1-1071/12 10/05/2012	100000	EE, KWA, NTA	69209	Completed
3	Purchase of Computers for Govt. Women ITI, Parassala.	174930	D1-1181/12 28/05/2012	174930	Keltron	174930	Completed
1	Purchase of Computers for - 1. Kovilloor LPS 2. Meypuram LMS LPS	64000	D1-2152/12 18.09.12	63100	Keltron	63100	Completed
5	Kuttiyanikadu- Muzhangil bund road at Aryancode Grama Panchayat.	500000	D1-805/12 05/04/2012	500000	AEE, LSGD, Perumkadavi la	499078	Completed
5	Construction of store room and Toilet for LMS UPS perimbakoanam, Kunnathukal GP	200000	D1-1009/12 08/05/2012	200000	AEE, LSGD, Perumkadavi la	197706	Completed
7	Metalling and tarring of Pandakonam-Kannacode- Pananthadikonam road in ward No:V of Parassala GP	670000	D1-1057/12 08/05/2012	670000	AEE, LSGD, Perumkadavi la	670000	Completed
3	Metalling and Tarring of Pangottukonam Varyankuzhi Road in Kollayil GP.	500000	D1 2758/12 26/11/2012	500000	AEE, LSGD, Perumkadavi la	487458	Completed
3	Metalling and Tarring of Anchumarakala Mylakunnu - Anamukham Road in Vellarada GP.	1000000	D1-2680/12 06/11/2012	1000000	AEE, LSGD, Perumkadavi la	997655	Completed
1	Concreting of Panthaplamoodu Palam Footpath in Amboori GP	300000	D1-2812/12 26/11/2012	300000	AEE, LSGD, Perumkadavi la	300000	Completed
1	Metalling and Tarring of Pazhamala - Pazhamalakulam Road in Perumkadavila Grama Panchayath.	500000	D1-2721(3)/12 14/11/2012	500000	AEE, LSGD, Perumkadavi la	500000	Completed
2	Metalling and Tarring of Panchayath Office - Melannoorkonam Road in Perumkadavila GP.	500000	D1-2721(2)/12 14/11/2012	500000	AEE, LSGD, Perumkadavi la	496999	Completed
3	Formation of road & Construction of side wall in Kannannoorkonam - Idanji Road in Perumkadavila GP.	500000	D1-2721(1)/12 14/11/2012	500000	AEE, LSGD, Perumkadavi la	499395	Completed
1	Construction of a waiting room for by standers in Parassala Govt. Hospital.	1000000	D1-2144/12 18.09.12	1000000	AEE, LSGD, Parassala	994496	Completed
5	Construction of protection wall in Kurumkuttukulam at Keezhathottam Ward in Parassala GP	570000	D1-2143/12 18.09.12	570000	AEE, LSGD, Parassala	536203	Completed
5	Concreting of Ambadi Rajeev Gandhi Footpath in Parassala GP	570000	D1-3015/12 06.05.13	570000	AEE, LSGD, Parassala	566696	Completed
7	Drinking Water Project for LMS HSS, Chembbor in Aryancode GP	200000	D1-296/13 01/02/2013	200000	Secretary Aryancode GP	186123	Completed
5	Metalling and Tarring of Muthupotta Karimaram Road in Amboori GP.	500000	D1-298/13 01/02/2013	500000	Secretary Amboori GP	496831	Completed
1	Drinking water and electrical programme for Pattekonam Anganawadi in Ward No. III at Kallikkadu GP	190000	D1-232/13 28/02/2013	190000	Secretary, Kallikadu GP	132406	Completed
1	Drinking water project for Govt. Higher Secondary School Mylachal, Aryancode GP.	200000	D1-3018/12 15/12/2012	200000	Secretary, Aryancode GP	170160	Completed
	Construction of drain at Pallamvila - Pavor Madom in Kollayil GP	130000	D1-1980/12 17/10/2012	130000	Secretary, Kollayil GP	128650	Completed
	Purchase of bus for Keezharoor GHSS, Arvankodu GP	500000	D1-104/13 25/01/2013	500000	HM	500000	Completed

	Construction of Aruvippuram road in Kavayal Ward at Vellarada GP.	500000	D1-2228/12 22.09.12	500000	AEE, LSGD, Perumkadavi la	498163	Completed
4	Extension of water supply line to Chennamkuzhy Mannarakonam road in Perumkadavila GP	100000	D1-672/13 02/03/2013	97000	EE, KWA, NTA	88839	Completed
5	Protection Work of wall in front of LPS Kovilloor in Amboori GP	100000	D1-819/13 30/03/2013	100000	Secretary, Amboori GP	98583	Completed
6	Drinking water project for VPM High School, Vellarada GP	200000	D1-719/13 10/03/2013	200000	Secretary, Vellarada GP	152575	Completed
7	Construction of Building for Neerazhikonam Bhavana Library in Ottasekharamangalam GP.	500000	D1-3016/12 15/12/2012	500000	AEE, LSGD, Perumkadavi la	395151	Completed
8	Drinking water project to PPM HS, Karakanam in Kunnathukal GP.	200000	D1-914/13 26/03/2013	200000	Ground water dept.		AS Issued
				<b>10715030</b>			
<b>2013-14</b>							
1	Tarring of Virali – Pottayil Puthuval Colony road in Perumkadavila GP	1000000	D1-2620/13 07/08/2013	1000000	Secretary, Perumkadavi la GP	1000000	Completed
2	Concreting of Panayammoola – Thottathu – Arayamburam road in Kollayil Grama Panchayat	500000	D1-2782/13 25/08/2013	500000	Secretary, Kollayil GP	499235	Completed
3	Concreting of Aithukondakani - Kuzhivila - Nagakottukonam in Kollayil Grama Panchayat	500000	D1-2781/13 25/08/2013	500000	Secretary, Kollayil GP	498847	Completed
4	Metalling and tarring of Kollottukuzhy – Kallingal road in Elluvila ward of Kunnathukal GP	500000	D1-3102/13 25/09/2013	500000	Secretary, Kunnathukal GP	499704	Completed
5	Aruviyode – Sreekaryamcode – Pallivila Assembly Church road concreting in Kaivankaala ward of Kunnathukal GP	400000	D1-3792/13 25/11/2013	400000	Secretary, Kunnathukal GP	349178	completed
6	Side wall construction, earth filling and Metalling of Perumkunnam Palam Areckar road in Ottasekharamangalam GP	700000	D1-3549/13 18/12/2013	700000	Secretary, Ottasekhara mangalam GP	700000	Completed
7	Concreting of BVM Seminary road in Aryancode GP	300000	D1-4013/13 18/12/2013	300000	Secretary, Aryancode GP	300000	Completed
8	Metalling and tarring of Thalachanvila – Manalivila CSI Church road in Vanyacode ward, Parassala GP	900000	D1-2651/13 07/08/2013	900000	AEE, Parassala	899147	Completed
9	Metalling of Ayathukulam - Chenthathukulam road in Karumanoor Ward of Parassala GP	920000	D1-2455/13 23/07/2013	920000	AEE, Parassala	910122	Completed

	Metalling and tarring of Hospital junction to street road in Parassala GP	627000	D1-3031/13 17/09/2013	627000	AEE, Parassala	620286	Completed
1	Construction of a bridge across Karali thodu in Karali – Ilankam road, Parassala GP.	500000	D1-189/14 10/02/2014	500000	AEE Parassala	493197	completed
2	Purchase of bus for Vlavyetty Govt. Tribal LPS, Kallikadu GP	700000	D1-1622/13 07/06/2013	700000	HM	700000	Advance payment issued
3	Water supply line extension from Eythukonda – Kaanikurisadi – Cheruvakkulam in Kollayil GP	45000	D1-3359/13 24/10/2013	45000	EE, KWA, NTA	40396	Completed
14	Construction of Bore well at Ainkamam – Ambadi in Parassala GP.	66465	D1-4020/13 13/01/2014	66465	Ground water dept.	36150	completed
15	Purchase of Computers for Govt.LPS, Kodavilakom, Parassala	109500	D1-478/14 15/02/2014	109500	Keltron	109500	Completed
16	Purchase of electronic MilkTester for Co- operative milk producers union, Panachamoodu	32255	D1-3324/13 31/10/2013	32255	Secretary	32255	Completed
17	Metalling and Tarring of Kurichi - Chakkathottam Road in Amboori GP.	500000	D1-1071/13 22/04/2013	500000	Secretary, Amboori GP	489642	Completed
18	Metalling and Tarring of Palappally – Tharinada – Kuzhivila road in Kollayil Grama Panchayat	500000	D1-2783/13 25/08/2013	500000	Secretary, Kollayil GP	500000	Completed
19	Construction of Mariyamcode Koviluvila road in Aryancode GP	500000	D1-3551/13 08/11/2013	500000	Secretary, Aryancode GP	474101	Completed
20	Metalling and tarring of Kurusadi - Thannikuzhy road in Kottakkal Ward of Kunnathukal GP	500000	D1-183/14 01/03/2014	500000	AEE Perumkadavi la	500000	completed
21	Metalling and tarring of Manavari – Vallichira road in Koranamcode Ward of Kunnathukal GP	500000	D1-592/14 03/03/2014	500000	AEE Perumkadavi la	498726	completed
22	Construction of a waiting shed at Manaluvila in Perumkadavila GP	200000	D1-477/14 15/02/2014	200000	Secretary, Perumkadavi la GP	160157	Completed
23	Construction of a waiting shed at Myllakkara and Pallivetta in Kallikadu GP	400000	D1-465/14 15/02/2014	400000	Secretary, Kallikadu GP	343130	Completed
24	Construction of a waiting shed at Nulliyode in Amboori GP	200000	D1-466/14 15/02/2014	200000	Secretary, Amboori GP		AS Issued
				11100220			
	<b>2014-15</b>						
1	MLA SDF Share to Social Justice Department for the construction of Model Anganavadi Centre in Ottasekharamangalam.	626883	D1-1854/14 12/08/2014	626883	Director Social Justice	626883	Completed
2	Purchase of Computers for Govt. Women ITI, Parassala	500000	D1-1564/14 10/07/2014	491720	Keltron	491720	Completed
3	Purchase of Computers for various Schools of Parassala LAC.	2277630	D1-2689/14 27/10/2014	2081190	Keltron	2081190	Completed
4	Construction of bore well at Nedumcode, Parassala GP.	181493	D1-2407/14 09/10/2014	181493	Ground water dept.	145600	Completed
5	Construction of building for Cherupushpam Kalasamithy in Vellarada GP.	500000	D1-1707/14 18/07/2014	500000	Secretary, Vellarada GP	500000	Completed

	Construction and concreting of road in Ward No.V of Ottasekharangalam GP	500000	D1-2288/14 09/10/2014	500000	Secretary, Ottasekhara mangalam GP	471676	Completed
	Construction of Kitchen shed and toilet complex for LMS LPS in Aryancode GP	500000	D1-2036/14 17/08/2014	500000	Secretary, Aryancode GP	479583	Completed
8	Construction of a building for Gandhi Smarakanidhi centre Idichakkaplamoodu in Parassala GP	500000	D1-2881/14 17/11/2014	500000	AEE Parassala	498051	Completed
9	Construction of Nadapalam in Paliyode Chennakkadukuzhy road in Kunnathukal GP.	400000	D1-2624(2)/14 17/10/2014	400000	AEE Perumkadavi la	390902	Completed
10	Metalling and Tarring of Myparambu road in Kunnathukal GP	300000	D1-2624(1)/14 17/10/2014	300000	AEE Perumkadavi la	291874	Completed
11	Construction of a ramp and side wall at Marayamuttam sree Narayanapuram kulikkadavu in Perumkadavila GP	400000	D1-3060/14 18/11/2014	400000	AEE Perumkadavi la	388138	Completed
12	Metalling and tarring of Chembooru – Pulikkudi Thudali road In Aryancode GP	500000	D1-3205/14 22/11/2014	500000	AEE Perumkadavi la	500000	Completed
13	Concreting of Mannathipara Uruttupara road in Vellarada GP.	250000	D1-3257/14 03/12/2014	250000	Secretary Vellarada GP	249999	Completed
14	Purchase of Computers for 1. Ivans UPS, Parassala 2. Jayamatha UPS Dalummukham 3. PV UPS Thathiyoor	239910	D1-3536/14 17/12/2014	239910	Keltron	239910	Completed
15	Purchase of Computers for 1. LMS HS Chembooru, 2. LMS HSS Chembooru, 3. GHSS Mylalachal, 4. LMS LPS Ponnankulam	791300	D1-432/15 10/02/2015	791300	Keltron	791300	Completed
16	Concreting of Koviluvila Thevarukonam nadappatha in Mylalachal Ward.	100000	D1-990/15 24/03/2015	100000	Secretary Aryancode GP	99574	Completed
17	Installation of new pump in Poochamukku bore well in Office ward in Amboori GP.	100000	D1-1210/15 04/04/2015	100000	Secretary Amboori GP	89662	Completed
18	Supply and erection of bore well type submersible pump set at Eithukondakani pump house.	150000	D1-2013/14 21/08/2014	150000	EE, KWA, NTA	150000	Completed
19	Metalling and tarring of Kuzhiyaar CSI Church road in Vazhichal Ward.	700000	D1 1039/14 24/07/2014	700000	Secretary, Ottasekhara mangalam GP	698729	Completed
20	Metalling and tarring of Neervaalikkonam Poyppara road In Aryancode GP	500000	D1-3204/14 22/11/2014	500000	AEE Perumkadavi la	500000	completed
21	Construction of a cooking shed and store for Mylakkara UPS in Kallikkadu GP.	500000	D1-657/15 26/02/2015	500000	Secretary Kallikkadu GP	466554	Completed
22	Purchase of Electronic Milk Tester for Chemmannuvila Milk Co operative society	30000	D1-773/14 08/06/2014	30000	Secretary Kollayil GP	30000	Completed
23	Construction of slab in Kaithakuzhy colony drain in Perekonam Ward.	400000	D1-2287/14 16/10/2014	400000	Secretary, Ottasekhara mangalam GP	400000	Completed
24	Metalling and tarring of Muthuvankonam Kalathoor - Chinkili road in Vellarada GP	500000	D1-644/15 24/03/2015	500000	Secretary Vellarada GP	500000	Completed



	Painting and tarring of Mannamcode – Mampara road in Mannamcode Ward of Amboori GP	600000	D1-2859/14 28/10/2014	600000	Secretary, Amboori GP	599067	Completed
	Painting and tarring of Mylapotta – Mannamcode road in Palkulangara Ward of Perumkadavila GP	1000000	D1-3662/14 20/12/2014	1000000	Secretary, Perumkadavi la GP	991331	Completed
7	Purchase of Computers for Govt. VHSS, Parassala for SPC Unit	95660	D1-2948/14 10/11/2014	95660	Keltron	95660	Completed
8	Purchase of Milko tester for Araattu kuzhy milk cooperative society, Vellarada GP	36000	D1-656/15 26/02/2015	36000	Secretary Vellarada GP		AS Issued
				12974156			
<b>2015-16</b>							
1	Construction of bore well at Eithukondakani in kollayil GP	184850	D1-1379/15 23/05/2015	184850	Ground water dept.	125160	Completed
2	Purchase of Milk Tester for Manathottam Milk Co operative Society in Panchakuzhy Ward.	30000	D1-1887/15 06/06/2015	30000	Secretary Vellarada GP	30000	Completed
3	Purchase of Computers for various Schools of Parassala LAC	1478000	D1-2671/15 15/08/2015	1478000	SIDCO	1478000	Completed
4	Purchase of Electronic Milk tester for Anavoor KUCS Ltd No.T.108(D) APCOS, Anavoor.PO.	32580	D1-2815/15 02/09/2015	32580	Secretary Vellarada GP	32578	Completed
5	Purchase of Computers for 5 Nos of Schools of Parassala LAC	570240	D1-2787/15 14/09/2015	570240	SIDCO	570240	Completed
6	Concreting of Kuzhikkada – Chekkumoodu foot path in Paliyod ward of Kunnathukal GP.	200000	D1-2924/15 14/09/2015	200000	AEE Perumkadavi la	200000	Completed
7	Purchase of Computers for LMS LPS Palukal, Parassala	77540	D1-3124/15 20/09/2015	77540	SIDCO	77540	Completed
8	Purchase of Electronic Milk tester for Mooverikkara Milk Co-operative Society (KUCST 164 D)	32580	D1-3219/15 30/09/2015	32580	DEO Perumkadavi la	32578	Completed
9	Pipe line extension from Poozhanadu market to Kadampara Lekashamveedu area in Ottasekharamangalam GP.	225000	D1-1998/15 08/07/2015	225000	EE, KWA, NTA	111617	Completed
10	Construction of Kitchen shed for LMS UPS Parasuvaykkal in Parassala GP.	500000	D1-2998/15 14/09/2015	500000	AEE Parassala	492729	Completed
11	Construction of side wall Moolayan Vilakom Thenguvilakuzhy bund road in Vadukara ward of Parumkadavila GP	499000	D1-2996/15 14/09/2015	499000	AEE Perumkadavi la	491462	Completed
12	Drinking water supply scheme for LMS LPS in kollayil GP	200000	D1-2923/15 14/09/2015	200000	AEE Perumkadavi la	200000	Completed
13	Construction of Pinaycode – Mannamcode road in Thrippalavoor ward.	450000	D1-2921/15 14/09/2015	450000	AEE Perumkadavi la	449999	Completed
14	Construction of retaining wall and concreting at Karippukali – Plankala road in Vellarada GP.	499000	D1-3178/15 29/05/2015	499000	AEE Perumkadavi la	499000	Completed
15	Construction of shed for Swasraya Karshaka Samithy in Aryancode GP.	300000	D1-3181/15 29/05/2015	300000	Perumkadavi la	300000	Completed
16	Construction of toilet for LMS LPS Anchumaramkala in Vellarada GP.	200000	D1-2234/15 29/09/2015	200000	Secretary Vellarada GP	200000	Completed
17	Drinking water project for Cheruvarakkonam Tamil High School.	400000	D1-3217/15 30/09/2015	400000	Ground water dept.	400000	Completed

	of Automatic Milk Collection for (L) Milk Co-operative society (T 249 D) in Vellarada GP.	168840	D1-3274/15 01/10/2015	168840	DEO Perumkadavi la	168000	Completed
	purchase of Milko Tester for Paliyodu Milk cooperative society No: 56	32580	D1-3344/15 22/11/2015	32580	DEO Perumkadavi la	32578	Completed
20	Construction of bore well and implementation of micro water supply scheme at near Lokanatha Temple in Vellarada GP.	300000	D1-3214/15 25/11/2015	300000	Ground water dept.	294260	Completed
21	Concreting of Vadalikootom foot path in Mulluvila ward of Parassala GP.	52500	D1-308/16 30/01/2016	52500	AE Parassala GP	52137	Completed
22	Purchase of Computers for VTM NSS HSS Dhanuvachapuram, MSC LPS Cheriakolla Kudayal, Govt. HSS, Kezharoor	304120	D1-359/16 06/02/2016	304120	SIDCO	304120	Completed
23	Drinking water project for LPS Karumanoor LPS in Parassala GP.	200000	D1-392/16 16/02/2016	200000	AEE Parassala	181171	Completed
24	Construction of kitchen shed for LMS LPS Ponnamkulam in Parassala GP.	300000	D1-3267/15 01/10/2015	300000	AEE Parassala	300000	Completed
25	Construction of 1 <sup>st</sup> floor for Anappara Samskrikavedi building in Vellarada GP.	400000	D1-3029/15 20/09/2015	400000	Secretary Vellarada GP	398325	Completed
26	Drinking water project for Maavuvila Aanakuzhykkodu in Vellarada ward.	200000	D1-2543/15 01/08/2015	200000	Secretary Vellarada GP	200000	Completed
27	Construction of kitchen shed for LMS LPS Palukal.	300000	D1-3573/15 30/01/2016	300000	AEE Parassala	300000	Completed
28	Purchase of pump and other related works at Karakkonam PPHS Drinking water project.	150000	D1-798/16 03/03/2016	150000	Secretary, Kunnathukal GP	138114	Completed
29	Extension of electrical line from Vazhali to Marayamuttom Temple in Perumkadavila GP.	280000	D1-3157/15 29/05/2015	280000	Dep.Chief Engineer KSEB	280000	Completed
30	Concreting of Mundamala - Manalikonam Harijan colony foot path in Malayikkada Ward, Kollayil GP.	700000	D1-1756/15 23/05/2015	700000	AEE Perumkadavi la	513902	Completed
31	Construction of building for Aruvikkara Priyadarsini Ksheerothpadaka Co operative Society.	490000	D1-3027/15 20/09/2015	490000	AEE Perumkadavi la		Agreement Executed. Work not started
32	Construction of Choondikkai - Kottayamvila road in Ponnambi ward of Vellarada GP	500000	D1-3393/15 22/11/2015	500000	AEE Perumkadavi la		AS Issued
33	Purchase of pump and other related works at Kaithacode - Kuruvikkala in Aruviyodu Ward.	60000	D1-699/16 24/02/2016	60000	Secretary, Kunnathukal GP		AS Issued
34	Construction of Kandamthitta Anganawadi in Amboori Grama Panchayath.	499990	D1-3028/15 04/03/2016	499990	AEE Perumkadavi la		TS Issued
				10816820		49449978	

15/7

*[Signature]*  
14/12

*[Signature]*  
15/7

*[Signature]*