

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3133

26-06-2024 - ൽ മറുപടിയ്ക്ക്

മകട മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് നടപ്പിലാക്കുന്ന പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. മഞ്ഞളാംകുഴി അലി		ശ്രീ. പി.എ. മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	<p>മകട മണ്ഡലത്തിലെ റോഡുകൾ, പാലങ്ങൾ, കെട്ടിടങ്ങൾ, ദേശീയ പാതകൾ എന്നീ വിഭാഗങ്ങളിലായി പൊതുമരാമത്ത് വകുപ്പ് നടപ്പിലാക്കി വരുന്ന ഓരോ പ്രവൃത്തിയുടെയും നിലവിലത്തെ സ്ഥിതി അറിയിക്കുമോ;</p>	(എ)	<p><u>നിരത്ത് വിഭാഗം</u></p> <p>അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p> <p><u>നിരത്ത് പരിപാലന വിഭാഗം</u></p> <p>റണ്ണിംഗ് കോൺട്രാക്റ്റിൽ ഉൾപ്പെടുത്തി കൂട്ടിലങ്ങാടി -വള്ളിക്കാപ്പറ്റ റോഡ് (കി. മീ 0/000 മുതൽ 1/000 വരെ), തിരൂർക്കാട് - ആനക്കയം (കി.മീ 13/000 മുതൽ 13/440), മകട - കൂട്ടിൽ -പട്ടിക്കാട് (കി. മീ 4/500 മുതൽ 7/000 വരെ) എന്നീ റോഡുകൾ പരിപാലിച്ചു വരുന്നു. വിശദ വിവരങ്ങൾ അനുബന്ധം 2 ആയി ചേർക്കുന്നു.</p> <p><u>കെട്ടിട വിഭാഗം</u></p> <p>അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p> <p><u>നാഷണൽ ഹൈവേ</u></p> <p>അനുബന്ധം 4 ആയി ചേർക്കുന്നു.</p> <p><u>RBDCK</u></p> <p>മലപ്പുറം ജില്ലയിലെ ഒരാടും പാലം വൈലോങ്ങര ബൈപ്പാസ് നിർമ്മാണം കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി സർക്കാർ ഉത്തരവ് G.O(Rt) No 1324/2016/PWD dated 27.09.2016 പ്രകാരം ആർ.ബി.ഡി.സി.കെ. യെ SPV ആയി നിയമിച്ചു. തുടർന്ന് പദ്ധതിയുടെ DPR തയ്യാറാക്കി കിഫ്ബിയിൽ സമർപ്പിക്കുകയും, പദ്ധതി നിർവ്വഹണത്തിനായി കിഫ്ബി 12.62 കോടി രൂപ 22.05.2018 ൽ അനുവദിക്കുകയും ഉണ്ടായി. പദ്ധതിയ്ക്കുവേണ്ടി ഭൂമി ഏറ്റെടുക്കുന്നതിനുള്ള വിജ്ഞാപനം 12.07.2018 ന് പ്രസിദ്ധീകരിക്കുകയും അതിർത്തി കല്ലുകൾ സ്ഥാപിക്കുന്നതിനുള്ള നടപടികൾ ആരംഭിക്കുകയും</p>

		<p>ചെയ്തു. എന്നാൽ ഭൂമി ഏറ്റെടുക്കലിനെതിരെ ഭൂവുടമകൾ ശക്തമായ എതിർപ്പ് ഉയർത്തിയതിനാൽ ഭൂമി ഏറ്റെടുക്കൽ നടപടികളിൽ പുരോഗതി കൈവരിക്കാൻ കഴിഞ്ഞില്ല.</p> <p>സ്ഥലം എം.എൽ.എ. യുടെ നേതൃത്വത്തിൽ ഭൂവുടമകളുടെയും പ്രാദേശിക ജന പ്രതിനിധികളുടെയും ഒരു യോഗം ചേർന്ന് പുതിയ അലൈൻമെന്റിന്റെ സാധ്യത വിലയിരുത്തുകയും, വിടുകൾ ഇല്ലാത്ത വയലിലൂടെ കടന്നു പോകുന്ന രീതിയിൽ പുതുക്കിയ അലൈൻമെന്റ് സമർപ്പിക്കാൻ നിർദ്ദേശിക്കുകയും ചെയ്തു. തുടർന്ന് പുതുക്കിയ ഡി.പി.ആർ കിഫ്ബിക്ക് സമർപ്പിക്കുകയും. കിഫ്ബി ഈ പദ്ധതിക്ക് 16.10 കോടി രൂപ 22.05.2023 ന് അനുവദിക്കുകയും ചെയ്തു. തുടർന്ന് പദ്ധതിയുടെ ഭൂമി ഏറ്റെടുക്കൽ ആരംഭിക്കുന്നതിന് ജില്ലാ കളക്ടർക്ക് 29.05.2023 ന് അർത്ഥനാപത്രം നൽകി. ഭൂമി ഏറ്റെടുക്കൽ നടപടിയുടെ ഭാഗമായ 4(1) വിജ്ഞാപനം 16.12.2023 ൽ പുറപ്പെടുവിക്കുകയും എസ്. ഐ.എ. പബ്ലിക് ഹിയറിംഗ് പൂർത്തിയാക്കി റിപ്പോർട്ടും, എക്സ്പേർട്ട് കമ്മിറ്റി റിപ്പോർട്ടും ജില്ലാ കളക്ടർക്ക് കൈമാറിയിട്ടുണ്ട്. ഭൂമി ഏറ്റെടുക്കൽ നടപടികൾ പൂർത്തിയാക്കിയാൽ മാത്രമേ നിർമ്മാണ പ്രവർത്തനങ്ങൾ ആരംഭിക്കാൻ സാധിക്കുകയുള്ളൂ.</p>
(ബി)	<p>ഓരോ പ്രവൃത്തിയുടെയും ഭരണാനുമതി, സാങ്കേതിക അനുമതി, ടെണ്ടർ ചെയ്ത തീയതി, കരാർ നൽകിയ തീയതി, പ്രവൃത്തി പൂർത്തീകരിക്കേണ്ട തീയതി എന്നിവ സംബന്ധിച്ച വിശദാംശം ലഭ്യമാക്കുമോ;</p>	<p>(ബി) <u>നിരത്ത് വിഭാഗം</u></p> <p>അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p> <p><u>നിരത്ത് പരിപാലന വിഭാഗം</u></p> <p>റണ്ണിംഗ് കോൺട്രാക്റ്റിൽ ഉൾപ്പെടുത്തി കൂട്ടിലങ്ങാടി -വള്ളിക്കാപ്പറ്റ റോഡ് (കി. മീ 0/000 മുതൽ 1/000 വരെ), തിരൂർക്കാട് - ആനക്കയം (കി.മീ 13/000 മുതൽ 13/440), മങ്കട - കൂട്ടിൽ -പട്ടിക്കാട് (കി. മീ 4/500 മുതൽ 7/000 വരെ) എന്നീ റോഡുകൾ പരിപാലിച്ചു വരുന്നു. വിശദ വിവരങ്ങൾ അനുബന്ധം 2 ആയി ചേർക്കുന്നു.</p> <p><u>കെട്ടിട വിഭാഗം</u></p> <p>അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p> <p><u>നാഷണൽ ഹൈവേ</u></p> <p>അനുബന്ധം 4 ആയി ചേർക്കുന്നു.</p> <p><u>RBDCK</u></p>

		<p>മലപ്പുറം ജില്ലയിലെ ഒരാടും പാലം വൈലോങ്ങര ബൈപ്പാസ് നിർമ്മാണം കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി സർക്കാർ ഉത്തരവ് G.O(Rt) No 1324/2016/PWD dated 27.09.2016 പ്രകാരം ആർ.ബി.ഡി.സി.കെ. യെ SPV ആയി നിയമിച്ചു. തുടർന്ന് പദ്ധതിയുടെ DPR തയ്യാറാക്കി കിഫ്ബിയിൽ സമർപ്പിക്കുകയും, പദ്ധതി നിർവ്വഹണത്തിനായി കിഫ്ബി 12.62 കോടി രൂപ 22.05.2018 ൽ അനുവദിക്കുകയും ഉണ്ടായി. പദ്ധതിയ്ക്കുവേണ്ടി ഭൂമി ഏറ്റെടുക്കുന്നതിനുള്ള വിജ്ഞാപനം 12.07.2018 ന് പ്രസിദ്ധീകരിക്കുകയും അതിർത്തി കല്ലുകൾ സ്ഥാപിക്കുന്നതിനുള്ള നടപടികൾ ആരംഭിക്കുകയും ചെയ്തു. എന്നാൽ ഭൂമി ഏറ്റെടുക്കലിനെതിരെ ഭൂവുടമകൾ ശക്തമായ എതിർപ്പ് ഉയർത്തിയതിനാൽ ഭൂമി ഏറ്റെടുക്കൽ നടപടികളിൽ പുരോഗതി കൈവരിക്കാൻ കഴിഞ്ഞില്ല.</p> <p>സ്ഥലം എം.എൽ.എ. യുടെ നേതൃത്വത്തിൽ ഭൂവുടമകളുടെയും പ്രാദേശിക ജന പ്രതിനിധികളുടെയും ഒരു യോഗം ചേർന്ന് പുതിയ അലൈൻമെന്റിന്റെ സാധ്യത വിലയിരുത്തുകയും, വീടുകൾ ഇല്ലാത്ത വയലിലൂടെ കടന്നു പോകുന്ന രീതിയിൽ പുതുക്കിയ അലൈൻമെന്റ് സമർപ്പിക്കാൻ നിർദ്ദേശിക്കുകയും ചെയ്തു. തുടർന്ന് പുതുക്കിയ ഡി.പി.ആർ കിഫ്ബിക്ക് സമർപ്പിക്കുകയും. കിഫ്ബി ഈ പദ്ധതിക്ക് 16.10 കോടി രൂപ 22.05.2023 ന് അനുവദിക്കുകയും ചെയ്തു. തുടർന്ന് പദ്ധതിയുടെ ഭൂമി ഏറ്റെടുക്കൽ ആരംഭിക്കുന്നതിന് ജില്ലാ കളക്ടർക്ക് 29.05.2023 ന് അർത്ഥനാപത്രം നൽകി. ഭൂമി ഏറ്റെടുക്കൽ നടപടിയുടെ ഭാഗമായ 4(1) വിജ്ഞാപനം 16.12.2023 ൽ പുറപ്പെടുവിക്കുകയും എസ്. ഐ.എ. പബ്ലിക് ഹിയറിംഗ് പൂർത്തിയാക്കി റിപ്പോർട്ടും, എക്സ്പേർട്ട് കമ്മിറ്റി റിപ്പോർട്ടും ജില്ലാ കളക്ടർക്ക് കൈമാറിയിട്ടുണ്ട്. ഭൂമി ഏറ്റെടുക്കൽ നടപടികൾ പൂർത്തിയാക്കിയാൽ മാത്രമേ നിർമ്മാണ പ്രവർത്തനങ്ങൾ ആരംഭിക്കാൻ സാധിക്കുകയുള്ളൂ.</p>
(സി)	<p>മക്കട മണ്ഡലത്തിൽ നാളിതുവരെ ഭരണാനുമതി ലഭിക്കാത്തതും എന്നാൽ അടിയന്തരമായി നടപ്പിലാക്കേണ്ടതുമായ റോഡുകൾ, പാലങ്ങൾ, കെട്ടിടങ്ങൾ, ദേശീയ പാതകൾ എന്നീ വിഭാഗങ്ങളിലുള്ള പ്രവൃത്തികൾ ഏതെല്ലാമാണ്; വിശദാംശം ലഭ്യമാക്കുമോ?</p>	<p>(സി) <u>നിരത്ത് വിഭാഗം</u></p> <p>അനുബന്ധം 5 ആയി ചേർത്തിരിക്കുന്നു.</p> <p><u>കെട്ടിട വിഭാഗം</u></p> <p>അനുബന്ധം 6 ആയി ചേർക്കുന്നു.</p> <p><u>പാലങ്ങൾ വിഭാഗം</u></p> <p>1. വള്ളിക്കുപ്പുറ പാലം - പാലം നിർമ്മാണ പ്രവൃത്തിക്കായി 3.492 കോടി രൂപയുടെ</p>

എസ്റ്റിമേറ്റ് CEPWD/2019/2022-AB4-BR,
Dated 17/01/2024 പ്രകാരം ലഭ്യമായത്
പരിശോധിച്ച് വരികയാണ്.

2. വെള്ളില - ചോഴി പാലം : പാലം നിർമ്മാണ
പ്രവൃത്തിക്കായി 4.18 കോടി രൂപയുടെ
എസ്റ്റിമേറ്റ് CEPWD/3011/2023-AB3-BR,
Dated 04/05/2024 പ്രകാരം ലഭ്യമായത്
പരിശോധിച്ച് വരികയാണ്.

നാഷണൽ ഹൈവേ

NH 966 ന്റെ km 17/506 മുതൽ 87/000 വരെയും
km 27/500 മുതൽ 29/200 വരെയും one time
maintenance ൽ ഉൾപ്പെടുത്തി ഭരണാനുമതി
ലഭ്യമാക്കുന്നതിനായി എസ്റ്റിമേറ്റ് NHAI ക്കു
സമർപ്പിച്ചിട്ടുണ്ട്. എന്നാൽ ഭരണാനുമതി ഇതുവരെയും
ലഭ്യമായിട്ടില്ല.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1 നിരത്ത് വിഭാഗം

	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി	സാങ്കേതികാനുമതി	ടൈംലൈൻ	കരാർനൽകിയ തീയതി	പ്രവൃത്തിപൂർത്തിയാക്കിയ തീയതി	നിലവിലെ സ്ഥിതി
1	Urgent reconstruction of damaged wall between Km 4/060 to 4/145 in Angadippuram Valambur-Ariptra road in Mankada LAC	AS/59 C/23/32927 Dated: 29/01/2024	PWD/R B/EST/1 7373/20 23 DATED: 20/02/2024	29/12/2024	16.03.2024	25.03.2025	പ്രവൃത്തി പുരോഗമിച്ചു കൊണ്ടിരിക്കുന്നു.
2	GENERAL-Running Contract Zone - V-General RM 2022 23 Cluster II -One year RC Perinthalmanna Section Malappuram District RM 2022-23 Zone V one year Running contract for various PWD Roads under Roads section Perinthalmanna in Malappuram Dist. 6 Road stretches for a length of 20.264 km General civil work. General Civil Work	G.O. (Rt) No. 120/2023/PWD Sl. No.29 1 Dated: 04.02.2023	18546/2022-2023 3 Dated: 10/04/2023	EE(M)/03/2023-24 Dated: 10/04/2023	20.04.2023	19.04.2024	Work ongoing-time extension sanctioned up to 18/07/2024
3	General RM 2022-23 Cluster II One year RC Perinthalmanna section Malappuram Dist.RM 2022-23 Zone IX One year Running Contract for various PWD Roads section Perinthalmanna in Malappuram Dist.1 road stretches for a length of 10.15km-General civil work-	G.O. (Rt) No. 120/2023/PWD Sl. No. 299 Dated: 04.02.2023	18547/2022-2023 3 Dated: 01/03/2023	EE(M)04/2023-24 Dated: 10.04.2023	20.04.2023	19.04.2024	Work ongoing-time extension sanctioned up to 18.07.2024
4	General RM 2022-23 ClusterII One year RC Perinthalmanna section Malappuram Dist.RM 2022-23 ZoneX One year Running contract for various PWD Roads under Road section Perinthalmanna Malappuram in Dist.1Road stretches for a length of 10.6 km	G.O.(Rt) No. 120/2023/PWD Sl. No. 300 Dated: 04/02/	18548/2022-2023 3 Dated: 10.04.2023	EE(M) 20/2023-24 Dated: 10.04.2023	29.04.2023	28.04.2024	Work ongoing-Request for time extension submitted

		2024					
5	GENERAL-Running Contract 2023-24/ Phase 1/Zone - IV- RM 2023-24 Cluster II-Zone IV- One year Running Contract for various PWD Roads under Roads Section Perinthalmanna in Malappuram District 3 no of Road stretches for a length of 26.963 KM	G.O. (Rt) No. 1422/2023/ PWD Dated: 03.11.2023 65 Lakhs	PWD/R B/EST-T S/11863/2023_5_1_1 dated: 01.01.2022	EE(M) 103/2023-24 Dated: 02.03.2024	12.03.2024	11.03.2025	Pothole free premonsoon works are in progress 50% completed
6	GENERAL-General-RM 2023-24 ClusterII-Phase1/Zone 8-One year running contract for various PWD Roads under roads section Perinthalmanna in Malappuram Dist.2 no of road stretches for a length of 14km-Zone –VIII	G.O. (RT) No. 1448/2023/ PWD Dated: 07.11.2023 50 Lakhs	PWD/R B/EST-T S/12849/2023_5_1_1 dated: 01.01.2024	EE(M)99 /2023-24 Dated: 24.02.2024	05.03.2024	04.03.2025	Pot hole free premonsoon works are in progress. Reconstruction of collapsed drain wall is undergoing as a part of proactive maintenance with emergency work. 35% completed.
7	GENERAL-General RM 2023-24 Cluster II/Phase 1--Zone-6 One year Running contract for various PWD Roads under road section Pernthalmanna Malappuram Dist.one roads stretches for a length of 12.26km-ZONE-VI	G.O.(Rt) No. 1422/2023/ PWD Dated: 03.11.2023 97.4 Lakhs	PWD/R B/EST-T S/11733/2023_5_1_1 Dated: 03.01.2024	EE(M) 98/2023-24 Dated: 24.02.2024	05.03.2024	04.03.2025	Pothole free premonsoon works are in progress 70% completed.
8	BM and BC Works to Valanchery-Angadippuram-Wandoor-Vadapuram Road KM 18/655 to 20/055 in Mankada LAC, Malappuram Dist	G.O. (Rt) No. 332/2023/P WD Dated: Thiruvananthapuram	572/2023-2024 Dated: 17.04.2023	Yes, SE(K)28/2023-24 Dated:	06.06.2023	06.12.2023	BM Completed

9	General-Providing BM&BC works to Valanchery Angadippuram wandoor vadapuram road between km 14/955 to 18/655 in Mankada LAC	G.O. (RT) No. 1180/2023/PWD Dated, Thiruvananthapuram	PWD/R B/EST-T S/15857/2023_5_1 Dated: 21.09.2023	Yes, SE(K) 98/2023-24	26.11.2023	25.05.2024	BM work completed
10	Sabarimala Festival work 2023-24 Providing BM & BC works to Valanchery Angadippuram Wandoor Vadapuram road km 6/395 to 10/900 in Mankada LAC Malappuram dt.	G.O. (RT) No. 222/2024/PWD Dated, Thiruvananthapuram 20.02.2024	PWD/R B/EST-T S/17729/2023_5_1_1 Dated: 15.03.2024	NA	NA	NA	Tender opening on 18.06.2024
11	GENERAL-RP 2023-24 Providing BM&BC works to Valanchery Angadippuram Wandoor Vadapuram road km 10/900 to 14/955	G.O. (RT) No. 300/2024/PWD Dated, Thiruvananthapuram 20.02.2024	PWD/R B/EST-T S/1915/2024_5_1_1	NA	NA	NA	Tender opening on 18.06.2024

അനുബന്ധം - 2 നിരത്ത് പരിപാലന വിഭാഗം

റോഡുകളുടെ പേര്	ഭരണാനുമതി	സാങ്കേതികാനുമതി	ട്രൈവർ ചെയ്ത തീയതി	കരാർ നൽകിയ തീയതി	പ്രവൃത്തി പൂർത്തീകരിക്കേണ്ട തീയതി
കുട്ടിലങ്ങാടി - വള്ളിക്കൊപ്പറ്റ റോഡ് (കി.മീ 0/000 -1/000)	G.O(Rt.)No.816/2023/PWD dated 16/06/2023	7792/2023-2024 dated 01/09/2023	25/09/2023	17/11/2023	23/11/2024
തിരുർക്കാട്-ആനക്കയം (കി.മീ 13/000-13/440)	G.O(Rt.)No.816/2023/PWD dated 16/06/2023	7738/2023-2024 dated 26/08/2023	19/09/2023	08/12/2023	11/12/2024
മങ്കട- കുട്ടിൽ-പട്ടിക്കാട് (കി. മീ 4/500-7/000)	G.O(Rt.)No.816/2023/PWD dated 16/06/2023	7738/2023-2024 dated 26/08/2023	19/09/2023	08/12/2023	11/12/2024

അനുബന്ധം 3 കെട്ടിട വിഭാഗം

Sl.No.	Name of work	Status of work
1	Annual Plan 2022-23- Construction of indoor court cum open auditorium for Government Higher Secondary School,Mankada,Malappuram	Pedestal concrete completed upto plinth beam
2	GENERAL-Annual Plan 2022-23 - Govt. LP School Pothukundu-Construction of Class room Building for Govt. L P School Pothukundu in Mankada LAC , Malappuram Dist.-General Civil Work	excavation work started
3	Annual Plan 2022-23-Construction of school building for Government L.P. School, Vellila, Mankada, Malappuram	Column work in progress
4	Construction of Lab building at Govt: Poly Technic College Perinthalmanna.	Hindrance free land is not available
5	Govt. Polytechnic collage, Perinthalmanna - Providing drying area for new ladies hostel building	plastering work completed
6	Construction of Gents and Ladies toilets at Govt. Polytechnic Collage, Perinthalmanna	Tiles work completed
7	GENERAL- Government UP School, Vadakkangara-Annual Plan-2023-24-Construction of school building for Government U.P.School, Vadakkangara in Mankada LAC, Malappuram Dt.	Site handed over to contractor
8	GENERAL-Annual Plan 2023-24-Kuruva G L P School-Construction of School Building for Government L P School, Kuruva, in Mankada LAC, Malappuram Dist.-General Civil Work-1	Tendering stage
9	GENERAL-Government LP School, Chovvana-Annual Plan 2023-24- Construction of School building for Government LP School Chovvana in MankadaLAC,Malappuram Dt.-General Civil Work	Hindrance free land is not available
10	GENERAL-Annual Plan 2023-24- Government UP school, Panangagara.-CONSTRUCTION OF SHOOOL BUILDING (FIRST FLOOR) FOR GUP SCHOOL, PANANGANGARA IN MANKADA LAC, MALAPPURAM DT. -General Civil Work	TS estimate under scrutiny

Sl. No	Name of Work	L A	AS Number	AS Amount in Lakhs	TS Number	Tender date	Agreement date	TOC Date	Status of work
1	Annual Plan 2022-23- Construction of indoor court cum open auditorium for Government Higher Secondary School, Mankada, Malappuram	Man kada	GO (Rt) No.775/2023/GE dn. Dated, TVM 30-01-2023	102.2	8752/2023-24 dt. 26-09-2023 Rs. 1022000	10.11.2023	SE(K)77/2023-24 Dtd:14/12/2023	13-12-2024	Pedestal concrete completed upto plinth beam
2	GENERAL-Annual Plan 2022-23 - Govt. LP School Pothukundu-Construction of Classroom Building for Govt. L P School Pothukundu in Mankada LAC , Malappuram Dist.-General Civil Work	Man kada	GO (Rt) No.1358/2023/G EDN Dated 17-02-2023	100	Reg no. 9776/2023-24 dt. 19-10-2023	17.01.2024	EE(BM)51/2023-24 dt.7/2/2024	16-02-2025	excavation work started
3	Annual Plan 2022-23-Construction of school building for Government L.P. School, Vellila, Mankada, Malappuram	Man kada	G.O.(Rt)No.1356/2023/GEDN Dated, 17-02-2023	115	8562/2023-24dt. 20-09-2023 for Rs.1150000	19.10.2023	SE(K)70/2023-24 dated 20-11-2023	30.05.2025	Column work in progress
4	Construction of Lab building at Govt: Poly Technic College Perinthalmanna.	Man kada	GO Rt No. 1349/2017 H.Edn dated TVM 18-07-2017.	430	10848/2022-2023 dt. 03-10-2022 for Rs. 428.74	NA	NA	NA	Hindrance free land is not available

					Lakhs				
5	Govt. Polytechnic collage, Perinthalmanna - Providing drying area for new ladies hostel building	Man kada	Order no. D7/18953/20/DTE dt. 13-06-2022 of Director, DTE	25.42	Reg no. 8321/2022-23 dt.15-09-2023	28.09.2023	EE(BM)41/2023-24 dated 4/12/2023	13/05/2024	Plastering work completed
6	Construction of Gents and Ladies toilets at Govt. Polytechnic Collage, Perinthalmanna	Man kada	No.D4/40450/19/DTE TVM dated 03.01.2021 Rs 23 Lakhs	23	Reg no. 19757/2022-23 dt.22-03-2023	03.04.2023	EE (BM) 13/2023-24 dated 09-06-2023	18.04.2024	.Tiles work completed
7	GENERAL-Government UP School, Vadakkangara-Annual Plan-2023-24-Construction of school building for Government U.P.School, Vadakkangara in Mankada LAC, Malappuram Dt.	Man kada Man kada	GO(Rt)384/2024/GEDN dt.12/01/2024	100	14402/2023-2024 dt.29/01/2024	12.02.2024	EE (BM) 01/2024-25 dated 30-05-2024	11.06.2025	Site handed over to contractor
8	GENERAL-Annual Plan 2023-24-Kuruva G L P School-Construction of School Building for Government L P School, Kuruva, in Mankada LAC, Malappuram Dist.-General Civil Work-1	Man kada	G.O.(Rt)No.1793/2024/GEDN Dated,Tvm 02.03.2024	100	N.A	N.A	N.A	N.A	Tendering stage
9	GENERAL-Government LP School, Chovvana-Annual Plan 2023-24-Construction of	Man kada	G.O.(Rt)No.1795/2024/GEDN Dated,Thiruvananthapuram, 02.03.2024	100	N.A	N.A	N.A	N.A	Hindrance free land is not available

	School building for Government LP School Chovvana in Mankada LAC, Malappuram Dt.-General Civil Work								le
10	GENERAL-Annual Plan 2023-24-Government UP school, Panangagara.-CONSTRUCTION OF SCHOOL BUILDING (FIRST FLOOR) FOR GUP SCHOOL, PANANGANGARA IN MANKADA LAC, MALAPPURAM DT. -General Civil Work	Man kada	G.O.(Rt)No.1794/2024/GEDN Dated,Thiruvananthapuram, 02.03.2024	100	N.A	N.A	N.A	N.A	TS estimate under scrutiny

അനുബന്ധം 4 - ദേശീയ പാത വിഭാഗം

ക്രമ നം.	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി ലഭിച്ച വിവരങ്ങൾ	സാങ്കേതികാനുമതി ലഭിച്ച വിവരങ്ങൾ	എഗ്രിമെന്റ് നം. & തീയതി	ടെണ്ടർ തീയതി	പൂർത്തീകരണ കാലാവധി	നിയോജക മണ്ഡലം	നിലവിലെ സ്ഥിതി
1	NH 966 -ൽ മകരപറമ്പ് ജംഗ്ഷൻ സമീപം നിലവിലുള്ള മൈനർ ബ്രിഡ്ജ് കി.മീ. 56/400-ൽ വിപുലീകരണം	NHAI Letter No. NHAI/PIU-PKD/NH 966/2002/A dated 01.12.2021Rs. 49,80,000/-	13170/2021-22 dated 31.12.2021	EE/NH/MPM/06/2021-22 dated 16.02.2022	18.01.2022	26.05.2022	മക്കട	പ്രവൃത്തി പൂർത്തീകരിച്ചു
2	NH 966 -ൽ കി.മീ..54/000-നും കി.മീ. 87/000-നും ഇടയിൽ അടിയന്തിര BT പാച്ച് വർക്ക് ക്റക്രമീകരിക്കേണ്ട പ്രവർത്തി	NHAI Letter No. NHAI/PIU-PKD/NH 966/3998 dated 14.09.2023 Rs. 15,13,452/-	9719/2023-24 dated 14.09.2023	EE/NH/MPM/02/2023-24 dated 06.12.2023	14.11.2023	15.06.2024	മക്കട - പെരിന്തൽമണ്ണ	15% പ്രവൃത്തി പൂർത്തിയാക്കി

അനുബന്ധം 5 നിരക്ക് വിഭാഗം

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	പ്രൈം ഐ.ഡി	എസ്റ്റിമേറ്റ് തുക
1	Reconstruction of damaged pipe culvert at km 0/050 Thiroorkkadu Aanakkayam road in Mankada LAC	PWD/RB/EST-3883/2024	24.63 Lakhs
2	Improvements with BM &BC work from km (0/000 to 13/440 excluding 2.16km) for 10.824 km on Thirurkkadu Aanakkayam road in Mankada LAC in Malappuram Dist.	PWD/RB/EST-14078/2023	16.97 Crores
3	കൊളത്തൂർ-മലപ്പുറം റോഡ്	PWD/RB/FL/15260/2023	15 Crores
4	പുലാമനോൾ- കൊളത്തൂർ റോഡ്	PWD/RB/FL/14782/2023	10 Crores

അനുബന്ധം -6 കെട്ടിട വിഭാഗം

Sl. No.	Name of Work	Status of work
1	GENERAL-Government LP School, Vellila-Construction of Additional Class Room Building and Two class rooms in New Block First Floor for Govt.LP School Vellila in Mankada LAC, Malappuram District.	1.75 കോടി രൂപയ്ക്കുള്ള ഭരണാനുമതി എസ്റ്റിമേറ്റ് ഉടനെ സമർപ്പിക്കുന്നതാണ്.
2	GENERAL-Government Polytechnic College Perinthalmanna-Boys Hostel-Construction of a new Boys Hostel building for Government Polytechnic College Perinthalmanna-General Civil Work.	8 കോടി രൂപയുടെ ഭരണാനുമതിക്കുള്ള എസ്റ്റിമേറ്റ് CE/BL/PL3/MLPM/15222/2023_5_1_1 തീയതി 03/01/2023 ൽ ടെക്നിക്കൽ എഡ്യൂക്കേഷൻ ഡയറക്ടർക്ക് സമർപ്പിച്ചിട്ടുണ്ട്.