

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4228

28-06-2024 - ൽ മറുപടിയ്ക്ക്

ഹരിപ്പാട് മണ്ഡലത്തിലെ തദ്ദേശറോഡ് പുനരുദ്ധാരണ പദ്ധതി

ചോദ്യം	ഉത്തരം
<p align="center">ശ്രീ രമേശ് ചെന്നിത്തല</p>	<p align="center">ശ്രീ എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണം, എക്സൈസ് വകുപ്പ് മന്ത്രി)</p>
<p>(എ) ഹരിപ്പാട് മണ്ഡലത്തിൽ മുഖ്യമന്ത്രിയുടെ തദ്ദേശറോഡ് പുനരുദ്ധാരണ പദ്ധതി, റീബിൽഡ് കേരള പദ്ധതി, പി.എം.ജി.എസ്. വൈ. എന്നീ പദ്ധതികൾ പ്രകാരം നടക്കുന്ന വിവിധ പ്രവൃത്തികളുടെ നിർവഹണ പുരോഗതി വിശദാംശങ്ങൾ ലഭ്യമാക്കുമോ ?</p>	<p>(എ) ഹരിപ്പാട് മണ്ഡലത്തിൽ മുഖ്യമന്ത്രിയുടെ തദ്ദേശറോഡ് പുനരുദ്ധാരണ പദ്ധതി, റീബിൽഡ് കേരള പദ്ധതി, പി.എം.ജി.എസ്.വൈ എന്നീ പദ്ധതികൾ പ്രകാരം നടക്കുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ ചുവടെ കണ്ടാലും.</p> <p><u>1. സി.എം.എൽ.ആർ.ആർ.വി</u></p> <p>പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധം (എ) ആയി ചേർക്കുന്നു.</p> <p><u>2. തദ്ദേശ സ്വയംഭരണ വകുപ്പ് ചീഫ് എഞ്ചിനീയറുടെ കാര്യാലയം മുഖേന നടപ്പിലാക്കുന്ന റീബിൽഡ് കേരള പദ്ധതി</u></p> <p>പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധം (ബി) ആയി ചേർക്കുന്നു.</p> <p><u>3. പ്രോജക്ട് ഡയറക്ടർ, പി.എം.യു ആർ.കെ.ഐ മുഖേന നടപ്പിലാക്കുന്ന റീബിൽഡ് കേരള പദ്ധതി</u></p> <p>ചേപ്പാട് ഗ്രാമപഞ്ചായത്തിലെ പനച്ചിമുട് കൊച്ചുവീട്ടിൽമുക്ക് റോഡ് - ഐറിഷ് ഡ്രെയിൻ ബോം കോൺക്രീറ്റിംഗ് എന്നീ പ്രവൃത്തികൾ പൂർത്തീകരിക്കുവാൻ ഉണ്ട്.</p> <p><u>4. പി.എം.ജി.എസ്. വൈ</u></p> <p>1. എരിവ് കളങ്ങര - കാർത്തികപ്പള്ളി റോഡ് - പാക്കേജ് നം.കെ.ആർ 01-86.</p> <p>ടി പ്രവൃത്തിയ്ക്ക് ശ്രീ.അസീസ്.എസ് എന്ന കരാറുകാരനുമായി 20/07/2023 ൽ ഉടമ്പടി ഒപ്പുവയ്ക്കുകയും 150 മീറ്റർ ഡ്രെയിനേജ് പണികൾ പൂർത്തീകരിക്കുകയും ചെയ്തിട്ടുണ്ട്. ജല ജീവൻ മിഷൻ പദ്ധതിയുടെ ഭാഗമായി കഴികൾ എടുത്ത് പൈപ്പ്</p>

ലൈൻ സ്ഥാപിച്ചു കൊണ്ടിരിക്കുകയാണ്. ഇത് പ്രകാരം Restoration തുകയായ 24,08, 506/- രൂപ അടയ്ക്കുവാനുള്ള എസ്റ്റിമേറ്റ് Project Division, Kerala Water Authority ഓഫീസിലേയ്ക്ക് നൽകിയിട്ടുണ്ട്. ജല ജീവൻ മിഷൻ തുക അടച്ച് പൈപ്പ് ലൈനുകൾ സ്ഥാപിച്ചതിനു ശേഷം ടി പ്രവൃത്തികൾ പുനരാരംഭിക്കുന്നതാണ്.

2. വാത്തല്യർ കോയിക്കൽ ടെമ്പിൾ പോക്കാട്ട് മിൽ റോഡ് - പാക്കേജ് നം.കെ.ആർ 01-91.

പി.എം.ജി.എസ്.വൈ-III 2021-22 വാർഷിക പദ്ധതിയിൽ ഉൾപ്പെട്ട ഹരിപ്പാട് ബ്ലോക്കിലെ "വാത്തല്യർ കോയിക്കൽ ക്ഷേത്രം പോക്കാട്ടുമില്ല" റോഡ് 20/04/2022-ൽ ശ്രീ.മുഹമ്മദ് കഞ്ഞി എന്ന കരാറുകാരൻ ഏറ്റെടുത്തിട്ടുള്ളതാണ്. സംരക്ഷണ ഭിത്തികളുടെയും ഓട നിർമ്മാണത്തിന്റെയും പണികളും 1290 മീ. മെറ്റലിംഗും പൂർത്തീകരിച്ചു. ജല ജീവൻ മിഷൻ പദ്ധതിയുടെ ഭാഗമായി പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്ന പ്രവൃത്തിയും ആയതിന്റെ Restoration പ്രവൃത്തിയും പൂർത്തീകരിച്ച് റോഡ് പൂർവ്വ സ്ഥിതിയിൽ പി.ഐ യൂണിറ്റിന് കൈമാറിയ ശേഷം പ്രവൃത്തി കരാറുകാരൻ പുനരാരംഭിക്കുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

LA 4228 CMLRRP

SL.No	LAC	Name of work	Status
1	Haripad	Panchayath Office Karisseril	FINAL BILL PAID
2	Haripad	Prathumugham - Choornikkal	Part bill submitted,Only 172m (retaining wall)work has been completed till date.1066m retaining wall needs to be completed.746 m tarring work also needs to be completed.So need time extension.
3	Haripad	Cheppad Vanthikapally road	Jaljeevan mission work is going on.Site not restored by jaljeevan mission . Time extention application submitted upto 22/10/2024i.e. upto the original TOC .
4	Haripad	വഴുതാന യു പി എസ് ന് കിഴക്കു വശത്ത് നിന്ന് തെക്കോട്ട് കളരിക്കൽ ജംഗ്ഷൻ നീണ്ടൂർ ക്ഷേത്രം ഭാഗത്തേക്കുള്ള ചിറവടക്കത്തിൽ പുത്തൻകണ്ടത്തിൽ റോഡ്	work not started till date.Panchayath committe resolution is for dropping this work as the conflicts exists and road beneficieries not corporating with the work. Drop letter sent to CE on 29.07.2023.MLA'S recommendation letter for dropping the project obtained and the same.Grama Panchayath Committee had taken resolution vide Resolution number :12/5 dated 09/05/2024 recomenting for dropping the work and releasing the security deposit amount.

LA 4228 RKI Phase I

S.No	Name of LAC	Name of Road	AS Amount	Remarks
			5049.73	
1	HARIPAD	Puravazhanji Kochuparamp Road	35.00	Final bill paid
2	HARIPAD	Pallimoda -Railway road	18.00	Final bill paid
3	Haripad	Kunnatherithara Aquayil Road	30.00	Final bill paid
4	Harippad	Anjilimootilkadavu Arayalkulangara Sreekrishnaswamy temple road	65.00	Final bill paid
5	HARIPAD	Mankuzhi Edavanappallam Road	7.00	final bill paid
6	Haripad	Pallimukku Thevaredathu -Anari kadavu Kolath Kshethram	60.00	DROPPED
7	Haripad	LalimonJn-Thazhchayil Jn road tarring	20.00	Final bill paid
8	Haripad	No 14-Nankasseril mannel road	27.00	Final bill paid
9	Haripad	Pathisseriljn-arattupuzha jetty road	20.00	Final bill paid
10	Haripad	Sivajinagar-mullasseril road	27.00	Final bill paid
11	HARIPAD	N.H -Sangamam road	6.00	Final bill paid
12	HARIPAD	NGO corner- Perumkulam -kolathu road	30.00	Final bill paid
13	HARIPAD	N.H- Sreekrishnaswami temple- TKMM collage road road	21.00	FINAL BILL SUBMITTED TO TREASURY
14	HARIPAD	Mankam kulangara- Aranazhika-Unniyethathu road	12.00	Final bill paid
15	HARIPAD	NH- Bhoopanayabank jn. -Society link road	30.00	Final bill paid
16	HARIPAD	Kuttathethu jn. -saparya-kolattu-thiruvanikkal road	35.00	Final bill paid
17	HARIPAD	Thundil - Railway road	10.00	Final bill paid
18	HARIPAD	Kattilmukku- Aranappuram road	15.00	Final bill paid
19	HARIPAD	Meenatheril VadakkuvasamNalpathanch chira Road	40.00	Recast estimate submitted to CE office
20	HARIPAD	Bhadradeepam - Naduvileparmbu road	70.00	Drainage & tarring work completed. Part bill submitted
21	Harippad	Rennovation of Kattuvalli khethram Kanjiramood road	30.00	Final bill paid

22	Harippad	Tarring of Vellarithara Anjilimood road and culvert construction	50.00	PART BILL PAID. Construction of Culvert completed. Construction of Approach road need to started. During the flood the side protection works of the Achankovil river got completely
23	Harippad	Renovation of Kureethara Gurumandiram	30.00	Final bill paid
24	HARIPAD	Puthenthuruth Chillakkeri Road	52.50	FINAL BILL PAID
25	HARIPAD	Puthenpurackal Mannarasala Road	12.00	Final bill paid
26	HARIPAD	Thaliyil Mazhuvancheri	20.00	Final bill paid
27	HARIPAD	Panooreth Kalathilpadi Road	15.00	Final bill paid
28	HARIPAD	Choorallakka- Kattil road	23.00	Final bill paid
29	HARIPAD	Mannarassala block jn. - moodeth chailidanapady market road	50.00	Final bill paid
30	HARIPAD	Pulimoottu junction - Aranappuram road	5.00	Final bill paid
31	HARIPAD	Chelakkapally- thayil road	25.00	Part bill paid. Contractor Died by an accident . Balance work estimate under preperation- Request sent for revised AS for
32	HARIPAD	Anganwadi -Substation road	18.00	work not started, Contractor died by an accident. Recast estimate Submitted to CE
33	HARIPAD	Karukaparambu- Koikkaparambu road	15.00	Final bill paid
34	HARIPAD	ANJILIMOODU SUDHEESHBHAVANAM ROAD	184.00	Letter sent to CE for executing this work through Irrigation department(on