

**15 -ാം കേരള നിയമസഭ**

**11 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4254**

**28-06-2024 - ൽ മറുപടിയ്ക്ക്**

**തിരുവനന്തപുരം നഗരത്തിലെ സ്റ്റാർട്ട് റോഡ് പദ്ധതി**

ചോദ്യം		ഉത്തരം	
ശ്രീ. എം. വിൻസെന്റ്		ശ്രീ. എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	തിരുവനന്തപുരം നഗരത്തിലെ സ്റ്റാർട്ട് റോഡ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തിയിട്ടുള്ള റോഡുകൾ ഏതൊക്കെയാണ്; ഓരോ റോഡിന്റെയും നിർമ്മാണപ്രവൃത്തികൾ എപ്പോൾ ആരംഭിച്ചുവെന്നും നിർവ്വഹണ ഏജൻസി ആരാണെന്നും അറിയിക്കാമോ;	(എ)	വിശദാംശം അനുബന്ധം-1 ആയി ചേർത്തിരിക്കുന്നു
(ബി)	കരാർ പ്രകാരം പ്രസ്തുത റോഡുകളുടെ നിർമ്മാണം പൂർത്തീകരിക്കേണ്ട കാലാവധി എന്നായിരുന്നുവെന്നും കാലാവധി എത്ര തവണ ദീർഘിപ്പിച്ച് നൽകിയിട്ടുണ്ടെന്നും അറിയിക്കാമോ; നിലവിൽ ഓരോ റോഡിന്റെയും നിർമ്മാണ പുരോഗതി എന്താണെന്ന് വിശദമാക്കാമോ;	(ബി)	വിശദാംശം അനുബന്ധം-1 ആയി ചേർത്തിരിക്കുന്നു
(സി)	പ്രസ്തുത റോഡുകളുടെ നിർമ്മാണത്തിനായി നാളിതുവരെ എത്ര തുക ഏതൊക്കെ ഇനത്തിൽ ചെലവഴിച്ചുവെന്ന് വ്യക്തമാക്കാമോ?	(സി)	വിശദാംശം അനുബന്ധം-2 ആയി ചേർത്തിരിക്കുന്നു

സെക്ഷൻ ഓഫീസർ

**ANNEXURE -1**

**SMART CITY THIRUVANANTHAPURAM LIMITED**

CORPORATION ROADS												
SI NO.	Road ID	Road Name	Contractor	Road Length	Site HandOver Date	TOC	EOT	Nature of work	Progress	Amount		
										Civil	Electrical	
1	ID 51 B	Charithra Veedhi	Shabu	125	18.09.2023	17.03.2024		Civil	Completed.	100%		
								Electrical	Completed.	100%	737119	
2	ID 51 A	Taluk Office Road	BRK	420	18.03.2023	17.09.2023	3 (28.03.2024)	Civil	Completed.	100%		
								Electrical	Completed.	100%	13197805	
3	ID 46	Thamman street	Selvan	155	11.07.2023	10.01.2024		Civil	Completed.	100%	339327.07	
4	ID 48	Ayya Vadhyar street	Jose	150	16.06.2023	15.12.2023		Civil	Completed.	100%	899784	
5	ID 56	Deekshithar Street	Selvan	135	01.08.2023	26.01.2024		Civil	Completed.	100%	392213.99	
6	ID 57	Kallampalli Street	Selvan	150	01.08.2023	26.01.2024		Civil	Completed.	100%	289248.66	
7	ID 46	Thamman street	Fathima	155	09.02.2023	08.08.2023	2 (30.03.2024)	Electrical	Completed.	95%	13685048	
8	ID 48	Ayya Vadhyar street		150					Completed.	100%		
9	ID 56	Deekshithar Street		135					Completed.	100%		
10	ID 57	Kallampalli Street		150					Completed.	100%		
11	ID 101	Kochar Road	Sathikumar	190	06.03.2023	24.08.2023	3 (05.03.2024)	Civil	Completed.	100%	6255582.34	
12	ID 90 B	Sreemoolam road	Sathikumar	248	24.02.2023	19.08.2023	3 (05.03.2024)	Civil	Completed.	100%	4591293.52	
13	ID 101	Kochar Road	Fathima	190	02.05.2023	01.11.2023	1 (31.12.2023)		Completed.		10121725	
	ID 90 B	Sreemoolam road		248								
14	ID 70	Sreepadam Road	Fathima	73	23.08.2023	22.02.2024		Composite	Completed	100%	2563509.38	
15	ID-60	Vazhapally to South Nada	Jose	180	31.08.2023	29.02.2024		Composite	Completed		3828424.16	
16	ID 179	Sreechithra Road	Fathima	88	23.08.2023	22.02.2024		Composite	Completed		1269883.05	
17	ID 178	Vivekananda Nagar Lane	NSC Projects	169	30.10.2023	29.04.2024		Composite	Completed	70%	1386349.79	
18	ID 177	Tamil School Lane	EJ Constructions	27100%	26.03.2023	11.12.2023	1 (15.06.2024)	Composite	Nearing completion	95%	5081818.94	
19	ID - 66	Padma Nagar-66	BRK	113	27.03.2023	12.09.2023	3 (31.03.2024)	CIVIL /ELECTRIC		87%	6372384.36	3400108.47
20	ID - 68	Padma Nagar-68		84					87%			
21	ID - 65	Padma Nagar-65		270					88%			
22	ID - 67	Padma Nagar-67		158					88%			
23	ID 49	Kothalam Jn. To West Fort	Nizamuddeen	520	24.02.2023	30.09.2023	2 (31.03.2024)	Composite	First layer tarring completed	85%	18135254.13	
24	ID-50	Sreevaraham Jun-Kothalam Jun		210								
25	ID-91	Mathrubhoomi Road	Nizamuddeen	585	01.03.2023	26.08.2023	4 (15.06.2024)	Composite	First layer tarring completed	65%	11383077.98	
26	ID 27	Thycaud Police Ground road	Bankers Construction	390	27.11.2023	26.05.2024	1 (15.06.2024)	Composite	First layer tarring completed	90%	22308079.05	

27	ID-100	Justice Sankaranarayana Street	Bankets Construction	165	03.01.2024	02.04.2024 or end of mission period		Composite	First layer tarring completed	90%	5041846		
28	ID-185	MRT Road	NSC Projects	125	10.11.2023	09.05.2024		Composite	Nearing Completion	55%	810390		
29	ID-42	KK Road	Sathikummar	307	17.10.2023	16.04.2024		civil	1. Drain completed-155m completed. 2. RCC Duct -120m completed. 3. Top slab shuttering works in progress	35%	3946436	6550000	
			Fathima		12.12.2023	11.06.2024		Electrical					
30	ID-41	Kothuval to Sabhapathi Kovil Street	Bankets Construction / Fathima Engineering	633	03.01.2024	02.04.2024 or end of mission period			Sabhavathi Side Pavement concrete completed-160m completed- Sectioning 150m progress Kothuval Side 1. O+00 to O+90 duct drain completed(LHS) 2. RHS(O+000)(O+060)-Drain completed(Kothuval side)				
					27.07.2023	26.01.2024	1	(25.04.2024)					Electrical
31	ID-31A	Keezhe Thampanoor Road	Akshaya builders	340	11.12.2023	10.06.2024		Composite	1. Concrete duct and manholes completed 2. Pipe duct laying to be started.	20%	1354810		
32	ID 182	Kuriyathi Road	Bankets Construction	233	18.10.2023	16.04.2024	1	(15.06.2024)	Composite	Base course works in progress	72%	3779373.22	
33	ID 180	Kamukuvilakom Road	Bankets Construction	110					1. Drain and duct completed 145m(ID181) 2. Excavation done 145m for duct and drain . 3. Drain-70m completed(ID180). 4. Manhole 1- completed(ID180)	25%	1087324		
34	ID 181	Ankalamman Nagar Road		165	20.02.2024	30.04.2024	1	(30.06.2024)					Composite
35	ID 37	Chenthitta Road	Shabu B	175	05.03.2024	04.09.2024 or end of mission period		Composite	LHS Drain completed RHS Drain completed.RHS waterpipe laying completed and pressure test passed Street Light completed waterpipe laying - completed Feeder pillar 4 nos completed	20%			
36	90A	Dharmalayam Road	Shabu B	228	05.03.2024	04.09.2024 or end of mission period		Composite	Utility manhole 9 nos completed Excavation for HDPE Pipe laying progress. Feeder pillar completed. Pipe duct laying in progress waterpipe laying-in progress	30%			
37	ID 72	Thyvila Road	Bankets Const.	208	12.03.2024	11.09.2024 or end of mission period		Composite	1. Drain completed (LHS) 2. Pipe duct laying completed 3. Manhole -3nos completed.(Out of 7)-1 nos (side wall completed) 4. Subgrade preparation-110 m completed	30%	1400830.12		

38	ID 73	Shanthi Nagar Road	Jose V	19100%	23.02.2024	22.08.2024 or end of mission period	Composite	1. Manholes 3 Nos completed.(0+000-0+090) 2. RCC duct completed. 3. Pipe Duct Laying(CH:0+000 to 0+90) and water line laying completed-0+100-Pressure test passed 4. Pavement PCC completed 75m	55%	2484004
39	ID -64	Ananthanadu Temple	DSK Electrical powers	159	24.02.2024	23.08.2024 or end of mission period	Composite	1.All manholes and pipe duct laying completed . 2.Cable pulling completed from CH:0+50 to CH:0+156 3. GSB Completed. 4. Interlock laying -completed	60%	2043210
40	ID-45	Pumping Station Road	Selvan	595	27.02.2024	26.08.2024 or end of mission period	Civil	1.Drain completed 460m 2.RCC DUCT -100m completed(up to side wall) (50m raft completed)	40%	10750189
			Fathima		23.11.2023	22.05.2024	Electrical	2no. CSS installation done & HSC wiring done		
41	ID-44	Pazhayasalai Road			23.11.2023	22.05.2024	Electrical			3686178
42	ID-59	Punnackal Lane	Banker's Construction	217	15.03.2024	14.09.2024 or end of mission period	Composite	1. Drain completed 140m(RHS) 2. Drain completed-160m(LHS) 3.Manhole-3 completed. bal 3(nos)	30%	1434028
									Total amount	192,441,874.19
										34,639,537.35
									<b>Total amount</b>	<b>227,081,411.54</b>

**KRFB ROADS**

S No.	Name of roads	Length (m)	Name of Contractor	Date of Start	Date of Completion		Remarks	Physical progress	Amount	
					Original	Extended/Expected			Civil	Electrical
1	Manaveeyam veedhi road	225	Shabu B	22/5/2023	21/8/2023		Road opened for traffic	100%	19,461,901.00	
					18/9/2023					
2	Rose House Panavila Road (Kalabhavan Mani road)	154	ULCCS	19/6/2023	18/9/2023		Road opened for traffic	100%	7,598,411.00	
3	VJT hall flyover road	210	TECHMANTHRA ENGINEERS AND CONTRACTORS	29/9/2023	28/12/2023	31.03.2024	BC Completed (opened for traffic)	90%	6,184,392.00	2,625,500.00
4	Spencer - Gashouse Junction	238	TECHMANTHRA ENGINEERS AND CONTRACTORS	13/9/2023	12/12/2023	31.03.2024	BM Completed.(First layer tarring)	80%	4,277,728.00	1,581,085.00
5	Thycadu house-Keezhethampanoor road	595	S. SANTHAMMA	10/10/2023	08.03.2024	15.04.2024	BM Completed upto 340m (First layer tarring)	75%	19,449,420.82	11,542,839.00
6	Killippalam to Attakkulangara	1,166	Thajudeen	6/11/2023	04.05.2024	25.06.2024	RHS BM completed LHS 1 lane completed(First layer tarring)	70%	69,776,089.55	14,044,458.87
7	Statue-General Hospital	444	Sudheer.S	6/11/2023	06.03.2024	30.06.2024	BM Completed.(First layer tarring)	80%	13,652,522.00	16,840,395.00
8	NORKA - Gandhibhavan road	502	Sudheer.S	6/11/2023	5/3/2024	30.06.2024	BM Completed.(First layer tarring)	80%	11,715,762.00	6,486,215.00
9	General Hospital - Vanchiyoor road	705	Sudheer.S	6/11/2023	4/4/2024	30.06.2024	BM Completed.(First layer tarring)	80%	24,793,941.00	22,701,108.00
10	Over bridge - Uppidamoodu Jn.	731	Sudheer.S	6/11/2023	4/4/2024	30.06.2024	BM Completed upto 561m	70%	14,609,678.00	
11	Althara to Chenihitta	3,030	ULCCS	5/11/2023	3/5/2024	15.06.2024	BM Completed.(First layer tarring)	85%	212,415,595.30	
12	Forest office Jn. to Bakery Jun Road	585	Sudheer.S	6/11/2023	04.04.2024	30.06.2024	Road sectioning works	6000%	5,938,599.00	
	<b>TOTAL LENGTH</b>	<b>8,585</b>								

**Total Amount 485,695,640.54**  
87,425,215.30

**Total 573,120,855.84 (Incl:GST)**

**ANNEXURE -2**

**SMART CITY THIRUVANANTHAPURAM LIMITED**

**Corporation Road**

Sl:No	ROAD ID	CIVIL	ELECTRICAL	WATER SUPPLY
1	27	16654626.19	4885574.91	767877.95
2	31A	1354810		
3	90a	716084		
4	41	9872409.96		
5	42	3584336.14		362099.44
6	46	339327.07		
7	48	821982.38		77801.62
8	49 & 50	9100361.14	7858469.92	1176423.07
9	51A	7172642.77	5772176.00	252985.75
10	56	392212.99		
11	57	289248.66		
12	59	1434028.00		
13	60	2640498.01	1187926.15	
14	64	1056958.05	824250.00	162001.95
15	65,66,67,68	5921707.76	84175.00	366501.60
16	70	1131617.91	1340660.54	91230.93
17	72		1400830.12	
18	73	3655405.56	523293.44	
19	65 to 68 electrical		6400108.47	
20	90B	3393192.56	727965.39	470135.57
21	91	3934874.7	6453664.7	994538.58
22	100	1908186.23	3133659.77	
23	101	5908172.66		347409.68
24	177	2447545.14	2541205	93068.8
25	178	1150209.79	194965.00	41175.00
26	179	210861.00	948882.05	110140.00
27	180 & 181	1087324		
28	182	1239054.03	2301769.19	238550.00
29	185	609045.39	201344.61	
30	ID-46,48,56,57- Electrical		13685048	
31	ID:51B) Electrical		737119	
32	ID-101& 90B Electrical		10121725	
33	ID:41-Electrical		8962810	
34	ID-42-Electrical		6550000	
35	ID:44-Electrical		3686178	
36	ID:45-Electrical		10750189	
<b>TOTAL</b>		<b>88,026,722.09</b>	<b>101,273,989.26</b>	<b>5,551,939.94</b>
<b>Grand Total</b>				<b>194,852,651.29</b>



KRFB ROADS				
Sl:No	ROAD ID	CIVIL	ELECTRICAL	WATER SUPPLY
1	105	19461901		
2	116	7598411		
3	152	4277728	1581085	
4	144	14609678		
5	107	5938599		
6	149	24793941	22701108	
7	104&106	168343072		44072523
8	125	69776089.55	14044458.87	
9	121	11715762	6486215	
10	117	19449420.82	11542839	
11	147	13652522	16840395	
12	108	6184392	2625500	
13	28Roads	139266285		
Total		505,067,801.37	75,821,600.87	44,072,523.00
Grand Total				624,961,925.24