

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 5947

09-07-2024 - ൽ മറുപടിയ്ക്ക്

കോട്ടക്കൽ മണ്ഡലത്തിലെ കീഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
പ്രൊഫ. ആബിദ് ഹുസൈൻ തങ്ങൾ		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കോട്ടക്കൽ മണ്ഡലത്തിൽ കീഫ്ബിയിൽ ഉൾപ്പെടുത്തിയ എത്ര പദ്ധതികൾക്കാണ് ഭരണാനുമതി ലഭ്യമാക്കാൻ ബാക്കിയുള്ളതെന്ന് അറിയിക്കുമോ;	(എ)	കോട്ടക്കൽ മണ്ഡലത്തിൽ കീഫ്ബി മുഖേന നടപ്പിലാക്കാൻ ഭരണാനുമതി ലഭിക്കേണ്ട പദ്ധതികളുടെ വിവരങ്ങളും ഭരണാനുമതി ലഭിച്ചവയിൽ നിർമ്മാണം പൂർത്തീകരിക്കാത്തവയുടെയും, ഭരണാനുമതിലഭിച്ചിട്ടും നിർമ്മാണ പ്രവർത്തികൾ ആരംഭിക്കാത്തവയുടെയും പദ്ധതികൾ നേരിടുന്ന കാലതാമസത്തിന്റെയും വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	ഭരണാനുമതി ലഭിച്ചവയിൽ നിർമ്മാണം പൂർത്തീകരിക്കാനുള്ളവ ഏതൊക്കെയാണെന്നും ഭരണാനുമതി ലഭിച്ചിട്ടും നിർമ്മാണ പ്രവൃത്തികൾ ആരംഭിച്ചിട്ടില്ലാത്തവ ഏതൊക്കെയാണെന്നും ആയതിന്റെ കാലതാമസത്തിനുള്ള കാരണം എന്താണെന്നും വ്യക്തമാക്കുമോ?	(ബി)	കോട്ടക്കൽ മണ്ഡലത്തിൽ കീഫ്ബി മുഖേന നടപ്പിലാക്കാൻ ഭരണാനുമതി ലഭിക്കേണ്ട പദ്ധതികളുടെ വിവരങ്ങളും ഭരണാനുമതി ലഭിച്ചവയിൽ നിർമ്മാണം പൂർത്തീകരിക്കാത്തവയുടെയും, ഭരണാനുമതിലഭിച്ചിട്ടും നിർമ്മാണ പ്രവർത്തികൾ ആരംഭിക്കാത്തവയുടെയും പദ്ധതികൾ നേരിടുന്ന കാലതാമസത്തിന്റെയും വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ


5947

Bromonimwo

KIIFB Projects under Kottakkal LAC

Sl. No	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Reason for delay in progress
1	Registration	RGD007-03	CLUSTER IV - Construction of Sub Registrar offices at Kuttippuram (kottakkal) Malappuram District	₹ 1.29	KSCC	Kottakkal	Malappuram	Work Completed	
2	Water Resources	WRD025-05	WSS to Edayur panchayath and service level improvement of existing WSS to Irambilyam panchayath and Valanchery Municipality	₹ 72.17	KWA	Kottakkal	Malappuram	Work in progress	Commissioning of the scheme is to be done after getting the KSEB HT power connection. (Delay in getting HT connection from KSEBL)
3	Water Resources	WRD022-03	Construction of Regulator cum Bridge at Kankakkadavu across Bharathapuzha in Kuttippuram Panchayath, Malappuram District	₹ 125.61	KIIDC	Kottakkal	Malappuram	Work in progress	Delay in land acquisition procedures
4	LSGD	LSG001-02	Building for Municipal Office - Valanchery	₹ 11.14	IMPACT	Kottakkal	Malappuram	TS Phase	Design review finalization. [SPV submitted the corrected drawings based on the observations of KIIFB on 08/07/2024 , which is under scrutiny]
5	LSGD	LSG006-01	Modernization of Market in Kottakkal Municipality	₹ 15.24	IMPACT	Kottakkal	Malappuram	KIIFB Approved	Design review finalization. [Structural drawings prepared & submitted by SPV on 03/06/2024 based on the model prepared by KIIFB which is under scrutiny]
6	General Education	GED006-10	Malappuram Cluster 4 (GHSS Irambilyam)	₹ 2.98	KILA	Kottakkal	Malappuram	Work awarded	Work in progress. Structural work completed. Masonry works going on.
7	General Education	GED006-22	Palakkad, Malappuram, Kozhikode, Kannur & Kasaragod Cluster (GHSS KUTTIPPURAM, MALAPPURAM)	₹ 3.45	KILA	Kottakkal	Malappuram	TS Phase	TS approved. PED to be submitted by SPV
8	General Education	GED003-29	Thrissur, Malappuram Cluster (GUPS Ponnala)		KILA			Under Appraisal	DPR was submitted by KILA and the same was appraised in KIIFB. Detailed Appraisal Report(DAR) processed,Proceedings for FS will be issued shortly.
9	General Education	GED003-14	Malappuram - Cluster 14 (GMUPS Kottakkal)	1	KILA	Kottakkal	Malappuram	Work completed	

10	General Education	GED005-20	PPE Mission- Upgradation of one school in each constituency - Malappuram District-Phase 2 (Kuttippuram Perassannur Govt. HSS)	₹ 5.00	KITE			Work Completed	
11	General Education	GED008-15	Malappuram District Cluster - Phase 2 (Government Rajas Higher Secondary School, Kottakal)	₹ 3.00	KITE	Kottakkal	Malappuram	Work Completed	
12	PWD	PWD004-91	Kottakkal- Kottapadi Road	₹ 18.85	KRFB	Kottakkal	Malappuram	Work Completed	


 ACCOUNTS OFFICER