

**15 -ാം കേരള നിയമസഭ**

**11 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 6572**

**11-07-2024 - ൽ മറുപടിയ്ക്ക്**

**പീരുമേട് മണ്ഡലത്തിൽ പൊതുമരാമത്ത് കെട്ടിട നിർമ്മാണം**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ. വാഴൂർ സോമൻ</b>		<b>ശ്രീ. പി.എ. മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</b>	
(എ)	2021 മുതൽ നാളിതുവരെ പീരുമേട് മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗവുമായി ബന്ധപ്പെട്ട് ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികളുടെ പുരോഗതി വിശദമാക്കാമോ;	(എ)	2021 മുതൽ പീരുമേട് മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗവുമായി ബന്ധപ്പെട്ട് ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികളുടെ പുരോഗതി അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	ഭരണാനുമതി ലഭിച്ച പല പ്രവൃത്തികളുടെയും ഡിസൈൻ ലഭിക്കുവാൻ കാലതാമസം നേരിടുന്നതിനാൽ ആയത് വേഗത്തിലാക്കുവാൻ വേണ്ട നടപടി സ്വീകരിക്കാമോ; വിശദമാക്കാമോ;	(ബി)	ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികളെ സംബന്ധിച്ച് പൊതുമരാമത്ത് കെട്ടിട വിഭാഗത്തിലെ ഉദ്യോഗസ്ഥരും ഡിസൈൻ വിഭാഗത്തിലെ ഉദ്യോഗസ്ഥരും ചേർന്ന് അവലോകന യോഗം നടത്തി പ്രവൃത്തി വേഗത്തിലാക്കുവാനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
(സി)	ഏലപ്പാറ ഗവ. ഐ.ടി.ഐ. യ്ക്ക് പുതിയ കെട്ടിടം പണിയുവാൻ ഭരണാനുമതി ലഭിച്ചത് എന്നാണ്; ആയതിന്റെ ഡിസൈൻ ലഭിക്കുവാൻ കാലതാമസം ഉണ്ടായിട്ടുണ്ടോ; എങ്കിൽ വിശദമാക്കാമോ?	(സി)	AS No. GO (Rt) No. 317/2023/LBR Dated. 15-03-2023 പ്രകാരം ഭരണാനുമതി ലഭിച്ചു. ആർക്കിടെക്റ്ററൽ ഡ്രോയിംഗ് അംഗീകാരത്തിനായി ഐ.ടി.ഐ. പ്രിൻസിപ്പാളിന് സമർപ്പിച്ചിട്ടുണ്ട്. ആയത് ലഭ്യമായതിന് ശേഷം പ്രസ്തുത കെട്ടിടത്തിന്റെ ഡിസൈൻ തയ്യാറാക്കുന്നതിനായി നടപടികൾ സ്വീകരിക്കുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം**

Sl. No.	Work Name	A S	AS Amount (Lakh)	Status
1	Construction of run way and hanger unit- Providing protection work -Geo textile	G.O (Rt.) No. 82/2022/HED Dtd: 15/01/2022	64.9	Work tendered but not started due to land problem. Now the fund of this work has to be transferred to slope protection work and so this has to be terminated without risk and cost..
2	IHRD college of applied science Peermedu - Construction of administrative block and lab	G.O (Rt)No. 1335/2022/HEDN dated 5/9/2022	100	Submitted client approved tentative AR drawing with suggestions for final AR drawing on 03.06.2024
3	Construction of first floor of Academic block for IHRD college of applied science , peerumedu	Fin. A1/6129/20/HRD dated, 19.02.2022	100	first floor roof slab concrete completed. Tile work completed. Painting works ongoing.2nd floor roof with truss work Completed (78%)

4	Construction of new Building for GHS Vanjivayal - Vallakkadavu	G.O (Rt)No. 1773/2023/GEDN Dated 6/03/2023	100	Detailed AR drawing received. Soil investigation work submitted for part TS.
5	construction of community centre Rosapookandam	G.O. (Rt)No. 356/2023/PWD dated20/03/2023	141.3	A R Drawing received on 02/05/2024 and Soil investigation work started
6	GENERAL-NCC cadets training /camping accommodation - construction of Administrative block	GO (Rt)No-450/2022/HEDN dtd 21-03- 2022	170	fund shifted to slope protection work
7	Construction of I.T.I Elappara	GO. (Rt) No: 317/2023/LBR dtd 15/3/2023	601.8	AR drawing submitted for client approval
8	NCC Air strip Manjumala -Re construction of collapsed fill slopes at air strip(Valley side) due to heavy rain in Manjumala Idukki	G.O(Rt)No. 580/2023/HEDN dated 24/4/2023	630.3	tendering stage

9	NCC cadets training centre and camping accommodation- Phase II - Construction of runway and hanger unit at Manjumala - Construction of Approach road to runway	GO (Rt)No - 450/2022/HEDN dtd 21-03-2022	251	WMM layer completed up to 1 km. Balance 450m to be done after getting land from forest department.
10	Infrastructural development of Govt. High School Chemmannu, Elappara	G.O.(MS) No.8/2023/P&EA dated 23.03.2023	300	Submitted client approved tentative AR drawing for final AR drawing on 18.06.2024
11	Construction of new building for FHC Kumily	G O (Rt)No.523/202/2019/HFW 20/02/2023	250	Earth cutting completed, Foundation work ongoing
12	Construction of Staff Quarters FHC Kumily, Idukki	AS Go (RT)No523/2021/HFW dated 20/02/2021	200	work completed
13	GENERAL-NCC cadets training/accommodation- construction of run way and hanger unit-Funnel Cutting/Development of Runway General Civil Work	G.O (Rt.) No. 82/2022/HED Dated 15/01/2022	191	Work completed
14	NCC cadets training centre and camping accommodation construction of fuel room	GO (Rt)No-450/2022/HEDN dtd 21-03- 2022	13	fund shifted to slope protection work
15	NCC cadets training centre and camping accommodation construction of guard room and parking area	GO (Rt)no- 450/2022/HEDN dtd 21-03- 2022	17.4	AR Drawing finalised on 07-03-2024 and T S Estimate under preparation
16	NCC cadets training centre and camping accommodation- Construction of Electrical control room	GO (Rt)No-450/2022/HEDN dtd 21-03-2022	41	fund shifted to slope protection work
17	Construction of Veterinary Hospital at Peruvanthanam	AHD/7850/2021-M2 Dtd: 03/02/2022	60	പ്രവൃത്തി 48% പൂർത്തിയായിട്ടുണ്ട്
18	Maintenance of sub jail Peermedu	P3-15348/2018/Pr HQ dtd 06/07/2023	15.75	ടെൻ്റ് ഹൗസ് ഓവർ
19	Construction of new Boys Hostel of Government Polytechnic College Vandiperiyar	GO (Rt) No.1364/2023/ HEDN dated 25/09/2023	300	Tentative architectural drawing received on 27-05-2024 and submitted for client approval

20	IHRD -Technical HSS Peermedu -Maintenance of building	GO(Rt)no -1335/2022/HEDN dtd 5/9/2022	20	TS estimate under preparation
21	Renovations of PWD IB Thekkady	Go (Rt) No. 606/2024/PWD dated:20/06/2024	60	TS estimate under preparation
22	Construction of PWD staff quarters Kumily	Go (Rt) No. 606/2024/PWD dated:20/06/2024	210	Topographic survey to be done
23	Reconstruction of old damaged PWD Staff Quarters No. 235 at Thottppura, Peermade	Go (Rt) No. 606/2024/PWD dated:20/06/2024	32	TS estimate under preparation
24	Construction of additional block for PWD IB Kuttikkanam-Peermade,Idukki	Go (Rt) No. 606/2024/PWD dated:20/06/2024	180	Topographic survey to be done
25	Construction of School building for Govt. Tribal UPS Kumily	G.O. (Rt)No.1360/2024/GEDN Dtd.19.02.2024	37.6	TS stage







