

**15 -ാം കേരള നിയമസഭ**

**12 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 441**

**08-10-2024 - ൽ മറുപടിയ്ക്ക്**

**കുരുനാഗപ്പള്ളി മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ. സി. ആർ. മഹേഷ്</b>		<b>ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)</b>	
(എ)	കുരുനാഗപ്പള്ളി മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ഭരണാനുമതി ലഭിച്ചതും പൂർത്തിയാക്കാത്തതുമായ പദ്ധതികളുടെ വിശദവിവരം ലഭ്യമാക്കുമോ;	(എ)	കുരുനാഗപ്പള്ളി നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയതും നിലവിൽ പ്രവൃത്തി പൂർത്തിയാക്കാത്തതുമായ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതിൽ കാലതാമസം നേരിടുന്നതിനുള്ള കാരണം ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. കിഫ്ബി ധനാനുമതി നൽകി നടപ്പിലാക്കി വരുന്ന പദ്ധതികളുടെ ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കി കരാർ നൽകി പ്രവൃത്തി ആരംഭിച്ച് സമയ ബന്ധിതമായി പൂർത്തിയാക്കുന്നതിനുള്ള ഉത്തരവാദിത്തം അതത് ഭരണവകുപ്പുകൾക്ക് കീഴിലുള്ള ബന്ധപ്പെട്ട പദ്ധതി നിർവ്വഹണ ഏജൻസികളുടേതാണ്. എന്നിരുന്നാലും കിഫ്ബിയിലൂടെ നടപ്പിലാക്കുവാനായി തിരഞ്ഞെടുത്തിട്ടുള്ള പദ്ധതികളുടെ സമയബന്ധിതമായ പൂർത്തീകരണം സാധ്യമാക്കുന്നതിനും, പദ്ധതികൾ ത്വരിതപ്പെടുത്തുന്നതിനും, തടസ്സങ്ങൾ ചർച്ച ചെയ്യുന്നതിനുമായി, സർക്കാർ/ഭരണവകുപ്പ് തലത്തിലും എസ്.പി.വി തലത്തിലും കിഫ്ബി ആന്തരികമായും വിവിധങ്ങളായ അവലോകന യോഗങ്ങൾ നടത്തി വരുന്നുണ്ട്.
(ബി)	പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി സംബന്ധിച്ച വിശദാംശം ലഭ്യമാക്കുമോ;	(ബി)	കുരുനാഗപ്പള്ളി നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയതും നിലവിൽ പ്രവൃത്തി പൂർത്തിയാക്കാത്തതുമായ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതിൽ കാലതാമസം നേരിടുന്നതിനുള്ള കാരണം ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. കിഫ്ബി ധനാനുമതി നൽകി നടപ്പിലാക്കി വരുന്ന പദ്ധതികളുടെ ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കി കരാർ നൽകി പ്രവൃത്തി ആരംഭിച്ച് സമയ ബന്ധിതമായി പൂർത്തിയാക്കുന്നതിനുള്ള ഉത്തരവാദിത്തം അതത് ഭരണവകുപ്പുകൾക്ക്

		<p>കീഴിലുള്ള ബന്ധപ്പെട്ട പദ്ധതി നിർവ്വഹണ ഏജൻസികളുടേതാണ്. എന്നിരുന്നാലും കീഫ്ബിയിലൂടെ നടപ്പിലാക്കുവാനായി തിരഞ്ഞെടുത്തിട്ടുള്ള പദ്ധതികളുടെ സമയബന്ധിതമായ പൂർത്തീകരണം സാധ്യമാക്കുന്നതിനും, പദ്ധതികൾ ത്വരിതപ്പെടുത്തുന്നതിനും, തടസ്സങ്ങൾ ചർച്ച ചെയ്യുന്നതിനുമായി, സർക്കാർ/ഭരണവകുപ്പ് തലത്തിലും എസ്.പി.വി തലത്തിലും കീഫ്ബി ആന്തരികമായും വിവിധങ്ങളായ അവലോകന യോഗങ്ങൾ നടത്തി വരുന്നുണ്ട്.</p>
<p>(സി)</p> <p>ഓരോ പ്രവൃത്തിയും പൂർത്തിയാക്കുന്നതിന് കാലതാമസം നേരിടുന്നതായി ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; ആയതിനുള്ള കാരണം എന്താണെന്ന് അറിയിക്കുമോ?</p>	<p>(സി)</p> <p>കരുനാഗപ്പള്ളി നിയോജകമണ്ഡലത്തിൽ കീഫ്ബി മുഖേന ധനാനുമതി നൽകിയതും നിലവിൽ പ്രവൃത്തി പൂർത്തിയാക്കാത്തതുമായ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതിൽ കാലതാമസം നേരിടുന്നതിനുള്ള കാരണം ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. കീഫ്ബി ധനാനുമതി നൽകി നടപ്പിലാക്കി വരുന്ന പദ്ധതികളുടെ ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കി കരാർ നൽകി പ്രവൃത്തി ആരംഭിച്ച് സമയ ബന്ധിതമായി പൂർത്തിയാക്കുന്നതിനുള്ള ഉത്തരവാദിത്തം അതത് ഭരണവകുപ്പുകൾക്ക് കീഴിലുള്ള ബന്ധപ്പെട്ട പദ്ധതി നിർവ്വഹണ ഏജൻസികളുടേതാണ്. എന്നിരുന്നാലും കീഫ്ബിയിലൂടെ നടപ്പിലാക്കുവാനായി തിരഞ്ഞെടുത്തിട്ടുള്ള പദ്ധതികളുടെ സമയബന്ധിതമായ പൂർത്തീകരണം സാധ്യമാക്കുന്നതിനും, പദ്ധതികൾ ത്വരിതപ്പെടുത്തുന്നതിനും, തടസ്സങ്ങൾ ചർച്ച ചെയ്യുന്നതിനുമായി, സർക്കാർ/ഭരണവകുപ്പ് തലത്തിലും എസ്.പി.വി തലത്തിലും കീഫ്ബി ആന്തരികമായും വിവിധങ്ങളായ അവലോകന യോഗങ്ങൾ നടത്തി വരുന്നുണ്ട്.</p>	


സെക്ഷൻ ഓഫീസർ

441

Dromoninwo

KIIFB Projects under Karunagapally LAC							
Sl. No	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Current status / Bottleneck in the project execution	Reason for delay in project execution
1	HFW002-07	Development of Taluk Hospital, Karunagapally	₹ 64.93	KSEBL	Work in progress	48% completed. Work in progress. Vertical extension of Hospital Block completed. Third floor slab work completed. Sixth floor slab work 70% completed and in progress. Ceiling plastering and solid block work in progress at completed floors below. First floor putty works started. Expected TOC - 31-05-2025	Currently no delay in the execution of the work and work is in progress as per the schedule.
2	HED007-40	Augmentation of Infrastructural Facilities at Government Arts & Science College Thazhava	₹ 17.30	KITCO	KIIFB Approved	1. The TS document is still pending from the SPV's side because approval from the TS committee has not yet been obtained. 2. The SPV has yet to submit the report assessing the feasibility of executing the work in phases and identifying potential areas for cost reduction.	The TS document is still pending from the SPV's side because approval from the TS committee has not yet been obtained.
3	FSH003-07	Strengthening of fish marketing infrastructure of seven coastal districts of the state (Kulasekharapuram Fish Market)	₹ 4.53	KSCADC	KIIFB Approved	1. Package file returned to SPV on 08-05-24 for the submission of corrected pile drawings due to the mismatch in no. of piles w.r.t the drawings and estimate. 2. Signed copy of architectural drawings from panchayat to be obtained. 3. Non-submission of electrical & ELV DBR for the project.	Improper submission of estimates and drawing to obtain package approval and TS concurrence from KIIFB. Approval for architectural drawings from panchayat to be obtained.
4	FSH002-02	Educational Infrastructure works at Kollam district (1) Government Higher Secondary School, Cheriazheekkal - 1.48 Cr (2) Government Town Upper Primary School, Karunagapally - 2.30 Cr (3) Government Fisheries Higher Secondary School, Kuzhithura - 1.75 Cr	₹ 5.53	KSCADC	Work in progress	1. GHSS, Cheriazheekkal: Work completed 2. Government Town Upper Primary School, Karunagapally: Work completed 3. GHSS, Kuzhithura: Work in progress & 65% completed.	2 school works completed in the cluster. No delay in the project.
5	GED003-06	Kollam - Cluster 4 (1. Thazhava AVLPS (1,17,09,676.00), 2. GUPS Aadinadu (1,29,96,700.00), 3. Thodiyoor Govt. HSS (1,26,86,584.74))	₹ 3.72	KILA	Work Tendered	1. Work completed and final bill processed 2. Tendered. 3. Works on progress: Ground floor column works completed	1. No delay 2. Tender Process to be completed 3. No delay
6	GED003-30	Trivandrum, Kollam, Malappuram, Thrissur, Alapuzha (GLPS Kottampalli)	₹ 1.28	KILA	KIIFB Approved	TS approved. PED to be submitted by SPV.	PED to be submitted by SPV to KIIFB for approval.
7	GED006-15	Kollam Cluster 1 (Thazhava Govt. Girls H.S.S)	₹ 2.98	KILA	KIIFB Approved	TS file was returned to SPV on 16-03-2024 for compliance. The TS resubmitted to KIIFB on 24.09.2024	Delay in submission of TS file for concurrence from KIIFB
8	GED005-13	PPE Mission- Upgradation of one school in each constituency - Kollam District-Phase 2 (Karunagappalli Govt.V & H.S.S)	₹ 5.00	KITE	Work Completed	Work Completed	-
9	GED008-02	Kollam Cluster 2 - Phase 1 (Thazhava Govt. A.V. H.S)	₹ 3.00	KITE	Work completed	Work completed	-
10	GED008-04	Trivandrum & Kollam cluster phase 1 (GHSS Kulasekharapuram)	₹ 3.00	KITE	Work Completed	Work completed	-
11	PWD016-21	Construction of Kattilkkadavu bridge across TS Canal in Karunagapally constituency, Kollam	₹ 44.89	KRFB	Work Tendered	<b>Civil works:</b> Package had been confirmed for Rs. 42.89 Cr. PED file has been returned to SPV for corrections. Revised GDD drawing is under preparation at PWD Design wing. On discussion with field AE, during a meeting conducted on 22-08-2024, it was decided that CMD shall provide support services for the preparation of requisite PED documents. MoM for the meeting to be shared to KIIFB, based on which work order shall be issued to CMD. <b>Utility shifting:</b> KSEB utility shifting payment has been released. KWA utility shifting bill yet to be submitted.	Procedural and documentation delay
12	PWD005-06, PWD005-08	Maliyekkal ROB	₹ 38.61	RBDCCK	Work in progress	Opened to traffic on 13-08-2024. Balance works: Staircase and drain.	Currently no delay. RoB opened to traffic on 13-08-2024. Balance works (Staircase and drain) only to be completed.
13	PWD016-09	ROB at Puthiyakavu - Chakkuvally	₹ 28.50	RBDCCK	LA completed	Revision proposal from Rs 28.51 Cr to Rs 39.53 Cr (which is 38.70% above FS amount) is to be placed in the upcoming board of KIIFB for approval.	Awaiting KIIF Board Approval

14	PWD004-52	Developments to Vettamukku - Thevalakkara - Mynagappally - Sasthamcotta - Manappally - Kanjirathumoodu - Thamarakkulam road	₹ 68.45	KRFB	Work in progress	<p><b>JJM</b> pipe laying work by KWA along this road is almost completed. Restoration work to be started.</p> <p>Recently KWA PH Section requested permission for laying JJM pipes in the road portions (Aramathumadom to Manappally (2.40 km), Driver Junction to AVHS (3.20 KM), Driver Junction to Kallukadavu (1.82 KM). Decision to be granted by SPV.</p> <p><b>Balance work</b> - Drain work started in some stretches.</p>	Forclosure of the original work and intervention of JJM works by KWA.
15	PWD014-30	Coastal Highway Reach 3 - Edappallickotta to Azheekkal in Kollam district ( 26.12 km) - LA	₹ 122.70	KRFB	LA in progress	6(1) notification on 07-01-2021. Alignment finalisation pending.	Alignment finalisation pending.

  
 Accounts OFFICER