

15 -ാം കേരള നിയമസഭ

12 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2328

14-10-2024 - ൽ മറുപടിയ്ക്ക്

ഹെൽത്ത് ഗ്രാന്റ്

ചോദ്യം	ഉത്തരം
<p align="center">ശ്രീ. പ്രമോദ് നാരായൺ, ശ്രീ. ജോബ് മൈക്കിൾ, ശ്രീ. സെബാസ്റ്റ്യൻ കളത്തുങ്കൽ, ഡോ. എൻ. ജയരാജ്</p>	<p align="center">ശ്രീ. എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണ - എക്സൈസ് - പാർലമെന്ററികാര്യ വകുപ്പ് മന്ത്രി)</p>
<p>(എ) തദ്ദേശ സ്വയംഭരണ വകുപ്പിന്റെ എഞ്ചിനീയറിംഗ് വിഭാഗത്തെ നിർവഹണ ഏജൻസിയായി നിശ്ചയിച്ചിട്ടുള്ളതും കേന്ദ്ര ഹെൽത്ത് ഗ്രാന്റ് വിനിയോഗിച്ചിട്ടുള്ളതുമായ ആരോഗ്യ ഉപകേന്ദ്രങ്ങളുടെയും പ്രാഥമികാരോഗ്യ കേന്ദ്രങ്ങളുടെയും കെട്ടിടങ്ങളുടെ നിർമ്മാണ പുരോഗതിയുടെ വിശദാംശം ലഭ്യമാക്കുമോ;</p>	<p>(എ) സംസ്ഥാനത്തെ 375 ഗ്രാമപഞ്ചായത്തുകളിലായി 513 ഹെൽത്ത് സബ് സെന്ററുകളും 13 ഗ്രാമ പഞ്ചായത്തുകളിലായി 13 പി.എച്ച്.സി / എഫ്.എച്ച്.സി- കളും, 5 ബ്ലോക്ക് പഞ്ചായത്തുകളിലായി 5 സി.എച്ച്.സി - കളും നിർമ്മിക്കുന്നതിനായി 2022-23 വർഷത്തെ 15- ാം ധനകാര്യ കമ്മീഷൻ ഹെൽത്ത് ഗ്രാന്റ് സ്കീം 1 (സ്വന്തമായി കെട്ടിടമില്ലാത്ത ആരോഗ്യ ഉപകേന്ദ്രങ്ങൾ, പി.എച്ച്.സി, എഫ്. എച്ച്.സി, സി.എച്ച്.സി - കളിൽ കെട്ടിടം നിർമ്മിക്കുന്നതിനുള്ള ധനസഹായം) ഇനത്തിൽ ലഭ്യമായ 152.76 കോടി രൂപ അതത് തദ്ദേശ സ്വയംഭരണസ്ഥാപനങ്ങൾക്ക് കൈമാറി നൽകിയിട്ടുണ്ട്. ഇവയുടെ നിർമ്മാണ പുരോഗതി സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.</p>
<p>(ബി) ഇതിന് കേന്ദ്രസർക്കാരിൽ നിന്ന് എത്രപലമായി തുക ലഭിച്ചിട്ടുണ്ടെന്ന് അറിയിക്കുമോ; ആദ്യഘട്ടങ്ങൾ പൂർത്തിയാക്കിയതും പൂർണ്ണതയിലേക്ക് അടുത്തതുമായ കെട്ടിടങ്ങളുടെ പട്ടിക തദ്ദേശ സ്വയംഭരണ സ്ഥാപനങ്ങൾ തിരിച്ച് തയ്യാറാക്കിയിട്ടുണ്ടോ എന്നറിയിക്കുമോ;</p>	<p>(ബി) ഒരു ആരോഗ്യ ഉപകേന്ദ്രത്തിന്റെ നിർമ്മാണത്തിന് 55.5 ലക്ഷം രൂപയാണ് കേന്ദ്ര സർക്കാർ കണക്കാക്കിയിരിക്കുന്നത്. ഇതിൽ ആദ്യ ഗഡുവായി 27.75 ലക്ഷം രൂപ വീതം തദ്ദേശ സ്വയംഭരണ സ്ഥാപനങ്ങൾക്ക് (50%) അനുവദിച്ചിട്ടുണ്ട്. ഒരു പി.എച്ച്.സി / എഫ്.എച്ച്.സി യുടെ നിർമ്മാണത്തിന് 1.43 കോടി രൂപയാണ് കേന്ദ്ര സർക്കാർ കണക്കാക്കിയിരിക്കുന്നത്. ഇതിൽ ആദ്യ ഗഡുവായി 35.75 ലക്ഷം രൂപ (25%) വീതം തദ്ദേശ സ്വയംഭരണ സ്ഥാപനങ്ങൾക്ക് അനുവദിച്ചിട്ടുണ്ട്.</p> <p>ഒരു സി.എച്ച്.സി യുടെ നിർമ്മാണത്തിന് 5.75 കോടി രൂപയാണ് കേന്ദ്ര സർക്കാർ കണക്കാക്കിയിരിക്കുന്നത്. ഇതിൽ ഗഡുവായി 1.15 കോടി രൂപ (20%) വീതം തദ്ദേശസ്വയംഭരണ സ്ഥാപനങ്ങൾക്ക് അനുവദിച്ചിട്ടുണ്ട്.</p>

			ആദ്യഘട്ടങ്ങൾ പൂർത്തിയാക്കിയതും പൂർണ്ണതയിലേക്ക് അടുത്തതുമായ കെട്ടിടങ്ങളുടെ പട്ടിക തദ്ദേശ സ്വയംഭരണ വകുപ്പ് എഞ്ചിനീയറിംഗ് വിഭാഗം മുഖേന ശേഖരിച്ചിട്ടുണ്ട്.
(സി)	പ്രസ്തുത പദ്ധതിയ്ക്കായുള്ള ചെലവിന് കേന്ദ്ര-സംസ്ഥാന സർക്കാർ അനുപാതം എത്രയാണെന്ന് അറിയിക്കുമോ;	(സി)	പ്രസ്തുത പദ്ധതിയ്ക്കായി അനുവദിച്ചിട്ടുള്ള തുക പൂർണ്ണമായും 15-ാം ധനകാര്യ ഹെൽത്ത് ഗ്രാന്റിൽ ഉൾപ്പെടുന്നതാണ്.
(ഡി)	പദ്ധതിയുടെ സമയബന്ധിതമായ നടത്തിപ്പിന് തദ്ദേശ എഞ്ചിനീയറിംഗ് വകുപ്പിന് പുറമെ സർക്കാർ അക്രഡിറ്റഡ് ഏജൻസികളെക്കൂടി നിർവഹണ ഏജൻസിയായി നിശ്ചയിക്കുന്നതിന് നടപടി സ്വീകരിക്കുമോ?	(ഡി)	പരിശോധിക്കുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

Annexure

Status of works implemented utilizing Health Grant
2022-23 - Construction of Building to Health Sub Centres (Scheme-1)
GRAMA PANCHAYATS - 513works @ ₹27.75Lakhs/E
Issues

<i>District</i>	issues which has to be cleared from higher levels	Land issue	No issues	Other issues	Waiting for NOC	Grand Total
01 THIRUVANANTHAPURAM		4				4
02 KOLLAM		1				1
03 PATHANAMTHITTA		2				2
04 ALAPPUZHA		3				3
05 KOTTAYAM		1	1			2
07 ERNAKULAM		1		1		2
08 THRISSUR		7				7
09 PALAKKAD		1		2	2	5
10 MALAPPURAM	1	4		1		6
11 KOZHIKKODE		5				5
12 WAYANAD		7				7
13 KANNUR			1			1
14 KASARAGOD		1				1
Grand Total	1	37	2	4	2	46

**Status of works implemented utilizing Health Grant
2022-23 - Construction of Building to Health Sub Centres (Scheme-1)
GRAMA PANCHAYATS - 513works @ ₹27.75Lakhs/E**

<i>District</i>	01 DPR preperation stage	02 Tendered	03 Selection notice issued	04 Work awarded	05 Agreement Executed	06 Site handed over	07 Work started	08 Work 25% completed	09 Work 50% completed	10 Work 75% completed	Grand Total
01 THIRUVANANTHAPURAM	14	4	3	3	9	2	8	2			45
02 KOLLAM	11					1	3	2	6		23
03 PATHANAMTHITTA	6	3			2	2	1		1		15
04 ALAPPUZHA	19	1				5	1				26
05 KOTTAYAM	16	9			7		5	3			40
06 IDUKKI	19					1	1				21
07 ERNAKULAM	13	1	1		2	1			1	3	22
08 THRISSUR	23	7			6	1	8	1		1	47
09 PALAKKAD	36	4		1	11	2	8				62
10 MALAPPURAM	17	12	2	2	1	5	2	1	1	2	45
11 KOZHIKKODE	13	2	1		2	3	4	2		3	30
12 WAYANAD	17	3	1			2	3	4	1		31
13 KANNUR	26	1			3		5		1		36
14 KASARAGOD	12			2		1	4	4		1	24
Grand Total	242	47	8	8	43	26	53	19	11	10	467

**2022-23 - Construction of Building to PHCs/FHCs (Scheme-1)
GRAMA PANCHAYATS - 13works @ ₹35.75Lakhs/E**

#	District	Grama Panchayath	Name of PHC	Present Status
1	04 ALAPPUZHA	Kainakary	PHC Kuppappuram	This work is ready for handing over to NHM.
2	06 IDUKKI	Munnar	PHC Chatta Munnar	This work is ready for handing over to NHM.
3	06 IDUKKI	Udumbanoor	FHC Thattakkuzha	DPR is under preparation through consultant.
4	07 ERNAKULAM	Chellanam	PHC Kandakadavu	Survey and soil test completed. waiting for soil investigation report and structural design from consultancy
5	10 MALAPPURAM	A R Nagar	FHC A R Nagar	Work started & expected completion on 15/07/2025
6	10 MALAPPURAM	Kizhuparambu	FHC Keezhuparamba	Work started & expected completion on 30/07/2025
7	10 MALAPPURAM	Vettathur	FHC Vettathur	Estimate & DPR preparation stage. GP Secretary is unable to make the payment to GEC Thrissur, who has completed the soil investigation & structural design, due to the latest GO on 07/09/2024 regarding the handing over of work to NHM.
8	10 MALAPPURAM	Makkaraparamba	FHC Makkaraparamba	Survey completed, design received and payment made for the same. Estimate under preparation. Payment for the structural design made through separate project (own fund)
9	09 PALAKKAD	Kulukkallor	PHC Kulukkallor	This work is ready for handing over to NHM.
10	09 PALAKKAD	Nelliyampathy	PHC Nelliyampathy	This work is ready for handing over to NHM.
11	09 PALAKKAD	Elavanchery	PHC Elavanchery	This work is ready for handing over to NHM.
12	12 WAYANAD	Kottathara	FHC Kottathara	This work is ready for handing over to NHM.
13	12 WAYANAD	Nenmeni	PHC Chulliyode	This work is ready for handing over to NHM.

**2022-23 - Construction of Building to CHCs (Scheme-1)
BLOCK PANCHAYATS - 5works @ ₹115Lakhs/E**

#	District	Block Panchayath	Name of CHC	Present Status
1	04 ALAPPUZHA	Veliyanadu BP	CHC Veliyanadu	This work is ready for handing over to NHM.
2	06 IDUKKI	Devikulam BP	CHC Marayoor	Soil test & DPR preparation completed. Ready for TS submission.
3	06 IDUKKI	Adimali BP	CHC Chithirapuram	Estimate submitted to SE for Technical sanction.
4	10 MALAPPURAM	Areekode BP	CHC Edavanna	Soil test completed and payment done. Structional Design given for Vetting (As per agreement executed with Consulantant). Estimate is under preperation. Existing Buildings Demolished.
5	11 KOZHIKKODE	Balusseri BP	CHC Ulliyeri	Demolishing of the existing building is in progress, soil test is to be conducted afer that, for which payment is already made to GEC, Kozhikode. The work can be handed over to NHM for further progress.