

15 -ാം കേരള നിയമസഭ

16 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1049

02-02-2026 - ൽ മറുപടിയ്ക്ക്

മലമ്പുഴ നിയോജക മണ്ഡലത്തിലെ ജലവിഭവ വകുപ്പിന്റെ പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ എ. പ്രഭാകരൻ		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	ഈ സർക്കാർ അധികാരത്തിൽ വന്ന ശേഷം ജലവിഭവ വകുപ്പ് മുഖാന്തരം മലമ്പുഴ നിയോജകമണ്ഡലത്തിൽ എന്തെല്ലാം വികസന പ്രവർത്തനങ്ങളാണ് നടപ്പിലാക്കിയിട്ടുള്ളത് എന്ന് വിശദമാക്കാമോ; പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, അടങ്കൽ തുക എന്നീ വിശദാംശങ്ങളും ലഭ്യമാക്കാമോ?	(എ)	ഈ സർക്കാർ അധികാരത്തിൽ വന്ന ശേഷം ജലവിഭവ വകുപ്പ് മുഖാന്തരം മലമ്പുഴ നിയോജകമണ്ഡലത്തിൽ നടപ്പിലാക്കിയ വികസന പ്രവർത്തനങ്ങൾ, പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, അടങ്കൽ തുക എന്നീ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം

ഭൂജലവകുപ്പ്

ക്രമ നമ്പർ	സ്ഥലം	ഗ്രാമ പഞ്ചായത്ത്	പദ്ധതി	ചിലവഴിച്ച തുക	പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി	വർഷം
1.	ഗവ. ITI, Womens ITI മലമ്പുഴ	മലമ്പുഴ	കൃത്രിമ ഭൂജല പരിപോഷണം	5,10,480/-	പൂർത്തീകരിച്ചു	2022-23

മെക്കാനിക്കൽ ചീഫ് എഞ്ചിനീയർ

2021 - 2026 വരെ മലമ്പുഴ നിയോജകമണ്ഡലത്തിൽ നടപ്പിലാക്കിയ പ്രവർത്തികൾ			
S L	പദ്ധതിയുടെ പേര്	അടങ്കൽ തുക (ലക്ഷത്തിൽ)	നിലവിലെ സ്ഥിതി
1	മലമ്പുഴ അണക്കെട്ടിന്റെ ഷട്ടറുകളുടെയും ലിഫ്റ്റിംഗ് മെക്കാനിസങ്ങളുടെയും വാർഷിക മെക്കാനിക്കൽ അറ്റകുറ്റപ്പണികൾ	2.78	50% പൂർത്തീകരിച്ചിട്ടുണ്ട്
2	മലമ്പുഴ ഉദ്യാനത്തിലെ 2 എണ്ണം തൂക്കുപാലങ്ങളുടെ അറ്റകുറ്റപ്പണികൾ , പെയിന്റിംഗ്,-എന്നീ പൊതുവായ മെക്കാനിക്കൽ പ്രവൃത്തികൾ.	7.25	11/09/2024- ൽ പൂർത്തീകരിച്ചു
3	എംപി-ഡാം- ആർബിസി ഷട്ടറിന്റെ അറ്റകുറ്റപ്പണി (മെക്കാനിക്കൽ പ്രവൃത്തികൾ)	3.92	10/05/2024- ൽ പൂർത്തീകരിച്ചു
4	മലമ്പുഴ അണക്കെട്ടിന്റെ മുകളിലെ വൃശ്ചികപ്പോയിന്റുകളിൽ എസ്എസ് ഹാൻഡ്റെയിലുകൾ നൽകൽ, കൂടാതെ ആർബിസി, എൽബിസി അടിയന്തര, സ്പ്രയിംഗ് ഓപ്പണിംഗുകളുടെ ഗാൽവനൈസ്ഡ് കവറുകൾ നിർമ്മിക്കുകയും ബലപ്പെടുത്തുകയും സ്ഥാപിക്കുകയും ചെയ്യുന്നു.-	24.80	27/02/2024- ൽ പൂർത്തീകരിച്ചു

5	മലമ്പുഴ അണക്കെട്ട് - കേടായ എൽബിസി, ആർബിസി സർപ്ലസ് ഷട്ടറുകൾ,അതിന്റെ ലിഫ്റ്റിംഗ് സംവിധാനനങ്ങൾ എന്നിവ മാറ്റിസ്ഥാപിക്കൽ	11.19	12/09/2022- ൽ പൂർത്തീകരിച്ചു
6	എം.പി- മലമ്പുഴ അണക്കെട്ട്- സ്പിൽവേ ഷട്ടറിന്റെ അറ്റകുറ്റപ്പണി (മെക്കാനിക്കൽ ജോലികൾ)	1.77	02/06/2022- ൽ പൂർത്തീകരിച്ചു
7	കേര പദ്ധതി-മലമ്പുഴ അണക്കെട്ടിന്റെ വിവിധ ശൃംഖലകളിൽ പുതിയ ഷട്ടറുകളും ഗേറ്റ് വാൽവ് ക്രമീകരണങ്ങളും നൽകൽ- മെക്കാനിക്കൽ പ്രവൃത്തികൾ	683.00	സാങ്കേതികാനുമതി ലഭ്യമാക്കിയിട്ടുണ്ട്.
8	വാളയാർ ഡാം- ഡാം സുരക്ഷ- പാലക്കാട് ജില്ലയിലെ വാളയാർ ഡാമിന്റെ സ്പിൽവേ ഷട്ടറുകളുടെ പെയിന്റിംഗ്, സ്പിൽവേ ഷട്ടറുകളുടെയും റിവർ സ്ക്രയിസിന്റെയും കനാൽ സ്ക്രയിസിന്റെയും ഷട്ടറുകളുടെ പ്രവർത്തന സംവിധാനങ്ങളുടെ അറ്റകുറ്റപ്പണികൾ	8.73	04/08/2023- ൽ പൂർത്തീകരിച്ചു
9	പാലക്കാട് ജില്ലയിലെ കനാൽ പിരിവിൽ, കൗണ്ടൻ കനാലിന്റെ 1/100 കിലോമീറ്ററിന് സമീപം പ്രവർത്തന സംവിധാനങ്ങളുള്ള ക്രോസ് റെഗുലേറ്റർ ഷട്ടറും ബ്രാഞ്ച് ഷട്ടറും സ്ഥാപിക്കൽ	4	14/08/2023- ൽ പൂർത്തീകരിച്ചു
10	വാളയാർ കനാലുകളുടെ നവീകരണം മെക്കാനിക്കൽ വിവിധ ചെയിനേജുകളിൽ മെക്കാനിക്കൽ ഷട്ടറുകൾ സ്ഥാപിക്കൽ	25	30/10/2023- ൽ പൂർത്തീകരിച്ചു
11	പാലക്കാട് ജില്ലയിലെ മുണ്ടൂർ ഗ്രാമപഞ്ചായത്ത് വാർഡ് നമ്പർ 8-ലെ ചാലക്കൽ തോട് വി.സി.ബി.ക്ക് മെക്കാനിക്കൽ ഷട്ടറുകൾ സ്ഥാപിക്കൽ	9	30/07/2025- ൽ പൂർത്തീകരിച്ചു
12	വാളയാർ അണക്കെട്ട്-സ്പിൽവേ ഷട്ടറുകൾ, സ്ക്രയിസ് ഷട്ടറുകൾ, അടിയന്തര ഷട്ടറുകൾ എന്നിവയുടെ അറ്റകുറ്റപ്പണികൾ-പൊതു മെക്കാനിക്കൽ ജോലികൾ	4	70% പൂർത്തീകരിച്ചിട്ടുണ്ട്
13	ഡെപ്പോസിറ്റ്-പുതുശ്ശേരി പഞ്ചായത്ത്- കായമ്പറക്കാട് ചെക്ക്ഡാമിലെ പ്രോജക്ട് നമ്പർ.172- ൽ മെക്കാനിക്കൽ ഷട്ടറുകൾ സ്ഥാപിക്കൽ	3	50% പൂർത്തീകരിച്ചിട്ടുണ്ട്
14	തന്ത്രാക് ലിഫ്റ്റ് ഇറിഗേഷൻ സ്കീം മെക്കാനിക്കൽ പ്രവൃത്തി	16.8	28-02-2022-ൽ പൂർത്തീകരിച്ചിട്ടുണ്ട്.

കേരള ജല അതോറിറ്റി

മലമ്പുഴ നിയോജക മണ്ഡലത്തിലെ ജല ജീവൻ മിഷൻ പ്രവൃത്തികളുടെ വിവരങ്ങൾ

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	ഭരണാ നമതി നമ്പർ	ഭരണാ നമതി തുക (ലക്ഷത്തിൽ)	സാങ്കേതികാ നമതി നമ്പർ	സാങ്കേതികാ തുക ലക്ഷത്തിൽ	നിലവിലെ സ്ഥിതി	ചിലവായ തുക ലക്ഷത്തിൽ	Beneficiary panchayats
1	പുതുപ്പരിയാരം പഞ്ചായത്തിലെ വാളയക്കാടിൽ 20 ലക്ഷം ലിറ്റർ സംഭരണശേഷിയുള്ള ജലസംഭരണിയിൽ നിന്നുള്ള, വിതരണ ശൃംഖല സ്ഥാപിക്കലും കടിവെള്ള കണക്ഷൻ നൽകലും	Go(Rt) No. 777/2020 /WRD dated 24.12.2020	5096.95	TS/2020-21/2020/582 dated 29.12.2020.	2977	93 % പ്രവൃത്തി പൂർത്തീകരിച്ചു.	2313.9	പുതുപ്പരിയാരം
2	പുതുപ്പരിയാരം ഗ്രാമപഞ്ചായത്തിലെ റോഡ് പുനരുദ്ധാരണ പ്രവർത്തി- സോൺ 1	GO(Rt)No .134/2022 /WRD,TV M dtd. 23.02.2022		WRD/KWA-CE(NR)/EST_T S/17651/2024_5_1_1 Dated: 30-08-2024	369	NJJM അനുമതി കിട്ടാതിനാൽ.വർക്ക് ഓർഡർ നൽകാൻ സാധിച്ചിട്ടി	0	പുതുപ്പരിയാരം

						ല്ല.		
3	പുതുപ്പരിയാരം ഗ്രാമപഞ്ചായത്തിലെ റോഡ് പുനരുദ്ധാരണ പ്രവർത്തി-സോൺ 2	GO(Rt)No .134/2022 /WRD,TV M dtd. 23.02.2023		WRD/KWA-CE(NR)/EST_TS/17673/2024_5_1_1 Dated: 30-08-2024	369	NJJM അനുമതി കിട്ടാതിനാൽ.വർക്ക് ഓർഡർ നൽകാൻ സാധിച്ചിട്ടില്ല	0	പുതുപ്പരിയാരം
4	പുതുപ്പരിയാരം ഗ്രാമപഞ്ചായത്തിലെ റോഡ് പുനരുദ്ധാരണ പ്രവർത്തി-സോൺ 3	GO(Rt)No .134/2022 /WRD,TV M dtd. 23.02.2023		WRD/KWA-CE(NR)/EST_TS/17674/2024_5_1_1 Dated: 30-08-2024	369	NJJM അനുമതി കിട്ടാതിനാൽ.വർക്ക് ഓർഡർ നൽകാൻ സാധിച്ചിട്ടില്ല	0	പുതുപ്പരിയാരം
5	പുതുപ്പരിയാരം പഞ്ചായത്തിൽ ആൾട്ടർനേറ്റ് റൂട്ട് 450mm DI പൈപ്പ് ലൈൻ സ്ഥാപിക്കൽ	GO(Rt)No .777/2022 /WRD,TV M dtd. 23.02.2023/ GO(Rt)No .134/2020 /WRD,TV M dtd. 24.12.2023		WRD/KWA-CE(NR)/EST_TS/12875/2025_26_1_1 Dated: 30-08-2025	173	വർക്ക് ഓർഡർ നൽകാൻ സാധിച്ചിട്ടില്ല	0	പുതുപ്പരിയാരം
6	പുതുപ്പരിയാരം പഞ്ചായത്ത്	GO(Rt)No .777/2022		WRD/KWA-CE(NR)/EST_TS	360	വർക്ക് ഓർഡർ	0	പുതുപ്പരിയാരം

	-NH 966-പൈപ്പ് ലൈൻ ലെയിങ് വർക്ക്-	/WRD,TV M dtd. 23.02.202 3/ GO(Rt)No .134/2020 /WRD,TV M dtd. 24.12.202 0		S/24539/2024 _26_1_1 Dated: 21-06- 2025		നൽകാൻ സാധിച്ചിട്ടി ല്ല		
7	മുണ്ടൂർ പഞ്ചായത്തിലെ 8 ലക്ഷം ലിറ്റർ സംഭരണശേഷി യുള്ള ജലസംഭരണി യിൽ നിന്നുള്ള വിതരണശൃംഖ ല സ്ഥാപിച്ച്ഗാർ ഹികകണക്ഷൻ കൊടുക്കുന്ന പ്രവർത്തി	GO(Rt)No .777/202 0/WRD,T VM dtd. 24.12.202 0	630	TS/2020- 2021/2020/7165 / dated 29.12.2020 TS/2022- 2023/2021/3578 5/ dated 05.05.2022	567	100 % പ്രവൃത്തി പൂർത്തീക രിച്ചു.	529	മുണ്ടൂർ
8	മുണ്ടൂർ പഞ്ചായത്തിലെ 8 ലക്ഷം ലിറ്റർ സംഭരണശേഷി യുള്ള ജലസംഭരണി യിൽ നിന്നുള്ള വിതരണശൃംഖ ല സ്ഥാപിച്ച്ഗാർ	GO(Rt)No .134/2022 /WRD,TV M dtd. 23.02.202 2	970	TS/2022- 2023/2021/3578 5 Dtd. 05.05.2022	605	90% പ്രവൃത്തി പൂർത്തീക രിച്ചു.	114	മുണ്ടൂർ

	ഹികകണക്ഷൻ കൊടുക്കുന്ന പ്രവർത്തി- ബാലൻസ് പ്രവർത്തി							
9	മുണ്ടൂർ ഗ്രാമപഞ്ചായ ത്തിലെ റോഡ് പുനരുദ്ധാരണ പ്രവർത്തി- സോൺ 1	GO(Rt)No .777/2022 /WRD,TV M dtd. 23.02.2022 3/ GO(Rt)No .134/2020 /WRD,TV M dtd. 24.12.2020 0		WRD/EST/TS/1 5314Dtd.07.08.2 024	87	പ്രവർത്തി പഞ്ചായ ത്ത് മുഖേന നടപ്പിലാ ക്കി	0	മുണ്ടൂർ
10	മുണ്ടൂർ ഗ്രാമപഞ്ചായ ത്തിലെ റോഡ് പുനരുദ്ധാരണ പ്രവർത്തി- സോൺ 2	GO(Rt)No .777/2022 /WRD,TV M dtd. 24.12.2020 0 GO(Rt)No .134/2020 /WRD,TV M dtd. 23.02.2022 3		WRD/EST/TS/1 5314Dtd.07.08.2 024	99	പ്രവർത്തി പഞ്ചായ ത്ത് മുഖേന നടപ്പിലാ ക്കി	0	മുണ്ടൂർ

11	മുണ്ടൂർ പഞ്ചായത്ത് -NH 966-പൈപ്പ് ലൈൻ ലെയിങ് വർക്ക്	GO(Rt)No .777/2022 /WRD,TV M dtd. 24.12.2020 GO(Rt)No .134/2020 /WRD,TV M dtd. 23.02.2023		WRD/KWA-CE(NR)/EST_TS/24539/2024 _26_1_1 Dated: 21-06-2025	360	റോഡ് കട്ടിങ് പെർമിഷൻ ലഭ്യമായിട്ടില്ല	0	മുണ്ടൂർ
12	മലമ്പുഴപഞ്ചായത്തിലെ സോൺ-I- 8 ലക്ഷം ലിറ്റർസംഭരണ ശേഷിയുള്ള ജലസംഭരണിയിൽ നിന്നുള്ള വിതരണശൃംഖല സ്ഥാപിച്ച്ഗാർ ഹികകണക്ഷൻ കൊടുക്കുന്ന പ്രവർത്തി	GO(Rt)No .777/2020/WRD,TV M dtd. 24.12.2020	3621	WRD/KWA-CE(NR)/EST-TS/3721/ 2022-26-1-1 Dtd. 24.11.2022	1400	60 % പ്രവൃത്തി പൂർത്തീകരിച്ചു.	447	മലമ്പുഴ
13	മലമ്പുഴ പഞ്ചായത്തിലെ സോൺ- II- 3 ലക്ഷം ലിറ്റർ സംഭരണശേഷിയുള്ള ജലസംഭരണി	GO(Rt)No .777/2020/WRD,TV M dtd. 24.12.2020		WRD/KWA-CE(NR)/EST-TS/16185/ 2022-26-1-1 Dtd. 12.01.2023	1590	50% പ്രവൃത്തി പൂർത്തീകരിച്ചു.	253	മലമ്പുഴ

	യിൽ നിന്നുള്ള വിതരണശൃംഖല സ്ഥാപിച്ച് ഗാർഹിക കണക്ഷൻ കൊടുക്കുന്ന പ്രവർത്തി							
14	മലമ്പുഴ പഞ്ചായത്തിലെ സോൺ-II- 3 ലക്ഷം ലിറ്റർ സംഭരണ ശേഷിയുള്ള ജല സംഭരണിയുടെ നിർമ്മാണത്തിനും പമ്പിങ് മെയിൻ സ്ഥാപിക്കുന്നതിനും പ്രവർത്തി	GO(Rt)No .134/2022 /WRD, TV M dtd. 23.02.2022 1		WRD/KWA-CE(NR)/EST_T S/15904/2024_26_1_1 Dated: 11-11-2024	581	വർക്ക് ഓർഡർ നൽകാൻ സാധിച്ചിട്ടില്ല. ടെണ്ടർ അധികരിച്ച തുക അംഗീകരിക്കുന്നതിനായി ഹെഡ് ഓഫീസിൽ നിന്നും ഗവൺമെന്റിലേക്ക് സമർപ്പിച്ചിട്ടുണ്ട്.	0	മലമ്പുഴ
15	അകത്തേത്തറ പഞ്ചായത്തിലെ 11.50 ലക്ഷം ലിറ്റർ സംഭരണ ശേഷിയുള്ള ജല സംഭരണിയിൽ നിന്നുള്ള വിതരണശൃംഖല സ്ഥാപിച്ച് ഗാർഹിക കണക്ഷൻ	GO(Rt) No.134/2022 WRD, TVM dated: 23.02.2022 2	4100	TS/2022-2023/2021/3715 4, Dated: 22/04/2021 from CE Northern region.	2430	98 % പ്രവൃത്തി പൂർത്തീകരിച്ചു.	1792.82	അകത്തേത്തറ

	കൊടുക്കുന്ന പ്രവർത്തി							
16	മരുതറോഡ് പഞ്ചായത്തിലെ 7 ലക്ഷം ലിറ്റർ സംഭരണശേഷിയുള്ള ജലസംഭരണിയിൽ നിന്നുള്ള വിതരണശൃംഖല സ്ഥാപിച്ച് ഗാർഹി കകണക്ഷൻ കൊടുക്കുന്ന പ്രവർത്തി	GO(Rt) No.777/2020/WRD / dated 24.12.2020.	1830	TS/2022-2023/2021/3715 4, Dated: 22/04/2021 from CE Northern region.	1474	90 % പ്രവൃത്തി പൂർത്തീകരിച്ചു.	1144.63	മരുതറോഡ്
17	എലപ്പള്ളി ഗ്രാമ പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള പദ്ധതി-സോൺ 1	GO(Rt) No.777/2020 WRD,TV M dated: 24.12.2020	4954	TS/2022-2023/2021/3781 8 Dtd. 05.05.2022	1120	100 % പ്രവൃത്തി പൂർത്തീകരിച്ചു.	1053	എലപ്പള്ളി
18	എലപ്പള്ളി ഗ്രാമ പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള പദ്ധതി-സോൺ 1 പാർട്ട് 2	GO(Rt)No.134/2022 /WRD,TV M dtd. 23.02.2022		TS/2022-2023/2021/3781 8 Dtd. 05.05.2022	1724	100 % പ്രവൃത്തി പൂർത്തീകരിച്ചു.	1187	എലപ്പള്ളി
19	എലപ്പള്ളി പഞ്ചായത്തിലെ മൂഗാശുപത്രി കോമ്പൗണ്ടിൽ 13 ലക്ഷം ലിറ്റർ	GO(Rt)No.134/2022 /WRD,TV M dtd. 23.02.2022		TS/2020-2021/2020/2179 5 Dtd. 05.01.2021	381	25 % പ്രവൃത്തി പൂർത്തീകരിച്ചു.		എലപ്പള്ളി

	ശേഷിയുള്ള ഉന്നതതല ജലസംഭരണിയുടെ നിർമ്മാണം	2						
20	എലപ്പള്ളി ഗ്രാമ പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള പദ്ധതി-ബാലൻസ് പ്രവർത്തി	G.O. (Rt)No.134/2022/WRD and G.O(Rt)No.777/2020/WRD		WRD/KWA-CE(NR)/EST_TS/25962/2023_5_1_1 Dated: 29-02-2024	1350	NJJM അനുമതി കിട്ടാതിനാൽ.വർക്ക് ഓർഡർ നൽകാൻ സാധിച്ചിട്ടില്ല		എലപ്പള്ളി
21	കൊടുമ്പ് ഗ്രാമ പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള പദ്ധതി	GO(Rt) No. 777/2020 /WRD,dated 24.12.2020 G.o(Rt) No.134/2022/WRD dt:23.02.2022	1629.5	TS/2020-2021/2020/24869 Dtd. 29.01.2021-Polpully TS/2021-2022/2020/23243 Dtd. 16.04.2021 Kodumbu	1629.5	85% പ്രവൃത്തി പൂർത്തീകരിച്ചു.	1629.5	കൊടുമ്പ്
22	ജൽ ജീവൻ മിഷൻ -2020-21-പുതുശ്ശേരി പഞ്ചായത്ത് കുടിവെള്ള പദ്ധതി- 5 എംഎൽഡി ജലശുദ്ധീകരണ	G.o(Rt) No.134/2022/WRD dt:23.02.2022	4846.93	WRD/KWA-CE(NR)/EST_TS/962/2022_5_1_1 Dated: 19-01-2023	4395.7	1276 കണക്ഷനുകൾ നൽകിയിട്ടുണ്ട്. (FHTC 290, HTC- 986) ആകെ 88	2049.46	പുതുശ്ശേരി

	ശാല, 3 ലക്ഷം ലിറ്റർ & 2 ലക്ഷം ലിറ്റർ ജലസംഭരണി റോ വാട്ടർ, ക്ലിയർ വാട്ടർ പമ്പിംഗ് മെയിനുകൾ, വിതരണശൃംഖല സ്ഥാപിക്കലും കുടിവെള്ള കണക്ഷൻ നൽകലും, പമ്പ് സെറ്റുകൾ, ട്രാൻസ്ഫോർമർ എന്നിവ സ്ഥാപിക്കൽ എന്നീ പ്രവൃത്തികൾ					ശതമാനത്തോളം പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്. 31.05.2026 നകം പ്രവൃത്തി പൂർത്തീകരിക്കാനാണ് ലക്ഷ്യമിട്ടിരിക്കുന്നത്.		
23	ജൽ ജീവൻ മിഷൻ -2020-21-കരിമ്പ, കോങ്ങാട് ,മുണ്ടൂർ(ഭാഗികം) പഞ്ചായത്തുകൾക്കുവേണ്ടിയുള്ള കുടിവെള്ള പദ്ധതി- മൂന്നു പഞ്ചായത്തുകളിലും വിതരണശൃംഖല സ്ഥാപിക്കൽ, ആകെ 17977 എണ്ണം	G.o(Rt) No.777/2020/WRD dt:24.12.2020	1620	15466/2020-21 28.01.2021 of CE(NR)	8100	കോങ്ങാട് പഞ്ചായത്തിൽ നിർമ്മിക്കുന്ന 23 ലക്ഷം ലിറ്റർ ഉന്നതതല ജലസംഭരണിയുടെ പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്. മൂന്നു പഞ്ചായ	5891.83	മുണ്ടൂർ

	കുടിവെള്ള കണക്ഷൻ നൽകൽ, 23 ലക്ഷം ലിറ്റർ ഉന്നതതലജല സംഭരണിയുടെ നിർമ്മാണ , ക്ലിയർ വാട്ടർ പമ്പിംഗ് മെയിൻ, പൊതുമരാമത്ത് റോഡുകളുടെ പുനഃരധാരണം എന്നീ പ്രവൃത്തികൾ					ത്തുകളിലു മായി ആകെ 286 കിലോമീറ്ററോളം വിതരണ പൈപ്പുകൾ സ്ഥാപിക്കുകയും കുടിവെള്ള കണക്ഷനുകൾ നൽകുകയും ചെയ്തിട്ടുണ്ട് .		
24	ജൽ ജീവൻ മിഷൻ -2020-21-കരിമ്പ, കോങ്ങാട് ,മുണ്ടൂർ(ഭാഗികം) പഞ്ചായത്തുകൾക്കുവേണ്ടിയുള്ള കുടിവെള്ള പദ്ധതി - 13 LL ഉന്നതതല സംഭരണിയുടെ നിർമ്മാണം	G.o(Rt) No.897/2023/WRD dtd 26/10/2023	1412.58	25936/2023 _5_1_1 dt 03.08.2024	477	NJJM അനുമതി കിട്ടാതിനാൽ.വർക്ക് ഓർഡർ നൽകാൻ സാധിച്ചിട്ടില്ല	0	മുണ്ടൂർ
25	ജൽ ജീവൻ മിഷൻ- അകത്തേത്തറ പഞ്ചായത്ത്-	G.o(Rt) No.489/2021/WRD dtd	370			1279 കണക്ഷനുകൾ നൽകി.	206.2	അകത്തേത്തറ

	പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കുന്ന പ്രവൃത്തിയും കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തിയും	18/09/20 21				പ്രവൃത്തി പൂർത്തീക രിച്ചു.		
26	ജൽ ജീവൻ മിഷൻ മലമ്പുഴ പഞ്ചായത്ത്- പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കുന്ന പ്രവൃത്തിയും കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തിയും	GO(Rt) No.777/2 020/WRD / dated 24.12.202 0.	300.5			659 കണ ക്ഷനുകൾ നൽകി. പ്രവൃത്തി പൂർത്തീക രിച്ചു.	82.8	മലമ്പുഴ
27	ജൽ ജീവൻ മിഷൻ പുതുപ്പരിയരം പഞ്ചായത്ത്- പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കുന്ന പ്രവൃത്തിയും കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തിയും	GO(Rt) No.541/ / 2020/WR D dtd 21/08/20 20	132			1008 കണക്ഷന കൾ നൽകി. പ്രവൃത്തി പൂർത്തീക രിച്ചു.	131.3	പുതുപ്പരിയ രം
28	ജൽ ജീവൻ മിഷൻ എലപ്പള്ളി -പഞ്ചായത്ത്- പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കുന്ന	GO(Rt) No.541/ / 2020/WR D dtd 21/08/20	693.5			2198 കണക്ഷന കൾ നൽകി. പ്രവൃത്തി	153.44	എലപ്പള്ളി

	പ്രവൃത്തിയും കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തിയും	20 AND G.o(Rt) No.897/2 023/WRD dtd 26/10/20 23				പൂർത്തീക രിച്ചു.		
29	ജൽ ജീവൻ മിഷൻ മരുതറോഡ്- ഞ്ചായത്ത്- പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കുന്ന പ്രവൃത്തിയും കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തിയും	GO(Rt) No.541/ / 2020/WR D dtd 21/08/20 20 AND GO(Rt) No.777/2 020/WRD / dated 24.12.202 0	73			1050 കണക്ഷൻ കൾ നൽകി. പ്രവൃത്തി പൂർത്തീക രിച്ചു.	81.2	മരുതറോ ഡ്
30	ജൽ ജീവൻ മിഷൻ കൊടുമ്പ് -പഞ്ചായത്ത്- പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കുന്ന പ്രവൃത്തിയും കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തിയും	GO(Rt) No.541/ / 2020/WR D dtd 21/08/20 20	7.5			253 കണക്ഷൻ കൾ നൽകി. പ്രവൃത്തി പൂർത്തീക രിച്ചു.	24.66	കൊടുമ്പ്
31	ജൽ ജീവൻ മിഷൻ പുതുശ്ശേരി -പഞ്ചായത്ത്-	GO(Rt) No.541/ / 2020/WR D dtd	262			2442 കണക്ഷൻ കൾ നൽകി.	70.65	പുതുശ്ശേരി

	പൈപ്പ് ലൈൻ ദീർഘിപ്പിക്കുന്ന പ്രവൃത്തിയും കുടിവെള്ള കണക്ഷൻ നൽകുന്ന പ്രവൃത്തിയും	21/08/2020 AND GO(Rt) No.777/2020/WRD / dated 24.12.2020 AND G.o(Rt) No.134/2022/WRD dt:23.02.2022				പ്രവൃത്തി പൂർത്തീകരിച്ചു.		
--	--	--	--	--	--	---------------------------	--	--

മലമ്പുഴ നിയോജകമണ്ഡലത്തിലെ മറ്റു പ്രവൃത്തികൾ

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	ഭരണാനുമതി നമ്പർ	ഭരണാനുമതി തുക ലക്ഷത്തിൽ	സാങ്കേതികാനുമതി നമ്പർ	സാങ്കേതികാനുമതി തുക ലക്ഷത്തിൽ	നിലവിലെ സ്ഥിതി	ചില വായ തുക ലക്ഷത്തിൽ	Beneficiary panchayaths
1	കിഫ്ബി പാക്കേജ് - പദ്ധതിയിൽ ഉൾപ്പെടുത്തി മരുതറോഡ് പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള പദ്ധതി	GO(Rt) No 1184/2018/WRD Dated: 23/03/2018, WRD -0025-21-PA-01 Dated: 13.11.2018	7500, 6414	TS/2019-2020/2019/11960, Dated: 05.10.2019	1560	പടലിക്കാട്, ജെ.റ്റി.എസ്സ് കോമ്പൗണ്ട്, മലമ്പുഴ വാട്ടർ അതോറിറ്റി കോമ്പൗണ്ട് എന്നീ സ്ഥലങ്ങളിലായി 7 ലക്ഷം ലിറ്റർ, 11 ലക്ഷം ലിറ്റർ, 8 ലക്ഷം ലിറ്റർ സംഭരണ	1194.84	മരുതറോഡ്, മലമ്പുഴ

						ശേഷിയുള്ള ടാങ്കുകളുടെ നിർമ്മാണവും, പമ്പിങ് മെയിൻ സ്ഥാപിക്കലും പൂർത്തീകരിച്ചു		
2	കിഫ്ബി പദ്ധതിയിൽ പാക്കേജ് - 3 ഉൾപ്പെടുത്തി കോഴിക്കോട്-പാലക്കാട് ദേശീയപാത (966) മുണ്ടൂർ പഞ്ചായത്തിലേക്ക് പമ്പിങ് മെയിൻ സ്ഥാപിക്കൽ	GO(Rt) No 184/2018/WRD Dated: 22/03/2018,WRD -0025-21-PA-01 Dated: 13.11.2018		TS/2019-2020/2019/18489, Dated: 22.11.2019	89	1800 മീറ്റർ പൈപ്പ് ലൈൻ സ്ഥാപിക്കുന്ന പ്രവർത്തി പ്രവർത്തി പൂർത്തീകരിച്ചു.	69.65	മുണ്ടൂർ
3	കിഫ്ബി പദ്ധതിയിൽ പാക്കേജ് - 4 മുണ്ടൂർ, പുതുപ്പരിയാരം പഞ്ചായത്തിലേക്കുള്ള വിതരണ ശൃംഖല സ്ഥാപിക്കൽ പ്രവൃത്തി	WRD -0025-21-PA-01, Dated: 13.11.2018		2019-20/2019/17650, Dated: 18.02.2020 of the CE(NR) Kozhikode .	365	വിതരണശൃംഖല പൂർത്തീകരിച്ചു	68.89	മുണ്ടൂർ, പുതുപ്പരിയാരം
4	കിഫ്ബി പദ്ധതിയിൽ പാക്കേജ് - 5 മരുതറോഡ് ഗ്രാമ പഞ്ചായത്തിൽ (ഭാഗികം)	GO(Rt) No 184/2018/WRD Dated: 22/03/2018,WRD -0025-21-PA-01 Dated: 13.11.2018		TS/2020-2021/2020/3370, Dated: 05.06.2020	907	വിതരണശൃംഖല പൂർത്തീകരിച്ചു	672.09	മരുതറോഡ് ഭാഗികം

	വിതരണശൃംഖല സ്ഥാപിക്കൽ പ്രവർത്തി							
5	കിഫ്ബി - ഫേസ് 3 പെരുമാട്ടി പട്ടണേരി നല്ലേപ്പിള്ളി, എലപ്പള്ളി ഗ്രാമ പഞ്ചായത്തിലേക്കുള്ള കുടിവെള്ള പദ്ധതി	WRD -025-36-ARP-06 / 2020/KIIFB Dated: 05.08.2020	7721	TS/ 2020-21/2020/15224, Dated: 26.08.2020	7720	വിതരണശൃംഖല പൂർത്തീകരിച്ചു	6111.1	എലപ്പള്ളി

6	കിഫ്ബി - കോടാട് കരിമ്പ കുടിവെള്ള പദ്ധതി	WRD025-18- PA-01 dt. 12.11.2018	2830	2019- 2020/2019 /2727 dt12.06.201 9	1082	12 എംഎൽഡി ജലശുദ്ധീകരണ ശാല, പമ്പ് ഹൗസ്, റോ വാട്ടർ പമ്പിംഗ് മെയിൻ എന്നിവ ഉൾപ്പെട്ട പാക്കേജ് 1 30.05.2022 ന് 100 ശതമാനം പൂർത്തീകരിച്ചിട്ടു ണ്ട്. ഇതിലെ രണ്ടാമത്തെ പാക്കേജായി കരിമ്പ പഞ്ചായത്തി ലെ പാറയ്ക്കൽ 13 ലക്ഷം ലിറ്റർ ഉന്നതതല സംഭരണി, ക്ളിയർ വാട്ടർ ഗ്രാവിറ്റി മെയിൻ, ക്ളിയർ വാട്ടർ പമ്പിംഗ് മെയിൻ, പമ്പ് സെറ്റ് എന്നിവ ഉൾപ്പെടുന്ന പ്രവൃത്തി പ്രാഥമിക കരാറുകാരൻ റെ നഷ്ടോത്തരവാ ദിതത്തിൽ രണ്ട് തവണ	1099.43	കോടാട് കരിമ്പ
---	---	---------------------------------------	------	---	------	--	---------	------------------

					ദർഘാസ് ക്ഷണിച്ചെങ്കിലും ആരും പങ്കെടുക്കാത്തതിനാൽ റദ്ദാക്കുകയാണുണ്ടായത്. പിന്നീട് റീ അപ്രോപ്രിയേഷനിൽ ഉൾപ്പെടുത്തി GO(Rt) No.897/2023/WR D Dt.26.10.2023 പ്രകാരം 1770 ലക്ഷം രൂപയുടെ ഭരണാനുമതി ലഭിച്ച തിനെ തുടർന്ന് നാല് പാക്കേജുകളായി ടെൻഡർ ക്ഷണിക്കുകയും ഓഫറുകൾ ലഭ്യമാവുകയും ചെയ്തിട്ടുണ്ട് .എന്നാൽ 16.08.2024 നു ശേഷം പ്രവൃത്തികൾക്ക് വർക്ക് ഓർഡർ നൽകാനുള്ള അനുമതി ഹെഡ് ഓഫീസിൽ നിന്നും		
--	--	--	--	--	--	--	--

					ലഭ്യമാകാത്തതിനാൽ വർക്ക് ഓർഡർ നൽകിയിട്ടില്ല. NH 966 ൽ തുപ്പനാട് മുതൽ കല്ലടിക്കോട് ടി ബി ജംഗ്ഷൻ വരെ പൈപ്പ് സ്ഥാപിക്കുന്നതിനുള്ള അനുമതി NH അതോറിറ്റിയിൽ നിന്നും ലഭ്യമായതിനെ തുടർന്ന് ടി പ്രവൃത്തി അടിയന്തിരമായി പൂർത്തീകരിക്കേണ്ടതിനാൽ risk & cost പ്രവൃത്തിയായി ടെൻഡർ ക്ഷണിച്ച് 30.11.2022 ന് പ്രവൃത്തി പൂർത്തീകരിച്ചു.		
--	--	--	--	--	--	--	--

മലപ്പുറം ജില്ലാ പഞ്ചായത്ത്

MALA

Sl.No	Name of Work	AS Details	Status of work
1	Demolition of barrier across the Puliya Pulli river and reconstruction of retaining wall - in Mundur grama panchayath	7,20,000	Completed
2	Construction of retaining wall near the sides of Industrial estate Kanjikode in Korayar river in Pudussery Panchayath in Palakkad District	95,00,000	Completed
3	CHELLANKAVU ERI-Investigation Boundary Demarcation for Repair Rehabilitation Rejuvenation of Flood affected Chellankavu Irrigation Tank and allied Minor Irrigation System	7,90,000	Completed
4	GENERAL-Monsoon Preparedness 2024 - Neerathodu-Desiltation of Neerathodu between check dam and Malampuzha Main Canal UT in	2,15,000	Completed
5	Monsoon Preparedness 2025 - Chembadam Thodu-Desiltation of Chembadam thodu from Chembadam Santhi Colony Anganwadi to Sarada Nagar at NH 544 crossing in ward 2 Karekkad of Kodumbu Panchayath in Palakkad district	2,10,000	Completed
6	DEPOSIT-Kodumbu GP Annual Plan 2024-25 Thelineerozhukum Nava Keralam Project No. 105- Cleaning right bank of Kannadipuzha, the tributary of Bharathapuzha at Alumkadavu, Ambalakadavu in ward 7 of Kodumbu Panchayath	2,00,000	In Progress
7	Emergency monsoon preparedness and flood damages- Vandithode canal in Polppully, Elappully and Kodumbu Grama Panchayath, Palakkad District.	1,43,000	Completed
8	GENERAL-Monsoon preparedness-Emergency Removal of silt and all obstruction from Vandithodu canal in Kodumbu ,polpully and elappully panchayath in palakkad district- Monsoon preparedness-Emergency Removal of silt and all obstruction from Vandithodu canal in Kodumbu ,polpully and elappully panchayath in	1,50,000	Completed
9	GENERAL-Monsoon preparedness-Clearing obstructions and bund formation in Kakkathode in Elappully Grama Panchayath in Palakkad District.	2,50,000	In Progress
10	CHELLANKAVU ERI-Construction of Mini Dam at Chellankavu in Pudussery Panchayath in Palakkad District	400	Site handed Over
11	AMBATTUTHODU-Construction of side protection wall for Ambattuthodu in Akathethara Grama Panchayath in Palakkad District	150	Ongoing

Malampuzha Division- LA 1049

Works under Chief Engineer, Projects-1, Kozhikode

Sl. No.	Name of the Work	Amount (Lakhs)	Constituency	Work Status
	PLAN 2021-22			
1	MP - RBC – MODERNISATION OF CADA FIELD CHANNEL-URGENT WORKS TO CADA FROM THE CH: 4/700 TAIL END OF PUDUPARIYARAM BRANCH CANAL (NEAR TEMPLE) Phase II	5.000	Malampuzha	Completed
2	MP - RBC – MODERNISATION OF CADA FIELD CHANNEL-URGENT WORKS TO CADA FROM THE CH: 4/700 TAILEND OF PUDUPARIYARAM BRANCH CANAL (AFTER HIGHWAY CROSSING) Phase II	5.000	Malampuzha	Completed
3	MP - RBC – MODERNISATION OF CADA FIELD CHANNEL-URGENT WORKS TO CADA FROM THE CH: 3/200 KM OF MAIN RB CANAL (Phase two)	5.000	Malampuzha	Completed
4	MP- RBC- Cada work Urgent rectification works to cada channel starting from the sluice at Ch.1/650 km of Vallikkode -I branch canal near Mahali Anganvadi	7.000	Malampuzha	Completed
5	MP- RBC- Cada work-Urgent rectification works to remaining portion of cada channel starting from the Tail End of Vallikkode -I branch canal	3.000	Malampuzha	Completed
6	WP – 2021-2022 - MODERNISATION OF CANALS UNDER WALAYAR IRRIGATION PROJECT – PHASE -I	1575.000	Malampuzha	Completed
7	Modernization of Canals under Walayar Project-Phase - 2021-2022- Walayar Main Canal from Ch. 0/000 km to 12/360 km, No.3 Distributory Canal from Ch.0/000 km to 5/000 km, Pudussery Main branch Canal from Ch.0/000 km to 6/000km, Kalleppully Branch canal from Ch.0/000 km to 2/000 km including rectification of sluices, repairs of Canal shutters providing new Sluice shutters and Canal shutters	25.000	Malampuzha	Completed
8	WP-CADA-2021-22- CADA- Modernisation of field channel at Ch:2/950 km of Nellissery canal towards LS field channel Ch:0/000 km to 0/250 km. (PRICE Id:2021/201/P1)	10.000	Malampuzha	Completed
9	WP-CADA-2021-22- CADA- Modernisation of field channel from the spout No:4 at Ch:1/097 km (RHS) of Kalleppully branch (Kanhikkulam field Channel) between Ch:0/030 km to 0/180 KM and between Ch:0/280 km to 0/340 km including sluice repair work (PRICE Id:2021/184/P1)	10.000	Malampuzha	Completed
	PLAN 2022-23			
1	MP-RBC-2022-23-Modernization of CADA Field channel-Urgent works to cada from CH:4/700 Tail end of Pudupariyaram branch canal (Nottanpara) phase two-(balance)2022-23	15.500	Malampuzha	Completed
2	MP-RBC-2022-23-Modernization of CADA Field channel-Urgent works to cada from CH:4/700 Tail end of Pudupariyaram branch canal (After Highway Crossing) phase three-2022-23	4.500	Malampuzha	Completed
3	MP-RBC-2022-23-Modernization of CADA Field channel-Urgent works to cada from CH:7/040 of Kavilpad branch canal Tailend (Left Side Cada) phaseTWO-2022-23	4.500	Malampuzha	Completed
4	MP-RBC-2022-23-Modernization of CADA Field channel-Urgent works to cada from CH:7/040 of Kavilpad branch canal Tailend (Right Side Cada) -2022-23	5.500	Malampuzha	Completed
5	MP-RBC-2022-23-Modernization of CADA Field channel-Urgent works to cada from CH:5/400 of Kavilpad branch canal -2022-23	3.000	Malampuzha	Completed
6	MP-RBC-CADA WORK- Urgent rectification works to the cada channel starting from the sluice at Ch :13/959 KM of RBMC between Ch:0/085km to 0/260KM	6.000	Malampuzha	Completed

7	MP-RBC-CADA WORK- Urgent rectification works to the cada channel starting from the sluice at Ch: 1/650 Km of Vallikode -1 branch canal near Mettingal Ayyappa Temple	15.500	Malampuzha	Completed
8	MP-RBC-CADA WORK- Urgent rectification works to the cada channel starting from the sluice at CH :15/180 Km of RBMC	6.500	Malampuzha	Completed
9	MP-RBC-CADA WORK- Urgent rectification works to the cada channel starting from the sluice at Ch:2/650 Km of Vallikode II branch canal between Ch:0/035 Km to 0/135 Km.	5.500	Malampuzha	Completed
10	WP- CADA-2022-2023-Modernization of the Field channel offtakes at ch. 9/645 km Left side of No.3 Distributory canal in between ch:0/000 km to 0/160 km including construction of road crossing culvert near ch. 0/140 km (at near Prime College).	7.000	Malampuzha	Completed
11	WP- CADA-2022-2023-Modernization of the Field channel offtakes at ch. 9/893 km Right side of No.3 Distributory canal in between ch:0/000 km to 0/160 km (at near Prime College).	8.000	Malampuzha	Completed
12	WP- CADA-2022-2023-Modernization of the Field channel at ch.0/330km of Koundan canal towards L/S field channel from ch:0/450 km to 0/750 km	15.000	Malampuzha	Completed
PLAN 2023-24				
1	MP-RBC-2023-24-Modernisation of CADA Field channel-Urgent works to CADA from the Ch:0/850 of Pudupariyaram branch canal	5.750	Malampuzha	Completed
2	MP-RBC-2023-24-Modernisation of CADA Field channel-Urgent works to CADA from the Ch:1/500 Tail end of Pudupariyaram branch canal	5.750	Malampuzha	Completed
3	MP-RBC-2023-24-Modernisation of CADA Field channel-Urgent works to CADA from the Ch:6/650 of Kavilpad branch canal	3.000	Malampuzha	Completed
4	MP-RBC-2023-24-Modernisation of CADA Field channel-Urgent works to CADA from Ch:7/040 of Kavilpad branch canal Tailend (Right Side Cada) -Second phase	15.500	Malampuzha	Completed
5	MP-RBC-2023-24-Modernisation of CADA Field channel-Urgent works to CADA from Ch:5/400 of Kavilpad branch canal -Second phase	3.000	Malampuzha	Completed
6	MP-RBC- -2023-24 -Modernisation of CADA Field channel- Urgent rectification works to CADA channel starting from sluice 1/650 Km of Vallikode I branch canal near Kulakkandampotta/ Sarpakkavu	15.500	Malampuzha	Completed
7	MP-RBC- -2023-24 -Modernisation of CADA Field channel- Urgent rectification works to CADA channel starting from sluice 16/800 Km of RBMC.	6.000	Malampuzha	Completed
8	MP-RBC- -2023-24 -Modernisation of CADA Field channel- - Urgent rectification works to CADA channel starting from sluice 17/800 Km of RBMC	3.500	Malampuzha	Completed
9	MP-RBC- -2023-24 -Modernisation of CADA Field channel-- Urgent rectification works to CADA channel starting from right side sluice of 16/500 Km of RBMC	3.500	Malampuzha	Completed
10	MP-RBC- -2023-24 -Modernisation of CADA Field channel- Urgent rectification works to CADA channel between Ch:0/500 to Ch:0/600 starting from the sluice at Ch:19/820 Km of RBMC	5.000	Malampuzha	Completed
PLAN 2024-25				
1	MP-2024-25-Renovation of field channel-starting from the sluice at Ch:1/500 km of Pudupariyaram branch canal from Ch: 0/450 Km to Ch: 0/580 Km.	4.500	Malampuzha	Completed
2	MP-2024-25-Renovation of field channel -starting from sluice at Ch:5/400 of Kavilpad branch canal at Ch:0/400 to 0/500 Km and Ch:0/550 to Ch:0/700 Km.	10.000	Malampuzha	Completed

3	MP-2024-25-Renovation of field channel-at tail end of Vallikode I branch canal right diversion from Ch: 0/250 to 0/350 km and construction of culvert and bed slope correction inside Muttikulangara police camp from Ch:0/500 Km to Ch:0/570 Km.	8.000	Malampuzha	Completed
4	MP-2024-25-Renovation of field channel-Renovation of field channel starting from sluice Ch: 3/600 Km of Vallikode II branch canal from Ch:0/050 km to Ch:0/130 km.	4.000	Malampuzha	Completed
5	WP- CADA (2024-2025) Modernization of Field channal offtakes from the ch :1/960 km (LHS) of No.3 Distributory canal in between ch : 0/000 km to 0/300 km.1409/2024-General Civil works.	12.450	Malampuzha	Completed
6	WP- CADA (2024-2025) Modernization of Field channal offtakes from the ch :05/750 km (RHS) of No.3 Distributory canal in between ch : 0/000 km to 0/100 km.1426/2024-General Civil works.	4.250	Malampuzha	Completed
7	WP- CADA (2024-2025) Modernization of Field channal offtakes from 02/500 km of Chalai LBC canal in between ch :0/00 to 0/350 km.1408/2024-General Civil works.	15.000	Malampuzha	Work is in progress
8	GENERAL -WP- CADA (2024-2025) Modernization of Field channal offtakes from the ch: 05/087 km (RHS) of Pudussery major canal in between ch : 0/000 Km to 0/300 km & offtakes ch: 6/400km (RHS) between ch: 0/00 to 0/300 km.1410/2024-General Civil works.	23.300	Malampuzha	Completed
9	WP- CADA (2024-2025) Modernization of Field channal offtakes from the ch :0/330 km (LHS) of Koundan canal in between ch : 0/250 km to 0/750 km.1486/2024-General Civil works.	20.000	Malampuzha	Work is in progress
	PLAN 2025-26			
1	GENERAL -MP-2025-26 -Renovation works to the field channel - starting from tail end of Vallikode I branch canal right diversion from Ch:0/350 km to 0/550 km at varkkad near to nadakavu temple- General Civil Work	11.500	Malampuzha	work ongoing
2	GENERAL - MP-2025-26 -Renovation works to the field channel starting from sluice Ch: 7/000 KM of RBC main canal from ch:0/200 to ch:0/350 km - General Civil Work	9.500	Malampuzha	Work not started
3	GENERAL -MP-2025-26 -Renovation works to the field channel starting from sluice Ch: 16/800 KM of RBC main canal from 1/500 km to 1/800 km - General Civil Work	14.500	Malampuzha	Work not started
4	GENERAL -MP-2025-26-Renovation to field channel - starting from the tail end of Pudhupariyaram branch canal from Ch:0/100 km to 0/200 Km - General Civil Work	10.500	Malampuzha	Work not started
5	GENERAL -MP-2025-26-Renovation of field channel- starting from sluice at Ch:6/650 of Kavilpad Branch canal at Ch:0/050 to Ch:0/150 km - General Civil Work	5.500	Malampuzha	Work not started
6	GENERAL -MP-2025-26 -Renovation works to the field channel - starting from sluice Ch: 1/650 Km of Vallikode I branch canal from Ch:0/600 km to 0/650 km at Mahali and tail end field channel at Kulakkanampotta Sarpakkavu - General Civil Work	14.500	Malampuzha	Work not started
7	GENERAL -MP-2025-26-Renovation of field channel - starting from the sluice at Ch:1/500 km of Pudhupariyaram branch canal from Ch:0/580 km to 0/780 Km - General Civil Work	8.500	Malampuzha	Work not started
8	General- Stadium- Construction of a Stadium at Malampuzha In Palakkad district- General Civil work	700.000	Malampuzha	Work not started
9	GENERAL-WP- Modernization of field channel (2025/26)- Rectification works of cada field channel between ch. 0/000 - 0/280 km and that offtakes at ch 3/550 km (RHS) of Walayar Main canal -3006/2025--General Civil works.	14.000	Malampuzha	Work is in progress
10	GENERAL-WP- Modernization of field channel (2025/26)- Rectification works of cada field channel between ch. 0/000 - 0/500 km and that offtakes at ch 4/070 km (RHS) of Walayar Main canal -3013/2025--General Civil works.	26.000	Malampuzha	Work is in progress

11	WP-CSP-CADA-(2025-2026) Modernization of Field channal offtakes from the ch :0/870 km (RHS) of No.3 Distributory canal in between ch : 0/000 km to 0/450 km.-2879/2025-General Civil works.	23.500	Malampuzha	Work is in progress
12	WP-CSP-CADA- (2025-2026) Modernization of Field channal offtakes from the ch :0/275 km (RHS) of Pudussery canal in between ch : 0/000 km to 0/300 km-2880/2025-General Civil works.	15.000	Malampuzha	Work is in progress
13	WP-CSP-CADA- (2025-2026) Modernization of Field channal offtakes from the ch :0/800 km (LHS) of Ramassery branch canal in between ch : 0/000 km to 0/400 km.-2881/2025-General Civil Work.	21.500	Malampuzha	Work is in progress
Dam safety works				
1	Malampuzha Dam – Emergency Repairs – Providing additional lighting at spillway, LBC & RBC control room of Malampuzha Dam (2021-22)	1.140	Malampuzha	Completed
2	Malampuzha Dam -Replacement of damaged LBC and RBC Surplus shutters and its hoisting mechanism (2021-22).	12.560	Malampuzha	Completed
3	GPS II - Dam Safety 2021-22 - Fencing of Catchment Area at Chulliyar Dam (2021-22)	12.500	Nemmara	Cancelled
4	MP-Dam safety-protection ,maintenance and beautification of earth dam with annual jungle clearence and grass turfing of the slope portion at malampuzha garden. (2021-22)	13.000	Malampuzha	Completed
5	MP-Dam Safety – Upkeeping rectification, maintenance of earth Dam Drainage, including repair of V- Notch and Pathway to measurement reading area. (2021-22)	13.620	Malampuzha	Completed
6	Dam safety-Dismantling ACP sheets, GI sheets, solar panels and steel frame works from spillway of Malampuzha Dam(2021-22)	2.110	Malampuzha	Completed
7	MP-DAM SAFETY- Providing stainless steel hand rail on the dam- top parapet wall of Malampuzha Dam- SECOND Phase- HAND RAIL (2022-23)	25.000	Malampuzha	Completed
8	GPS-II-Dam Safety -Reaming of pressure Holes And foundation Drains of chulliyar Dam (2022-23)	10.600	Nemmara	Completed
9	GENERAL- Drip instrumentation Reaming of foundation drains for installing uplift gauges -General Civil work .(2022-23)	7.250	Malampuzha	Completed
10	GENERAL- Stilling Basin - Bailing out of water from stilling basin of Malampuzha dam for accessing damages-General civil work.(2022-23)	3.500	Malampuzha	Completed
11	Walayar Dam-Dam safety-Painting of spillway shutters, maintenance of operating mechanisms of spillway shutters, river sluice and canal sluice shutters of Walayar Dam in Palakkad district-General Mechanical Work.(2022-23)	8.730	Nemmara	Completed
12	GENERAL-Dam Safety- Providing SS handrails and galvanised covers of RBC, LBC emergency and sluice openings at Malampuzha Dam.-Dam Safety- Providing SS handrails at dam top view points and fabricating, strengthening and erecting galvanised covers of RBC, LBC emergency and sluice openings at Malampuzha Dam.-General Mechanical Work.(2022-23)	24.800	Malampuzha	Completed
13	Chulliyar Dam - Rectification work to the gallery entrance steps, providing rates near stilling basin.(2022-23)	4.000	Nemmara	Completed
14	Dam Safety 2023 - Malampuzha Dam Shutter - Urgent Replacement of the old starter boards of Malampuzha Dam shutter with new starter Board - General Electrical Works.(2023-24)	3.600	Malampuzha	Completed
15	General – Dam Safety – Malampuzha Dam – Gantry crane – Urgent electrical repairs of Gantry crane and other related electrical works at Malampuzha Dam– General Electrical work.(2023-24)	14.400	Malampuzha	Completed

16	General - Dam Safety 2023- GPS II-Dam Safety2023-24 Chulliyar Dam- Maintenance of Dam ,its premises,compound wall near earthen dam exit,construction of required drain and gates-General Civil Work. (2023-24)	16.700	Nemmara	Completed
17	payment of Long pending KSEB billsConnection to spillway, gallery pump house -Walayar Dam (2023-24)	1.047	Nemmara	FS approved
18	Annual mechanical maintenance of Malampuzha Dam-AMM 2024-25 -Malampuzha. Dam-Annual Mechanical maintenance of shutters and hoisting mechanisms-General Mechanical Work. (2024-25)	3.350	Malampuzha	Completed
19	Urgent rectification works to the toe drain on the down stream end of earthen dam of Malampuzha dam-General Civil Work. (2024-25)	11.200	Malampuzha	Completed
20	Reaming of air holes in inspection gallery of Malampuzha Dam-General Civil Work. (2024-25)	18.000	Malampuzha	Completed
21	Chulliar Dam- DSO works 2024-25-Replacement of existing canal sluice shutter -General Mechanical Work. (2024-25)	12.500	Nemmara	Ongoing
22	Chulliar Dam- DSO works 2024-25-Reaming of formed Drains,Providing Handrails to steps in Gallery,Construction of Parapet on access to earthen dam,Investigation of Cracks on Bituminous surface-General Civil Work-. (2024-25)	15.430	Nemmara	Completed
23	DSO & DSM 2024-25 -Grass cutting over the Earth dam and Rip rap portion at Malampuzha Dam-General Civil Work-. (2024-25)	5.000	Malampuzha	Completed
24	Urgent replacement of the old starter boards and cable of Walayar Dam shutter with new one - General Electrical Work. (2024-25)	1.800	Nemmara	To be tendered
25	Walayar Dam- Maintenance of spillway shutters, sluice shutters and emergency shutters - General Mechanical Work. (2024-25)	4.000	Malampuzha	Work in progress
26	GENERAL-DSO & DSM 2025-26-Grass cutting over the earth dam and Rip Rap portion at Malampuzha Dam.(2025-26)	8.800	Malampuzha	25% completed.
27	GENERAL-MP-Dam-safety--Providing stainless steel handrails at staircase portions inside inspection gallery of Malampuzha Dam.(2025-26)	2.500	Malampuzha	90% completed.
28	GENERAL-MP-Dam Safety--Urgent rectification works to the Earthen dam drain from the V notch to the pond at Malampuzha Dam-General Civil Work.(2025-26)	9.000	Malampuzha	Work not started
29	GENERAL-DAM SAFETY-CHULLIYAR DAM-Urgent rectification work of River sluice shutters- General Mechanical work.(2025-26)	10.750	Nemmara	Work in progress
30	GENERAL-Chulliyar Dam-Dam safety- Urgent replacement of damaged Gear box and Plummer box of Gantry Crane of Chulliyar Dam and removal of mud deposited in the groove of Emergency shutter- General Mechanical work.(2025-26)	6.000	Nemmara	Work in progress
31	GENERAL-Dam safety -Replacing of damaged electrical control panels at Walayar Dam .-General Electrical Work.(2025-26)	6.070	Nemmara	Work in progress
32	GENERAL- WP - DAM SAFETY - (2025/26) - Annual Maintenance of Walayar Dam Camp Area Including Establishing Bench Mark, Clearing Jungle, Improvements To SRGS And Taking Level At Every 10 m Intervals of Earthen Dam To Establish The Profile Of The Dam General Civil Work	10.500	Nemmara	Work in progress