

15 -ാം കേരള നിയമസഭ

16 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1359

03-02-2026 - ൽ മറുപടിയ്ക്ക്

പാറശ്ശാല മണ്ഡലത്തിലെ പൊതുമരാമത്ത്, ടൂറിസം വകുപ്പിന്റെ പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ സി കെ ഹരീന്ദ്രൻ		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
<p>(എ) 2016 മെയ് മാസം മുതൽ നാളിതുവരെ പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ്, ടൂറിസം വകുപ്പ് എന്നിവ വഴി നടപ്പിലാക്കുന്നതിനായി അനുമതി ലഭിച്ച പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വ്യക്തമാക്കാമോ;</p>	<p>(എ)</p>	<p>നിരത്തുകൾ അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p> <p>കെട്ടിട വിഭാഗം അനുബന്ധം 2 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p> <p>ദേശീയ പാത അനുബന്ധം 4 ആയി ചേർക്കുന്നു.</p> <p>കെ.ആർ.എഫ്.ബി - പി.എം.യു അനുബന്ധം 5 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് പരിപാലനം അനുബന്ധം 6 ആയി ചേർക്കുന്നു.</p> <p>ടൂറിസം വകുപ്പ്</p> <ul style="list-style-type: none"> • Proposal for supply of Boats to Neyyar Dam Boat Club –Thiruvananthapuram. • Destination Development of Thekkan Kurishumala in Thiruvananthapuram. Rs.1,08,50,000/-. • Development of Neyyar Dam as a Tourist Destination. Rs. 4,65,10,000/-. • Destination Development at Neyyar Dam at Thiruvananthapuram. Rs.3,50,00,000/- • “Nava Kerala Sadhass – Hill Area Tourism Destination Development Project Amboori” ₹7,00,00,000.00. • Beautification of Amboori Kumbichal Bridge at Thiruvananthapuram 	

പൂർത്തീകരിച്ച പദ്ധതികൾ

- 1. Department of Tourism -Proposal for supply of Boats to Neyyar Dam Boat Club – Thiruvananthapuram. Rs.8859600/-(P6-9138/2019 dated: 15-10-2019).
- 2. Destination Development of Thekkan Kurishumala in Thiruvananthapuram. Rs.10850000/- (G.O. (Rt) No. 316/2017/TSM dated: 20-06-17).
- 3. Development of Neyyar Dam as a Tourist Destination. Rs. 4,65,10,000/- (GO (Rt) No. 242/2020/TSM dated 04-08-20).

പുരോഗമിക്കുന്ന പദ്ധതികൾ

- 1. Destination Development at Neyyar Dam at Thiruvananthapuram. Rs.35000000/- (സ.ഉ (സാധാ) നം.274/2019/ ടൂറിസം, തീയതി. 22/08/2019) ടി പദ്ധതി നിർവഹിക്കുന്നതിനായി ഇറിഗേഷൻ വകുപ്പിനെ ചുമതലപ്പെടുത്തിയിട്ടുള്ളതുമാണ്. 30% പ്രവർത്തിയാണ് ഏജൻസിക്കു പൂർത്തീകരിക്കാൻ കഴിഞ്ഞിട്ടുള്ളത്. ടി പദ്ധതിയുടെ ഭരണാനുമതി കാലയളവ് 31.12.2025 - വരെ നീട്ടി നൽകിയിരുന്നു.

ടെൻഡർ നടപടികളില്ലാത്തവ

- 1. “Nava Kerala Sadhass – Hill Area Tourism Destination Development Project Amboori” ₹7,00,00,000.00. (G.O. (Rt) No. 668/2025/TSM dated 04.11.2025.) – നിലവിൽ KIIDC എന്ന ഏജൻസിയെ പദ്ധതിയുടെ നിർവഹണ ഏജൻസി ആയി തിരഞ്ഞെടുക്കുകയും വകുപ്പുമായി കരാറിൽ ഏർപ്പെടുകയും ചെയ്തിട്ടുണ്ട് .
- 2. Beautification of Amboori Kumbichal Bridge at Thiruvananthapuram- Rs.99,98,276/- (DOT/2683/ 2025-P6 dated: 07/11/2025) - നിലവിൽ M/s HLL എന്ന ഏജൻസിയെ പദ്ധതിയുടെ നിർവഹണ ഏജൻസി ആയി

തെരഞ്ഞെടുക്കുകയും വകുപ്പുമായി കരാറിൽ ഏർപ്പെടുകയും ചെയ്തിട്ടുണ്ട്.

(ബി) ഓരോ പ്രവൃത്തിക്കും അനുവദിച്ച തുക, ഭരണാനുമതി ഉത്തരവ് നമ്പർ, പ്രസ്തുത പ്രവൃത്തികളിൽ നിലവിൽ പൂർത്തിയായവ, നിർമ്മാണത്തിലിരിക്കുന്നവ, ടെൻഡർ നടപടികളിലുള്ളവ എന്നിങ്ങനെ തരംതിരിച്ചുള്ള വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ;

(ബി)

നിരത്തുകൾ

അനുബന്ധം 1 ആയി ചേർക്കുന്നു.

കെട്ടിട വിഭാഗം

അനുബന്ധം 2 ആയി ചേർക്കുന്നു.

പാലങ്ങൾ

അനുബന്ധം 3 ആയി ചേർക്കുന്നു.

ദേശീയ പാത

അനുബന്ധം 4 ആയി ചേർക്കുന്നു.

കെ.ആർ.എഫ്.ബി - പി.എം.യു

അനുബന്ധം 5 ആയി ചേർക്കുന്നു.

നിരത്ത് പരിപാലനം

അനുബന്ധം 6 ആയി ചേർക്കുന്നു.

ടൂറിസം വകുപ്പ്

- Proposal for supply of Boats to Neyyar Dam Boat Club –Thiruvananthapuram.
- Destination Development of Thekkan Kurishumala in Thiruvananthapuram. Rs.1,08,50,000/-.
- Development of Neyyar Dam as a Tourist Destination. Rs. 4,65,10,000/-.
- Destination Development at Neyyar Dam at Thiruvananthapuram. Rs.3,50,00,000/-
- “Nava Kerala Sadhass – Hill Area Tourism Destination Development Project Amboori” ₹7,00,00,000.00.
- Beautification of Amboori Kumbichal Bridge at Thiruvananthapuram Rs.99,98,276/-

പൂർത്തീകരിച്ച പദ്ധതികൾ

1. Department of Tourism -Proposal for supply of Boats to Neyyar Dam Boat Club – Thiruvananthapuram. Rs.8859600/-(P6-9138/2019 dated: 15-10-2019).

2. Destination Development of Thekkan Kurishumala in Thiruvananthapuram. Rs.10850000/- (G.O. (Rt) No. 316/2017/TSM dated: 20-06-17).

3. Development of Neyyar Dam as a Tourist Destination. Rs. 4,65,10,000/- (GO (Rt) No. 242/2020/TSM dated 04-08-20).

പുരോഗമിക്കുന്ന പദ്ധതികൾ

1. Destination Development at Neyyar Dam at Thiruvananthapuram.

Rs.35000000/- (സ.ഉ (സാധാ)

നം.274/2019/ ടൂറിസം, തീയതി.

22/08/2019) ടി പദ്ധതി

നിർവഹിക്കുന്നതിനായി ഇറിഗേഷൻ

വകുപ്പിനെ ചുമതലപ്പെടുത്തിയിട്ടുള്ളതുമാണ്.

30% പ്രവർത്തിയാണ് ഏജൻസിക്കു

പൂർത്തീകരിക്കാൻ കഴിഞ്ഞിട്ടുള്ളത്. ടി

പദ്ധതിയുടെ ഭരണാനുമതി കാലയളവ്

31.12.2025 - വരെ നീട്ടി നൽകിയിരുന്നു.

ടെൻഡർ നടപടികളിലുള്ളവ

1. “Nava Kerala Sadhass – Hill Area Tourism Destination Development Project Amboori” ₹7,00,00,000.00. (G.O. (Rt) No. 668/2025/TSM dated 04.11.2025.) – നിലവിൽ KIIDC എന്ന ഏജൻസിയെ പദ്ധതിയുടെ നിർവഹണ ഏജൻസി ആയി തിരഞ്ഞെടുക്കുകയും വകുപ്പുമായി കരാറിൽ ഏർപ്പെടുകയും ചെയ്തിട്ടുണ്ട്.

2. Beautification of Amboori Kumbichal Bridge at Thiruvananthapuram- Rs.99,98,276/- (DOT/2683/ 2025-P6 dated: 07/11/2025) - നിലവിൽ M/s HLL എന്ന ഏജൻസിയെ പദ്ധതിയുടെ നിർവഹണ ഏജൻസി ആയി തിരഞ്ഞെടുക്കുകയും വകുപ്പുമായി കരാറിൽ ഏർപ്പെടുകയും ചെയ്തിട്ടുണ്ട്.

(സി) നിർമ്മാണം തടസ്സപ്പെട്ട പ്രവൃത്തികൾ ഉണ്ടെങ്കിൽ ആയതിന്റെ കാരണവും അവ വേഗത്തിൽ പൂർത്തിയാക്കാൻ സ്വീകരിച്ച നടപടികളും വിശദമാക്കാമോ?

(സി) **കെ.ആർ.എഫ്.ബി - പി.എം.യു**
 മലയോര ഹൈവേയുടെ രണ്ടാമത്തെ റീച്ചായ കള്ളിക്കാട് വഴിച്ചൽ റോഡിൽ 4 ഭാഗങ്ങളിലായി പുറമ്പോക്ക് ഭൂമിയിൽ 38 കുടുബങ്ങൾ താമസിച്ചു വരുന്നതിനാൽ ആ ഭാഗത്ത് റോഡിന് ആവശ്യമായ വീതി ലഭ്യമല്ലാത്തതും റോഡ് നിർമ്മാണം പൂർത്തീകരിക്കുവാൻ സാധിച്ചിട്ടില്ലാത്തതുമാകുന്നു. നിലവിൽ പ്രസ്തുത കുടുബങ്ങളെ പുനരധിവസിപ്പിക്കുന്നതിലേക്കായി

കിഫ്ബി ഫണ്ട് മുഖാന്തിരം 2.52 കോടി രൂപ അനുവദിച്ചു നൽകിയിട്ടുണ്ട്. ആയതിന്റെ അടിസ്ഥാനത്തിൽ ലാൻഡ് പർച്ചേസിങ് ഉൾപ്പെടെയുള്ള തുടർ നടപടികൾ ചെയ്യുന്നതിലേക്കായി ജില്ലാ കളക്ടർ ബന്ധപ്പെട്ട പഞ്ചായത്ത് അധികാരികളെ ചുമതലപ്പെടുത്തിയിട്ടുണ്ട്. പുറമ്പോക്ക് ഭൂമി സ്ഥലം ലഭ്യമാക്കിയതിന് ശേഷം റോഡ് നിർമ്മാണം നടത്തുവാൻ കഴിയുമെന്ന് പ്രതീക്ഷിക്കുന്നു.

ടൂറിസം

Destination Development at Neyyar Dam at Thiruvananthapuram. Rs.35000000/- (സ.ഉ (സാധാ) നം. 274/2019/ടൂറിസം, തീയതി.22/08/19). പദ്ധതിയുടെ നിർവ്വഹണ ചുമതല ഇറിഗേഷൻ വകുപ്പിന് ആണ്. ഭരണാനുമതിയിൽ ഉൾപ്പെട്ട 9 ഘടകങ്ങൾക്കായി Rs.2,90,60,000/- രൂപയുടെ സാങ്കേതികാനുമതി നൽകിയിരുന്നു. ആയതിൽ 4 ഘടകങ്ങൾ (Cafeteria, Reception block, parking area, Board walk) ടെൻഡർ നടപടികൾ പൂർത്തിയാക്കി പ്രവർത്തി ആരംഭിച്ചിരുന്നു. നിലവിൽ Parking area development, Cafeteria Demolishing, Foundation work of Board walk തുടങ്ങിയ ഘടകങ്ങളുടെ പ്രവർത്തികൾ പൂർത്തിയാക്കിയിട്ടുണ്ട്. എന്നാൽ സൈറ്റ് കണ്ടിഷൻ അനുസരിച്ച് ഭരണാനുമതി ലഭിച്ച എസ്റ്റിമേറ്റിൽ മാറ്റങ്ങൾ വന്നതിനാൽ പുതുക്കിയ എസ്റ്റിമേറ്റിന് അംഗീകാരം നേടേണ്ടതായി വന്നു. പദ്ധതിയുടെ പുരോഗതി ചർച്ച ചെയ്യുന്നതിനായി ജലസേചന വകുപ്പ് ചീഫ് എഞ്ചിനീയർ, ടൂറിസം ഡിപ്പാർട്ട്മെന്റ് ഉദ്യോഗസ്ഥർ ഉൾപ്പെടെ ഒരു യോഗം നടത്തുകയും. തുടർന്നു സംയുക്ത സ്ഥലസന്ദർശനം നടത്തുകയുമുണ്ടായി. അതിന്റെ അടിസ്ഥാനത്തിൽ പദ്ധതിയിലെ നാല് ഘടകങ്ങളിൽ മാറ്റങ്ങൾ വരുത്തുകയും Rs.1,25,51,258/- (Excl GST) രൂപയുടെ എസ്റ്റിമേറ്റിന് ജലസേചന വകുപ്പ് ചീഫ് എഞ്ചിനീയർ അംഗീകാരം നൽകുകയും ചെയ്തു. കൂടാതെ പദ്ധതിയുടെ ഭരണാനുമതി കാലയളവ് കഴിഞ്ഞ സാഹചര്യത്തിൽ കാലാവധി നീട്ടി നൽകുന്നതിനായി സർക്കാരിലേയ്ക്ക് പ്രൊപ്പോസൽ സമർപ്പിക്കുകയും ആയത് പ്രകാരം പദ്ധതിയുടെ ഭരണാനുമതി പ്രകാരമുള്ള അംഗീകരിച്ച എസ്റ്റിമേറ്റിൽ ഉൾപ്പെട്ടിട്ടുള്ള എല്ലാ പദ്ധതി ഘടകങ്ങളും 31/12/2025 തീയതിയ്ക്ക് മുൻപായി പൂർത്തീകരിക്കേണ്ടതാണ് എന്ന നിബന്ധനയിൽ പദ്ധതിയുടെ കാലാവധി 31/12/2025 തീയതി വരെ ദീർഘിപ്പിച്ച് നൽകുകയും ചെയ്തിരുന്നു. അതിന്റെ അടിസ്ഥാനത്തിൽ പദ്ധതി സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിനു ജലസേചന വിഭാഗം എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർക്ക് നിർദ്ദേശം നൽകുകയും ചെയ്തിരുന്നു.

അംഗീകാരം ലഭിച്ച റിവൈസ്ഡ് എസ്റ്റിമേറ്റ് പ്രകാരമുള്ള 4 ഘടകങ്ങളുടെ പ്രവർത്തിക്ക് ജലസേചന വിഭാഗം പുനരാരംഭിച്ചിട്ടില്ല. എന്നാൽ പദ്ധതിയിൽ ഉൾപ്പെട്ട Play area equipments, solar street lights, Bus stand and sign age,

<p>Boat Jetty and renovation of ancillary Facilities, Landscaping തുടങ്ങിയ 5 ഘടകങ്ങളുടെ എസ്റ്റിമേറ്റ് ജലസേചന വിഭാഗം തയ്യാറാക്കുകയും ടെണ്ടർ നടപടി സ്വീകരിക്കുകയും ചെയ്തിട്ടുണ്ട്.</p> <p>പദ്ധതി നീട്ടി നൽകിയ തീയതിയ്ക്കുള്ളിലും പൂർത്തീകരിക്കാൻ കഴിയാത്ത സാഹചര്യത്തിൽ സെക്രട്ടറി തലത്തിൽ യോഗം ചേരുന്നതിനുള്ള നടപടി സ്വീകരിച്ചു വരുന്നു.</p>
--

സെക്ഷൻ ഓഫീസർ

ANNEXURE 1 ROADS

Sl. No.	Project Name	Assembly constituency	AS No.	AS amount in lakhs	Completed/On going
1	GENERAL-Budget Work 2020-21: Improvements by providing BM&BC in Parasuvaikal-Alampara - Kunduvila - Chirakkonam - Pavathiyavila Ring Road (Parassala LAC)- Work-General Civil work	Parassala	GO(Rt)No.176/2021/PWD	800	പൂർത്തീകരിച്ചു
2	GENERAL-Construction of Drain in idichakkaplamodu Road Ch.0/100to0/340-Work-General Civil Work	Parassala	AS/59C/21/15847	24.91	പൂർത്തീകരിച്ചു
3	GENERAL-RM2022-23/ Cluster 2 / One year RC / Parassala/TVM-RM2022-23-		GO(Rt).No.530/2022		

	Zone-2-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District - 4 road stretches for a length of 10.216km-General Civil works	Parassala and Neyyattinkara		27	പൂർത്തീകരിച്ചു
4	GENERAL-Construction of box culvert and allied works to avoid water stagnation at Anchalikkonam in Idichakkaplamoodu - Plamoottukkada road	Parassala	AS/59C/22/24265	24.84	പൂർത്തീകരിച്ചു
5	Restoration Work - JJM Supplying and laying of pipe and house connection Parassala Grama Panchayath Phase II(Parasuvakkal-Alampara Road Km-2/500to3/200)	Parassala	AS/59C/22/25102	21.78	പൂർത്തീകരിച്ചു
6	PWD/RB/FL/8516/2022]Budget work 2023-24: Upgradation of Karakonam -Vlamkulam (Elluvila-Narani-Mooverikkara-Mannamkodu-Thrippalavoor road) by providing BM &BC		G.O.(Rt)No.1089/2023/PW	600	പൂർത്തീകരിച്ചു
7	General RM2022-23/Cluster2 / One Year RC/ Parassala/ TVM-RM2022-23-Zone1-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District -11 road stretches for a length of 34.122 km -General Civil Work	Neyyattinkara and Parassala	GORtNo120/2023/PWD	65	പൂർത്തീകരിച്ചു
8	RM2024-25RC2-Phase-2/ Cluster 2 /Phase2/Zone 1/ Parassala/ -One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District-4 road stretches for A length of 5.048 km	Parassala & Neyyattinkara	GO(Rt)No1304/2024/PWD	45.43	പുരോഗമിക്കുന്നു

9	GENERAL-SF works2024-25- Non Plan-Providing BM&BC and allied works in Cheruvarakonam Road (Ch 0/000 to 3/325),Parassala-kollamcodu Road (Ch 0/000 to 0/750) and Govt. Hospital Road (Ch 0/000 to 0/200)-GeneralCivil	Parassala	GORT 276/2024	500	പുരോഗമിക്കുന്നു
10	GENERAL-RM2025-26/RC2-Phase 1/Cluster 2/One Year RC/ Parassala/ Zone 6-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District -4 road stretches for a length of 6.330km- Work-General Civil Work-General Civil Work	Parassala	GO(Rt)NO712/2025/PWD	50.04	പുരോഗമിക്കുന്നു
11	GENERAL-GENERAL-RM2025-26/ RC-2 Phase-1/Cluster 2/One Year RC/ Parassala/ Zone 8-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District -2 road stretches for a lengthof7.100km- General Civil Work	Parassala	GO(Rt)No845/25/PWD	63.04	പുരോഗമിക്കുന്നു

റോഡ്സ് സെക്ഷൻ, കുന്നത്തുകാൽ

1	Budget Work 2021-22 -Upgradation of Mandapathinkadavu-Mukunthara road by providing 50mm BM&30mm BC between km 0/000to 4/600-Upgradation of Mandapatjinkadavu- Vazhichal road(perekonam) by providing 50mm BM&30mmBC.(Budget)	Parassala	G.O .(Rt)No.730/2021 WDDated13/08 /2021	1000	പൂർത്തീകരിച്ചു
2	GENERAL- UpgradationofManchavilakomThathiyoorroadfromCh0/000to2/600-Budgetwork2023-24:Upgradation of Manchavilakom Thathiyoor road	Parassala	603/2023/PWD Dated 15/05/2023	300	പൂർത്തീകരിച്ചു

	Ch0/000to2/600-General Civil Work (Budget)				
3	GENERAL-Original works : Mandapathinkadavu Ottasekharamangalam road –Improvements to Muthiavila Ottasekharamangalam road Ch 5/200 toCh 7/326- General Civil Work(Budget)	Parassala	G.O.(Rt)No.332/202 /PWDDated21/03/2023	250	പൂർത്തീകരിച്ചു
4	GENERAL-Water Stagnation at Perimbakonam Junction in Chulliyoor Chadachimarthandam road-Construction of Culvert and associated side drains- General Civil Work	Parassala	EPWD/15030/2023-DB4(PL)-RD Dated 02/09/2023	25	പൂർത്തീകരിച്ചു
5	Ongoing Deposit work:Restoration work associated with laying of cables in Mandapathinkadavu Mukunthara road -General Civil Work	Parassala	Order No.: S/59C/23/27678 Date d:05-06-2023	34.9	പൂർത്തീകരിച്ചു
6	GENERAL-Upgradation of Mandapathinkadavu-Mukundara Road by providing 50 mm BM & 30 mm BC between km 0/000 to 4/600-Ongoing deposit work :Mandapathinkadavu Peraikonam , Mandapathinkadavu Mukunthara ring road Deposit work.-General Civil Work	Parassala	G.O.(Rt)No.1319/203/PWDDated09/10/2023	93.8	പൂർത്തീകരിച്ചു
7	GENERAL-Water stagnation at Paliodu Junction-Rectification of water stagnation in Paliodu Junction by construction of culvert and allied works.-General Civil Work	Parassala	Order No.: AS/59C/22/26298 Dated:31-03-2023	20	പൂർത്തീകരിച്ചു
8	GENERAL- Karikottukuzhy Valiyavazhy Nulliyodu road-Providing protective works in Karikottukuzhy Valiyavazhy Nulliyodu road-General Civil Work	Parassala	Order No.: AS/59C/22/19129 Dated:16-05-2022	50	പൂർത്തീകരിച്ചു
9	Urgent reconstruction of retaining wall near Vellankal Pond.-General Civil Work-Very urgent in nature	Parassala	Order No.: AS/59C/22/19636 Dated:04-06-2022	25	പൂർത്തീകരിച്ചു
10	SLTF-Kalinkunada Neyyadam retaining wall- Construction of dry rubble retaining wall (DR Wall) in Arattukuzhy Kalinkunada Neyyadam road-General Civil Work	Parassala	Order No.: S/59C/21/17242 Date d:01-02-2022	25	പൂർത്തീകരിച്ചു
11	GENERAL- Providing Road Safety measures Arattukuzhi Ambori Neyyadam Road,- Ottasekharamangalam - Olattimoodu - Valiyavazhi Road, under Kunnathukal section.-Work-General Civil work	Parassala	Order No.: AS/59C/21/18429 Dated:31-03-2022	25	പൂർത്തീകരിച്ചു
12	GENERAL-Urgent rectification of water stagnation near Memala Lutheran church in Perumkadavila Kunnathukal road-Rectification of water stagnation near Memala Lutheran church in Per	Parassala	Order No.: AS/59C/21/18512 Dated:31-03-2022	25	പൂർത്തീകരിച്ചു

	umkadavilaKunnathukalroad-GeneralCivil Work				
13	SLTFworks- UrgentreconstructionofretainingwallinArattukuzhyAmbooriroad near Kottappu junction- General Civil Work	Parassala	OrderNo.: AS/59C/21/14448 Dated:20-09-2021	20	പൂർത്തീകരിച്ചു
14	GENERAL-Work RC- 3-General RM 2022-23 / Cluster 2 / One Year RC/Kunnathukal/ TVM- RM 2022-23-Zone 7-One Year Running Contract for Various PWD Roads Under Roads Section Kunnathukal in TVM District -3 road stretchesforalengthof9.625km- GeneralCivilWork	Parassala	GO R tNo 530/2022 Dated 13/05/2022	60	പൂർത്തീകരിച്ചു
15	GENERAL-Work RC - 2-General RM 2022-23 / Cluster 2 / One Year RC/Kunnathukal/ TVM- RM 2022-23-Zone 3-One Year Running Contract for Various PWD Roads Under Roads Section Kunnathukal in TVM District -2 road Stretches for a length of 16.941 km-General Civil Work	Parassala	GO Rt No 530/2022 Dated 13/05/2022	60	പൂർത്തീകരിച്ചു
16	GENERAL-RC2 Phase 2 -General RM 2022-23 / Cluster 2 / One Year RC/Kunnathukal/ TVM- RM 2022-23-Zone5-One Year Running Contract for Various PWD Roads Under Roads Section Kunnathukal in TVM District -1 road stretches for a length of 12.5 km -General Civil Work-General Civil Work	Parassala	G.O Rt No120/2023/PWD Dated 04/02/2023	90	പൂർത്തീകരിച്ചു
17	GENERAL-RC2 Phase 2 -General RM 2022-23 / Cluster 2 / One Year RC/Kunnathukal/ TVM- RM 2022-23-Zone6-One Year Running Contract for Various PWD Roads Under Roads Section Kunnathukal in TVM District -1 road stretches for a length of 9.3 km -General Civil Work-General Civil Work	Parassala	G.O Rt No120/2023/PWD Dated 04/02/2023	70	പൂർത്തീകരിച്ചു
18	GENERAL-RCII-Phase1-GeneralRM2023-24/Cluster2/OneYearRC/Kunnathukal/ TVM- RM 2023-24-Zone 7-One-Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM District- General Civil Work	Parassala	G.O.(Rt)No.1321/20 23/PWDDated09 /10/2023	70	പൂർത്തീകരിച്ചു

19	GENERAL-Pre-Monsoonworks-2023-24-ForvariousroadsinKunnathukalsection except roads included in RC1 and RC2-General Civil Work	Parassala	CE/Roads/Plg/2023-24-PreMonsoonWorks Dated 24/04/2023	5	പൂർത്തീകരിച്ചു
20	General-Side Protection works in Mandapathinkadavu-Mukundara road - ConstructionofRCCRetainingwalloppositetoKunnanaduDeviTemple-Civil Work	Parassala	Order No.: AS/59C/23/28073 Dated:16-06-2023	25	പൂർത്തീകരിച്ചു
21	Construction of drain and alligned works in Mandapathinkadvau Vazhichalroad-Rectification works of water stagnation at Perekonam and Manakala	Parassala	Order No.:AS/59C/23/27947 Dated:13-06-2023	25	85% പൂർത്തീകരിച്ചു. അതിർത്തി തർക്കം മൂലം പ്രവൃത്തി തടസ്സപ്പെട്ടിരിക്കുകയാണ്.
22	Urgent reconstruction of box culvert in aqueduct junction and other alliedworksinChulliyoorChadachimarthandam road-Urgentreconstructionofboxculvert in aqueduct junction and other allied works in Chulliyoor Chadachimarthandam road- General Civil Work	Parassala	AS/59C/21/17243Dated:01-02-2022	24.99	പ്രവൃത്തി ഉപേക്ഷിച്ചു. നിലവിലുള്ള പാലത്തിന് ബലക്ഷയം ഉള്ളതിനാൽ വീതി കൂട്ടുവാൻ സാധിക്കുകയില്ല. മണ്ണു പരിവേഷണ റിപ്പോർട്ട് ഡിജിസൺ വിഭാഗത്തിൽ നൽകിയിട്ടുണ്ട്.
23	GENERAL-Urgent rectification work of Water stagnation Near Ottasekharamangalam Junction (Ch:7/010)in Muthiyavila-Ottasekharamangalam road Ch:5/200 to 7/326	Parassala	Order No.: AS/59C/23/32950 Dated:29-01-2024	5	പൂർത്തീകരിച്ചു
24	GENERAL-Nilamamoodu Anchumarankala Water stagnation-Urgent constructionofculverttopreventwaterstagnationinNilamamooduAnchumarankala road - General Civil Work	Parassala	Order No.: AS/59C/22/26299 Dated:31-03-2023	25	പൂർത്തീകരിച്ചു
25	GENERAL-Leading drain for Manchavilakam Thathiyoor-Construction ofLeadingDrainforManchavilakomThathiyoorroadnearTrippallavoorBridge- General Civil Work	Parassala	Order No.: AS/59C/24/36122 Dated: 23-07-2024	15	പൂർത്തീകരിച്ചു
26	GENERAL-Construction of RR Retaining wall for side protection of Perumkadavila-Kunnathukul Road near Kuruvadu- Construction of Drainage And Retaining wall-General Civil Work	Parassala	Order No.: AS/59C/24/36138 Dated:23-07-2024	20	പൂർത്തീകരിച്ചു
27	GENERAL-Urgent rectification of Water Stagnation in Old Ottasekharamangalam road Chainagenear1/800 -Construction of Culvert and Drainage-General Civil Work	Parassala	Order No.: AS/59C/24/36106Dated:22-07-2024	20	JJM പ്രവൃത്തി കഴിഞ്ഞാൽ പ്രവൃത്തി തുടങ്ങുന്നതാണ്

28	GENERAL-31/07/2023 Proposal-Sabarimala - 2023-2024.-Upgradation work-ProvidingBM &BC toringroad ,Panachammodu-Panchamkuzhi Mullilavuvilaroad 0/000 to 2/200 , Malayinkavu- Mullilavuluvila road 0/000 to 3/000 - General Civil Work	Parassala	G.O.(Rt)No.222/2024/PWDDated20/02/2024	700	പുരോഗമിക്കുന്നു . 90% പൂർത്തിയായി
29	GENERAL-ProvidingRoadSafety measuresinkunnathukalsection-RoadSafety Worksin Kassa road , Anappara and other various roads in Kunnathukal section -General Civil Work	Parassala	Order No.: AS/59C/24/37931Dated:26-09-2024	20	പ്രവൃത്തി ഉടൻ ആരംഭിക്കും
30	GENERAL-SiteSurveyandSoilInvestigationworkfortheconstructionofnewbridgein aqueduct junction-at Thathiyoor in Chulliyoor - Chadachimarhandom road-Investigation Work	Parassala	Order No.: AS/59C/24/40064Dated:24-01-2025	2.67	പൂർത്തീകരിച്ചു
31	GENERAL-SabarimalaFestival2024-25(BCOverlay-6.050km)Improvementworks in Chulliyoor - Chadachimarhandam road BC overlay-Ch 0/000 to Ch6/050 - Marayamuttam to Paliyodu-General Civil Work	Parassala	GO(RT)277/2024 Dated22/02/2025	360	പുരോഗമിക്കുന്നു 75% പൂർത്തീകരിച്ചു
32	GENERAL-Balance Work- Side protection works in Mandapathinkadavu Mukundara road-Construction of RCC Retaining wall opposite to Kunnanadu Devi temple-General Civil Work	Parassala	Order No.: AS/59C/24/40778Dated:07-03-2025	16.9	പൂർത്തീകരിച്ചു
33	GENERAL-FDR2024-25-ImprovementstoOttasekharamangalam-Olattimoodu -Valiyavazhi road Ch 3/900 to7/915 -with 50mmBM and 30 mm BC - General Civil Work	Parassala	GORT 333/2025 Dated05/03/2025	500	പ്രവൃത്തി ആരംഭിച്ചു
34	GENERAL-BudgetWork2025-26(20%Provision)-UpgradationofManavari-Pazhinjippara road Ch 0/000 to 3/700-By providing 50mm BM & 30mm BC- General Civil Work	Parassala	GO(Rt)No1376/25 /P WDDated 19/09/2025	448	ടെണ്ടർ കഴിഞ്ഞു. ഉടൻ എഗ്രിമെന്റ് വയ്ക്കുന്നതാണ്.
35	GENERAL-BudgetWork2025-26(20%provision)-Upgradation of Olattimoodu -Viyakonam road Ch 0/000 to2/300-Using50mm BM &30MMBC - General Civil Work	Parassala	GO(Rt)No1376/25 /P WD Dated 19/09/2025	330	ഉടൻ ടെണ്ടർ ചെയ്യുന്നതാണ്
36	GENERAL-FDR 2025-26 - Urgent construction of Pipe Drain by using NP3900mmdiaRCCFlushpipe-&allied works for rectifying Water stagnation in Perumkadavila - Kunnathukal road at Manavary.-General Civil Work	Parassala	GO(Rt)No1426/25 /P WD Dated 25/09/2025	35	ഉടനെ എഗ്രിമെന്റ് വയ്ക്കുന്നതാണ്
37	GENERAL-SabarimalaFestival2025-26-UpgradationofKaramooduKilliyoor oad Ch 0/000 to2/400 and Kiliyoor-Kallimoodu ring road Ch 0/000 to2/200by	Parassala	G.O.(Rt)No.1750/2025/PWDDated06-	450	ഉടൻ ടെണ്ടർ ചെയ്യുന്നതാണ്

	providing 50mm BM & 30mm BC-General Civil Work		11-2025		
38	GENERAL-RM2024-25/RC-2Phase-2/Cluster2/OneYearRC/Kunnathukal/TVM/One-Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM District -General Civil Work-Zone 7 - (Total Length-21.61km)-General Civil Work	Parassala	G.O.(Rt)No.1334/2024/PWD Dated 23/12/2024	70	പുരോഗമിക്കുന്നു 60% പൂർത്തീകരിച്ചു
39	GENERAL-RM 2024-25/RC 2 - Phase 2 / Cluster 2 / One Year RC/Kunnathukal/ TVM-RM 2024-25-Zone6 -One-Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVMD istrict-General Civil Work-Zone6-23.225km-General Civil Work	Parassala	GO(Rt)No285/2025/ PWD Dated 24/02/2025	75.22	പുരോഗമിക്കുന്നു 55% പൂർത്തീകരിച്ചു
40	GENERAL-General RM 2024-25-RC 2 - Phase 2 - cluster 2/ One year RC/Kunnathukal/TVM-Zone3(Length33.05km)- Oneyearrunningcontractforvarious roads under PWD roads Kunnathukal Section Zone 3-General Civil Work	Parassala	GO(Rt)No452/2025/ PWD Dated 27/03/2025	75	പുരോഗമിക്കുന്നു 40% പൂർത്തീകരിച്ചു
41	GENERAL-RC 2 - Phase 1 - RM 2025-26/ Cluster 2 One-Year RunningContractforVariousRoadsUnderPWDRoadsSectionKunnathukalinTVMDistrict-Zone 5- 35.19 km-General Civil Work	Parassala	G.O(Rt)No.845/2025/PWD Dated13/06/2025	104.46	പുരോഗമിക്കുന്നു 20% പൂർത്തീകരിച്ചു
42	GENERAL-JunctionimprovementworksforprovidingFootpath,Handrail,RoadSafety and Allied works in Muthiyavila Ottasekhramangalam Road -At Mandapathinkadavu Junction-General Civil Work	Parassala	OrderNo.: AS/59C/25/46756Dated:14-10-2025	15	പുരോഗമിക്കുന്നു 20% പൂർത്തീകരിച്ചു
43	Sabarimala Package 2025-26 for Upgradation of Mannamkonam -Karimbumannadi - Kudappanamoodu (Kasa)road Ch 0/000 to3/500-Vellarada -Neyyardam Road Ch 0/000 to 2/400-by providing 50mm BM & 30mm BC-General Civil Work	Parassala	G.O.(Rt)No.1755/2025/PWD	500	ടെണ്ടർ ഘട്ടത്തിലാണ്

അനുബന്ധം 2 കെട്ടിട വിഭാഗം

Sl No.	Name of work	A.S Number	AS Amount (in lakhs)	Present Status
1	Completion of ongoing work of maternity block of Taluk Hospital Parassala	G.O. (Rt) No. 1897/2018/H&FWD dated 14/06/2018	165	Work Completed
2	Construction of new building for Govt.VHSS, Parassala	G.O. (Rt) No. 2781/2018/Gl.Edn. dated 23/07/2018	222.5	Work Completed
3	Construction of new Higher Secondary Block NKM higher secondary School Dhanuvachpuram	G.O. (Rt) No. 2830/2018/ Gl.Edn. dated 25/07/2018	50	Work Completed
4	Providing fencing to existing compound wall on Goat Farm Parassuvaikkal	AHD/2498/2019-M2 dt 30.03.2019	12.00	Work Completed
5	Construction of new quarantine shed for Goat Farm Parassuvaikkal	AHD/4378/2019-M2 dt 29.08.2019	23.00	Work Completed
6	Extension works for Operation Theatre in Veterinary Poly clinic -Parassala	AHD/4413/2019-M2 dt 27.08.2019	5.45	Work Completed
7	Construction of additional floor in the office building-Goat farm Parasuvaikal	AHD/371/2020-M2 dt 10.08.2020	54	Work Completed
8	Construction of new School building for Govt. L.P.S Inchivila	GO (Rt) 925/2020 PWD dt 6/11/2020	50	Work Completed
9	Construction of new building for Rest house Parassala	GO (Rt)592/2024 PWD dt 18/06/2024	300	Ongoing
10	Taluk Headquarters Hospital Parassala -Construction of new block for Dialysis Unit	2336/2020/H&FWD dtd 17.12.2020	200	Work Completed
11	Construction of new Fire station building at Parassala	GO(Rt) No.1070/2021/PWD dtd 01.12.2021	200	Work Completed

12	Construction of New Building for Govt. L.P.S Alathottam	G.O.(Rt).No. 5394/2021/GEDN dtd 24/11/2021	50	Work Completed
13	Govt.L.P.G.S Parassala-Construction of new building for Govt.L.P.G.S Parassala	G.O.(Rt).No. 5394/2021/GEDN dtd 24/11/2021	50	Work Completed
14	Renovation of Stadium at Govt.H.S Dhanuvachapuram	G.O.(Rt)No.1059/2025/PWD Dated,Thiruvananthapuram, 16-07-2025	100	Ongoing
15	Goat farm Parasuvaikkal - Maintenance of goat sheds - Painting and flooring works-Work	GO(Rt) No.144/2021/A.H.D dtd 30.03.2021	41	Work Completed
16	Construction of Dung pit and Slurry tank in Govt. Goat Farm Parassala.	AHD/3173/2022/M2 dated: 22.07.2022	22.6	Work Completed
17	Construction of new office building for AEO office Parassala.	G.O.(Rt)No.592/2024/PWD dated 18/06/2024	100	ongoing
18	Renovation of Panchayath Stadium Kunnathukal.	G.O.(Rt)No.1059/2025/PWD Dated, Thiruvananthapuram 16-07- 2025	200	ongoing
19	Construction of new school Building for Govt. LPS Ayinkamam	G.O.(Rt)No.248/2024/ GEDN dated 08/01/2024	50	Work Completed
20	81/2023_5_1_1] GENERAL-Govt. Goat Farm Parassala-Upgradation of farm to Centre of Excellence - Balance works of the new goat shed	DAHO/TVM/2440/2023-G2 Dtd. 06-12-2024	59.7	Work Completed
21	81/2023_5_3_2-Govt. Goat Farm Parassala-Upgradation of farm to Centre of Excellence - Balance works to the new Goat Shed- Flooring Drinkers, Feeders and Buck Partitions- General Civil Work	AHD/6287/2023/M2 dated: 22.01.2025	80	Work Completed

22	Construction of New Higher Secondary Block for Keezharoor School	GO(Rt) no. 396/2017/Gl Edn dtd 14-02-2017	100	Work Completed
23	Construction of New Higher Secondary Block for Mylachal School	GO(Rt) No.4357/2016/Gl. Edn dtd 26-12-2016	50	Work Completed
24	Construction of New Building for Government UPS, Vellarada	GO (Rt.) no 2975/2018/G Edn dated 03/08/2018	100	Work Completed
25	Construction of New Building for Government LPS, Marayamuttom	GO (Rt.) no 2975/2018/GEdn dated 03/08/2018	100	Work Completed
26	Construction of New Building for Government LP Girls School, Poozhanadu	GO (Rt.) no 2975/2018/G Edn dated 03/08/2018	100	Work Completed
27	Construction of New Building for Government LP , Ottasekharamangalam	GO(Rt)No. 911/2018 TVM dtd 01.03.2018	233.5	Work Completed
28	Construction of New Building for Government UPS, Kunnathukkal	GO (Rt.) No. 5592/2019/ GEDN Dated ,TvpM 20/12/2019.	100	Work Completed
29	Construction of New Building for Government LPS, Kunnadu	G.O.(Rt.) No. 5477/2019/GEDN Dated, TvpM, 13/12/2019.	50	Work Completed
30	Construction of New Building for Government LPS, Dalumugham	G.O.(Rt.) No. 2957/2020/GEDN Dated, TvpM, 04/11/2020	100	Work Completed
31	Construction of New Building for Government UPS, Manchavilakam	GO (Rt.) No. 925/2020/ PWD Dt. TvpM 06/11/2020.	50	Work Completed
32	Construction of Village Office At Keezharoor	GO (Rt.) No. 2818/2017/RD/TVP M Dtd23.06.2017, Order D1-3744/2019 dtd 05/12/2019	55	Work Completed
33	Govt.L.P.B.S Perumkadavila	GO (Rt) No5280/2021/PWD Dated 20/11/2021	100	Work Completed
34	Govt. U.P.S Kuttamala	GO (Rt) No 5219/2021/PWD Dated 18/11/2021	50	Work Completed

35	New two Class rooms - Govt LPS Ottasekaramangalam	GO (K) No 210/2022/GEDN TVPM Dated 18/03/2022	30	Work Completed
36	Govt. CHC Perumkadavila	G.O. (Rt) No. 122/2021/PWD dated. 02.02.2021	200	Work Completed
37	Govt. CHC Vellarada	G.O. (Rt) No. 658/2022/PWD dated.:21..06.2022	200	Finishing works in progress
38	Construction of New building for Govt. UPS Vellarada	GO (Rt) No8530/2022/GED N Dated 27-12-2022for Rs.100lakhs	100	Work Completed
39	Govt.H.S Keezhaoor	G.O. (Rt) No. 1689/2022/GEDN dated: 16.03.2022	100	Work Completed
40	Construction of multipurpose Building Complex in Kuruvad Market - Multipurpose Building Complex in Kuruvad Market	13558/2023-2024 dtd 12-01-2024	100	Plastering works progressing
41	Construction of School building for Government Tribal LP School (code no. 44325) Vlavetti	G.O.(Rt)No.549/2024/GEDN Dated, Thiruvananthapura m19/01/2024 @50L	100	Work Completed
42	Construction of School building for Government Higher Secondary School, Milachal	G.O.(Rt)No.424/2024/GEDN Dated,Thiruvananthapuram, 16/01/2024@100L	100	Painting and tile works in progress
43	Construction of School building for Government UP School, Manchavilakom	G.O.(Rt)No.548/2024/GEDN Dated, Thiruvananthapura m19/01/2024 @50L	50	Work Completed
44	GENERAL-Renovation of Kuttara stadium -in Ottasekharamangalam Grama Panchayath in Parassala LAC-General Civil Work	GO(Rt).No.1059/2025/PWD dated 16/07/2025	100	Work just started (Levels recorded)
45	GENERAL-Renovation of Chemboor D. Ambrose Memorial Stadium -at Aryancode Grama Panchayath	GO(Rt).No.1059/2025/PWD dated 16/07/2025	100	Work just started (Levels recorded)

	in Parassala LAC-General Civil Work			
46	GENERAL-Renovation of Kuttamala Govt. U P School Stadium-in Amboori Grama Panchayath at Parassala LAC-General Civil Work	GO(Rt).No.1059/2025/PWD dated 16/07/2025	100	TS estimate under preparation
47	Construction of school building for Govt.L.P.School Thathiyoor	GO(Rt).No.9112/2025/GEDN dated 30/10/2025	100	TS estimate under preparation. Existing building to be demolished
48	Construction of school building for High school wing of the Govt. higher secondary school Anavoor	GO(Rt).No.8473/2025/GEDN dated 15/10/2025 dated 30/10/2025	100	TS estimate under preparation

അനുബന്ധം 3 - പാലങ്ങൾ

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	അനുവദിച്ച തുക (ലക്ഷം)	ഭരണാനുമതി ഉത്തരവ് നമ്പർ	നിലവിലെ സ്ഥിതി
1	ചുള്ളിയൂർ പാലം	300	G.O(Rt) No.469/2025/PWD dated 28.03.2025	ഫിലിപ്പ് ജോർജ്ജ് എന്ന കരാറുകാരൻ 7/SEBRSC/ALP/ 2025-26 തീയതി 19-01-2026 പ്രകാരം കരാറിലേർപ്പെട്ടു
2	കള്ളിക്കാട്, ആടു വള്ളി പാലങ്ങളുടെ അറ്റകുറ്റപ്പണികൾ	5.37	പാലങ്ങൾ വിഭാഗം ചീഫ് എഞ്ചിനീയറുടെ ഉത്തരവ് നമ്പർ AS/59F/24/36253 തീയതി 24.07.2024	പ്രവൃത്തി പൂർത്തീകരിച്ചു
3	മണ്ണടിക്കോണം, തുരുത്തുമൂല, കൊടിഞ്ഞിമൂല പാലങ്ങളുടെ അറ്റകുറ്റപ്പണികൾ	9.76	G.O(Rt) No.218/2024/PWD dated 20.02.2024	പ്രവൃത്തി പൂർത്തീകരിച്ചു
4	പ്ലാംപഴിഞ്ഞി പാലം	620	G.O(Rt) No.1146/2019/PWD dated 25.09.2019	പ്രവൃത്തി പൂർത്തീകരിച്ചു
5	വേങ്കോട്-കൊടിഞ്ഞിമൂല	310	G.O(Rt) No.925/2020/PWD dated 06.11.2020	പ്രവൃത്തി പൂർത്തീകരിച്ചു

അനുബന്ധം 4 ദേശീയ പാത

SI No	Name of works	AS Amount	Status
1	One time maintenance -NH-66(47)- Urgent strengthening of existing NH stretch with DBM and BC from Vazhimukku (ch:581/600) to Kaliyikkavila (ch:599/000) in Thiruvananthapuram Dist	23.43 Cr Letter No.1215/ROKerala/ KazhakkootamMukk ola/Gen/1524 dated 16-11-2021	Completed
2	Improvements to road connecting Udiyankulangara - DhanuvachapuramPankottukona mMalayilkkadamarayamuttomArupippuram-Ayiroor road in Thiruvananthapuram Dist	11Cr. Letter No.RW/NH 28014/03/2016-KL/Zo ne 111	completed
3	Traffic Safety Measures at NHUrban Links-Near Karali Jn. Parassala-Old NH66-Blackspot Rectification-Near Karali Jn. Parassala-Traffic Safety and Allied Works	8.57 Lakh Order No.: AS/59E/23/33251 Dated: 14-02-2024	completed
4	Rectification of Karali-Inchivila Road near Parasala(CH:545/000)	20.5 Lakh Ongoing PWD/NH/ESTTS/883 8/2024 5 11 Dated: 30-04-2025	Ongoing
5	Construction of drain, footpath and allied works between Aralumoodu(ch 582/200) to Inchivila(ch 598/400)	54.51 Lakh Order No.:AS/59E/22/26065 Dated: 31-03-2023	Completed
6	GENERAL-OLD NH66- By lane Development Parassala Allied worksNH66- By lane development Parassala balance works in Karali-Injivila road	18.4 Lakh Order No.: AS/59E/25/45849 Dated: 24-09-2025	Ongoing

അനുബന്ധം 5 - കെ.ആർ.എഫ്.ബി - പി.എം.യു

പ്രവർത്തിയുടെ പേര്	അനുവദിച്ച തുക	ഭരണാനുമതി ഉത്തരവ് നമ്പർ	നിലവിലെ സ്ഥിതി
നിർമ്മാണം പൂർത്തിയായവ			
കടപ്പനമുട് - പാറശ്ശാല റോഡ്	76.90 കോടി	G.O.(Rt) No. 942/2017/ PWD dated 10/07/2017 (182 Roads)	22.01.2024 തീയതിയിൽ നിർമ്മാണം പൂർത്തീകരിച്ചു
വാഴിച്ചൽ - കടപ്പനമുട് റോഡ്	15.66 കോടി	G.O.(Rt) No. 942/2017/ PWD dated 10/07/2017 (182 Roads)	30.08.2025 തീയതിയിൽ നിർമ്മാണം പൂർത്തീകരിച്ചു
കമ്പിച്ചൽകടവ് പാലം	24.71 കോടി	G.O.(Rt) No. 1496/2016/ PWD dated 31/10/2016	30.10.2025 തീയതിയിൽ നിർമ്മാണം പൂർത്തീകരിച്ചു
കള്ളിക്കാട് - വാഴിച്ചൽ റോഡ്	41.23 കോടി	G.O.(Rt) No. 942/2017/ PWD dated 10/07/2017 (182 Roads)	റോഡ് വശത്ത് പുറമ്പോക്ക് ഭൂമിയിൽ താമസിക്കുന്ന 38 കുടുംബങ്ങൾ ഒഴികെയുള്ള ഭാഗങ്ങളിൽ നിർമ്മാണം പൂർത്തീകരിച്ചു.
നിർമ്മാണം പുരോഗമിക്കുന്നവ			
അമരവിള-ഒറ്റശേഖരമം ഗലം റോഡ്	26.97 കോടി	G.O.(Rt) No. 1502/2016/ PWD dated 1/11/2016	നിർമ്മാണം പുരോഗമിക്കുന്നു

അമരവിള-കാരക്കോണം റോഡ്	35 കോടി	G.O.(Rt) No. 942/2017/ PWD dated 10/07/2017 (182 Roads)	നിർമ്മാണം പുരോഗമിക്കുന്നു
പശുവണ്ണ-അരുവിക്കര-കിഴാറ്റൂർ റീംഗ് റോഡ്	19.75 കോടി	G.O.(Rt) No. 942/2017/PWD dated 10/07/2017 (182 Roads)	നിർമ്മാണം പുരോഗമിക്കുന്നു
ചൂണ്ടിക്കൽ-കൂട്ടപ്പു-ശുരവക്കാണി റോഡ്	21.43 കോടി	G.O.(Rt) No. 942/2017/ PWD dated 10/07/2017 (182 Roads)	നിർമ്മാണം പുരോഗമിക്കുന്നു
ടെൻഡർ നടപടികളിലുള്ളവ			
മുകുന്ദ പാലവും NIP കനാലിനു കുറുകെയുള്ള പാലവും	4.46 കോടി	G.O.(Rt) No. 942/2017/ PWD dated 10/07/2017 (182 Roads)	പ്രവർത്തി ടെൻഡർ ചെയ്തു. 23.01.2026-ൽ LoA നൽകി എഗ്രിമെന്റ് നടപടികൾ പുരോഗമിക്കുന്നു
കുടുവീട്ടിൽക്കടവ് പാലം	12.35 കോടി	G.O.(Rt) No. 1496/2016/ PWD dated 31/10/2016	പ്രവർത്തി ടെൻഡർ ചെയ്തു. എഗ്രിമെന്റ് നടപടികൾ പുരോഗമിക്കുന്നു. PED അപ്രൂവൽ ലഭ്യമല്ലാത്തതിനാൽ എഗ്രിമെന്റ് നടപടികൾ പൂർത്തീകരിച്ചിട്ടില്ല. . L1 ബിഡർ ആയ SERMS നിലവിൽ firm period പുതുക്കി

			നൽകാൻ സാധിക്കില്ല എന്ന് അറിയിച്ചിട്ടുണ്ട്.
--	--	--	---

അനുബന്ധം 6 നിരക്ക് പരിപാലനം

Sl. No	Name of work	AS Amount	AS Number	Present status
1	RM 2021-22-Cluster I-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in Thiruvananthapuram District- 9 Road Stretches for a Total Length Of 19.74Km.-General Civil Work	85.37 (ആനുപാതിക തുക)	GO(Rt)No 1034/2021/PWD dated 24.11.2021	Work Completed and final bill submitted
2	GENERAL-RM 2021-22 Cluster I-One year running contract for various PWD roads under Kunnathukal section TVM district-3 road stretches for a length of 10.97 km-General Civil Work	61.2	GO(Rt)No 617/2022/PWD dated 06.06.2022	Work Completed and final bill submitted
3	GENERAL - General - RM - 2023 – 2024 Kunnathukal 1 - Cluster 1 - One Year Running Contract for various PWD Roads under Kunnathukal roads section in Thiruvananthapuram District-2 roads stretches for a length of 8.75km - General Civil Work	39.16	GO(Rt) No.924/2023/PWD dated. 7/7/2023	Work Completed and final bill submitted
4	GENERAL-General-RM -2023-2024 Parassala1- Cluster	52.22	GO(Rt) No.924/2023/PWD dated. 7/7/2023	Work Completed and final

	1-One Year Running Contract for various PWD Roads under Parassala roads section in Thiruvananthapuram District-6 roads stretches for a length of 8.614 km-General Civil Work			bill submitted
5	GENERAL-General-RM-2024-2025Parassala1-Cluster 1-One Year Running Contract for variousPWD Roads under Parassala roads section iThiruvananthapuram District-6 roads stretches for a length of 8.614 km-General Civil Work	60	G.O.(Rt)No.366/2025/PWD Dated, Thiruvananthapuram, 15-03-2025	Work in progress