

15 -ാം കേരള നിയമസഭ

4 -ാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നം. 222

18-03-2022 - ൽ മറുപടിയ്ക്ക്

കുടിവെള്ള വിതരണ പദ്ധതികൾ

| ചോദ്യം | | ഉത്തരം | |
|---|--|---|---|
| <p>ശ്രീ കെ.പി.കുഞ്ഞമ്മദ് കുട്ടി മാസ്റ്റർ, ശ്രീ ഐ ബി സതീഷ്, ശ്രീ ആന്റണി ജോൺ, ശ്രീ പി. മമ്മിക്കുട്ടി</p> | | <p>null (ജലവിഭവ വകുപ്പ് മന്ത്രി)</p> | |
| (എ) | <p>സംസ്ഥാനത്ത് ശുദ്ധീകരിച്ച് വിതരണം ചെയ്യുന്ന ജലത്തിന്റെ കവരേജ് നഗരപ്രദേശങ്ങളിൽ നൂറ് ശതമാനം കൈവരിക്കുകയെന്ന ലക്ഷ്യത്തോടെ പദ്ധതികൾ ആവിഷ്കരിച്ച് നടപ്പിലാക്കി വരുന്നുണ്ടോ; വ്യക്തമാക്കുമോ;</p> | (എ) | <p>ഉണ്ട് . നഗരസഭകളിലും കോർപ്പറേഷനുകളിലും കുടിവെള്ള ലഭ്യത ഉറപ്പുവരുത്തുന്നതിന് കേന്ദ്രാവിഷ്കൃത പദ്ധതിയായ അമൃത് 2.0പദ്ധതി നടപ്പിലാക്കുവാൻ ഉദ്ദേശിക്കുന്നു. ഈ പദ്ധതി കേരളത്തിലെ 93 നഗരങ്ങളിൽ (6 കോർപ്പറേഷനുകൾ, 87 മുനിസിപ്പാലിറ്റികൾ) നടപ്പിലാക്കുന്നുണ്ട് . നഗര പ്രദേശങ്ങളിലെ എല്ലാ ജനങ്ങൾക്കും കുടിവെള്ളലഭ്യത ഉറപ്പാക്കുവാനാണ് ലക്ഷ്യമിട്ടിരിക്കുന്നത് . ഒരു ലക്ഷത്തിൽ കുറഞ്ഞ ജനസംഖ്യയുള്ള നഗരങ്ങളിലെ പദ്ധതികൾക്ക് കേന്ദ്ര വിഹിതം 50 ശതമാനവും ഒരു ലക്ഷം മുതൽ പത്ത് ലക്ഷം വരെ ജനസംഖ്യയുള്ള നഗരങ്ങളിൽ കേന്ദ്രവിഹിതം 33 ശതമാനവും, പത്തുലക്ഷത്തിന് മുകളിൽ ജനസംഖ്യയുള്ള നഗരങ്ങളിൽ കേന്ദ്രവിഹിതം 25 ശതമാനവും ആയിരിക്കും. ബാക്കി തുക സംസ്ഥാന സർക്കാരും, നഗരസഭകൾ/ മുനിസിപ്പാലിറ്റികൾ വഹിക്കണം. ജല അതോറിറ്റി തയ്യാറാക്കി സമർപ്പിക്കുന്ന പദ്ധതികൾക്ക് കോർപ്പറേഷൻ/മുനിസിപ്പാലിറ്റി മുഖേനയാണ് അംഗീകാരം ലഭിക്കുന്നത് . നിലവിൽ പ്രൊപ്പോസലുകൾ തയ്യാറാക്കുന്നതിനുള്ള പ്രാരംഭ പ്രവർത്തനങ്ങൾ ആരംഭിച്ചിട്ടുണ്ട് .</p> |
| (ബി) | <p>കിഫ്ബി ഫണ്ടുപയോഗിച്ച് നടത്തുന്ന കുടിവെള്ള വിതരണ പദ്ധതികൾ ഏതെല്ലാമാണ്; ഇവയിൽ ഏതെല്ലാം പദ്ധതികളുടെ പ്രവൃത്തികൾ ആരംഭിച്ചിട്ടുണ്ട്; വിശദമാക്കുമോ;</p> | (ബി) | <p>കിഫ്ബി ധനസഹായത്തോടെ നാളിതു വരെ 4458.893 കോടി രൂപയുടെ 71 കുടിവെള്ള പദ്ധതികൾക്ക് അനുമതി നൽകിയിട്ടുണ്ട് . അവയിൽ 4051.273 കോടി രൂപയുടെ 60 കുടിവെള്ള പദ്ധതികളും 407.62 കോടി രൂപയുടെ (11 സർക്കിളുകളുടെ കീഴിലായി) പഴയ പൈപ്പുകൾ മാറ്റി സ്ഥാപിക്കുന്ന പ്രവൃത്തികളും ഉൾപ്പെട്ടിട്ടുണ്ട് . കിഫ്ബിയിൽ ഉൾപ്പെടുത്തി അനുമതി നൽകിയ വൻകിട പദ്ധതികളിൽ പ്രധാന നഗരങ്ങളിലെ</p> |

| | | |
|------|--|--|
| | | <p>ബദൽ കുടിവെള്ള സംവിധാനം, കുടിവെള്ളപദ്ധതികളുടെ വിപുലീകരണം, വിതരണ ശൃംഖലകളുടെ ശാക്തീകരണം എന്നിവ ഉൾപ്പെടുന്നു. കൂടാതെ കാലപ്പഴക്കം ചെന്ന പൈപ്പുകൾ മാറ്റി പുതിയവ സ്ഥാപിക്കുന്നത് വഴി ജലച്ചോർച്ച ഒഴിവാക്കുവാനും കഴിയുന്നതാണ് . 311.88 കോടി രൂപയുടെ 13 കുടിവെള്ള പദ്ധതികൾ ഇതിനകം പൂർത്തിയാക്കിയിട്ടുണ്ട് . 47 പദ്ധതികളുടെ പ്രവൃത്തികൾ നടന്നു വരുന്നു. ഇവയുടെ നിലവിലെ സ്ഥിതിയും വിശദാംശവും അനുബന്ധം I- ൽ ചേർത്തിരിക്കുന്നു.</p> |
| (സി) | <p>അമൃത് പദ്ധതിക്ക് കീഴിലുള്ള കുടിവെള്ള വിതരണ പദ്ധതികളുടെ പ്രവൃത്തികൾ ഏതെല്ലാം നഗരങ്ങളിലാണ് നടന്നുവരുന്നത്; അവയുടെ പുരോഗതി അറിയിക്കാമോ;</p> | <p>(സി) കേന്ദ്രസംസ്ഥാന സർക്കാരുകളുടെ സംയുക്ത പദ്ധതിയായ അമൃത് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി കേരള ജല അതോറിറ്റിക്ക് തിരുവനന്തപുരം, കൊല്ലം, ആലപ്പുഴ, കൊച്ചി, തൃശ്ശൂർ, ഗുരുവായൂർ, പാലക്കാട് , കോഴിക്കോട് , കണ്ണൂർ എന്നീ 9 നഗരങ്ങളിലായി കുടിവെള്ള വിതരണ പ്രവൃത്തികൾക്കായി 1141 കോടി രൂപയുടെ പദ്ധതികൾക്ക് ഭരണാനുമതി നൽകുകയും ഇതിൽ 621.79 കോടി രൂപയുടെ പദ്ധതികൾ പൂർത്തീകരിക്കുകയും ചെയ്തിട്ടുണ്ട് .</p> |
| (ഡി) | <p>ജലച്ചോർച്ച ഒഴിവാക്കുന്നതിനും ഇടതടവില്ലാതെ ജലവിതരണം സാധ്യമാക്കുന്നതിനും വാട്ടർ അതോറിറ്റിയുടെ പഴക്കമേറിയ ജല വിതരണ പൈപ്പുകൾ മാറ്റിസ്ഥാപിക്കുന്നതിനുള്ള പ്രവൃത്തികൾ നടക്കുന്നുണ്ടോ; വിശദമാക്കാമോ?</p> | <p>(ഡി) ഉണ്ട് . കിഫ്ബി, അമൃത് , സ്റ്റേറ്റ് പ്ലാൻ, എന്നീ ഫണ്ടുകളിൽ ഉൾപ്പെടുത്തി പഴക്കമേറിയ ജലവിതരണ പൈപ്പുകൾ മാറ്റി സ്ഥാപിക്കുന്ന പ്രവർത്തികൾ നടന്നു വരുന്നു. 2016-17 ലെ പുതുക്കിയ ബജറ്റിൽ പ്രഖ്യാപിച്ച എ.സി. പ്രിമോ ട്രാൻസ്ഫിഷൻ മെയിനുകൾ മാറ്റി സ്ഥാപിക്കുന്ന പദ്ധതിയിൽ ഉൾപ്പെടുത്തി പൈപ്പുകളുടെ കാലപ്പഴക്കം മൂലം ചോർച്ച വഴി ജലം നഷ്ടപ്പെടുന്നത് ഒഴിവാക്കുന്നതിനായി പഴയതും കേടായതുമായ പൈപ്പുകൾ മാറ്റി പുതിയവ സ്ഥാപിക്കുന്നതിനായി കിഫ്ബി 2016-17-ൽ ഉൾപ്പെടുത്തിയ 11 സർക്കിളുകളിലെ (തിരുവനന്തപുരം, കൊല്ലം, പത്തനംതിട്ട, കോട്ടയം, കൊച്ചി, മുവാറ്റുപുഴ, തൃശ്ശൂർ, പാലക്കാട് , മലപ്പുറം, കോഴിക്കോട് , കണ്ണൂർ) പ്രവൃത്തികൾക്ക് 407.62 കോടി രൂപയുടെ അനുമതി നൽകിയിട്ടുണ്ട് . ഇതിൽ 57.3 കോടി രൂപയുടെ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു. 61 പദ്ധതികളുടെ പ്രവൃത്തികൾ പുരോഗമിച്ചു വരുന്നു. കേന്ദ്രസംസ്ഥാന സർക്കാരുകളുടെ സംയുക്ത പദ്ധതിയായ അമൃത് പദ്ധതിയിലുൾപ്പെടുത്തി നിലവിലുള്ള ജലവിതരണ പദ്ധതികളിൽ പൈപ്പുകളുടെ ചോർച്ച ഒഴിവാക്കാനും പഴയവ മാറ്റി സ്ഥാപിക്കുന്നതിനും 220.829 കോടി രൂപയുടെ</p> |

പദ്ധതികൾക്ക് ഭരണാനുമതി നൽകുകയും ഇതിൽ 135.679 കോടി രൂപക്കുള്ള പദ്ധതികൾ പൂർത്തീകരിക്കുകയും ചെയ്തിട്ടുണ്ട് . നിലവിലുള്ള ജലവിതരണ പദ്ധതികളിലെ പൈപ്പുകളുടെ ചോർച്ച ഒഴിവാക്കുന്നതിനായി കാലപ്പഴക്കം ചെന്ന പൈപ്പുകൾ ഘട്ടം ഘട്ടമായി മാറ്റുന്നതിന് സംസ്ഥാന പദ്ധതിയിൽ ഉത്പാദനവും വിതരണവും പരമാവധിയിൽ എത്തിക്കൽ എന്ന ഇനത്തിൽ ഉൾപ്പെടുത്തി 2016-2017 മുതൽ 2021 - 2022 വരെ 335.46 കോടി രൂപയുടെ പ്രവൃത്തികൾക്ക് ഭരണാനുമതി നൽകിയിട്ടുണ്ട് . ഇതിൽ 165.86 കോടി രൂപയുടെ പ്രവൃത്തികൾ ഇതിനോടകം പൂർത്തീകരിച്ചിട്ടുണ്ട് . മറ്റു പ്രവൃത്തികൾ വിവിധ ഘട്ടങ്ങളിലായി നടപ്പിലാക്കി വരുന്നു.

സെക്ഷൻ ഓഫീസർ

K I I F B

| Sl. No | Name of work | District | KIIFB Sanctioned date | KIIFB Approved Amount Rs. in Crore | Status of Work |
|--------|---|--------------------|-----------------------|------------------------------------|---|
| 1 | Thiruvananthapuram Neyyar Alternative Source | Thiruvananthapuram | 25.06.2019 | 206.96 | 1 Package Retendered |
| 2 | Karode Comprehensive Drinking water Project-Phase 1 | Thiruvananthapuram | 07.09.2019 | 89.19 | 1 package Tender under processing |
| 3 | Drinking water project for Nagaroor, Karavaram and Pulimath Panchayats | Thiruvananthapuram | 07.02.2019 | 81.81 | 4 package Tended except road restoration package |
| 4 | Treated Drinking Water Project including Kottukal and Athiyannur Panchayats-Phase 1 | Thiruvananthapuram | 07.09.2019 | 25.49 | 1 package 27 % |
| 5 | Drinking Water Project in the coastal Panchayats of Chirayinkeezhu Constituency | Thiruvananthapuram | 07.02.2019 | 19.87 | 1 Package 90% work completed |
| 6 | Kizhakkannala Drinking Water Supply Project | Thiruvananthapuram | 07.09.2019 | 43.09 | 1 package The contractor was not willing to take up the work at LMR rate. Direction from government is awaited. |
| 7 | Augmentation of Water Supply Scheme to Kollam Corporation Phase -II | Kollam | 18/11/2016 | 235 | 5 Packages P1-96%, P2-100%, P3-62%, P4 - retendered P5- The estimate under scrutiny at CE's office |
| 8 | Water Supply Scheme to Kalluvathukkal Parippally and Velinalloor villages - Phase I | Kollam | 18/11/2016 | 27 | 5 Packages P1-95%, P2-89%, P3- 5% ; P4 - 100%, P5- work started |



| | | | | | |
|----|--|-------------------------|------------|--------|--|
| 9 | WSS to Pattazhy, Pattazhy Vadakkekara, Mylom and Thalavoor Panchayaths Phase -II | Kollam | 11.06.2018 | 60.13 | 5 Packages P1 to P4-100%, P5-87% |
| 10 | Chathannur Drinking Water Project | Kollam | 18.03.2019 | 60 | 7 Packages P1-95%, P2 to P5-100%, P6-58%, P7-54% |
| 11 | W.S.S. to Perunadu & Athikkayam Villages in Pathanamthitta District (Phase 2) | Pathanamthitta | 18/11/2016 | 41.4 | 3 Packages P1-100% P2-98%, P3- 21% |
| 12 | Augmentation of 24mld WTP at Kallissery & Renovation of 33mld WTP at Thiruvalla for Thiruvalla & Changanaserry Municipalities & adj. Pchys | Pathanamthitta/Kottayam | 18/11/2016 | 58 | 5 Packages P1 and P2-100%, P3a-9%, P3b-Land acquisition in progress, P4-54%, P5- 67% |
| 13 | WSS to Ala,Puliyoor,Budhanoor & Pandanad panchayaths | Alappuzha | 07.09.2019 | 199.13 | 4 Packages, P1-50%, P2-9%, P3-TS to be issued after receiving estimate from PWD for road restoration, P4-TS to be issued after receiving estimate from PWD for road restoration |
| 14 | Augmentation and Modernization of WS Distribution in Alappuzha Municipality-Balance works | Alappuzha | 25.06.2019 | 211.71 | 4 packages. P1-17%, & P-2-Retendered , P-3 & P-4-Estimate under revision with PE pipes |
| 15 | Kuttanad Drinking Water Project-IIInd Phase | Alappuzha | 25.06.2019 | 289.54 | 6 packages Land Acquisition in progress |
| 16 | Drinking Water Project in Ettumanoor in Kottayam District | Kottayam | 21/06/2019 | 93.23 | 4 packages. P1, P2 & P3-TS to be issued after completing LA of WTP land, P4 85% |
| 17 | Karimpukayam Water Supply Project-Augmentation of ARWSS to Kanjirappally,Elikkulam and Chirakkadavu panchayths in Kottayam District | Kottayam | 19.11.2018 | 68.64 | 3 packages P1-Land Acquisition in progress, P2-Retendered, P3-Agreement executed |
| 18 | Augmentation of UWSS to Kottayam Municipality | Kottayam | 18/11/2016 | 50 | 5 Packages P1-92%, P-2-60%, P3 & P4 - pipelaying on hold due to non availability of permission from MoRTH, P5 -16% |
| 19 | Augmentation of Urban Water Supply Scheme to Thodupuzha Municipality in Idukki District | Idukki | 18/11/2016 | 34 | 1 Package, Fully completed |



| | | | | | |
|----|--|-----------|------------|--------|--|
| 20 | Ayyappankovil Drinking Water Project | Idukki | 13.11.2018 | 46.42 | 2 Packages P1- Single offer received.P2 - Work order to be issued |
| 21 | Augmentation of WSS to Angamaly constituency | Ernakulam | 12.11.2018 | 115.93 | 5 packages Part I-P1 & P2 -Estimate under scrutiny P3- Land transfer in progress.. Part II P-1 61% & P-2- Forest clearance awaited |
| 22 | Water supply Distribution strengthening of Kadamakkudi Panchayath | Ernakulam | 18/11/2016 | 12 | 1 Package, Fully completed |
| 23 | Water supply Distribution strengthening of Varappuzha Panchayath | Ernakulam | 18/11/2016 | 21.65 | 1 Package P1- 70% completed |
| 24 | Karumallur Panchayat Fresh Water Distribution project | Ernakulam | 21.06.2019 | 37.485 | 2 packages LA in progress |
| 25 | WSS to Muvattupuzha Paingottoor | Ernakulam | 07.02.2019 | 28.82 | 2 Packages P1-Tendered & P2- request for revalidation of AS submitted to KIIFR |
| 26 | WSS to Thrissur Corporation and adjoining panchayaths Phase -1 | Thrissur | 18/11/2016 | 185 | LA in Progress. Request for revised AS submitted to Government |
| 27 | Augmentation of CWSS to Nattika Firka Phase I | Thrissur | 19.11.2018 | 69.96 | 2 Packages P1 & P2 - work to be rearranged at the risk and cost of the contractors |
| 28 | WSS To Kodassery, Pariyaram and Athirappilly Panchayaths in Thrissur District | Thrissur | 13.11.2018 | 58.61 | 2 Packages P1- 50%, P2- 78% |
| 29 | Chazhur Anthikkadu Thannyam Drinking Water project | Thrissur | 13.11.2018 | 34.76 | 2 Packages P1- 14%, P2- 59% |
| 30 | Comprehensive Drinking Water Project, Karimba and Kongad panchayaths | Palakkad | 12.11.2018 | 28.3 | 2 Packages P1- 77%, P2- 12% |
| 31 | Vandazhi, Kizhakkanchery – Vadamanchery –Kannambra Comprehensive Fresh Water Distribution Project (IInd Phase) | Palakkad | 19.11.2018 | 69.54 | 4 packages P1-52%, P-2 -Part I - 53%, P2- Part II - waiting for approval of HDD work , P-3- agreement executed. |
| 32 | WSS to Kozhinjampara, Vadakarapathy, Eruthanpathy in Palakkad District - Phase I | Palakkad | 27.11.2018 | 23.77 | 2 Packages P1- 96% & P2-97% |



| | | | | | |
|----|--|------------|------------|-------|--|
| 33 | WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy Phasell | Palakkad | 12.11.2018 | 25.99 | 3 Packages P1- 100% , P2-100% P3- Permissive sanction for land to be obtained from Animal Husbandary Dept. |
| 34 | Water Supply Scheme to Ambalappara Panchayath in Ottappalam Taluk in Palakkad District (Phase – II) | Palakkad | 12.11.2018 | 11.14 | 1Package completed |
| 35 | Augmentation of Urban Water Supply to Shornur Municipality and Vaniyankulam Panchayath | Palakkad | 18/11/2016 | 35 | 2 Packages, Fully completed |
| 36 | Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II) | Palakkad | 18/11/2016 | 24.5 | 2 Packages , P1-100%, P2- 100%, P1(Balance work)-100%, P2(Balance work)-91% |
| 37 | WSS to Ambalappara Panchayath in Ottapalam Taluk, Palakkad District - Phase I | Palakkad | 18/11/2016 | 10 | 1 Package, Fully completed |
| 38 | Comprehensive WSS to Thachanattukara, Alanallur and Kottopadam panchayaths in Mannarkkad taluk in Palakkad District. | Palakkad | 18/11/2016 | 22 | 1 Package, Fully completed |
| 39 | Elavanchery – Pallassana Comprehensive Drinking Water Project | Palakkad | 19.11.2018 | 17.58 | 1Package P1-73% |
| 40 | WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy Phase III | Palakkad | 05.08.2020 | 77.21 | 1.package 41%. |
| 41 | CWSS to resolve the scarcity of drinking water in various grama panchayaths in Malampuzha in Palakkad District | Palakkad | 13.11.2018 | 64.14 | 6 packages P1- 38%, P2-NS,P3- 68%, P3(part)- 100% , P4- 22% & P5 - 93% |
| 42 | Comprehensive WSS to Ponnani & adjoining Panchayaths | Malappuram | 18/11/2016 | 74.4 | 3 Packages, Fully completed |
| 43 | Water Supply Scheme to Tanur Municipality and adjoining 4 Panchayaths - phase 1 | Malappuram | 18/11/2016 | 100 | 5 Packages P1-98%, P2-98%, P3-98%, P4 - 21%, P5 -design submitted for vetting from WASCON |



| | | | | | |
|----|--|------------|------------|-------|---|
| 44 | WSS to Edayur panchayath and service level improvement of existing WSS to Irambilyam panchayath and Valanchey Municipality | Malappuram | 19.11.2018 | 72.17 | 3 Packages P1- 84% , P2- 42%, P3- 11% |
| 45 | WSS to Ramanchadi- Aligar in Malappuram District | Malappuram | 13.11.2018 | 92.52 | 4 packages P 1-62% & P2 - 72% P-2A- To be executed through Irrigation Dept and estimate to be obtained P3- under tender processing |
| 46 | Manjeri suburban drinking water project | Malappuram | 13.11.2018 | 72.58 | 2 Packages P1 - 83%, P2 -21% |
| 47 | Improvements to WSS of Kondotty Municipality | Malappuram | 25.06.2019 | 108.7 | 6 packages P-1-74%. P-2- 25%, P-2A-31%, P-3A-74%, P- 3B & C -Estimate under scrutiny |
| 48 | Edavanna Panchayat Comprehensive Drinking Water Project (IInd Phase) | Malappuram | 14.06.2018 | 47.21 | 2 Packages P-1-60% & P-2-69% |
| 49 | CWSS to Thiruvalli & Adjoining Villages - Phase I & II - Thiruvalli and Wandoor Part -1 | Malappuram | 18/11/2016 | 22.2 | 1 Package, Fully completed |
| 50 | Improvements to Ramanattukara Water Supply Scheme by interlinking with WSS to Cheekode and adjoining villages | Malappuram | 18/11/2016 | 26 | 2 Packages, Fully completed |
| 51 | WSS to Koyilandy Municipality | Kozhikkode | 18/11/2016 | 85 | 4 Packages-P1-100 %, P2-100%, P3-100%, P4-71% |
| 52 | Feroke Karuvanthuruthi Drinking Water Project | Kozhikkode | 12.11.2018 | 18.64 | 1 Package Fully completed. |
| 53 | Distribution Line Extension from ongoing WSS to Mananthavady, Edavaka and Nalloornadu villages in Wayanad District | Wayanad | 18/11/2016 | 18 | 1 Package, Fully completed |



| | | | | | |
|----|--|--------------|------------|-----------------|--|
| 54 | WSS to Mattanur and Iritty Municipalities | Kannur | 18/11/2016 | 76.6 | 4 Packages P1-100%, P2-100%, P3-100%. P4-68% |
| 55 | Thalassery-Koothuparama Comprehensive drinking water project | Kannur | 16.11.2018 | 85.86 | LA in progress |
| 56 | Water Supply Scheme to Peravoor, Muzhakkunnu, Payam and Ayyankunnu in Kannur District - phase I | Kannur | 07.02.2019 | 76.01 | LA in progress |
| 57 | Augmentation of WSS to Dharmadam panchayath in Dharmadam Constituency | Kannur | 18/11/2016 | 16.5 | 1 Package, Fully completed |
| 58 | WSS to Kottayam Census Towns - Strengthening of Distribution system in Thalassery Taluk of Kannur District | Kannur | 18/11/2016 | 12 | 1 Package, Fully completed |
| 59 | WSS to Kunjimangalam, Cheruthazham, Ezhimala Naval Academy in Kannur District phase I | Kannur | 12.11.2018 | 56.89 | 1 Package and 90% completed |
| 60 | WSS to Kasargode Municipality and Chemmanad Panchayath - Phase - I | Kasargode | 18/11/2016 | 76 | 4 Packages P2-100%, P3-100%, P4-100% P5-LA in progress |
| | | Total | | 4051.275 | |

M. Uthman
 സെക്ഷൻ ഓഫീസർ

