

15 -ാം കേരള നിയമസഭ

7 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1277

08-12-2022 - ൽ മറുപടിയ്ക്ക്

വർക്കല മണ്ഡലത്തിൽ നടപ്പാക്കുന്ന പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ വി ജോയി		ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര, യുവജനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	വർക്കല മണ്ഡലത്തിൽ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗത്തിന്റെ മേൽനോട്ടത്തിൽ ഏതെല്ലാം പ്രവൃത്തികളാണ് പുരോഗമിച്ച് വരുന്നത് ; അവയുടെ ഇപ്പോഴത്തെ പ്രവൃത്തി പുരോഗതി വിശദമാക്കാമോ;	(എ)	വർക്കല മണ്ഡലത്തിൽ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗത്തിന്റെ മേൽനോട്ടത്തിൽ നടന്നുവരുന്ന പ്രവൃത്തികളുടെയും, പ്രവൃത്തി പുരോഗതിയുടെയും വിശദാംശങ്ങൾ അനുബന്ധം.I ആയി ചേർക്കുന്നു.
(ബി)	ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികൾ ഏതെല്ലാമെന്നും അവയുടെ ടെണ്ടർ നടപടികൾ സംബന്ധിച്ച പുരോഗതിയും വിശദമാക്കാമോ?	(ബി)	ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികളും, അവയുടെ ടെണ്ടർ നടപടികൾ സംബന്ധിച്ച പുരോഗതിയുടെയും വിശദ വിവരങ്ങൾ അനുബന്ധം.II ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുമതിപത്രം. I

1. Construction of two storied building for Govt. MLPS. Pullormukku - Work in progress ground floor column work started.
2. Construction of PWD Rest House at Varkala Phase 1 - Work Completed
3. Construction of new building for Govt. Muslim UPS. Edava. Varkala Phase 1 - Work Completed
4. Providing interior works for Yoga and Nature Cure Hospital. Varkala - Aluminium Partition works completed - Landscape works 95% completed.
5. Construction of Mini Civil Station, Varkala Phase 2 - Work in Progress
6. Construction of new building for Govt. Muslim UPS. Edava, Varkala - Work in progress, Column rising completed.
7. Gender budgeting - Construction of women amenity centre in SN College. Varkala - Work completed
8. Construction of school building for Govt. MHS, Nadayara, Varkala - General Civil Work Balance (finishing works) - Work can be started after KRFB work at this location.
9. Construction of 20 bedded ward in CHC Pallikkal (GF & FF) Phase 3 - Work Started
10. Renovation to Ayurveda Hospital in Madavoor GP - Work Completed
11. Construction of a new building for Fire Station, Kallambalam - Total station Survey 1S completed - Soil investigation work 70% completed.
12. GLPS Navaikulam balance work 90% work completed.
13. Construction of front gate. security room and beautification of Taluk Hospital, Varkala - Completed.
14. Construction of a school building of Govt. Model HSS. Varkala. Phase | - Samples of steel are given for testing and also the materials are given for mix design.
15. Construction of a new OP Block in PHC. Vettoor - Design drawing awaiting. Site handed over to the contractor on 26/10/2022. Samples of steel are given for testing and also the materials are given for mix design.

അനുബന്ധം.1

1. Govt. HSS Navaikulam - Balance work in the 2" floor of the new building - Tendering Work progress.
2. Construction of a school new building of Govt. Model HSS, Varkala - Awaiting approval of drawing by the school authorities.
3. Construction of school building for Govt. LP School, Panayil. Varkala - Investigation work - Soil Investigation work completed submitted for AR Drawing preparation.
4. Construction of a new academic block in Govt. ITI Sreenivasapuram, Varkala - Phase - Work tendered. Tender opening on 15/12/2022.
5. Construction of new building for Govt. ITI, Varkala - T.S. Estimate under scrutiny.