

**15 -ാം കേരള നിയമസഭ**

**8 -ാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമീട്ട ചോദ്യം നം. 374**

**13-03-2023 - ൽ മറുപടിയ്ക്ക്**

**നബാർഡിന്റെ സഹായത്തോടെ ജലവിഭവ വകുപ്പ് നടത്തിവരുന്ന പ്രവർത്തനങ്ങൾ**

ചോദ്യം		ഉത്തരം	
<p><b>ശ്രീ ടി. പി .രാമകൃഷ്ണൻ,</b>  <b>ശ്രീ കെ.വി.സുമേഷ്,</b>  <b>ശ്രീ കെ. ജെ. മാക്സി,</b>  <b>ശ്രീ എം മുക്കേഷ്</b></p>		<p><b>ശ്രീ റോഷി അഗസ്റ്റിൻ</b>  <b>(ജലവിഭവ വകുപ്പ് മന്ത്രി)</b></p>	
(എ)	<p>സംസ്ഥാനത്ത് നബാർഡിന്റെ സഹായത്തോടെ ജലവിഭവ വകുപ്പ് നടത്തിവരുന്ന പ്രവർത്തനങ്ങളുടെ പുരോഗതി വിലയിരുത്തിയിട്ടുണ്ടോയെന്ന് വ്യക്തമാക്കുമോ;</p>	(എ)	<p>നബാർഡ് RIDF ന്റെ സഹായത്തോടെ ജലവിഭവ വകുപ്പിനു കീഴിലുള്ള പ്രവർത്തനങ്ങളുടെ പുരോഗതി ചീഫ് സെക്രട്ടറി, ജലവിഭവ വകുപ്പ് സെക്രട്ടറി, ധനകാര്യവകുപ്പ് സെക്രട്ടറി തലങ്ങളിൽ യഥാസമയം വിലയിരുത്താറുണ്ട്.</p>
(ബി)	<p>പ്രസ്തുത പ്രവർത്തനങ്ങളിൽ വാട്ടർ അതോറിറ്റി മുഖേന നടപ്പാക്കുന്നവയുടെ നിലവിലെ സ്ഥിതി സംബന്ധിച്ച വിശദാംശം നൽകുമോ;</p>	(ബി)	<p>നബാർഡ് ധനസഹായത്തോടെ TRANCHE XXII മുതൽ XXVII വരെ 20 പ്രവൃത്തികൾ കേരള വാട്ടർ അതോറിറ്റി ഏറ്റെടുത്ത് നടപ്പിലാക്കുന്നുണ്ട്. ഇതിൽ 7 പ്രവൃത്തികൾ പൂർത്തിയാക്കുകയും, ഒരു പ്രവൃത്തി ഷോർട്ട് ക്ലോസ് ചെയ്യുകയും ചെയ്തിട്ടുണ്ട്. ശേഷിക്കുന്ന 12 പ്രവൃത്തികൾ പദ്ധതി നിർവഹണത്തിന്റെ വിവിധ ഘട്ടങ്ങളിലാണ്. പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി അനുബന്ധം (എ) ആയി ചേർത്തിരിക്കുന്നു.</p>
(സി)	<p>നബാർഡ് ധനസഹായത്തോടെ അതിതീവ്ര പ്രളയ ബാധിത പ്രദേശങ്ങളിൽ വകുപ്പ് നടപ്പാക്കുന്ന പദ്ധതികൾ വിശദമാക്കുമോ?</p>	(സി)	<p>നബാർഡ് സഹായത്തോടെ കാർഷികാഭിവൃദ്ധിയ്ക്ക് ആവശ്യമായുള്ള വിവിധോദ്ദേശ്യ പദ്ധതികളാണ് ജല വിഭവവകുപ്പിനു കീഴിൽ പ്രധാനമായും നടപ്പിലാക്കുന്നത്. ഇതിൽ പ്രധാനമായും ജലസംരക്ഷണ പദ്ധതികളായ തടയണകൾ, വി.സി.ബി, ചെക്ക് ഡാമുകൾ, റെഗുലേറ്ററുകൾ, ഉപ്പ് വെള്ള പ്രതിരോധ തടയണകൾ എന്നിവ ഉൾപ്പെടുന്നു. ഇതിനു പുറമെ, കട്ടനാട് പ്രദേശത്തിൽ വിവിധ പാടശേഖരങ്ങളുടെ വെള്ളപ്പൊക്ക നിവാരണത്തിനും അതിന്റെ അഭിവൃദ്ധിപ്പെടുത്തലിനും പദ്ധതികൾ നടപ്പിലാക്കി വരുന്നു. വിശദാംശം അനുബന്ധം (ബി) ആയി ചേർത്തിരിക്കുന്നു.</p>



Bamzomula (A)

# KERALA WATER AUTHORITY

## STATUS OF NABARD RIDF SCHEMES TRANCHE XXII to XXVII

SI No	Name of Work	RIDF TRANCHE	District	Implementing Division	Constituency	AS details	AS Amount in Lakhs	TS No	TS Amount (in lakhs)	Original date of completion for completed works	Status Completed, on going, non starter, dropped	Physical Status	Physical progress % of Whole scheme	Claim submitted to NABARD (Cumulative) as on date (in lakhs)	Remarks
TRANCHE XXII															
1	CWSS to Pallichal, Balamapuram & Vilavoorkkal Pt.	2016 (RIDF XXII)	Thiruvananthapuram	Project Dn. Thiruvananthapuram	Kovalam, kattakkada	G.O.(Rt) No.893/2016/WR D dtd 16.11.2016	1024	KWA/CE(SE)/16/2017-18	1024	Short closed	Short closed	Work short closed. Work partially commissioned. There was a court case WPC 707/2021 regarding pathway to Poovada GLSR. All other works completed except pipelaying work for 70m in that area.	100	1024	Work partially commissioned. There was a court case WPC 707/2021 regarding pathway to Poovada GLSR. All other works completed except pipelaying work for 70m in that area.
2	WSS to Valiyattom & Alakkode villages	2016 (RIDF XXII)	Idukki	Project Dn. Kattappana	Thodupuzha	G.O.(Rt) No.893/2016/WR D dtd 16.11.2016	558.63	TS/CE/CR/KWA/30/2016-17 dtd 2-3-2017	558.63	Ongoing	Ongoing	completed	100	326.8909	
3	WSS to Karimannoor, Udumbannoor, Kodukulam and Vannapuram Pts.	2016 (RIDF XXII)	Idukki	Project Dn. Kattappana	Thodupuzha	G.O.(Rt) No.893/2016/WR D dtd 16.11.2016	1200	TS/CE/CR/KWA/29/2016-17 dated 20/02/2017	1200	11.2.2021	Completed	Completed	100	1159.0438	Completed.



Sl No	Name of Work	RIDF TRANCHE	District	Implementing Division	Constituency	AS details	AS Amount in Lakhs	TS No	TS Amount (in lakhs)	Original date of completion for completed works	Status Completed, on going, non starter, dropped	Physical Status	Physical progress % of Whole scheme	Claim submitted to NABARD (Cumulative) as on date (in lakhs)	Remarks
4	Mini WSS to Pattuvam & adj. villages - Balance works in Phase I	2016 (RIDF XXII)	Kannur	W S Dn,Thaliparambu	Taliparamba, Kalliassery & Azhikkode	G.O.(Rt) No.893/2016/WR D dtd 16.11.2016	1495	CE/NR/26/2016-17, dated 05.12.2016 of Chief Engineer(NR), Kozhikkode	1495	09.4.2021	Completed	Completed	100	1173.8959	Completed
5	RWSS to Arakuzha & Palakuzha Pts.	2016 (RIDF XXII)	Idukki	Project Dn. Kattappana	Muvattupuzha	G.O.(Rt) No.893/2016/WR D dtd 16.11.2016	1350	TS/CE/CR/KWA/35/2017-18	1350	31.12.2021	Completed	Completed	100	1383.72439	Completed.
6	Mini WSS to Inchattholi in Kuttampuzha Pt.	2016 (RIDF XXII)	Idukki	Project Dn. Kattappana	Muvattupuzha	G.O.(Rt) No.893/2016/WR D dtd 16.11.2016	92	TS/CE/CR/KWA/34/2016-17	92	16.07.2021	Completed	Completed	100	85.4727	completed and commissioned on 16/07/2021.
<b>Sub Total</b>							<b>5719.63</b>		<b>5719.63</b>					<b>5153.02769</b>	
<b>TRANCHE XXIII</b>															



**അനുബന്ധം (ബി)**

**NABARD RIDF XXVII 2020-21**

Sl.No	Name of work	AS Accorded or not (Y/S)	AS Amount (Rs. Lakhs)	TS issued or not (Y/S)
1	NABARD RIDF Assistance for Kuttanad – Flood Mitigation Programme – Valiyakari padasekharam in Kainakary Panchayath	Yes	831.00	Yes
2	NABARD RIDF Assistance for Kuttanad – Flood Mitigation Programme – Kanakassery padasekharam in Kainakary panchayat	Yes	457.35	Yes
3	NABARD RIDF Assistance for Kuttanad – Flood Mitigation programme – Uthimada padasekharam in Kainakary panchayath	Yes	249.47	Yes
4	NABARD RIDF Assistance for Kuttanad – Flood Mitigation programme Thekke Manappally in Pulinkunnu Grama panchayat.	Yes	375	Yes
5	NABARD RIDF Assistance for Kuttanad – Flood Mitigation programme in Mecherivaca padasekharam in Pulinkunnu Panchayath in Alappuzha District.	Yes	343	Yes
6	NABARD – 2019-20 FMP Mitigation of flood in Moola pongapra padasekharam in Champakkulam panchayath.	Yes	480	Yes
7	NABARD RIDF Assistance for Kuttanad – Flood mitigation programme Parithikkattussery padasekharam in Muttar Grama panchayath.	Yes	167	Yes
	<b>Total</b>		<b>2902.82</b>	

**NABARD RIDF –XXVIII 2022-23**

1	Assistance for Kuttanad – Flood Mitigation programme in Vadakkekari Madathanikkari padasekharam in Pulinkunnu Panchayath in Alappuzha District.	Yes	950	No
2	Assistance for Kuttanad – Flood Mitigation programme in Pullattu	Yes	1110	No

	padasekharam in Kainakary Grama Panchayath in Alappuzha District.			
3	Renovation to group of padasekharams (Nadayil Kizhakku Vasham piliyeekal Mulleymoola, Nanakkattu kizhakku) in Pallippad Panchayat of Harippad Constituency	Yes	541	No
4	NABARD –RIDF- XXVIII- Improvements to perunthuruthukary padasekharam in Mannanchery Panchayat in Alappuzha Constituency.	Yes	625	No
	Total		3226	

Sl No	Name of Work	RIDF TRANCHE	District	Implementing Division	Constituency	AS details	AS Amount in Lakhs	TS No	TS Amount (in lakhs)	Original date of completion for completed works	Status Completed, on going, non starter, dropped	Physical Status	Physical progress % of Whole scheme	Claim submitted to NABARD (Cumulative) as on date (in lakhs)	Remarks
7	WSS to Kottiyoor, Ketakam and Kanichar in Iritty Taluk. (Phase-1).	2017 (RIDF XXIII)	Kannur	Project Dn. Kannur	Peravoor	GO(Rt) No. 1070/2017/WRD dt 30.12.2017	3525	TS/2018-19/2018/9028 dated	3525	Ongoing	Ongoing	Pack 1- work completed, final bill submitted. Pack 2- 95% completed. Steel bridge work in progress, 350mm DI pipe 4250m completed. Pack III 73% Completed - out of 8.83km pipeline 7.4km supplied and 4.817km pipe laid. work progress is slow. Notice issued several times to the Contractor Udayapuram Labour contractor Society. Pack 4 (part I) - 62% completed. pumphouse at Manjalampuram and poovathinchola column work on progress. Manjalampuram sump plastering completed. Pack 4 part II 47% completed- 300 mm DI pipe 1900m laid and 200 mm DI pipe 1150m laid, work in progress, GL Tank at Vellooni side wall concrete completed upto 1m height. Package-V - 47% completed. Earthing at Substation yard completed as per the direction of electrical inspectorate, Pumpset and transformer supplied on site. Erection of transformer and pump sets are in progress. Overall 65% completed.	65	1607.83725	Pending payments affects progress of work. If amount to be remitted to KSEB is released from Head Office, Powerconnections can be effected at Pump houses in Package V. Manufacturing pump set and transformers completed for this package. Pending payment 0.58 Crore
8	Comprehensive Water Supply Scheme (CWSS) to Agali & adjoining Panchayaths in Mannar Taluk.	2017 (RIDF XXIII)	Patakkad	Project Dn. Palakkad	Mannarkkad	GO(Rt) No. 1070/2017/WRD dt 30.12.2017	2500	KWA/CE/NR/40/2017-18 dt.29.01.2018	2500	Ongoing	Ongoing	All structural works completed at intake well cum pump house, Booster station and 12 MLD WTP. Electromechanical works pending. Finishing works, Compound wall works are completed, 132KW/180 HP VHS Motors 3 nos & VT pump set 3 nos supplied. Balance 3080m Raw water pumping main of 400mm DI K9 & 4545m CWGM of 250mm DI to be supplied & laid by the contractor. Raw water Pump factory inspection completed on 24.12.22 but not delivered at site. CWPS to be supplied. Transformer supplied at site. Laying works of RWPM completed 2.77 km (600 mm DI) from Mele Thavalam to near to Plamaram, Laying work of clear water pumping main progressing 250 mm DI 472.4 m, booster pump house retaining wall progressing. Approach road work completed.	92	1460.35433	Pending payments affects progress of work. Pending Payment 3.2528 Cr

SI No	Name of Work	RIDF TRANCHE	District	Implementing Division	Constituency	AS details	AS Amount in Lakhs	TS No	TS Amount (in lakhs)	Original date of completion for completed works	Status Completed, on going, non starter, dropped	Physical Status	Physical progress % of Whole scheme	Claim submitted to NABARD (Cumulative) as on date (in lakhs)	Remarks
9	Comprehensive Water Supply Scheme (CWSS) to Mannur, Kerala sery & Manakara Panchyaths(Phase-I)	2017 (RIDF XXIII)	Palakkad	Project Dn. Palakkad	Kongad	GO(Rt) No.1070 /2017/ WRD dt 30.12.2017	2530	KWA/CE/NR /39/2017-18 dt.29.01.2018	2530	9.11.2021	Completed	Completed	100	2348.16591	Completed
Sub Total							8555		8555					5416.35749	
<b>TRANCHE XXIV</b>															
10	WSS to Seethathode Pavanchayath & Nilakkal Plappally area in perinat PL-Phase II	2019(RIDF XXIV)	Pathanamthitta	Project Dn. Adoor	Konni, Ranni	G.O(Rt). No.107/2019/WRD dt. 21.02.19	12000	1.TS/2019-2020/2018/1 3798 Dated 27-06-2019 2.WRD/KWA-CE(SR/VEST -TS/1000/2022_5_1_1 Dated: 12-09-2022	9632	Ongoing	Ongoing	Package 1 -48% completed.Work restarted on 21/12/22.Total quantity of 508 mm MS pipe supplied-22012 m. Total pipe line laid - 9000.49 m (Angamuzhy- Plappally road-6306.27 m, Nilakkal base camp-1741.40 m, Raw water pumping main-603.82m. Plappally-Nilakkal road-337.0 m. ).SCADA pipe laid-6643.27 m .Cathodic protection work-7nos.Valve chamber-8 nos. OHSR near Paliyarakkavu--Concrete of GL slab completed. OHSR near Cattle shed.-- PCC for pile cap completed.( 96 nos.).Pile cap concreted- 9 nos. OHSR near BSNL tower-101 piles had driven.(PCC for 16 nos. of pile completed). Sump-1-Works of retaining wall for three sides completed.Earth work for sump and foundation PCC started. Sump-2-Works for RCC retaining wall for three sides partially completed.Earth work for sump and foundation PCC started. Sump-3- earthwork partially completed. Transformer room- Concreting of roof slab completed. Package 2 - Re Tendered no response. Package 3 - Estimates under scrutiny at CE office.	45	4857.28657	



Sl No	Name of Work	RIDF TRANCHE	District	Implementing Division	Constituency	AS details	AS Amount in Lakhs	TS No	TS Amount (in lakhs)	Original date of completion for completed works	Status Completed, on going, non starter, dropped	Physical Status	Physical progress % of Whole scheme	Claim submitted to NABARD (Cumulative) as on date (in lakhs)	Remarks
11	WSS to Thrikkovilvatto m & Nedumpana Panc.- Phase II Part I -Distn. In Thrikkovilvatto m PL.	2019(RIDF XXIV)	Kollam	Project Dn. Kollam	Kundara	G.O.(Rt) No.799/2018/WRD dtd 7.11.2018	1292	TS/2019-2020/2018/3643 TS/2019-2020/2018/3645 TS/2018-2019/2019/3037 TS/2018-2019/2018/3647 TS/2018-2019/2018/3644	1255.55	30.01.2020	Completed	Completed	100	1498.0743	Completed.
12	CRWSS to Nedumbram, Niranam, Kadapra & Peringara Pt. Laying Distrbn in Niranam & Kadapra Pt.	2019(RIDF XXIV)	Pathanamthitta	Project Dn. Adoor	Thiruvalla	G.O(Rt).799/2018/WRD dtd 7.11.2018	2000	TS/2018-19/2018/2590 dtd.06.03.2019 for RS.2000 L	2000	Ongoing	Ongoing	Package I Completed Package II completed Package III Completed Package IV CT and TOD meter supplied.KSEB is insisting for cleaning arrears of 1.25 crores up to 2/2022 in addition to addln security deposit of 13 lakhs. Request submitted to KSEB for sanction without paying pending arrears. DCE KSEB informed that the decision can be taken at higher level only and has submitted proposal to CE KSEB. Higher level intervention required as additional 82kw motors are idling resulting in reduced production capacity. (70%)	98	1638.16136	EE informed that permission for power enhancement is to be obtained from KSEB. Which is pending morethan 1 year. Remaining work In this scheme is erection of CTPT, which needs sanction from KSEB. For the that dues for 1.25 crores is to be cleared.



SI No	Name of Work	RIDF TRANCHE	District	Implementing Division	Constituency	AS details	AS Amount in Lakhs	TS No.	TS Amount (in lakhs)	Original date of completion for completed works	Status Complete d, on going, non starter, dropped	Physical Status	Physical progress % of Whole scheme	Claim submitted to NABARD (Cumulative) as on date (in lakhs)	Remarks
13	WSS to Erumeli- Laying Distribution in Zone I & Zone VI	2019(RIDF XXIV)	Kottayam	Project Dn. Kottayam	POONJAR	G.O.(Rt) No.799/2018/WRO d dtd 7.11.2018	1260	TS/2019-2020/2019/934	1260	Ongoing	Ongoing	PACKAGE I-PIPE LAYING in Zone -I and Zone VI -Physical progress-82% Financial progress-75% , Remaining works is pipelaying on NH 183 A in two stretches from Panapilavu to Chembakapara & Peroorthodu to Propos junction.The proposal for road cutting is rejected from MoRTH. PACKAGE II-Road Restoration along NH 183A- Physical progress-0% Financial progress-0%. Project is currently held up due to denial of permission to lay transmission line along NH 183A by MoRTH for 8.4 Kms. Issues related to MoRTH is updated in eSamikSha portal and EPMG portal(PROJECT ID: KL-3145) We have to get the permission from MoRTH for the cutting on NH183A for (1) Bharanikkavu-Mundakayam(Panapilavu- Chempakappara)- Chainage 93/860-101/540 - 7.68 KM;(2)Bharanikkavu-Mundakayam(Anakkal- Peroorthodu)- Chainage 106/020-107/170 - 1.15 KM. Permission to lay pipelines on NH 183 A is not yet received from MoRTH. The extended time of completion for the work expired on 30.11.2022. Contractor has requested for foreclosure of work and has agreed to return balance pipes to KWA.	85	845.20293	Permission for road cutting from MORTH is pending and work is 85 % is completed. The Contractor has requested to pre-closure the works taken by him due to non-receipt of road cutting permission.
<b>Sub Total</b>							<b>16552</b>		<b>14147.6</b>				<b>8838.72516</b>		
<b>TRANCHE XXV</b>															



Sl No	Name of Work	RIDF TRANCHE	District	Implementing Division	Constituency	AS details	AS Amount in Lakhs	TS No	TS Amount (in lakhs)	Original date of completion for completed works	Status Completed, on going, non starter, dropped	Physical Status	Physical progress % of Whole scheme	Claim submitted to NABARD (Cumulative) as on date (in lakhs)	Remarks
14	CWSS to Vithura and Tholicoode Villages-Phase II	2019(RIDF XXV)	Thiruvananthapuram	Project Dn. Thiruvananthapuram	Aruvikkara	G.O.(Rt) No.800/2019/WR D dtd 8.11.2019	3150	TS/2020-2021/2020/2242; TS/2020-2021/2020/2243; TS/2020-2021/2020/2246; TS/2020-21/2020/2249	2536	Ongoing	Ongoing	Package I (88% Completed): 1 Contractor has supplied DI and PVC pipes. (2) 150mm DI K9 CWGM from Eruthalamoodu towards Thottumukku tank started and total pipe laid for a length of 3657m. (3)150mm DI K9 clear water pumping main from WTP towards Kundalamkuzhy tank- total pipe laid for a length of 2272m. (4) Distribution from Kundalamkuzhy tank- total pipe laid for a length of 3681m (5) 200mm DI K9 clear water pumping main from WTP towards Kundalamkuzhy tank - total pipe laid for a length of 255.3m 6) Distribution from Pachamala tank- total pipe laid for a length of 9169.7m (7) 200mm DI pumping main from Pachamala tank- laid for a length of 1632.7m. Total pipe laid for a length of 20.67km out of 25.83km. (8) Construction of 1.00 LL OHSR at Kundalamkuzhy is in progress and columns are concreted. (9)Construction of 2.00 LL SUMP at Meletholicoode is in progress and roof beam is concreted(10)Side wall of Pachamala OHSR first lift concreted. Package II (85% Completed): 1 Contractor has supplied DI and PVC pipes. (2) Distribution from Thottumukku tank is in progress and total pipe laid for a length of 39.47km out of 48.47km. (3) Road cutting sanction pending from RICK for a length of 4km from Iuthalamooda to Parandode. (4) Road cutting sanction pending from PWD for a length of 2.2 km from Panacode to bridge near Manoorkanam ( Road in DLP)	86	2059.10745	Pending payments affects progress of work. Package I. Pipe for a length of 2.1 km has to lay on chayam-Peringamala Road. Pipe Line laying permission for this reach was already obtained in 25th August 2021. However, Kifb road widening work was started on that road last year and is progressing slowly. The contractor has been waiting for availability of space for laying the pipe. Package II. No remarkable progress. For laying remaining pipelines road cutting sanction to be obtained. For Road cutting sanction from RICK and PWD, an amount of Rs.3,56,83,950/- required for which GoK released 85% of the bill amount. The amount has been transferred to the division office on 14.02.2023. The Road cutting sanction will be obtain after remitting full amount. Pending Payment 4.3557 Cr.
15	WSS to Poovar Panchayath	2019(RIDF XXV)	Thiruvananthapuram	Project Dn. Thiruvananthapuram	Kovalam	G.O.(Rt) No.800/2019/WR D dtd 8.11.2019	1475	TS/2020-2021/2019/6202	1432	Ongoing	Ongoing	73 nos FHTCs were given. 200 mm DI laid for a length of 1493.25 m, 150 mm DI laid for a length of 522.5 m, 110 mm PVC laid for a length of 772 m, 90 MM PVC laid for a length of - 17113 m. Valve chamber construction 16 nos completed and 2 nos in progress 27% completed. Work terminated and has to be arranged in risk and cost of Contractor. Estimate for the same submitted for TS.	27	372.24767	Work terminated Risk & cost of the Contractor. Revised estimate submitted for TS.
16	WSS to Kulakkada Panchayth	2019(RIDF XXV)	Kollam	Project Dn. Kollam	Kottarakkara	G.O.(RI) No.993/2019/WR D dtd 31.12.2019	2931.98	ZONE I - 2020/6139 DATED 9.6.20, ZONE II- 9/6/2020	2932	Ongoing	Ongoing	Zone 1 - 100% completed. Zone 2 - 100% completed. Zone 3 - 46% completed. Painting work at 2LL OHSR completed and Pipe laid is 10.98km. Package IV- 90% completed. Road restoration work - in Puthoor - Poovathoor road.	85	1479.71985	Pending payments of 7.06 Crore affects progress of work. Package I and II completed. No payment has been given to the contractor till date for package III
Sub Total							7556.98		6900				3911.07507		
TRANCHE XXVI															

SI No	Name of Work	RIDF TRANCHE	District	Implementing Division	Constituency	AS details	AS Amount in Lakhs	TS No	TS Amount (in lakhs)	Original date of completion for completed works	Status Completed, on going, non starter, dropped	Physical Status	Physical progress % of Whole scheme	Claim submitted to NABARD (Cumulative) as on date (in lakhs)	Remarks
17	WSS to Mutlam, Karimnunnam and Kudayathoor Panchayaths	2021 (RIDF XXVI)	Idukki	Project Division, Kattappana	Thodupuzha	G.O.(Rt) No.280/2021/WR D dtd 7.05.21	6114	TS/2021-2022/2021/14214 Dated: 30-11-2021	5943	Ongoing	Ongoing	Package II- WTP site under clearing progress. Package I and III work awarded	2	2.2171	
18	WSS to Meilla Panchayaths	2021 (RIDF XXVI)	Kollam	Project Division, Kollam	Pathanapuram	G.O.(Rt) No.280/2021/WR D dtd 7.05.22	1040.1	TS/2021-2022/2019/5443	1005.5	Ongoing	Ongoing	80% completed, DI Laying completed and charged, 73.712 km pipe laid. Work delayed due to NHA road-cutting sanction.	80	406.66679	Pending payments and delay in obtaining NHA road cutting sanction affects progress of work. Pending payment 1.75 Cr
<b>Sub Total</b>							<b>7154.1</b>		<b>6948.5</b>					<b>408.88389</b>	
<b>TRANCHE XXVII</b>															
19	Water supply scheme to Mangattidam Zone III in Mangattidam Panchayath of Thalassery taluk in Kannur district	2021 (RIDF XXVII)	Kannur	Project Division, Kannur	Mattannur	G.O.(Rt) No.429/2021/WR D dtd 25.08.2021	1366.65	15778/2021-2022 dated 21 Dec 2021	1366.65	Ongoing	Ongoing	72% completed. Work in progress 55890m pipe laid. Interconnection and charging work for already laid line in progress.	72	221.40994	Pending payments affects progress of work. Pending Payment is 2.1945 Cr
20	NABARD RIDF-XXVII, WSS to Kunnathur, Poruvazhy & Sooranad North Pts of Kunnathur Taluk and Thazhava, Thodiyur & Kula sekharapuram Pts of Karunagapally Taluk in Kollam District	2021 (RIDF XXVII)	Kollam	Project Division, Kollam	Kunnathur	G.O.(Rt) No.429/2021/WR D dtd 25.08.2021	6530	TS/2021-2022/2021/7880 Reg. No. 16782/2021 -2022 Dated: 31 -12-2021	6139	Ongoing	Ongoing	F or package 1 Estimate recasted in PRICE 3 and Tendered. Tender opened on 24/02/2023. Single offer received. Tender cancelled and estimate recasting in progress incorporating the latest rate of pump sets; for Package 2 : Approve External AS on 25.02.2023 in PRICE 3. The estimate of 44MLD WTP at Ambuvila is under preparation for TS approval in PRICE 3	0		TS for the work was first issued in PRICE 1 on 17/06/2022 and work was tendered. Due to delay in getting payments for ongoing works in NABARD the competition was very less and quoted amount was also very high and not within the awardable limit. Hence estimate recasted in PRICE 3. Revised TS was issued for well cum pump house and tendered. Single offer received and hence tender cancelled. Now estimate is again recasted with latest rate for pumpsets.
<b>Sub Total</b>							<b>7896.65</b>							<b>7.3268</b>	
<b>TOTAL</b>														<b>228.73674</b>	
							<b>53434.36</b>		<b>42270.7</b>					<b>23956.806</b>	