

15 -ാം കേരള നിയമസഭ

8 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3763

02-03-2023 - ൽ മറുപടിയ്ക്ക്

സ്റ്റേഡിയങ്ങളുടെ വികസനം

ചോദ്യം	ഉത്തരം
<p align="center"><b>ശ്രീ ജി എസ് ജയലാൽ , ശ്രീ ഇ ചന്ദ്രശേഖരൻ, ശ്രീ. വി. ആർ. സുനീൽകുമാർ, ശ്രീ. സി.സി. മുക്തൻ</b></p>	<p align="center"><b>ശ്രീ. വി. അബ്ദുറഹിമാൻ (ന്യൂനപക്ഷക്ഷേമം, കായികം, വഖഫ്, ഹജ് തീർത്ഥാടന വകുപ്പ് മന്ത്രി)</b></p>
<p>(എ) കായിക മേഖലയുടെ സമഗ്ര പുരോഗതിക്ക് അടിസ്ഥാന സൗകര്യമൊരുക്കുന്നതിനായി സംസ്ഥാനത്തെ സ്റ്റേഡിയങ്ങളുടെ വികസനത്തിനായി സ്വീകരിച്ചുവരുന്ന നടപടികൾ വിശദമാക്കുമോ;</p>	<p>(എ) കായിക മേഖലയിൽ അടിസ്ഥാന സൗകര്യ വികസനം വിവിധ തലങ്ങളിലായാണ് നടപ്പിലാക്കി വരുന്നത്. അടിസ്ഥാന ഘടകമായ ഗ്രാമീണ കളിസ്ഥലങ്ങളുടെ വികസനമാണ് കായിക വകുപ്പ് നടപ്പാക്കുന്ന സുപ്രധാന പദ്ധതികളിലൊന്ന്. ഒരു പഞ്ചായത്തിൽ ഒരു കളിസ്ഥലമെങ്കിലും വികസിപ്പിക്കുക എന്നതിനാണ് സർക്കാർ ലക്ഷ്യമിടുന്നത്. എല്ലാവർക്കും പ്രായഭേദമന്യേ ഒതുക്കുടാനും ശാരീരികവും മാനസികവുമായ ഉണർവുണ്ടാക്കാനും ഇതുവഴി സാധിക്കുന്നതാണ്.</p> <p>ഒരു പഞ്ചായത്തിൽ ഒരു കളിക്കളം പദ്ധതിയുടെ നിർവ്വഹണ ഏജൻസിയായി സ്പോർട്സ് കേരള ഹൗണ്ടേഷനെ സംസ്ഥാന സർക്കാർ നിയോഗിച്ചിട്ടുണ്ട്. എം.എൽ.എ. മാരിൽ നിന്നും ലഭ്യമായ പ്രൊപ്പോസലുകൾ പരിശോധിച്ച് പദ്ധതിയുടെ സ്ക്രൂട്ടിനി കമ്മിറ്റി ശുപാർശ ചെയ്ത 113 പദ്ധതികളുടെ ആദ്യഘട്ട പ്രാഥമിക ലിസ്റ്റ് അംഗീകരിച്ചിട്ടുണ്ട്. ഫണ്ട് ലഭ്യത അനുസരിച്ച് ഭരണാനുമതി നൽകി തുടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.</p> <p>സർക്കാരിന്റെ എല്ലാവർക്കും ആരോഗ്യം എന്ന പ്രഖ്യാപിത ലക്ഷ്യത്തിന്റെ ഭാഗമായി സംസ്ഥാനത്ത് തുടക്കം കുറിച്ച സ്പോർട്സ് ലൈഫ് ഫിറ്റ്നസ് സെൻററുകളിൽ 7 എണ്ണത്തിന്റെ നിർമ്മാണം പൂർത്തീകരിച്ച് 8-ഓളം ഫിറ്റ്നസ് സെൻററുകളുടെ പ്രവൃത്തി നടപ്പിലാക്കി വരുന്നു. ഫിറ്റ്നസ് സെൻററുകളിലേക്ക് ഫിറ്റ്നസ് ഉപകരണങ്ങൾ വാങ്ങുന്നതിലേക്കായി (3 വർഷത്തെ എ.എം.സി ഉൾപ്പെടെ) 4.69 കോടി രൂപയുടെ ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. ഇൻറീരിയർ പ്രവൃത്തികൾ</p>

പൂർത്തീകരിക്കുന്ന മുറയ്ക്ക് ഉപകരണങ്ങൾ സജ്ജീകരിച്ച് ഫിറ്റ്നസ് സെന്ററുകൾ പ്രവർത്തന ക്ഷമമാക്കുന്നതാണ്.

കൂടാതെ ടൂറിസം വകുപ്പുമായി ചേർന്ന് തിരുവനന്തപുരം, ആലപ്പുഴ, മലപ്പുറം, കോഴിക്കോട്, വയനാട്, കണ്ണൂർ, കാസർഗോഡ് എന്നീ ജില്ലകളിലെ തിരഞ്ഞെടുക്കപ്പെടുന്ന പൊതുയിടങ്ങളിൽ ഓപ്പൺ ജിം ആരംഭിക്കുന്നതിനുള്ള ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. ടൂറിസം വകുപ്പിൽ നിന്നും സ്ഥലം നിർദ്ദേശിച്ച് നൽകുന്ന മുറയ്ക്ക് പദ്ധതിയുടെ പ്രാരംഭ പ്രവൃത്തികൾ ആരംഭിക്കുന്നതാണ്.

കായിക യുവജനകാര്യലയത്തിന്റെ ബഡ്ജറ്റ് വിഹിതം ഉപയോഗിച്ച് നടപ്പിലാക്കുന്ന പ്രവൃത്തികൾ, കായിക യുവജന കാര്യലയത്തിന്റെ ഉടമസ്ഥതയിലുള്ള സ്റ്റേഡിയങ്ങളുടെ നവീകരണ/ പുനഃസ്ഥാപന പ്രവൃത്തികൾ, വിവിധ തദ്ദേശ സ്വയംഭരണ സ്ഥാപനങ്ങളുടെ ഉടമസ്ഥതയിലുള്ള സ്റ്റേഡിയങ്ങളുടെ ആധുനികവൽക്കരണം, വിവിധ സ്കൂളുകളിലെ ഗ്രൗണ്ടുകളുടെ നവീകരണം / നിർമ്മാണം, കേരള സ്റ്റേറ്റ് സ്റ്റോർട്സ് കൗൺസിലിന്റെ ഉടമസ്ഥതയിലുള്ള സ്റ്റേഡിയങ്ങളുടെ നിർമ്മാണം / നവീകരണം തുടങ്ങിയ പ്രവൃത്തികളും എം.എൽ.എ ഫണ്ട് ഉപയോഗിച്ചുള്ള വിവിധ പ്രവൃത്തികളും നടപ്പിലാക്കി വരുന്നു.

120 കോടി രൂപ അടങ്കൽ തുക വരുന്ന 12 കിഫ്ബി പദ്ധതികൾ ഇതിനകം തന്നെ പൂർത്തീകരിച്ചിട്ടുണ്ട്. 460 കോടി രൂപയുടെ അടങ്കൽ തുക വരുന്ന 23 കിഫ്ബി പ്രവൃത്തികൾ പുരോഗമിച്ചു വരികയാണ്. 520 കോടി രൂപ അടങ്കൽ വരുന്ന 23 കിഫ്ബി പദ്ധതികൾ സ്റ്റോർട്സ് കേരള ഫൗണ്ടേഷൻ മുഖാന്തിരം നടപ്പിലാക്കുന്നതിനായി സർക്കാർ തീരുമാനമായിട്ടുണ്ട്. ഇതിന്റെ ഭാഗമായി 50 കോടി അടങ്കലുള്ള ഒരു പ്രവൃത്തിയുടെ ഡി പി ആർ അപ്ലോഡ് ചെയ്യുകയും അപ്രയ്സൽ നടപടി നടന്നുവരികയുമാണ്. കൂടാതെ 4 പദ്ധതികളുടെ ഡി പി ആർ തയ്യാറാക്കി വരികയാണ്. പാലക്കാട് ജില്ലാ സ്റ്റേഡിയത്തിന്റെ സാങ്കേതികാനുമതി കിഫ്ബി അംഗീകരിക്കുന്നതിന് നടപടി കൈക്കൊണ്ടുവരുന്നു. മൂവാറ്റുപുഴ സ്റ്റേഡിയത്തിന്റെ ഡിപിആർ അവസാനഘട്ടത്തിലാണ്.

(ബി) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം നിർമ്മാണം ആരംഭിച്ച പുതിയ സ്റ്റേഡിയങ്ങളുടെ നിർമ്മാണ പുരോഗതി വിശദമാക്കാമോ;

(ബി) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം നിർമ്മാണം ആരംഭിച്ച പുതിയ സ്റ്റേഡിയങ്ങളുടെ

			നിർമ്മാണ പുരോഗതിയുടെ വിവരങ്ങൾ അനുബന്ധമായി ഉൾക്കൊള്ളിച്ചിട്ടുണ്ട്.
(സി)	സ്റ്റേഡിയങ്ങളിലെ നശിച്ചു പോയ സിന്തറ്റിക് ടാക്കുകളുടെ നവീകരണത്തിനും പുതിയ ടാക്കുകളുടെ നിർമ്മാണത്തിനും നടപടികൾ സ്വീകരിക്കുമോ;	(സി)	നിലവിൽ പാലാ മുനിസിപ്പൽ സ്റ്റേഡിയത്തിലെ സിന്തറ്റിക് ടാക്കിന്റെ നവീകരണത്തിനായി 512.30 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയിട്ടുണ്ട്. ഭരണാനുമതി നൽകുന്ന മുറയ്ക്ക് നിർമ്മാണ പ്രവർത്തനങ്ങൾ ആരംഭിക്കുന്നതാണ്.
(ഡി)	ജില്ലാ സ്റ്റേഡിയങ്ങളുടെ പരിപാലനത്തിനും നവീകരണത്തിനുമായി പ്രത്യേക പദ്ധതികൾ ആവിഷ്കരിക്കുമോ; വിശദമാക്കാമോ?	(ഡി)	സ്റ്റേഡിയം നിർമ്മാണങ്ങളുടെ MoU ഒപ്പുവയ്ക്കുമ്പോൾ ധാരണാപത്രത്തിലെ ഒരു വ്യവസ്ഥയായിട്ട് ശരിയായ പ്രവർത്തനവും അറ്റകുറ്റപ്പണിയും നടത്തുന്നതിൽ ഭൂട്ടമ/മാനേജ്മെന്റ് കമ്മിറ്റി പരാജയപ്പെട്ടാൽ കായികയുവജനകാര്യ ഡയറക്ടർ എന്ന ഫസ്റ്റ് പാർട്ടിക്ക് വസ്തു എറ്റെടുക്കാനും ശരിയായ പ്രവർത്തനവും അറ്റകുറ്റപ്പണിയും ഉറപ്പാക്കാനും കഴിയും.  സ്റ്റോർട്സ് കേരള ഫൗണ്ടേഷൻ ഏറ്റെടുക്കുന്ന സ്റ്റേഡിയങ്ങളുടെ പരിപാലനത്തിനായി ഒരു കരട് സ്റ്റാൻഡേർഡ് ഓപ്പറേറ്റിംഗ് പ്രൊസീജർ (SoP) തയ്യാറായിട്ടുണ്ട്. അന്തിമ അനുമതി ലഭിച്ചിന് ശേഷം ഈ SoP നടപ്പിലാക്കുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

*P. Anand*

SPORTS KERALA FOUNDATION									
ONGOING WORKS DETAILS									
Sl. No.	District	LAC	Name of work	Scheme	A.S. Amount (In Lakh)	T.S. Amount (In Lakh)	Agreed PAC (Amount in Lakh)	Present status of Components	Present Stage/Remarks
1	TVPM	Neyyattinkara	Construction of Stadium at Paruthiyoor in Thiruvananthapuram District	Plan	200	189.04	160.77	LOA issued	The contractor M/s Tahcos was terminated at risk and cost on Dec 2022 due to slow progress and decided to retender the balance works. Now tender documents are prepared and to be tendered on 2nd week of January 2023
2	TVPM	Parassala	Renovation of Play Ground at Higher Secondary School Ground at Anavoor, Thiruvananthapuram- First Phase	Plan	100	93.56	75.32	Ground development works & Finishing works to be completed	First part bill passed for 12 lakh. Second bill processing. 3rd bill recorded
3	TVPM	Thiruvananthapuram	Construction of Stadium at St. Joseph School, Thiruvananthapuram	Plan	100	93.59	82.85	Side covering work of the indoor stadium, Weld mesh grill work, Rolling shutter, exit door, floor works, wall works are to be completed	First part Bill for an amount of 48 Lakh is pending due to unavailability of fund in the head of account. Work stopped by the contractor due to unavailability of fund. The matter already taken up with Govt for availing fund in the Head of Account
4	TVPM	Kattakada	LAC ADS Up Gradation of Existing Play Ground at Valiyarathala, Malayinkeezhu	LAC-ADS			26.23	Ground development works & Finishing works to be completed	Delay in site handing over from panchayath to department for carryout the construction, which is the main reason for the delay in completion of work. there is also a delay from the contractor's part also.
5	TVPM	Kazhakkottam	Renovation of Play Ground at Govt School Attinkuzhi	Plan	10	9.29	8.28	Nearing completion	
6	TVPM	Aruvikkara	Renovation of Aruvikkara Grama Panchayath Stadium for the use of the Students of G V Raja Sports School	Plan	47.8	44.72	37.58	Ground development works, Electrical, finishing works of toilet block, fencing works are to be completed	First bill passed for 8 lakh. work delayed due to the financial issue of contractor
7	TVPM	Aruvikkara	Providing PU Flooring and related Civil & Electrical works in the Basket Ball Court near Girls Hostel at GV Raja Sports School Mylam	Plan	84.33	78.92	67.44	rectification work for the basket ring is pending	rectification works remaining
Sub Total					542.13				
1	PTA	Ranni	Renovation & Upgradation of Ayroor Grama Panchayat Playground, Pathanamthitta	Plan	100	93.59		LOA issued	
2	PTA	Ranni	Sports Infrastructure Facilities at Jandayikaal Panchayath Ground, Pathanamthitta	Plan	100	93.59	71.59	Work in progress	
3	PTA	Pathanamthitta	MLA ADS-Construction of Sevens Natural Football Turf and Ancillary Works at Elanthoor Panchayath Stadium, Pathanamthitta	Plan	85	68.4	54.71	Construction of Natural football turf to be completed	Bill for Rs.2.9 lakh pending( MLA ADS, Request forwarded to the Govt for fund transfer). Work delayed by the contractor. since no work was executed by the contractor for a past 5 month. Termination letter to be issued
Sub Total					285				

Sl. No.	District	LAC	Name of work	Scheme	A.S. Amount (In Lakh)	T.S. Amount (In Lakh)	Agreed PAC (Amount in Lakh)	Present status of Components	Present Stage/Remarks
1	ALPY	Mavelikkara	Development of Sports Infrastructure Facilities at Thamarakulam Panchayat Ground, Alappuzha	Non Plan	500	477.36	375.24	RR Masonry for foundation,RCC belt concrete,Drain works-PCC, Brick work for compund wall completed,Drain barbending works going on. Quarry muck filling also underway. Slow progress.	Two extensions granted with fine
2	ALPY	Alappuzha	Construction of Mini Stadium at Aryad	Plan	500	477.36	442.22	Setout completed	
3	ALPY	Kayamkulam	Sports Infrastructure facilities at Kandalloor Panchayth Ground, Alappuzha	Plan	80	74.86	66.13	PEB works ongoing,Upto Plinth Beam Completed	Wet land, foundation design changed. Extended TOC for one month with 50000/- fine
4	ALPY	Kayamkulam	Upgradation / Renovation of Bharanikkavu Govt. UP School Stadium at Alappuzha	Plan	100	93.58	80.74	Foundation structure completed. Plinth beam concrete and plinth filling completed,PCC Completed,Roof Structure,Side brick work completed	Bill submitted on November, still pending
5	ALPY	Alappuzha	Construction of Mini stadium at GHSS Kanichukulangara, Alappuzha.	Plan	500	476.21	429.31	Substructure upto plinth completed, Front area column completed	
6	ALPY	Harippad	Up gradation of school ground at boys higher secondary school Harippad	Budget	255	240.99	224.24	Foundation for toilet block completed, Brick work in progress	
7	ALPY	Chengannur	Renovation works at GHSS Ground, Thiruvandoor, Chengannoor-Balance work	Plan	50	36.86		Matter to be taken up with Hon .MLA whether to cancel the work	Tendered four times but no response due to majority of scope of work were earthwork
			Sub Total		1,985.00				
1	KTYM	Changanassery	Establishment of Sports Infrastructure Facilities at Changanassery Municipal Stadium, Kottayam	Plan	500	377.02	345	Initial levels of the ground has taken	The municipal corporation authorities has not transferred the site to SKF
2	KTYM	Vaikkom	Construction of Velloor Irumbayam Perumthattu Stadium, Vaikom,Kottayam	Plan	300	283.53	223.42	Agreement executed,MOU has to be signed.Letter to the panchayath secretary has issued for marking the boundary for fencing.	
3	KTYM	Kottayam	Construction of Natural Turf Football Ground at Mahatma Gandhi University, Kottayam	Deposit	274.78	230.17	219.06	drain work has completed .sump in progress.	CC first and part submitted
			Sub Total		1,074.78				
1	EKM	Kalamassery	Development of Sports Infrastructure facilities in CUSAT Campus, Kalamassery--Ground development & Natural Football turf	Plan	1,000.00	288.07	247.44	Drainage completed, Turf excavation completed, Pipe laying in progress	
2			Do-Construction of 400 M Synthetic track			483.24	443.49	Work commenced	
3	EKM	Kothamangalam	Construction of Seven's Mud Football Court Masonry gallery change Room Toilet Block at Pallarimangalam Panchayath Kothamangalam	Plan	72.12	68.68	55.21	Retaining Wall Last layer underway,Building Structure completed	Letter issued to contractor to complete the work
			Sub Total		1,072.12				

Sl. No.	District	LAC	Name of work	Scheme	A.S. Amount (In Lakh)	T.S. Amount (In Lakh)	Agreed PAC (Amount in Lakh)	Present status of Components	Present Stage/Remarks
1	TCR	Kunnamkulam	Construction of play ground at GHSS Erumapetty Thrissur	Plan	200	165.4	130.82	Retaining wall completed, Compound wall completed, Toilet Block Structure completed	
2	TCR	Irinjalakuda	Renovation of Thaliyakonam stadium, Thrissur	Plan	100	81.92	75.45	Agreement executed by the contractor. Contractor requested for rate enhancement and closure of work to be executed	Agreement executed by the contractor. Delay occurred in starting of work for about 6 months due to non signing of MoU with Grama Panchayath. Contractor requested for rate enhancement and closure of work agreement
3	TCR	Thrissur	Proposal for the Construction of Pattikkadu GHSS Stadium, Thrissur	Plan	300	220.21	173.99	Gallery excavation work started, One side step gallery completed	
4	TCR	Nattika	Construction of 200 M Synthetic Track and Change room building at Govt. Fisheries School, Nattika, Thrissur	Plan	300	283.56	250.03	Drainage work, Compound wall completed, Sump tank in progress, Ground excavation in progress	
5	TCR	Kodungalloor	Construction of Synthetic Football Turf at Annamanada Grama Panchayath, Thrissur	LAC-ADS	30	28.07		LOA issued	
6	TCR	Chalakkudy	Design, supply and installation of FIBA quality Maple wood flooring at Indoor Stadium Panampally Memorial Government College, chalakkudy, Thrissur	LAC-ADS	157.62	148.74	62.75	Letter to Contractor send on 18.05.2022, either accept the rate prepared by SKF or withdraw from the subject work and execute closure agreement for the same.	
7	TCR	Chalakkudy	Construction of Stadium at Government Model Boys High School Ground, Chalakkudy, Thrissur	Plan	500	477.31		LOA issued	change in scope of work as directed by School Authorities. Meeting to be arranged for finalizing the scope of work with the concerned.
Sub Total					1,587.62				
1	PLKD	Alathur	Upgradation and Renovation work at Erumayoor Govt HSS Ground, Palakkad	Plan	106.06	99.24	72.98	Gallery, Drain, fencing post erection, basketball court flooring completed. Drain cover slab 85% completed. Extra items like RR masonry for entrance and gate pillar completed.	Welding of mesh to fencing, erection of flood light pole and ground development in progress
2	PLKD	Alathur	Upgradation and Renovation work at Thenkurissi Govt HSS Ground, Palakkad	Plan	95.74	89.58	74.08	Demolition of existing retaining wall completed. Cutting of earth for extending ground play area completed. Retaining wall construction completed. Toilet block plastering, fittings, flooring and plumbing completed. Kerb concreting completed. Erection of posts for fencing completed. Interlock laying 50% completed.	Laying of interlocks, ground development, Welding of mesh to erected post in progress. Remaining work is erection of street light poles 4 nos
3	PLKD	Alathur	Upgradation and Renovation work at Kunissery Govt HSS Ground, Palakkad	Plan	95.74	89.6	71.15	Toilet block plastering completed. Gallery vertical wall concreting completed. Gallery step concreting 50% completed. DR work for retaining wall and belt completed. Setout of drain completed. Formation level fixed and established. Gallery step concreting completed.	PCC for drainage in progress. Remaining works include erection of GI post for fencing, drainage and finishing works for toilet.

Sl. No.	District	LAC	Name of work	Scheme	A.S. Amount (In Lakh)	T.S. Amount (In Lakh)	Agreed PAC (Amount in Lakh)	Present status of Components	Present Stage/Remarks
4	PLKD	Alathur	Upgradation and Renovation work at Kattisseri Govt LP School Ground, Palakkad	Plan	77.73	72.69	60.54	Demolition of existing compound wall and reconstruction of compound wall completed. Toilet block work plastering, fittings, flooring and plumbing works completed. Erection of ISMB post, truss works, installation of roofing sheet completed. VDF for court and stage completed. Painting of compound wall completed.	Painting and electrification of toilet. Lighting for indoor Side covering using shade net.
5	PLKD	Alathur	Upgradation and Renovation work at Kizhakkancheri Govt HSS Ground, Palakkad	Plan	213.26	201.56	159.32	Gallery step shuttering and reinforcement work completed. Design of indoor court completed and submitted for vetting at Thrissur Engg College	Design of indoor court from contractor side in progress
6	PLKD	Alathur	Upgradation and Renovation work at MNKM HSS Ground Melaracode, Palakkad	Plan	213.28	201.56	160.61	Construction of retaining wall completed Toilet block plastering completed. Back filling completed. Compound wall completed. Formation level fixed. Setout of drain and kerb completed.	Kerb concreting in progress. Installation of GI pipes and CNC cutting completed. Painting of toilet block.
7	PLKD	Alathur	Upgradation and Renovation work at Kuzhalmannam GHSS, Palakkad	Plan	102.14	95.59	77.56	Drain concrete in 2 sides completed. Structure work of toilet block completed. Excavation of drain completed.	Drain concreting in progress.
8	PLKD	Alathur	Upgradation and Renovation work at CVM HSS Ground Vandazhi, Palakkad	Plan	95.74	89.59	70.3	Ground leveling completed. Additional RR work at corner completed	Delayed due to local protest against drainage outlet and toilet block
9	PLKD	Shornur	Construction of 7s football and ancillary works at Vaniyamkulam, Palakkad	Plan	432.65	413.06	300	DR for retaining wall completed. Earthwork excavation for foundation in progress	Earthwork for gallery
10	PLKD	Shornur	Construction of Mini Stadium Panchayath Ananganadi, Palakkad- Civil and Electrical works	Plan	300	258.76	158.11	Compound wall and gallery completed. Plastering of G+1 building in progress.	Delay from part of contractor and non availability of access road to site
11			Construction of Mini Stadium at Ananganadi Grama Panchayath Ground, Palakkadu Dist- Synthetic Turf						
12	PLKD	Kongad	Establishment of Synthetic 7's football Court and amenities at Karimba Grama Panchayath, Palakkad	Budget	100	93.93		Work commenced.	Footing for toilet block in progress
Sub Total					1,832.34				

Sl. No.	District	LAC	Name of work	Scheme	A.S. Amount (In Lakh)	T.S. Amount (In Lakh)	Agreed PAC (Amount in Lakh)	Present status of Components	Present Stage/Remarks	
1	MLPM	Ponnani	Construction of Sevens Natural Football Turf at and allied works at PCN GHSS Mukkuthala, Malappuram	Plan	300	283.47		PCC for foundation of sump tank completed. Construction of open well completed. Sub base work for natural turf completed. Laying of pipes and connection wire for sprinkler system completed. Root zone planting about to start	Letter issued to contractor to complete the work immediately	
2	MLPM	Ponnani	Construction of 6 Lane 200m Synthetic Athletic Track at PCN GHSS Mukkuthala, Malappuram				200	Drain, kerb, BM and BC completed.	Sample of BM & BC submitted for testing at Thrissur Engg College.	
3	MLPM	Ponnani	Proposal for the Construction of Veliyancode GHSS Stadium, Ponnani	Plan	300	283.55	236.95	Multi purpose court concrete and erection of fencing post completed.	Commencement of the work is delayed due to the delay in obtaining permission for cutting of trees.	
4	MLPM	Ponnani	Construction of Synthetic 7's Football Turf at Maranchery, Ponnani	Plan	250	236.26	138.29	Work commenced and supply and installation of septic tanks completed. Hon'ble Minister suggested for Mud Court.	Change in scope of work suggested by local authority. The contractor expressed his unwillingness to cope with the scope change and requested to relieve him from the work.	
5	MLPM	Tirur	Development of Ground & ancillary works at Govt HSS Niramurathur, Malapuram Dist	Plan	200	189.03	157.45	Shuttering of gallery completed. Reinforcement work for gallery beam completed.	Concreting of gallery planned on 11.01.2023. The designing of pre engineered indoor court in progress from the contractor side.	
Sub Total					1,050.00					
1	KZD	Koyilandy	Construction of Indoor stadium and New Building Block at Purakkad in Thikkodi Grama Panchayath, Kozhikode	Plan	250	236.3	199.25	Work Not started.	Demolition not completed by the panchayath and Grama Panchayath to sign MoU. Delay occurred about 9 months. Contractor informed to close the work.	
Sub Total					250					
1	KNR	Kannur	Renovation of Mens T.T.I. Kannur Ground	Plan	150	141.78	133.62	Site not handed over to contractor. Clearance pending with TTI.	Proposal to be shifted incase sanction not obtained by Feb 20th	
2	KNR	Kannur	Renovation of Chelora Stadium, Kannur	Plan	100	93.58	74.4	Fencing work and painting of toilet block in progress. Electrical works such as conduit laying, DB fixing are completed	UG Cable Laying Completed, Electric poles are expected to arrive next week. Cushion layer for the playground is pending	
3	KNR	Azhikode	Meenkunnu GHSS Ground, Kannur	Plan	25.98	24.31	20.76	Work restarted. Soil filling, spreading and levelling are done.		
4	KNR	Kaliassery	Developments of Sports Infrastructure facilities at KPR Gopalam Memorial Government higher Secondary School in Kaliassery, Kannur	Plan	299.78		107.52	116.79	Plastering started Carpentry work in progress	Design for electrical wiring are prepared and given to contractor.
5							179.56	132.6	Turf final layer filter media spreading completed. Fencing and RCC drain work in progress. Foundation for pole erection is completed.	Electrical poles are arrived at the site. Customs duty & demerage amounts requested by contractor
6	KNR	Kaliassery	Construction of Natural Football Turf at Govt. Medical College Pariyaram, Kannur	LAC-ADS-Non Plan	57.99	57.98	44.63	Grass fixing in progress, HDPE pipe laying completed, Vertical DB installed at the pump house.0	Final stage.	
7	KNR	Kaliassery	Design, Supply and Installation of Full PUR 400 M, 8 Lane and 8 Straight Synthetic Athletic Track at Government Medical College, Pariyaram, Kannur under Khelo India Scheme-Laying 400M Synthetic	Khelo India		700	657.56	583.96	Track marking to be done.	Fencing work in progress. Interlocking started.

Sl. No.	District	LAC	Name of work	Scheme	A.S. Amount (In Lakh)	T.S. Amount (In Lakh)	Agreed PAC (Amount In Lakh)	Present status of Components	Present Stage/Remarks
8			Construction of Gallery Building and Change Rooms at Government Medical College, Pariyaram, Kannur Kerala Civil and Electrical Works				32.4	Ongoing - Building and gallery structure finished	Electrical works are completed. Name board, site clearing are pending.
9	KNR	Thaliparambu	Renovation of Ground at Mayyil Higher Secondary School in Kannur	Budget	400	381.82	312.74	work started after site handover on 29-12-2022	site clearance going on
10	KNR	Dharmadam	Renovation of Pinarayi AKG GHSS ground	Plan	200	189.03	153.92	Agreement executed, but scope of works changed by the School authorities	Drawing revised and estimate under progress
			Sub Total		1,933.75				
			Grand Total		11,812.74		8,215.93		

*Signature*  
*03/02/2023*