

15 -ാം കേരള നിയമസഭ

9 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1315

11-09-2023 - ൽ മറുപടിയ്ക്ക്

കണ്ടറ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് (റോഡ്) പ്രവൃത്തികളുടെ പുരോഗതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. പി. സി. വിഷ്ണുനാഥ്		ശ്രീ. പി.എ. മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	കണ്ടറ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് (റോഡ്) പ്രവൃത്തികളുടെ പുരോഗതി വിശദമാക്കാമോ?	(എ)	വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

131'

രോഡുവകുപ്പ്

a). കൂടുതൽ നിവാരണ പ്രവർത്തനങ്ങൾ പൊതുവായാണ് നിർമ്മാണ വിവരങ്ങൾ
 കീഴിൽ ചുരുക്കത്തിൽ വരുന്ന പ്രകാരത്തിൽ

(Handwritten signatures and notes in Malayalam script)

PROGRESS REPORT AS ON 05/08/2023 (ROADS SECTION KUNDARA).

Sl. No	Name of Work	Amount in Lakhs	As No	TS No	Agt. No. & Date	Site Handover	TOC	Extended date	Name of Contractor	Present status	Plan/No n Plan
	B/W 2017-18										
1	Budget work 2017-18 Improvements to Mulavana Kailhacode road ch 0/000 to 2/700. (9920/2017)	250.00	G.O(Ms)No.9/2018/PWD dt 28.03.2018	RdDnKLM/20-21/RD/2017/9920 dated 18/01/2021	38/SESC/21-22 Dtd: 26.08.2021	5/9/2021	4/3/2021	31/08/2023	Palathara Construction	BM and drain work completed. BC & traffic safety to be done (75%)	Plan work
	B/W 2021-22										
2	Budget Works 2021-22 Improvements to Plamoodu Nallila ESI Junction Thriveni Junction Macharazhikam Vallyavlie Kuppadam Junction road in Nedumpana Panchayath (PRICE ID 8968/2022)	400.0	G.O(Rt) No.261/2022/PWD date# Thiruvananthapuram 9.3.2022	ORDER No.: PWD/RB/EST_TSI/8968/2022_5_1 Dated: 06-07-2022	63/SESC/22-23 dtd 14/10/2022.	24/10/2022	24/7/2023	23/01/2024	Valayanthe hiring and construction	KWA has laid pipe line but restoration amount not deposited. Culverts and retaining wall construction in progress. (30%)	
	FDR 2018-19										
3	Flood Fund Allotment 18-19- Improvements and providing tarring with BM&BC and allied works to Mylakkadu - Kannanloor road ch. 0/000 to 3/600 (11313/2018)	300.00	Go (Rt) No 1978/2018/PWD dtd 22/12/2017	ORDER No.RdDnKLM/2020-2021/RD/2018/11313 Dated: 11-02-2021	87/SESC/2021-22. dtd 16-11-21	26.11.2021	25.05.2022	31/08/2023	Sudheer	BC completed. Irish work completed and traffic safety works remains(98%)	
	NABARD XXV										

(Handwritten initials/signature)

4	NABARD XXV Improvements and tarring with BM&BC standard to Pallim HSS Kizhanguvila Junction Palanirappu road 0/000 to 3/000, Kizhanguvila palanirappu road 0/000 to 0/750 and Pazhangalam Service Co Operative Bank Junction road 0/000 to 1/400 in Kundara constituency (2444/2019)	560.00	G.O(RI)No.10 0/2020/ PWD dtd 24/01/2020	ORDER No.RdDnKLM /2020- 2021/RD/201 9/2444 Dated:24-10- 2020	126/SESC/ 20-21 dtd 08-02-21	17.02.2021	16.02.2022	30.03.2023	Sajeesh A	Work completed & final bill submitted.
5	NABARD XXV Improvements and tarring with BM&BC standard to Peryam Kumbalam road 0/000 to 2/500 and Onambalam Kumbalam road 0/000 to 3/000 in Kundara constituency (2448/2019)	650.00	G.O(RI)No.10 0/2020/ PWD dtd 24/01/2020	RdDnKLM/20 20- 21/RD/2019/2 448 dated 8/5/2020	148/SESC/ 20-21 dtd 26-02-21	08.03.2021	07.03.2022	31.12.2023	Pelathara Constructio ns	BM completed except 1.20Km of Onambalam Kumbalam road. Construction of Retaining wall in 2nd stretch and CC chappell in first stretch in progress(63%). RE submitted for approval.
8	Improvements by providing BM&BC to Mulavana Kuthiramunambu road Km 1/970 to 6/700. SLTF (4533/2020)	500.0	G.O(RI) No.11/2021/P WD dtd 05-01- 2021	ORDER No.: EST_TS/RD/2 020/4533_5_1 Dated: 14-08- 2021	74/SESC/2 1-22 dated 27/10/2021	6/11/2021	05.07.2022	20.06.2023	Sajeesh	Work completed. RE submitted. final bill to be submitted.
	Traffic Safety works									
8	CF3-Road Safety-Improvements work for Kottiyam-Kundara road 0/00 to 11/700 km	1630.0	KSTP challenge Fund	*	364/KSTP/ PMT/PWD/ 2021 dtd 26/7/21	4/10/2021	3/7/2022	30/05/2023	M/s Palathra construction s	Drain work and foot path construction in progress. 53%. RE submitted.
	RC Works									

2/19

9	GENERAL-RM 2022-23-Cluster 2/One year RC/Kundara/KLM-RM 2022-23 Zone 2- One year Running contract for various PWD roads under Roads Section Kundara in Kollam District - 3 road stretches for a length of 9.56km. (6359/2022)	17.20	G.O(Rt)No.53 0/2022/ PWD dtd 13/05/2022 Rs 20.06 lakh	ORDER No.: PWD/RB/EST TS/8359/2022_5_1 Dated: 04-06-2022 Rs 17.20 Lakh	33(P)/EE/K LM/2022-23 dated 17/8/2022.	27/8/2022	26/8/2023	Palathra	No potholes. Seeging KVA restored portions for leak rectifying filled with shallmac and Jungles/ grass clearing completed in Palamukku, Nakkila road, Jungle/grass clearing in Vellimon road and Elampalloor Kovilmukku road completed. No potholes.Bit Bc done.
10	B/W 2023-24.Improvements to the damaged BC surface of Kundara Hospitalmukku Kottiyam road.	200.0						SL No.410 20% Budget provision.	Surface renewal with 40mm BC is necessary from kottiyam to kundara before doing the costly road marking as part of the ongoing traffic safety work. Approximate amount required is 6 crores but available budget provision is only 2 crore.



④
2/5

6) കണ്ടറ മണ്ഡലത്തിലെ നിരത്ത് പരിപാലന വിഭാഗത്തിന് കീഴിൽ പുരോഗമിച്ചുവരുന്ന പ്രവൃത്തികൾ

GENERAL-RM 2021-22-Cluster 1 One year Running Contract for various PWD roads under Roads Section Kundara in Kollam District 5 Road stretches for a total length of 6.15 Km – General Civil work ടി ക്ലസ്റ്ററിൽ ഉൾപ്പെടുന്ന കണ്ടറ മണ്ഡലത്തിലെ റോഡുകളുടെ മെയിന്റനൻസ് പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്.

GENERAL-RM 2023-24- One year Running Contract for various PWD roads under Roads Section Kundara in Kollam District 5 Road stretches for a total length of 3.5 Km എന്ന പ്രവൃത്തിയുടെ ടെൻഡർ നടപടികൾ പുരോഗതിയിലാണ്.

3/2/24

ക്രൈം.ആർ.എഫ്.ബി - പി.എം.യു അധികാര പരിധിയിൽ വരുന്ന കണ്ടറ നിയോജക മണ്ഡലത്തിലെ റോഡ് പ്രവർത്തികളുടെ നിർമ്മാണ പുരോഗതി

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	പുരോഗതി
1.	കണ്ടറ-ചിറ്റമല -ഇടയ്ക്കടവ് റോഡ് നിർമ്മാണം ബാലൻസ് പ്രവൃത്തി	ബാലൻസ് പ്രവൃത്തി M/s ARMCO INFRA PVT LTD 06. 05. 2023 ൽ കരാർ ഒപ്പുവെച്ച് പ്രവൃത്തിആരംഭിച്ചിട്ടുണ്ട് നിലവിൽ Retaining Wall, Irish Drain എന്നിവയുടെ നിർമ്മാണം പുരോഗമിച്ചുവരുന്നു.
2.	ഉമയനല്ലൂർ - കല്ലുവെട്ടാംകുഴി -താഹ -കരിക്കോട് റോഡ്	72% പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്. നിലവിൽ പ്രധാന റോഡുകളെല്ലാം DGBM ടാറിംഗ് ചെയ്തിട്ടുണ്ട്. Price Escalation, പുതുക്കിയ നിരക്കിലെ GST എന്നിവ കരാറുകാരൻ ആവശ്യപ്പെട്ടിട്ടുണ്ട്. നിലവിൽ പ്രവൃത്തികൾ മുടങ്ങി നിൽക്കുകയാണ് കരാറുകാരൻ്റെ ആവശ്യം കരാറുവ്യവസ്ഥയ്ക്ക് എതിരായതിനാൽ കരാർ വ്യവസ്ഥ അനുസരിച്ചിട്ട് ടീ കരാറുകാരനെ റിസ്ക് ആൻഡ് കോസ്റ്റ് വ്യവസ്ഥയിൽ ടെർമിനേറ്റ് ചെയ്യുന്നതിന്മേലുള്ള നടപടികൾ നടന്നുവരികയാണ്.
3.	കണ്ണനല്ലൂർ ജംഗ്ഷൻ വികസനം	ഭൂമി ഏറ്റെടുക്കൽ നടപടികൾ പുരോഗമിക്കുന്നു. നഷ്ടപരിഹാരത്തുക ഇനത്തിൽ 32.5 കോടി രൂപ റവന്യൂ വകുപ്പിൽ നിന്നും 24.05.2023 നു ആവശ്യപ്പെട്ടു. അതിൻ പ്രകാരം 2019 ൽ ധനാനുമതിലഭിച്ച മുഴുവൻ തുകയും 06.07. 2023 നു റവന്യൂ വകുപ്പിന് കൈമാറി കൊടുത്തിട്ടുണ്ട്. 4.58 കോടി രൂപ കൂടി ഭൂമി ഏറ്റെടുക്കൽ ഇനത്തിൽ റവന്യൂ വകുപ്പിന് നൽകേണ്ടതുണ്ട്. ആ തുകയ്ക്കും പദ്ധതി ചിലവിനും വേണ്ടി പുതുക്കിയ ധനാനുമതി ലഭിക്കാൻ ആയി കിഫ്ബിയിലേക്ക് 22.06.2023 ൽ ആവശ്യപ്പെട്ടിട്ടുണ്ട്. തുക ലഭിക്കുന്ന മുറയ്ക്ക് ആയത് കൈമാറി നൽകുന്നതാണ്. ഭൂമി ഏറ്റെടുക്കലിനുശേഷം പദ്ധതി പ്രവർത്തനങ്ങൾ ആരംഭിക്കുന്നതാണ്.

21/9