

15 -ാം കേരള നിയമസഭ

9 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2607

14-09-2023 - ൽ മറുപടിയ്ക്ക്

പിറവം മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ


| ചോദ്യം | | ഉത്തരം | |
|---------------------|---|--|--|
| ശ്രീ. അനൂപ് ജേക്കബ് | | ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി) | |
| (എ) | പിറവം മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികൾ ഏതെല്ലാം ; പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ പുരോഗതി വ്യക്തമാക്കാമോ; | (എ) | പിറവം മണ്ഡലത്തിൽ നടപ്പിലാക്കുവാനായി കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയിട്ടുള്ളതും പൂർത്തീകരിക്കുവാൻ അവശേഷിക്കുന്നതും ആയ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, പദ്ധതി നിർവഹണ ഏജൻസി, പൂർത്തീകരണത്തിന് കാലതാമസം നേരിടുന്നതിനുള്ള കാരണങ്ങൾ എന്നിവ ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. |
| (ബി) | ഭരണാനുമതി ലഭിച്ചതിൽ പൂർത്തിയാക്കാത്ത പ്രവൃത്തികൾ ഏതെല്ലാം; ഏതെല്ലാം നിർവഹണ ഏജൻസികളാണ് പ്രവൃത്തികൾ ഏറ്റെടുത്തിട്ടുള്ളത്; പ്രവൃത്തികൾ പൂർത്തീകരിക്കുന്നതിന് കാലതാമസം നേരിടുന്നതിന്റെ കാരണങ്ങൾ എന്തെല്ലാമെന്ന് വിശദമാക്കാമോ; | (ബി) | പിറവം മണ്ഡലത്തിൽ നടപ്പിലാക്കുവാനായി കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയിട്ടുള്ളതും പൂർത്തീകരിക്കുവാൻ അവശേഷിക്കുന്നതും ആയ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി, പദ്ധതി നിർവഹണ ഏജൻസി, പൂർത്തീകരണത്തിന് കാലതാമസം നേരിടുന്നതിനുള്ള കാരണങ്ങൾ എന്നിവ ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു. |
| (സി) | പുതിയ ഏതെല്ലാം പദ്ധതികളാണ് പിറവം മണ്ഡലത്തിൽ നടപ്പിലാക്കാൻ ഉദ്ദേശിക്കുന്നതെന്ന് വിശദമാക്കാമോ? | (സി) | പിറവം മണ്ഡലത്തിൽ നടപ്പിലാക്കുവാനായി പുതിയ പദ്ധതികളൊന്നും തന്നെ നിലവിൽ കിഫ്ബിയുടെ പരിഗണനയ്ക്കായി സമർപ്പിച്ചിട്ടില്ല. |

സെക്ഷൻ ഓഫീസർ

| Sl. No. | Department | Project Code | Sub Project Name | Project Outlay (Rs. In Crore) | SPV Name | Work Status | Reason for delay in Execution/Completion |
|---------|------------------|--------------|--|-------------------------------|---------------|------------------|---|
| 1 | LSGD | LSG001-05 | Municipal Building-Koothatukulam (Rs 7.7751Cr) | ₹ 7.78 | IMPACT Kerala | KIIFB Approved | Proposed site was 90 cents. Municipality has leased around 2.23 acres out of 3 acres to KSRTC. Hence as per records, only 77 cents is available for construction. Building redesigned to fit in 77 cents. Estimate will have to be modified to include this also. Site was un-notified land, permission for construction required from government. Photos and videos of the proposed site were taken and submitted to RDO. |
| 2 | PWD | PWD011-17 | Construction of RoB in lieu of LC 11 in between Railway KM 13/500-600 at Kurikad near Chottanikara Road Railway Station in Ernakulam | ₹ 36.89 | RBDCCK | KIIFB Approved | GAD approved by Railways on 25.07.2022. LA Requisition submitted to District Collector, Ernakulam and request for Revenue (B) Sanction submitted to Secretary PWD on 22.09.2022. Revenue Sanction for LA received vide G.O.(Rt)No.4014/2022/RD dated 01.10.2022. District Collector appointed Special Tahsildar LA KIIFB Ernakulam as Land Acquisition Officer for the project on 12.10.2022. 6(1) notification published on 31.10.2022. Boundary stone planting completed & Joint inspection conducted on 28.11.2022. Contingency charge of Rs. 50 lakhs released to LAO on 06.12.2022. SIA agency selected on 09.01.2023. 4(1) notification published on 06.02.2023. SIA public hearing conducted on 20.03.2023. SIA final report submitted. Expert committee to be formed by District Collector. |
| 3 | PWD | PWD015-110 | Improvements and Developments to Muvattupuzha - Koothattukulam Road Km 0/000 to 15/600 in Ernakulam District - LA only | ₹ 450.33 | KRFB | LA in progress | FS obtained for Land Acquisition for an amount of Rs.450 Crores. Revenue sanction order received on 07/06/2022 and requisition of land acquisition is submitted to District Collector on 04/07/2022 and appointed Tahsildar LA NH No 1, Kakkanad as LAO. Joint inspection conducted on 30/09/2022 with survey officials. The agreement for laying the boundary stone is executed. The investigation work for missed alignment stone laying is ongoing. DPR (for the work) preparation is in progress under PPU. LA contingency charges Rs. 50 lakhs was sanctioned and transferred to Special Tahsildar (LA), KIIFB unit II, Mini Civil Station, Angamali. |
| 4 | Higher Education | HED007-04 | Ernakulam Cluster Phase 1 T M Jacob Memorial Government College, Manimalakunnu | ₹ 6.01 | KITCO | Work in progress | Applicable penalties has been imposed to the contractor for delaying the work beyond the agreed time of completion. Show cause notice has been issued to the contractor and at present, the work is progressing at site as per the schedule as reported by SPV. |
| 5 | PWD | PWD004-120 | Improvements to Mamala-Piravom Road in Ernakulam District | ₹ 11.81 | KRFB | Work Completed | Work completed on 31-07-2022. Final RE has been placed for TS committee approval. Final bill under preparation |

2607

| | | | | | | | |
|---|-------------------|--------------|---|---------|------------------------------|---|---|
| 6 | Water Resources | WRD005-125 | Replacement of Transmission Mains in Kochi Circle (in Angamaly, Perumbavoor, Aluva, Kunnathunadu, Thrikkakara, Ernakulam, Piravam, Thrrippunithura LACs) | ₹ 24.98 | Kerala Water Authority (KWA) | Work in progress | Work not tendered. Proposal has been submitted to Govt for AS revalidation |
| 7 | Water Resources | WRD005-126 | Replacement of Transmission Mains in Muvattupuzha Circle (in Muvattupuzha, Piravom, Devikulam, Kothamangalam, Udumbanchola LACs) | ₹ 17.71 | Kerala Water Authority (KWA) | Work in progress | UWSS to Piravom - Replacement of Transmission main from Kakkad WTP to Pazhoor Sump - 98% completed. contract terminated (for road restoration works.) UWSS to Piravom - Replacement of Transmission mains from WTP to Hospital Jn - Tendered several times. TS obtained for recasted estimate. |
| 8 | General Education | GED003-10 | Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Ernakulam and Kottayam - Cluster 7 1. Govt. HSS Mulanthuruthy (Piravom - 99,65,276) 2. Govt. UPS Koothattukulam (Piravom - 99,49,349) 3. Govt. HSS & VHSS Chottanikkara (Piravom - 99,81,018) | ₹ 2.99 | KILA | 1. Estimate to be recasted 2. Work to be tendered 3. Work in progress | 1. Govt. HSS Mulanthuruthy-Proposal changed based on school authority request. 2. Govt. UPS Koothattukulam-FS accorded on 28.10.2020. Initial TS submitted by KILA on 19-05-2021. Later TS was revised and submitted on 10.08.2023 by KILA to KIIFB. Now the TS file under process in KIIFB. 3. Govt. HSS & VHSS Chottanikkara-work in progress. 85% completed.RE returned to SPV for compliance. |
| 9 | General Education | GED005-17-05 | PPE Mission- Upgradation of one school in each constituency - Ernakulam District-Phase 2 Piravom Govt. H.S.S (Piravom Constituency) 5Cr | ₹ 5.00 | KITE | Work Completed | Work completed |


 ACCOUNTS OFFICER