

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 407

10-02-2025 - ൽ മറുപടിയ്ക്ക്

ആലപ്പുഴ മണ്ഡലത്തിലെ പൊതു വിദ്യാലയങ്ങൾക്ക് കിഫ്ബി ഫണ്ട്

ചോദ്യം		ഉത്തരം	
ശ്രീ. പി.പി. ചിത്തരഞ്ജൻ		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	<p>ആലപ്പുഴ നിയോജക മണ്ഡലത്തിൽ പൊതു വിദ്യാലയങ്ങൾക്കുള്ള കെട്ടിട നിർമ്മാണത്തിനായി കിഫ്ബി മുഖേന ഫണ്ട് അനുവദിച്ചിട്ടുള്ളവയുടെ വിശദവിവരം ലഭ്യമാക്കാമോ;</p>	(എ)	<p>ആലപ്പുഴ നിയോജക മണ്ഡലത്തിൽ പൊതുവിദ്യാലയങ്ങൾക്കുള്ള കെട്ടിട നിർമ്മാണത്തിനായി കിഫ്ബി മുഖേന ഫണ്ട്, അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദ വിവരങ്ങൾ, പ്രസ്തുത പദ്ധതികളിൽ നിർമ്മാണം ആരംഭിക്കാനുള്ള കെട്ടിടങ്ങൾ, നിർമ്മാണ ചുമതലയുള്ള ഏജൻസികൾ, നിർമ്മാണം വൈകുന്ന പദ്ധതികളുടെ കാരണങ്ങൾ എന്നിവയുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>
(ബി)	<p>പ്രസ്തുത പ്രവൃത്തികളിൽ ഇനിയും നിർമ്മാണം ആരംഭിക്കാനുള്ള കെട്ടിടങ്ങൾ, നിർമ്മാണചുമതലയുള്ള ഏജൻസികൾ, നിർമ്മാണം വൈകുന്നുവെങ്കിൽ ആയതിന്റെ കാരണം എന്നീ വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ?</p>	(ബി)	<p>ആലപ്പുഴ നിയോജക മണ്ഡലത്തിൽ പൊതുവിദ്യാലയങ്ങൾക്കുള്ള കെട്ടിട നിർമ്മാണത്തിനായി കിഫ്ബി മുഖേന ഫണ്ട്, അനുവദിച്ച പ്രവൃത്തികളുടെ വിശദ വിവരങ്ങൾ, പ്രസ്തുത പദ്ധതികളിൽ നിർമ്മാണം ആരംഭിക്കാനുള്ള കെട്ടിടങ്ങൾ, നിർമ്മാണ ചുമതലയുള്ള ഏജൻസികൾ, നിർമ്മാണം വൈകുന്ന പദ്ധതികളുടെ കാരണങ്ങൾ എന്നിവയുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>


സെക്ഷൻ ഓഫീസർ

Prarambikam

407

Annexure

Sl. No	Project Code	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Current Status
1	GED005-04	Kalavur Govt. H.S.S	₹ 5.00	KITE	Alappuzha	Alappuzha	Work Completed
2	GED008-05	Mannancheri Govt. H.S	₹ 3.00	KITE	Alappuzha	Alappuzha	Work Completed
3	GED008-43	GHS Pollethai	₹ 3.00	KITE	Alappuzh	Alappuzha	Work completed
4	GED008-44	G Sreenivasa Mallan GHSS, SL Puram	₹ 3.00	KITE	Alappuzha	Alappuzha	Work completed
5	GED003-09	Govt UPS Thampakachuvadu	₹ 1.28	KILA	Alappuzha	Alappuzha	Work in progress. 65% Completed. The reinforcement work of the first floor is in progress.
6	GED006-34	GVHSS Aryad	₹ 3.87	KILA	Alapuzha	Alappuzha	PED approved by KIIFB on 12.12.2024. Construction can commence only after demolishing and removing the old building at the site. Based on the letter from the school authorities stating that the building will be demolished during the tender process, SPV is proceeding with the tender procedures.



ACCOUNTS OFFICER

Prarambikam

407

Annexure

Sl. No	Project Code	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Current Status
1	GED005-04	Kalavur Govt. H.S.S	₹ 5.00	KITE	Alappuzha	Alappuzha	Work Completed
2	GED008-05	Mannancheri Govt. H.S	₹ 3.00	KITE	Alappuzha	Alappuzha	Work Completed
3	GED008-43	GHS Pollethai	₹ 3.00	KITE	Alappuzh	Alappuzha	Work completed
4	GED008-44	G Sreenivasa Mallan GHSS, SL Puram	₹ 3.00	KITE	Alappuzha	Alappuzha	Work completed
5	GED003-09	Govt UPS Thampakachuvadu	₹ 1.28	KILA	Alappuzha	Alappuzha	Work in progress. 65% Completed. The reinforcement work of the first floor is in progress.
6	GED006-34	GVHSS Aryad	₹ 3.87	KILA	Alapuzha	Alappuzha	PED approved by KIIFB on 12.12.2024. Construction can commence only after demolishing and removing the old building at the site. Based on the letter from the school authorities stating that the building will be demolished during the tender process, SPV is proceeding with the tender procedures.


ACCOUNTS OFFICER