

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 20

23-01-2025 - ൽ മറുപടിയ്ക്ക്

റീബിൽഡ് കേരള പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. പി.വി. ശ്രീനിജിൻ		ശ്രീ. പിണറായി വിജയൻ (മുഖ്യമന്ത്രി)	
(എ)	കുന്നത്തുനാട് മണ്ഡലത്തിൽ നിന്നും ഏതെല്ലാം പദ്ധതികളാണ് റീബിൽഡ് കേരള പദ്ധതിയിൽ ഉൾപ്പെടുത്തിയിട്ടുള്ളത് എന്ന് വ്യക്തമാക്കാമോ;	(എ)	കുന്നത്തുനാട് നിയോജകമണ്ഡലത്തിൽ റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവിന് കീഴിൽ ഏറ്റെടുത്ത് നടപ്പിലാക്കി വരുന്ന പദ്ധതികൾ, നടപ്പാക്കുന്ന വകുപ്പുകൾ/ഏജൻസികൾ, പദ്ധതി തുക, നിലവിലെ സ്ഥിതി/പൂർത്തീകരണം എന്നിവ ഉൾപ്പെടെയുള്ള വിശദാംശങ്ങൾ അനുബന്ധം ആയി ചേർത്തിരിക്കുന്നു.
(ബി)	ഓരോ പ്രവൃത്തിയുടേയും നിലവിലെ സ്ഥിതി വിശദമാക്കാമോ;	(ബി)	മേൽപിരിവിലെ ഉത്തരവും അനുബന്ധവും കാണുക.
(സി)	പൂർത്തീകരിക്കാത്ത പ്രവൃത്തികൾ എന്നത്തേക്ക് പൂർത്തീകരിക്കാൻ കഴിയും എന്ന് വിശദമാക്കാമോ;	(സി)	മേൽപിരിവിലെ ഉത്തരവും അനുബന്ധവും കാണുക.
(ഡി)	മുഴുവൻ പ്രവൃത്തികളും വേഗത്തിൽ പൂർത്തീകരിക്കാൻ നടപടി സ്വീകരിക്കുമോ, വിശദമാക്കാമോ?	(ഡി)	നടപടി സ്വീകരിച്ചുവരുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം-

US Qn 20- കുന്നത്തുനാട് മണ്ഡലത്തിലെ റീബിൽഡ് കേരള പദ്ധതികൾ

Sl. No	Department	Implementing Agency	Project Name	Current Status / Remarks (Physical Progress)	Steps taken to complete the projects	Expected Completion date
1	LSGD	Kudumbashree Mission	Integration of Chicken Farms	Completed		
2	Agriculture	Vegetable and Fruit Promotion Council Keralam (VFPCK)	Establishment of Vegetable and Fruit Processing and Marketing Centre	Completed		

3	LSGD	LSGD - Roads	Thammanimattom - Poothrikka Suspension Bridge over Muvattupuzha river, Ernakulam	AS issued for the work at a cost of Rs. 5.37 crore. Technical Sanction issued for Civil works. Technical sanction for Mechanical work is being issued.	Civil works will be tendered after issue of TS for mechanical works. Necessary steps have been taken to tender the demolishing of the old bridge.	The work will be completed within one year after the finalization of the tender. The tendering process will be started after the issuance of Technical Sanction for the Mechanical works.
4	LSGD	LSGD -PMU	Upgradation of Thiruvaniyur Meppadam Road in Thiruvaniyur GP	AS issued for the work at Rs. 3.568 crore. The work is progressing with 85% physical progress achieved. Issues related to the KWA pipeline laying work has caused some delays in the project.	Steps are being taken to resolve the issue.	31-03-2025
5	LSGD	LSGD -PMU	Nadakavu Etheyrikavu Road	Completed		

6	LSGD	LSGD - Roads	Kochangadi Thotungamala Seminary Road in Thiruvaniyoor Grama Panchayath	Completed		
7	LSGD	LSGD - Roads	AVT Kaipoorikuzhy Road	Completed		
8	Revenue Departmen t	Department of Survey and Land Records	Digital Survey Project - Marambilly Village	Survey completed and notification as per Section 9 (2) published		
9	Revenue Departmen t	Revenue Department	Smart Village Office - Kizhakkambalam Village Office	Completed		
10	Water Resource Departmen t	Kerala Water Authority	Automation of 5 VT pumps	Completed		
11	Animal Husbandry	Animal Husbandry	Livelihood support package	Completed		
12	LSGD	Kudumbashree	Crisis Management Fund	Completed		

		Mission				
13	LSGD	Kudumbashree Mission	Skilling for Self-Employment (ARISE)	Completed		
14	LSGD	Kudumbashree Mission	Vulnerability Reduction Fund	Completed		
15	LSGD	Kudumbashree Mission	Skilling for Wage Employment	Completed		