15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 477


<u>17-09-2025 - ൽ മറുപടിയ്</u>ക്

<u>കിഫ്ബിയിൽ ഭരണാന്മതി നൽകിയ പ്രവൃത്തികൾ</u>

ചോദ്യം			ഉത്തരം		
ശ്രീ. കെ.എൻ. ഉണ്ണിക്കുഷ്ണൻ			ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകപ്പ് മന്ത്രി)		
(എ)	വൈപ്പിൻ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബിയിൽ ഉൾപ്പെടുത്തി ഭരണാന്രമതി നൽകിയിട്ടുള്ള പ്രവൃത്തികൾ ഏതെല്ലാമെന്ന് വിശദമാക്കുമോ;	(എ)	വൈപ്പിൻ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയിട്ടുള്ള പ്രവൃത്തികളുടെ വിവരങ്ങളും, പ്രസ്തൃത പ്രവൃത്തികൾ ആരംഭിക്കുന്നതിൽ നേരിട്ട / നേരിടുന്ന കാലതാമസത്തിന് കാരണവും അനുബന്ധമായി ചേർക്കുന്നു.		
(ബി)	നടപടിക്രമങ്ങൾ പൂർത്തീകരിച്ച് പ്രസ്തുത പ്രവൃത്തികൾക്ക് കിഫ്ബിയുടെ അംഗീകാരം ലഭിക്കുന്നതിലും പ്രവൃത്തി ആരംഭിക്കുന്നതിലും നേരിടുന്ന കാലതാമസത്തിന് കാരണം വ്യക്തമാക്കുമോ;	(ബി)	വൈപ്പിൻ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയിട്ടുള്ള പ്രവൃത്തികളുടെ വിവരങ്ങളും, പ്രസ്തൃത പ്രവൃത്തികൾ ആരംഭിക്കുന്നതിൽ നേരിട്ട / നേരിടുന്ന കാലതാമസത്തിന് കാരണവും അനുബന്ധമായി ചേർക്കുന്നു.		
(സി)	ടി പ്രവൃത്തികളുടെ നടപടിക്രമങ്ങൾ എത്രയുംവേഗം പൂർത്തീകരിച്ച്, പ്രവൃത്തികൾ ആരംഭിക്കുവാൻ നടപടി സ്വീകരിക്കുമോ?	(സി)	കിഫ്ബി ഫണ്ടിംഗ് വിനിയോഗിച്ച് നടപ്പിലാക്കുന്ന പ്രവൃത്തികളുടെ നിർവ്വഹണ ചുമതല ബന്ധപ്പെട്ട ഭരണ വകുപ്പുകൾ നിയോഗിക്കുന്ന പദ്ധതി നിർവ്വഹണ ഏജൻസികൾക്കാണ്. എന്നിരുന്നാലും നടപടിക്രമങ്ങൾ പൂർത്തീകരിച്ച് പ്രവൃത്തികൾ ആരംഭിയ്ക്കുന്നതിന് ഉതകുന്ന നിർദ്ദേശങ്ങൾ കിഫ്ബി നിർവ്വഹണ ഏജൻസികൾക്ക് നൽകി വരുന്നുണ്ട്.		

സെക്ഷൻ ഓഫീസർ





KIIFB Projects under Vypeen LAC									
No	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Reason for delay in progress		
1	Fisheries & Ports	FSH003-11	STRENGTHENING OF FISH MARKETING INFRASTRUCTUREIN FIVE DISTRICTS OF THE STATE (Nayarambalam Fish Market)	₹ 2.76	KSCADC	Work tendered			
2	PWD	PWD001-45	Construction of Nayarambalam Herbert bridge in Vypin constituency in Ernakulam District	₹10.40	KRFB	LA in progress	Land acquisition procedure in progress. Requisition for land acquisition was received on 26.06.2020. 6(1) Notification published on 22.06.2022. 4(1) Notification was published on 29.08.2022. 11(1) Notification published on 21.10.2023. BVR prepared and is approved by District Collector on 15.04.2025. DVS submitted to District Collector on 26.07.2025. Additional Fund 19,69,029/- for LA Compensation is released on 03.09.2025 from KIIFB		
3	PWD	PWD016-43	CONSTRUCTION OF PIZHALA-KADAMAKKUDY BRIDGE IN ERNAKULAM DISTRICT	₹ 43.88	KRFB	KIIFB Approved	Connecting roads for the bridge is being executed through GIDA. The project was kept in abeyance till the same is tendered and executed. The project was reviewed in a meeting dated 19-08-2025 and GIDA officials informed that the land for widening connecting roads is being acquired through negotiated purchase and agreed to expedite the works. A revised alignment for the bridge was also discussed during the meeting and the same needs to be submitted by SPV.		
4	PWD	PWD014-34	Land Acquisition of Coastal Highway Reach 2 - Puthuvype to Munambam in Ernakulam district (17 km)	₹ 238.67	KRFB	LA in progress	Land acquismon procedure in progress. 6(1) notification published on 13.06.2022 4(1) notification published on 16.01.2024 11(1) notification published on 18.08.2025		
	PWD	PWD016-04	CONSTRUCTION OF AZHIKODE-MUNAMBAM BRIDGE IN THRISSUR DISTRICT-Bridge Construction	₹ 185.53		Work in progress	LA completed. Additional LA under progress Additional requisition received on 09.06.2025 Joint inspection postponed as per RA's request due to change in alignment sketch.		
5			CONSTRUCTION OF AZHIKODE-MUNAMBAM BRIDGE IN THRISSUR DISTRICT- LA component	₹ 14.62	KRFB	LA completed			
6	General Education	GED003-32	Govt HSS Elamkunnapuzha	₹ 1.30	KILA	Work Awarded	Work awarded and LOA issued		
7	General Education	GED003-28	Alappuzha, Ernakulam, Kottayam and Idukki - Cluster 28 (Govt.HSS & VHSS Kadamakudy)	₹ 0.99	KILA	Work Awarded	Agreement executed on 03-09-2025		
8	Health & Family Welfare	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC (TH Njarakkel)	₹ 1.68	KMSCL	Work in progress	The delay is due to financial constraints of the contractor.		
9	General Education	GED005-05	PPE Mission- Upgradation of one school in each constituency -Ernakulam District-Phase 1 (Njarakkal Govt. H.S.S)	₹ 5.00	KITE	Work Completed			
10	Water Resources	WRD003-07	Water supply Distribution strengthening of Kadamakkudi Panchayath	₹ 12.00	KWA	Work Completed			
11	Registration	RGD007-04	Cluster III - Construction of Sub Registrar Offices at Kuzhippally	₹ 1.50	KSCC	Work Completed			

someth assident