

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 496

17-09-2025 - ൽ മറുപടിയ്ക്ക്

മകുട മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. മഞ്ഞളാംകുഴി അലി		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	മകുട മണ്ഡലത്തിൽ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടന്നുവരുന്ന പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി സംബന്ധിച്ച വിശദാംശം നൽകുമോ;	(എ)	മകുട നിയോജകമണ്ഡലത്തിൽ നടപ്പിലാക്കി വരുന്ന കിഫ്ബി പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	നാളിതുവരെ പൂർത്തിയാകാത്തതും എന്നാൽ പുരോഗമിച്ചു കൊണ്ടിരിക്കുന്നതുമായ പ്രവൃത്തികൾ ഓരോന്നും ഏത് ഘട്ടത്തിലാണെന്നും ഇനി എന്തെല്ലാം നടപടികളാണ് ബാക്കിയുള്ളതെന്നും അറിയിക്കുമോ; ഏതെല്ലാം എസ്.പി.വി.-കളെയാണ് നിർവഹണ ചുമതല ഏൽപ്പിച്ചിട്ടുള്ളത്; ഏതെങ്കിലും പ്രവൃത്തി നടപ്പിലാക്കുന്നതിൽ എന്തെങ്കിലും തടസ്സങ്ങൾ നിലവിലുണ്ടോ; വിശദാംശം നൽകുമോ;	(ബി)	നാളിതുവരെ പൂർത്തിയാകാത്തതും എന്നാൽ പുരോഗമിച്ചുകൊണ്ടിരിക്കുന്നതുമായ പ്രവൃത്തികൾ ഓരോന്നും ഏത് ഘട്ടത്തിലാണെന്നും ഇനി എന്തെല്ലാം നടപടികളാണ് ബാക്കിയുള്ളതെന്നും ഏതെല്ലാം എസ്.പി.വി.കളെയാണ് നിർവ്വഹണച്ചുമതല ഏൽപ്പിച്ചിട്ടുള്ളതെന്നുമുള്ള വിശദാംശം അനുബന്ധത്തിൽ ഉൾപ്പെടുത്തിയിട്ടുണ്ട്. പ്രവൃത്തി നടപ്പാക്കുന്നതിൽ കാര്യമായ, അല്ലെങ്കിൽ കിഫ്ബിയുടെ ഇടപെടൽ ആവശ്യമായ തടസ്സങ്ങൾ നിലവിലുള്ളതായി എസ്.പി.വി.-കൾ കിഫ്ബിയുടെ ശ്രദ്ധയിൽപ്പെടുത്തിയിട്ടില്ല.
(സി)	മകുട ആർട്സ് ആൻഡ് സയൻസ് കോളേജിന്റെ നിർമ്മാണ പ്രവൃത്തികളിൽ കാര്യമായ പുരോഗതി കൈവരിക്കാത്തത് ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; എങ്കിൽ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കുന്ന എല്ലാ പ്രവൃത്തികളും സമയബന്ധിതമായി പൂർത്തിയാക്കുന്നതിന് നിർദ്ദേശം നൽകുമോ?	(സി)	ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ട്. ടി പ്രവൃത്തി നിലവിൽ ടെൻഡർ ചെയ്തിട്ടുള്ളതും സാങ്കേതിക പരിശോധന നടന്നുവരികയുമാണ്. 2025 സെപ്റ്റംബർ അവസാന വാരം ബിഡ്ഡുകൾ ഓപ്പൺ ചെയ്യുന്നതിന് എസ്.പി.വി ആയ KSITIL തീരുമാനിച്ചിട്ടുണ്ടെന്നും ആയതിലൂടെ കണ്ടെത്തുന്ന യോഗ്യരായ കരാറുകാരനെ കണ്ടെത്തിയ ശേഷം പ്രവൃത്തി യഥാസമയം ആരംഭിച്ച് പൂർത്തിയാക്കുന്നതിന് കരാറുകാരനുമായി കരാറിൽ ഏർപ്പെടുന്നതാണെന്നും എസ്.പി.വി അറിയിച്ചിട്ടുണ്ട്. ടി പദ്ധതി ഉൾപ്പെടെ കിഫ്ബി അംഗീകാരം നൽകുന്ന എല്ലാ പദ്ധതികളുടേയും പുരോഗതി അവലോകനം ചെയ്യുന്നതിനായി ബഹു.മന്ത്രിമാർ/എം.എൽ.എ-മാർ എന്നിവരുടെ സാന്നിധ്യത്തിലും കിഫ്ബിയിലെ വിവിധ ഉദ്യോഗസ്ഥ തലത്തിലും യോഗങ്ങൾ ചേർന്നുവരുന്നതോടൊപ്പം പദ്ധതി നടപ്പാക്കുന്നതിന്റെ


		വിവിധ ഘട്ടങ്ങളിൽ എസ്.പി.വി-കൾ ഏതെങ്കിലും തരത്തിലുള്ള ബുദ്ധിമുട്ടുകൾ നേരിടുന്ന പക്ഷം അവ കിഫ്ബിയുടെ ശ്രദ്ധയിൽപ്പെടുത്തുന്ന മുറയ്ക്ക് പരിശോധിച്ച്, അവ പരിഹരിക്കുന്നതിനാവശ്യമായ മാർഗ്ഗ നിർദ്ദേശങ്ങൾ നൽകിവരുന്നുണ്ട്. കൂടാതെ, പദ്ധതികളുടെ സമയബന്ധിതമായ പൂർത്തിയാക്കലും ഗുണനിലവാരവും ഉറപ്പുവരുത്തുന്നതിനായി കിഫ്ബിയിലെ ഇൻസ്പെക്ഷൻ വിഭാഗം സ്ഥലസന്ദർശനം നടത്തിവരികയും ചെയ്യുന്നുണ്ട്.
--	--	--

സെക്ഷൻ ഓഫീസർ

A96

Bromasina

Sl. No	Department	Project Code	Main Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Balance Work to be executed	Bottleneck
1	General Education	GED005-20	PPF Mission- Upgradation of one school in each constituency Malappuram District-Phase 2	Makkarapparambu Govt. H.S.S (5Cr)	₹ 5.00	KITE	Mankada	Malappuram	Work Completed	NA	
2	PWD	PWD003-11	17 bypasses Oradumpalam - Vylongara Bypass Road		₹ 16.09	RBDCK	Mankada Perinthalmanna	Malappuram	LA in progress	19 (1) declared on 22-08-2025. After Completing LA procedures work can be tendered.	No bottleneck as informed by the SPV
3	Water Resources	WRD022-02	Construction of Regulator Cum Bridge Construction of RCB across Thoothapuzha at Kezhmunkkadavu, Moothikkayam in Moorkkanadu Panchayath, Malappuram District		₹ 67.64	Kerala Irrigation Infrastructure Development Corporation Ltd (KIIDC)	Mankada	Malappuram	Work in progress	87% completed All works completed except the approach road Land Acquisition - DVS stage	No Bottlenecks
4	Higher Education	HED007-47	Augmentation of Infrastructural Facilities at Government Colleges in Kerala MALAPPURAM THIRISSUR CLUSTER PHASE 4	Govt. Arts and Science College Mankada	₹ 8.66	Kerala State IT Infrastructure Limited (KSITIL)	Mankada	Malappuram	Work Tendered	Work not started. Tender evaluation under process in SPV. Price bid opening scheduled during 4th week of September 2025. Subject to the same, L1 bidder will be identified and contract agreement will be executed between the SPV and the contractor for executing the work.	No bottleneck as informed by the SPV
5	General Education	GED003-14	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Malappuram - Cluster 14	1. GHS Cheriyan Mankada (Mankada - 99,99,392), 2. GUPS Mankada Pallipuram (Mankada - 99,99,434), 3. GUPS Koottilangadi (Mankada - 99,99,431).	₹ 16.88	KILA	Mankada	Malappuram	Work Completed	NA	
6	General Education	GED003-27	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Govt. UP School Pang (Mankada - 99,99,874)	₹ 0.99	KILA	Mankada	Malappuram	Work Completed	NA	
7	General Education	GED006-10	Betterment of Infrastructure facilities in 166 schools Malappuram Cluster 4	GHSS Pang (Mankada - 2,98,87,805),	₹ 2.98	KILA	Mankada	Malappuram	Work Completed	NA	
8	General Education	GED006-23	Betterment of Infrastructure facilities in 166 schools Kannur, Malappuram, Palakkad, Kollam Cluster	GHSS Mankada, Pallipuram (MANKADA - 2,97,23,873)	₹ 2.97	KILA	Mankada	Malappuram	Work Started	2 buildings. One for High School (total 9 classrooms in 3 floors) and another for Higher secondary (total two Labs, Proch rooms/Girls rest rooms)	No Bottlenecks
9	General Education	GED006-24	Betterment of Infrastructure facilities in 166 schools Kannur, Malappuram, Wayanad, Palakkad, Kollam	GHSS Mankada, Malappuram (MANKADA - 2,94,99,066)	₹ 2.94	KILA	Mankada	Malappuram	Work Awarded	Highschool building (total 15 classrooms) structural works, interior works, electrical, plumbing to be executed	No Bottlenecks
10	General Education	GED006-28	Betterment of Infrastructure facilities in 166 schools	GHSS Kadungapuram (Mankada)	3.89	KILA	Mankada	Malappuram	Work in progress	20 % completed. Ground floor work started. structural works, interior works, electrical, plumbing to be executed	No Bottlenecks
11	Health & Family Welfare	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC Malappuram Cluster	CHC Mankada	₹ 1.68	KMSCL	Mankada	Malappuram	Work in progress	60% work completed. Interior works, electrical, plumbing, tile works, interlock, septic tank, manhole, painting and other external works to be executed	No bottleneck other than financial constraints of contractor informed by SPV



Section Officer