

15 -ാം കേരള നിയമസഭ

14 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3294

08-10-2025 - ൽ മറുപടിയ്ക്ക്

ആറ്റിങ്ങൽ മണ്ഡലത്തിലെ വിവിധ സ്കൂൾ കെട്ടിടങ്ങളുടെ നിർമ്മാണ പുരോഗതി

ചോദ്യം		ഉത്തരം	
ശ്രീമതി ഒ എസ് അംബിക		ശ്രീ. പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	ആറ്റിങ്ങൽ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിന്റെ നിർവഹണ ചുമതലയിലുള്ള വിവിധ സ്കൂൾ കെട്ടിടങ്ങളുടെ നിർമ്മാണ പുരോഗതി വിശദമാക്കുമോ?	(എ)	ആറ്റിങ്ങൽ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിന്റെ നിർവ്വഹണ ചുമതലയിലുള്ള വിവിധ സ്കൂൾ കെട്ടിടങ്ങളുടെ നിർമ്മാണ പുരോഗതി അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം**

ക്രമ നം	പ്രവൃത്തിയുടെ പേര്
1	<p><b><u>Construction of Govt Model Attingal Govt. Pre-Primary School Attingal</u></b>  AS No.GO(Rt) No. 3550/2022/GEDN dated, Thiruvananthapuram 13-06-2022, Rs.56.50 Lakhs.  Status: work Completed</p> <p><b><u>Construction of Govt. Model Attingal Govt. Pre-Primary School Attingal - Balance work Phase II</u></b>  AS No.GO(Rt) No. 2060/2022/GEDN dated, Thiruvananthapuram 13-06-2025, Rs.19.50 Lakhs  Status:- Plastering Work Completed, applying primer coat in progress</p>
2	<p><b><u>Construction of School building for Govt.U.P.S Sreenarayanapuram progress.</u></b>  AS No.GO (Rt) No. 5958/2024/GEDN dated, Thiruvananthapuram 12.09.2024, Rs.100 Lakhs.  Status:- Plinth Beam work completed, column work in progress</p>
3	<p><b><u>General- Balance Schedule- Construction of class room in Govt.V.H.S.S Attingal Phase -II General civil work-I</u></b>  AS No.GO (Rt) No. 1336/2022/GEDN dated 05.03.2022, Rs.100 Lakhs.  Status :- Work Completed .</p>
4	<p><b><u>Construction of School Building for Govt.U.P.S Peroorvadassery- Attingal-Thiruvananthapuram-General Civil work.</u></b>  AS No.GO (Rt) No. 1952/2024/GEDN dated, 07.03.2024, Rs.100 Lakhs.  Status:- Ist floor block work in progress and stair room reinforcement work for roof slab in progress.</p>
5	<p><b><u>Construction of New building in Govt. H.S Cherunniyoor.</u></b>  Administrative sanction was received for the above work for 200Lakhs as per GO(Rt) No. 846/2020/Gen. Edn dt 18.02.2020. Work was initially arranged via Agreement No. 58/SEBSC/2020-21 DATED 13.01.2021 by Sri. P. Ramachandran Thambi. It was terminated without risk and cost due to the demise of the contractor. Work was rearranged and awarded to Sri C. Sajeev as per Agt No.42/SEBSC/2022-23 and the Site was Handed Over on 22.10.2022. work was hindered by the public during the execution and was stopped on 24.03.2023. After negotiations with the public and meetings with SE, PWD Buildings South Circle TVM, direction to restart the work was given to the contractor vide letter no. BSC/D1/104300/2021 dated 26.07.2023. However, the contractor was not willing to continue the work and intimated the same via E-mail. The contractor also filed a case to exempt him from the above work without risk and cost. Also, this work was under the NABARD RIDF XXIII scheme, which expired on 30.09.2023.  New AS received as per AS No.GO (Rt) No. 6954/2024/GEDN dated, 07.10.2024 Rs.250 Lakhs and awarded to Sri. Gopalakrishnan Nair .G as per Agmt No. 34/SEBSC/ 2025-26 dated 18/7/2025.</p>

6	<p><b><u>Construction of School building for Govt.H.S.S Vakkom Phase II.</u></b></p> <p>AS No.GO (Rt) No. 155/2024/GEDN dated, 05.01.2024, Rs. 150 Lakhs. Status :- 1st Floor Structural Work completed, block work completed, Plastering work Completed, tiling work in progress.</p>
7	<p><b><u>Construction of School building for Govt.L.P.S Adayamon.</u></b></p> <p>AS No.GO (Rt) No. 1664/2024/GEDN dated, 28.02.2024, Rs. 100 Lakhs. Status:- Existing building Demolished on 30 September 2025.</p>
8	<p><b><u>Construction of a new building for G.L.P.S Thottakkad, TVM Civil work.</u></b></p> <p>AS No.GO (Rt) No. 5957/2024/GEDN dated, 12.09.2024, Rs. 100 Lakhs. Status:- Ground floor roof slab shuttering work in progress.</p>
9	<p><b><u>Construction of School building for Govt.M.L.P.School Palachira, Cherunniyoor, TVM.</u></b></p> <p>AS No.GO (Rt) No. 2143/2025/GEDN dated, 21.03.2025, Rs. 75 Lakhs. Status:- Agreement executed. Waiting for test result of design mix and steel.</p>