

പതിനഞ്ചാം കേരള നിയമസഭ

പതിനാറാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 2455

23-02-2026-ൽ മറുപടിയ്ക്ക്

പൊതുജനാരോഗ്യമേഖലയിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. എം. രാജഗോപാലൻ

ശ്രീ. എം. രാജഗോപാലൻ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ

(മുഖ്യമന്ത്രി)

(എ) സംസ്ഥാനത്തെ പൊതുജനാരോഗ്യമേഖലയിൽ കിഫ്ബി മുഖേന എത്ര കോടി രൂപ വികസന പ്രവർത്തനങ്ങൾക്കായി ചെലവഴിച്ചിട്ടുണ്ടെന്ന വിവരം ജില്ല തിരിച്ച് ലഭ്യമാക്കാമോ;

മറുപടി: സംസ്ഥാനത്തെ പൊതുജനാരോഗ്യ മേഖലയിൽ കിഫ്ബി മുഖേന ആകെ 7496.14 കോടി രൂപയുടെ പദ്ധതികൾ അനുവദിച്ചിട്ടുണ്ട്. പ്രസ്തുത പദ്ധതികളുടെ ചെലവഴിച്ച തുക ഉൾപ്പെടെയുള്ള വിവരം അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) ഇതിൽ ഇനിയും പൂർത്തീകരിക്കാത്ത എത്ര പദ്ധതികൾ ഉണ്ടെന്ന് അറിയിക്കാമോ?

മറുപടി: ഇതിൽ 18 പദ്ധതികളുടെ (ക്രമ നം.2, 9, 12, 15, 17, 18, 20, 35, 38, 43, 48, 58, 60, 62, 70, 71, 74, 77) നിർമ്മാണം പൂർത്തീകരിച്ച് ഉദ്ഘാടനം നിർവ്വഹിച്ചിട്ടുള്ളതും ബാക്കിയുള്ള 71 പദ്ധതികൾ അവയുടെ നടപ്പാക്കലിന്റെ വിവിധ ഘട്ടങ്ങളിലുമാണ്.

സെക്ഷൻ ഓഫീസർ

Annexure

Sl. No	Project Code	Sub Project Name	Work Type	Project Outlay (Rs. In Crore)	SPV	LAC	District	% physical progress	Current Status as on 17-02-2026	Disbursements as on end of February 26 (₹ in Cr)
1	HFW002-01	Construction of Taluk Hospital, Chettikad, Alappuzha	Infrastructure	₹ 101.10	HITES	Alappuzha	Alappuzha	50%	In progress	34.79
	HFW002-83	Procurement of Medical Equipment & Hospital Furniture for TH Chettikkad	Equipment	₹ 3.24	KMSCL	Alappuzha	Alappuzha	0%	On hold as site not ready	-
2	HFW002-02	Construction of New OP Block at GH Alappuzha	Infrastructure	₹ 57.05	HITES	Ambalappuzha	Alappuzha	100%	Completed and inaugurated on 14-08-2023	54.74
	HFW002-63	Procurement of Medical equipments & hospital furnitures for GH Alappuzha	Equipment	₹ 16.43	KMSCL	Ambalappuzha	Alappuzha	88%	In progress	13.30
3	HFW001-14	Development of Dist. Hospital, Mavelikkara	Infrastructure	₹ 102.80	INKEL	Mavelikkara	Alappuzha	78%	In progress	66.95
4	HFW002-08	Development of Government Taluk Hospital, Thuravoor	Infrastructure	₹ 36.26	KSHB	Aroor	Alappuzha	93%	In progress. Ready for inauguration.	21.24
	HFW002-68	Procurement of Medical equipments & hospital furnitures for TH Thuravur	Equipment	₹ 6.09	KMSCL	Aroor	Alappuzha	24%	In progress	-
5	HFW002-16	Development of District Hospital, Chengannur, Alappuzha	Infrastructure	₹ 75.75	WAPCOS	Chengannur	Alappuzha	75%	External infrastructure pending. Inauguration scheduled on 26-02-2026.	45.27
	HFW002-86	Procurement of Medical Equipment & Hospital Furniture for DH Chengannur	Equipment	₹ 11.56	KMSCL	Chengannur	Alappuzha	0%	Not yet started	-
6	HFW002-22	Development of Taluk hospital Kayamkulam	Infrastructure	₹ 62.48	KSHB	Kayamkulam	Alappuzha	66%	In progress	28.81
	HFW002-89	Procurement of Medical Equipment and Hospital Furniture at THQH Kayamkulam	Equipment	₹ 8.09	KMSCL	Kayamkulam	Alappuzha	0%	Not yet started	-
7	HFW001-21	Development of Taluk Hospital, Pulinkunnu	Infrastructure	₹ 106.43	INKEL	Kuttanad	Alappuzha	0%	TS stage	-
8	HFW002-29	Development of Taluk hospital Cherthala	Infrastructure	₹ 71.20	HITES	Cherthala	Alappuzha	71%	In progress	53.67
	HFW002-92	Procurement of Medical Equipment and Hospital Furniture at THQH Cherthala	Equipment	₹ 3.79	KMSCL	Cherthala	Alappuzha	0%	Not yet started	-
9	HFW001-04	General Hospital Ernakulam- Construction of Super Specialty Block & Infrastructure and service Up-gradation	Infrastructure & Equipment	₹ 76.50	INKEL	Ernakulam	Ernakulam	100%	Completed and inaugurated	59.07
10	HFW002-13	Development of Government Maharaja's Taluk Hospital, Karuvelippady, Kochi	Infrastructure	₹ 29.68	KSHB	Kochi	Ernakulam	3%	Work foreclosed.	0.27

Sl. No	Project Code	Sub Project Name	Work Type	Project Outlay (Rs. In Crore)	SPV	LAC	District	% physical progress	Current Status as on 17-02-2026	Disbursements as on end of February 26 (₹ in Cr)
11	HFW002-59	Development of TH Kothamangalam	Infrastructure	₹ 11.21	HITES	Kothamangalam	Ernakulam	90%	In progress. Furniture and equipment supply to be completed. False ceiling to be completed.	8.65
	HFW002-90	Procurement of Medical Equipment and Hospital Furniture at TH Kothamangalam	Equipment	₹ 1.14	KMSCL	Kothamangalam	Ernakulam	0%	Not yet started	-
12	HFW001-03	Setting up of Hospital complex of Kochin Cancer Centre	Infrastructure	₹ 384.34	INKEL	Kalamassery	Ernakulam	100%	Completed and inaugurated on 09-02-2026.	210.44
	HFW002-73	Procurement of all medical equipment & hospital furniture for Cochin Cancer Research Centre	Equipment	₹ 65.19	KMSCL	Ernakulam	Ernakulam	70%	In progress	42.11
14	HFW001-05	Medical College Kochi-New Block, Staff Quarters and Allied Infrastructure	Infrastructure	₹ 286.66	INKEL	Kalamassery	Ernakulam	98%	Furniture and equipment supply in progress. Inauguration scheduled on 24-02-2026.	226.12
	HFW002-71	Procurement of all medical equipment & hospital furniture for MCH Ernakulam	Equipment	₹ 45.90	KMSCL	Ernakulam	Ernakulam	51%	In progress	20.58
15	HFW002-03	Upgradation of Taluk Hospital Nedukandam-Phase I	Infrastructure	₹ 70.03	HITES	Udumbanchola	Idukki	65%	In progress	34.94
	HFW002-66	Procurement of Medical equipments & hospital furnitures for THQH Nedumkandam	Equipment	₹ 19.48	KMSCL	Udumbanchola	Idukki	0%	On hold as site not ready	-
16	HFW002-53	Development of OP Unit, Casualty Block & Diagnostic Facilities in TH Adimali	Infrastructure	₹ 12.54	HITES	Devikulam	Idukki	100%	Completed and inaugurated on 31-01-2026.	10.59
	HFW002-80	Procurement of Medical Equipment & Hospital Furniture for TH Adimali	Equipment	₹ 0.86	KMSCL	Devikulam	Idukki	43%	In progress	0.30
17	HFW002-57	Development of Out Patient Unit, Casualty Block & Diagnostics Facilities in Taluk Hospital, Peerumedu, Idukki	Infrastructure	₹ 2.50	HITES	Peerumedu	Idukki	0%	Not yet started	-
18	HFW001-08	To Develop Malabar Cancer Centre as Post Graduate Institute of Oncology Sciences and Research	Infrastructure	₹ 98.20	BSNL	Thalassery	Kannur	100%	Completed and inaugurated	88.56
	HFW002-70	Procurement of all medical equipment & hospital furniture for Malabar Cancer Centre	Equipment	₹ 56.80	KMSCL	Thalassery	Kannur	78%	In progress	37.97

Sl. No	Project Code	Sub Project Name	Work Type	Project Outlay (Rs. In Crore)	SPV	LAC	District	% physical progress	Current Status as on 17-02-2026	Disbursements as on end of February 26 (₹ in Cr)
19	HFW001-06	Kannur District Hospital- Construction of Speciality Block and Renovation and upgradation of existing Infrastructure	Infrastructure	₹ 63.49	BSNL	Kannur	Kannur	100%	Completed and inaugurated	44.92
	HFW001-23	DH KANNUR- PROCUREMENT OF BIOMEDICAL EQUIPMENT AND OTHER ITEMS	Equipment	₹ 10.70	KMSCL	Kannur	Kannur	50%	In progress	4.63
20	HFW002-11	Development of Speciality Hospital Mattannur, Kannur	Infrastructure	₹ 100.42	KSEBL	Mattannur	Kannur	5.03%	In progress	30.88
21	HFW002-12	Development of Taluk Hospital Payyanur	Infrastructure	₹ 56.31	HITES	Payyannur	Kannur	100%	Completed and inaugurated	45.85
	HFW002-65	Procurement of Medical equipments & hospital fumitures for THQH Payyannur	Equipment	₹ 10.20	KMSCL	Payyannur	Kannur	80%	In progress	7.01
22	HFW002-19	Development of Taluk Hospital Peravoor	Infrastructure	₹ 40.86	WAPCOS	Peravoor	Kannur	7.50%	In progress	1.36
23	HFW002-27	Development of Government Medical College,Pariyaram, Kannur District - Phase I Rs.51.30 Cr - T17A Rs.29.78 - T19A	Infrastructure	₹ 81.08	WAPCOS	Kalliasseri	Kannur	84%	In progress	29.96
24	HFW002-30	Development of Taluk Hospital, Iritty	Infrastructure	₹ 64.02	KSEBL	Peravoor	Kannur	12.30%	In progress	10.34
25	HFW002-31	Development of Malabar Cancer Centre, Thalasseri (2nd Phase) in Kannur District	Infrastructure	₹ 398.31	WAPCOS	Thalassery	Kannur	13.50%	In progress	51.30
26	HFW002-34	Development of Women and Child Hospital Thalasseri	Infrastructure	₹ 74.64	KITCO	Thalasseri	Kannur	60%	In progress	31.25
	HFW002-96	Procurement of Medical Equipment for Women and Child Hospital Thalassery	Equipment		KMSCL	Thalasseri	Kannur	0%	In progress	-
27	HFW002-47	Development of Taluk Hospital Panoor in Kannur District-LA	LA	₹ 10.87	WAPCOS	Kuthuparamba	Kannur	0%	Not yet started	-
28	HFW002-58	Development of Malabar Cancer Centre, Thalasseri, Kannur - Construction of Guest House	Infrastructure	₹ 21.72	WAPCOS	Thalassery	Kannur	0%	In-principle approval granted	-
29	HFW002-50	Development of Taluk Head Quarters Hospital Thaliparamba in Kannur District	Infrastructure	₹ 22.94	KITCO	Thaliparamba	Kannur	4%	In progress	-
30	AYS001-01	Establishment of IRIA- phase 1	Infrastructure	₹ 90.28	KITCO	Mattannur	Kannur	80%	Inaugration scheduled on 25-02-2026	63.22
	AYS001-02	Land Acquisition for IRIA Phase 2	LA	₹ 114.00	KITCO	Mattannur	Kannur	100%		113.25
	AYS001-03	Procurement of Medical Equipment for IRIA	Equipment	₹ 1.25	KMSCL	Mattannur	Kannur	0%	Tender in progress	-

Sl. No	Project Code	Sub Project Name	Work Type	Project Outlay (Rs. In Crore)	SPV	LAC	District	% physical progress	Current Status as on 17-02-2026	Disbursements as on end of February 26 (₹ in Cr)
31	HF002-40	Development of THQ Hospital, Mangalapady, Kasaragod	Infrastructure	₹ 16.28	KITCO	Manjeswaram	Kasaragod	6%	In progress	-
32	HF002-33	Development of THQ Hospital, Neeleswaram, Kasaragod	Infrastructure	₹ 13.02	KITCO	Thrikkaripur	Kasaragod	4%	In progress	-
33	HF002-39	Development of THQ Hospital, Bedaduka, Kasaragod	Infrastructure	₹ 12.97	KITCO	Uduma	Kasaragod	6%	In progress	-
34	HF005-07	Development of Government Medical College Kasargode (MEP Works)	Infrastructure	₹ 36.45	KITCO	Kasaragod	Kasaragod	20%	In progress	6.25
35	HF005-16	Balance Civil , PHE and Fire protection works of Hospital block at GMC,Kasaragod		₹ 54.69	KITCO	Kasargode	Kasargode	2%	In progress	-
36	HF001-07	Punalur Taluk Hospital- Construction of New Block and Augmenting Basic Infrastructure	Infrastructure & Equipment	₹ 68.18	INKEL	Punalur	Kollam	100%	Completed and inaugurated	65.23
37	HF002-04	Development of Taluk Hospital, Neendakara	Infrastructure	₹ 34.37	KSHB	Chavara	Kollam	95%	Ready for inauguration	23.05
	HF002-67	Procurement of Medical equipments & hospital furnitures for TH Neendakara	Equipment	₹ 5.40	KMSCL	Chavara	Kollam	26%	In progress	2.40
38	HF002-05	Taluk Hospital Kottarakara	Infrastructure	₹ 106.22	KSEBL	Kottarakara	Kollam	26%	In progress	17.29
39	HF002-06	Taluk Hospital Kundara	Infrastructure	₹ 38.67	KSEBL	Kundara	Kollam	100%	Completed and inaugurated on 19-01-2026	31.64
	HF002-74	Procurement of all medical equipments & hospital Furnitures for TH Kundara	Equipment	₹ 3.06	KMSCL	Kundara	Kollam	60%	In progress	0.14
40	HF002-07	Development of Taluk Hospital, Karunagapally	Infrastructure	₹ 83.98	KSEBL	Karunagapally	Kollam	76%	In progress	49.75
	HF002-84	Procurement of Medical Equipment & Hospital Furniture for TH Karunagapally	Equipment	₹ 9.86	KMSCL	Karunagapally	Kollam	0%	Supply not yet started	-
42	HF002-09	Development of District Hospital Kollam	Infrastructure	₹ 143.85	KSEBL	Kollam	Kollam	15%	In progress	19.45
43	HF001-12	Development of Taluk Hospital, Pathanapuram		₹ 91.88	INKEL	Pathanapuram	Kollam	52%	In progress	50.94
44	HF001-17	Development of Govt. General Hospital, Kottayam	Infrastructure	₹ 144.60	INKEL	Kottayam	Kottayam	15%	In progress	23.84
45	HF005-01	Modernisation of Government Medical College at Kottayam	Infrastructure	₹ 164.92	HITES	Ettumanoor	Kottayam	100%	Completed and inaugurated on 16-02-2026	152.20
	HF002-69	Procurement of Medical equipments & hospital furnitures for MCH Kottayam	Equipment	₹ 88.46	KMSCL	Ettumanoor	Kottayam	58%	In progress	56.87
47	HF002-14	Development of Government Taluk Hospital, Vaikom	Infrastructure	₹ 62.19	KSHB	Vaikom	Kottayam	60%	In progress	25.19

Sl. No	Project Code	Sub Project Name	Work Type	Project Outlay (Rs. In Crore)	SPV	LAC	District	% physical progress	Current Status as on 17-02-2026	Disbursements as on end of February 26 (₹ in Cr)
	HFW002-77	Procurement of Medical Equipment & Hospital Furniture for TH Vaikom	Equipment	₹ 5.16	KMSCL	Vaikom	Kottayam	0%	Supply not yet started	-
48	HFW005-06	Modernisation of Government Medical College, Kottayam - Phase II - Construction of Super Speciality Block	Infrastructure	₹ 268.60	HITES	Ettumanoor	Kottayam	42%	In progress	74.94
49	HFW002-61	Development of GH Changanassery		₹ 54.88	HITES	Changanassery	Kottayam	21.2	In progress	11.77
50	HFW001-09	Development of General Hospital, Kozhikode	Infrastructure	₹ 95.09	INKEL	Kozhikode North	Kozhikode	0%	Not yet started	0.08
51	HFW002-24	Development of Taluk Hospital, Feroke	Infrastructure	₹ 20.35	WAPCOS	Bey pore	Kozhikode	100%	Completed and inaugurated	16.72
	HFW002-79	Procurement of Medical Equipment & Hospital Furniture for TH Feroke	Equipment	₹ 1.18	KMSCL	Bey pore	Kozhikode	38%	In progress	0.24
52	HFW002-25	Development of Taluk Hospital, Balusseri in Kozhikode District	Infrastructure	₹ 23.20	WAPCOS	Balusseri	Kozhikode	98%	Furniture and equipment supply to be completed.	21.48
	HFW002-87	Procurement of Medical Equipment and Hospital Furniture at TH Balusseri	Equipment	₹ 1.19	KMSCL	Balusseri	Kozhikode	0%	Supply not yet started	-
53	HFW002-26	Development of Taluk Hospital Koyilandi in Kozhikode District	Infrastructure	₹ 42.08	WAPCOS	Koyilandy	Kozhikode	0%	Not yet started	-
54	HFW001-11	Development of Taluk Hospital, Perambra	Infrastructure	₹ 58.18	INKEL	Perambra	Kozhikode	1.13%	In progress	0.05
55	HFW008-01	CONSTRUCTION FOR ESTABLISHMENT OF INSTITUTE FOR ORGAN AND TISSUE TRANSPLANT CHEVAYUR, KOZHICODE		₹ 319.94	HITES	Kozhikode North	Kozhikode	0%	Tender in progress	-
56	HFW008-02	Providing Temporary Facility for Establishing Institute of Organ & Tissue Transplant at PMSSY Block, MC Kozhikode		₹ 13.32	HITES	Kozhikode North	Kozhikode	0%	Tender in progress	-
57	HFW008-03	CONSTRUCTION OF DERMATOLOGY HOSPITAL AND ITS ALLIED FACILITIES AT CHEVAYUR, KOZHICODE		₹ 34.91	HITES	Kozhikode North	Kozhikode	0%	Tender in progress	-
47	HFW002-37	Development of Taluk Hospital, Ponnani, Malappuram	Infrastructure	₹ 11.85	KITCO	Ponnani	Malappuram	2%	In progress	-
58	HFW002-38	Taluk Head Quarters Hospital, Tirurangadi in Malappuram District	Infrastructure	₹ 13.79	KITCO	Tirurangadi	Malappuram	10%	In progress	0.78
59	HFW001-22	Development of Taluk Hospital, Kondotty	Infrastructure	₹ 36.19	INKEL	Kondotty	Malappuram	46%	In progress	15.29

Sl. No	Project Code	Sub Project Name	Work Type	Project Outlay (Rs. In Crore)	SPV	LAC	District	% physical progress	Current Status as on 17-02-2026	Disbursements as on end of February 26 (₹ in Cr)
60	HFW002-15	Development of Taluk Hospital Chittur, Palakkad	Infrastructure	₹ 53.95	HITES	Chittur	Palakkad	100%	Completed and inaugurated	47.21
	HFW002-64	Procurement of Medical equipments & hospital furnitures for TH Chittur	Equipment	₹ 10.29	KMSCL	Chittur	Palakkad	84%	In progress	7.85
62	HFW002-35	Development of District Hospital Palakkad	Infrastructure	₹ 98.89	HITES	Palakkad	Palakkad	56%	In progress	37.95
	HFW002-94	Procurement of Medical Equipment for DH Palakkad	Equipment		KMSCL	Palakkad	Palakkad	0%	Supply not yet started	-
63	HFW002-44	DEVELOPMENT OF OUT PATIENT DEPARTMENT, CASUALTY & DIAGNOSTIC FACILITIES IN TALUK HOSPITAL ALATHUR, PALAKKAD	Infrastructure	₹ 15.07	HITES	Alathur	Palakkad	100%	Completed and inaugurated on 31-01-2026	9.85
	HFW002-91	Procurement of Medical Equipment and Hospital Furniture at THQH Alathur	Equipment	₹ 0.77	KMSCL	Alathur	Palakkad	0%	Supply not yet started	-
64	HFW002-43	DEVELOPMENT OF OUT PATIENT DEPARTMENT, CASUALTY & DIAGNOSTIC FACILITIES IN TALUK HOSPITAL PATTAMBI, PALAKKAD	Infrastructure	₹ 12.26	HITES	Pattambi	Palakkad	0	Revision under process	-
65	HFW002-45	DEVELOPMENT OF OUT PATIENT DEPARTMENT, CASUALTY & DIAGNOSTIC FACILITIES IN TALUK HEAD QUARTERS HOSPITAL OTTAPALAM, PALAKKAD	Infrastructure	₹ 13.52	HITES	Ottapalam	Palakkad	100%	Completed and inaugurated	11.31
	HFW002-81	Procurement of Medical Equipment & Hospital Furniture for THQH Ottapalam	Equipment	₹ 0.67	KMSCL	Ottapalam	Palakkad	51%	In progress	-
66	HFW002-46	DEVELOPMENT OF OUT PATIENT DEPARTMENT, CASUALTY & DIAGNOSTIC FACILITIES IN DPR FOR TALUK HEAD QUARTERS HOSPITAL MANNARKKAD, PALAKKAD	Infrastructure	₹ 12.10	HITES	Mannarkad	Palakkad	49.20%	In progress	3.68
67	HFW005-04	Construction of Medical college Teaching Hospital and allied Buildings - Phase II at Konni, Pathanamthitta	Infrastructure	₹ 218.40	HITES	Konni	Pathanamthitta	86%	In progress	157.40
	HFW005-17	KONNI GOVERNMENT MEDICAL COLLEGE - PHASE II - BIO MEDICAL EQUIPMENT	Equipment		KMSCL	Konni	Pathanamthitta	0%	Supply not yet started	-

Sl. No	Project Code	Sub Project Name	Work Type	Project Outlay (Rs. In Crore)	SPV	LAC	District	% physical progress	Current Status as on 17-02-2026	Disbursements as on end of February 26 (₹ in Cr)
68	HFW002-18	Development of Taluk Hospital Mallappally	Infrastructure	₹ 47.17	KSEBL	Thiruvalla	Pathanamthitta	0%	Not yet started	-
69	HFW002-52	Development of Taluk Hospital Ranni	Infrastructure	₹ 17.01	HITES	Ranni	Pathanamthitta	48%	In progress	6.30
70	HFW002-55	DEVELOPMENT OF DISTRICT HOSPITAL KOZHENCHERRY	Infrastructure	₹ 31.45	HITES	Aranmula	Pathanamthitta	87%	Furniture and equipment supply to be completed. Ready inauguration.	20.75
	HFW002-88	Procurement of Medical Equipment and Hospital Furniture for DH Kozhencherry	Equipment	₹ 0.57	KMSCL	Aranmula	Pathanamthitta	0%	Supply not yet started	-
71	HFW002-56	GENERAL HOSPITAL ADOOR, PATHANAMTHITTA	Infrastructure	₹ 14.64	HITES	Adoor	Pathanamthitta	84%	Furniture and equipment supply to be completed.	6.92
72	HFW005-08	KONNI GOVERNMENT MEDICAL COLLEGE - PHASE I - BIO MEDICAL EQUIPMENT	Equipment	₹ 18.81	KMSCL	Konni	Pathanamthitta	68%	In progress	12.24
73	HFW001-01	Setting up of cathlabs & CCU	Infrastructure & Equipment	₹ 80.00	KMSCL	State wide	State wide	90%	Completed	59.58
74	HFW001-02	Setting up of Dialysis Centres	Infrastructure & Equipment	₹ 50.97	KMSCL	State wide	State wide	100%	Completed	38.88
75	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC	Infrastructure & Equipment	₹ 236.30	KMSCL	Statewide	Statewide	56%	In progress	113.64
76	HFW001-13	Development of Taluk HeadQuarters hospital, Chirayinkeezhu	Infrastructure	₹ 60.87	INKEL	Chirayinkeezhu	Thiruvananthapuram	97%	Furniture and equipment supply in progress.	43.43
	HFW002-85	Procurement of Medical Equipment & Hospital Furniture for THQH Chirayinkeezhu	Equipment	₹ 8.99	KMSCL	Chirayinkeezhu	Thiruvananthapuram	0%	Supply not yet started	-
77	HFW002-23	Development of Taluk Hospital Malayinkeezhu	Infrastructure	₹ 19.64	KITCO	Kattakada	Thiruvananthapuram	99%	Completed and inaugurated on 27-01-2026	14.85
	HFW002-78	Procurement of Medical Equipment & Hospital Furniture for TH Malayinkeezhu	Equipment	₹ 0.36	KMSCL	Kattakada	Thiruvananthapuram	33%	In progress	0.07
78	HFW003-01	Development of Govt. Medical College, Thiruvananthapuram-Development of external infrastructure Phase I	Infrastructure	₹ 108.18	INKEL	Kazhakkootam	Thiruvananthapuram	100%	External infrastructure	33.71
79	HFW003-02	Development of Government Medical College Thiruvananthapuram-Phase II - Construction of OT cum Surgical Ward Block, SAT Paediatrics Block, MLT Block	Infrastructure	₹ 194.33	INKEL	Kazhakkuttam	Thiruvananthapuram	75%	MLT - Work Completed. OT - Work in progress SAT - Revision under process	29.74
	HFW003-07	Procurement of Laboratory Equipment for MCH Trivandrum MLT Block	Equipment	₹ 0.93	KMSCL	Kazhakkuttam	Thiruvananthapuram	20%	In progress	-

Sl. No	Project Code	Sub Project Name	Work Type	Project Outlay (Rs. In Crore)	SPV	LAC	District	% physical progress	Current Status as on 17-02-2026	Disbursements as on end of February 26 (₹ in Cr)
80	HFW002-20	Development of Taluk Hospital Parassala	Infrastructure	₹ 38.61	KITCO	Parassala	Thiruvananthapuram	99%	Completed and inaugurated	29.11
	HFW002-75	Procurement of all medical equipments & hospital Furnitures for THQH Parassala	Equipment	₹ 4.65	KMSCL	Parassala	Thiruvananthapuram	62%	In progress	0.78
81	HFW002-28	Development of General Hospital, Thiruvananthapuram	Infrastructure	₹ 137.35	WAPCOS	Vattiyoorkavu	Thiruvananthapuram	0%	Not yet started	-
82	HFW002-36	Development of Taluk Hospital, Varkala	Infrastructure	₹ 45.95	KSEBL	Varkala	Thiruvananthapuram	5.13%	In progress	2.26
83	HFW003-04	GMC Tyvm - Phase-3 Strengthening of Imageology Department at GMC (Thiruvananthapuram)	Infrastructure & Equipment	₹ 43.75	INKEL	Kazhakkuttam	Thiruvananthapuram	100%	Completed	23.35
84	HFW003-05	GMC Tyvm - Phase-3 - Setting up of Centralized Video Surveillance System		₹ 14.15	INKEL	Kazhakkuttam	Thiruvananthapuram	0%	Not yet started	0.48
85	HFW005-14	Development of Isolation Ward at GMC, Thiruvananthapuram	Infrastructure	₹ 33.26	HITES	Kazhakkootam	Thiruvananthapuram	0%	Not yet started	-
86	HFW005-13	Development of SAT Hospital-Functionalising Women & Child Block	Infrastructure	₹ 11.24	HITES	Thiruvananthapuram	Thiruvananthapuram	3%	In progress	-
87	HFW003-06	Development of High Dose Therapy Ward at GMC Thiruvananthapuram		₹ 4.71	INKEL	Kazhakkootam	Thiruvananthapuram	0%	In progress	-
88	HFW002-76	Development of District Hospital, Nedumangad	Infrastructure	₹ 81.45	HITES	Nedumangad	Thiruvananthapuram	1%	In progress	-
89	HFW005-02	Medical College, Thrissur - Super Specilaty Block	Infrastructure	₹ 199.41	INKEL	Wadakkanchery	Thrissur	51.58%	In progress	104.05
90	HFW001-20	Development of Taluk Hospital, Kunnankulam	Infrastructure	₹ 76.51	INKEL	Kunnankulam	Thrissur	56%	In progress	32.20
	HFW002-95	Procurement of Medical Equipment for THQH Kunnankulam	Equipment		KMSCL	Kunnankulam	Thrissur	0%	Under appraisal	-
91	HFW005-03	Development of Medical College, Thrissur - Mother & Child Block	Infrastructure	₹ 279.19	INKEL	Wadakkanchery	Thrissur	51.36%	In progress	136.50
92	HFW001-18	Development of Mental Health Centre, Thrissur: Construction of OP Block, De-addiction Centre & Service Block		₹ 36.44	INKEL	Thrissur	Thrissur	0%	Not yet started	0.03

3,142.01

[Handwritten Signature]
[Handwritten Text]