

പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 833

24-06-2026-ൽ മറുപടിയ്ക്ക്

പുതുപ്പള്ളി നിയോജക മണ്ഡലത്തിലെ ജൽ ജീവൻ പദ്ധതി പ്രവൃത്തികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. ചാണ്ടി ഉമ്മൻ

ജലവിഭവ - ഭവനനിർമ്മാണ വകുപ്പ് മന്ത്രി

(എ) പുതുപ്പള്ളി നിയോജക മണ്ഡലത്തിൽ ജൽ ജീവൻ പദ്ധതി പ്രവൃത്തികൾ നടത്തുന്നതിനായി പൊതുമരാമത്ത് വിഭാഗത്തിൽ നിന്നും ജല അതോറിറ്റിക്ക് കൈമാറിയ റോഡുകളിൽ ഏതൊക്കെ റോഡുകളാണ് പ്രവൃത്തി പൂർത്തിയാക്കി തിരികെ പൊതുമരാമത്ത് വിഭാഗത്തിന് നൽകിയതെന്ന് അറിയിക്കുമോ; ഇനി കൈമാറാനുള്ള റോഡുകളുടെ വിവരങ്ങളും ഓരോന്നിലും ജലജീവൻ പദ്ധതി പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതിയും വിശദമാക്കുമോ;

മറുപടി: അനുബന്ധം 1 ആയി ചേർക്കുന്നു.

(ബി) ജല അതോറിറ്റിയുടെ ഫണ്ട് ഉപയോഗിച്ച് റീസ്റ്റോറേഷൻ നടത്താനുള്ള ഏതൊക്കെ റോഡുകൾ ഉണ്ടെന്നും ഇതിനായി എത്ര തുക വകയിരുത്തിയിട്ടുണ്ടെന്നും അറിയിക്കുമോ;

മറുപടി: അനുബന്ധം 2 ആയി ചേർക്കുന്നു.

(സി) പൈപ്പ് ലൈനുകൾ സ്ഥാപിക്കുന്ന പ്രവൃത്തികൾ അവശേഷിക്കുന്ന ഏതൊക്കെ റോഡുകൾ നിലവിലുണ്ടെന്നും അതിൽ ഏതൊക്കെ റോഡുകൾ പ്രവൃത്തി കഴിഞ്ഞ അവസ്ഥയിലാണെന്നും അറിയിക്കുമോ; ഇവ എന്നത്തേയ്ക്ക് പൂർത്തീകരിക്കുമെന്ന് വ്യക്തമാക്കുമോ?

മറുപടി: അനുബന്ധം 3 ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം (1)

A) ജൽ ജീവൻ പ്രവർത്തികൾക്ക് ശേഷം പ്രവർത്തി പൂർത്തിയാക്കി പൊതുമരാമത്തുവകുപ്പിന് തിരികെ നൽകിയ റോഡുകളുടെ വിശദാംശങ്ങൾ ചുവടെ ചേർക്കുന്നു.

Panchayath	Name of Road
പാമ്പാടി	Areeparambu pampady road
	Puthupally to Vennimala
	Nedumkuzhy Kothala
	Pampady Anickadu
	Karakkakuzhy Thottakadu
	Pampady Nedumkunnam
	Payyappady Ayarkunnam
	Kuttikkal Kangazha
	Velloor Manjamattam Road
	Diat Pady Muriyankal Road
	Gramattam Kunnelpedika
	Pothenpuram Deyara
	Onakkaplavu pulimoodu pampady deyara road (PC Yohannan ramban road)
	Pulinchuvadu mosco champakara road reach 1
Chennampally Kangazha	
അയർക്കുന്നു	Oravavackal Poothiri kannankunnu road
	Kaavumpady – Thannikkapady road
പുതുപ്പള്ളി	Puthupally – Vennimala road (Ch 0/520 to 1/720 & 3/240 to 4/600)
	Manarcadu – Keechal road
	Thalappady – Madhavanpady reach 1 & 2
	Puthuppally Thottakkad Road
	Payyappadi - Ayarkunnam
	Vennimala temple Road
Kanjirathumoodu Road	
വാകത്താനം	Perumpanachy Thottakkadu
മണർകാട്	Pattithanam-Manarcadu Bye-Pass road
	Thiruvanchoor road
	Oravakkal-Koorali road
	Kavumpady-Kuttiyeckunnu road
	Payyappady-Ayarkunnam road
	Old KK Road road
	Erumappewtty-Keechal road
	Kavumpady-Thannikkapady road
	Manarcadu-Thenganal road
കൂരോപ്പാട്	Mannoorpady-Poovathilappu road
	Arepparampu-Pampady road
	Kooroppada-Pampady road
	Vazhoor- puliyannoor Road

അകലകണം	Manjamattom-kozhuvanal Road
	Chuvannaplavu- kozhuvanal Road
	Chengalam-Thiruvanchoor Road
	Kavungum palam- Naiplavu Road
	Mannoorppally- Poovathilappu Road
	Aruvikkuzhi- Thodanal Road
	Manjamattom-kezhuvamkulam Road
	Tharakkunnu-Pallickathodu Road
	Chengalam-Pallickathodu Road
	Chengalam-17th Mile Road
	Paika-Chengalam Road
	Koovapoyika-Karimban Road i
	Mutholi-Kongadoor Road
	Kozhuvanal-Kanjiramattom Road
	Mevada-Kanjiramattom Road
	Kanipparambu-Thachilangadu Road
Manjamattom-Velloor Road	

B)റോഡ് പുനരുദ്ധാരണ പ്രവർത്തികൾക്ക് ശേഷം പൊതുമരാമത്തു വകുപ്പിനു കൈമാറുവാൻ ഉള്ള റോഡുകളുടെ ലിസ്റ്റ് ചുവടെ ചേർക്കുന്നു

Panchayath	Name of Road	Status
പാമ്പാടി	Vettethukavala Meenadom Road	Out of 1.73/ 1.5 km pipe laying completed
പുതുപ്പള്ളി	Puthuppally Thottakkadu	Out of 6.4/5.33 km pipe laying completed
	Manarcadu Thengana reach 1, 2 & 3	Out of 8.01/1.18 km pipe laying completed
	Kottayam Koazhanchery reach 1 & 2	Out of 6.3/3.9 km pipe laying completed
	Puthuppally Vennimala Ch. 1/720 to 3/240	Out of 1.5/1.5 km pipe laying completed
	Vettethukavala Meenadam road	Out of 0.65/0.45 km pipe laying completed
	Manarcad Thengana	Out of 14.8/13 km pipe laying completed
	Njaliyankuzhy Kaithayil road	Out of 2.9/2.5 km pipe laying completed
	Pallom - Thottakkad	Out of 6/6 km pipe laying completed.
	Kalayilpady- Kariyilakuzhy- Malikappady-Kuruppankunnu- St.George kurissukavala - Chakkancherry pady	Out of 1.8/1.8 km pipe laying completed
	Vakathanam Perumpanachy Road	Out of 1.2/1.2 km pipe laying completed

വാകത്താമരം	Vakathanam Karukachal road	Out of 2.2/1.9 km pipe laying completed
	Malikakadavu Road	Out of 0.87/0.87 km pipe laying completed
	Parakulam-Ennacherrykadavu - Thrikkodamangalam-Kadamuri-Chakkanchira -Thottackadu Road	Out of 10.2/9.8 km pipe laying completed
	Kannamchira -Kottarathil Kadavu	Out of 5/5 km pipe laying completed
	Nalunnakkal- Kalampattuchira Road	Out of 3.58/2.8 km pipe laying completed
	Valiyakulam Cheeramchira	Out of 1.1/1 km pipe laying completed
	Kottarathil kadavu Paruveli road	Out of 0.6/0.6 km pipe laying completed
	Ambalakavala Kollakavala	Out of 0.93/0.93 km pipe laying completed
	Thottakkadu aashupathripady valiyamannilpaalam road	Out of 1.38/1.38 km pipe laying completed
	Mundakapady Nellikunnu road	Out of 1.5/1.5 km pipe laying completed
	Kannamchira -Kottarathil Kadavu-2	Out of 2.5/2.5 km pipe laying completed

അനുബന്ധം (2)

A) ജല അതോറിറ്റിയുടെ റോഡ് പുനരുദ്ധാരണ പ്രവർത്തികൾക്ക് ശേഷം പൊതുമരാമതു വകുപ്പിന് കൈമാറേണ്ട റോഡുകളുടെ വിശദാംസുകൾ ചുവടെ ചേർക്കുന്നു

Panchayath	Name of Road	Amount(Rs)
പാമ്പാടി	Vettethukavala Meenodom Road	1,09,85,642
പുതുപ്പള്ളി	Puthuppally Thottakkadu	1,18,02,815
	Manarcadu Thengana reach 1 & 3	2,48,58,751
	Kottayam Koazhanchery reach 1 & 2	4,76,74,309
	Puthuppally Vennimala Ch. 1/720 to 3/240	40,53,774
	Vettethukavala Meenadam road	38,55,884
വാകത്താനം	Manarcad Thengana	4,28,77,538
	Njaliyankuzhy Kaithayil road	4,28,77,538
	Pallom - Thottakkad	1,52,59,539
	Kalayilpady- Kariyilakuzhy-Malikappady-Kuruppankunnu-St.George kurissukavala - Chakkancherry pady	88,09,834
	Vakathanam Perumpanachy Road	53,36,338
	Vakathanam Karukachal road	1,22,84,851
	Malikakadavu Road	29,04,528
	Parakulam-Ennacherrykadavu - Thrikkodamangalam-Kadamuri- Chakkanchira -Thottackadu Road	2,37,08,791
	Kannamchira -Kottarathil Kadavu	74,42,854
	Nalunnakkal- Kalampattuchira Road	1,28,87,271
	Valiyakulam Cheeramchira	74,16,960
	Kottarathil kadavu Paruveli road	5,08,292
	Ambalakavala Kollakavala	4,82,890
	Thottakkadu aashupathripady valiyamannilpaalam road	75,89,940
	Mundakapady Nellikunnu road	8,26,652
	Kannamchira -Kottarathil Kadavu	72,19,528

B) ജല അതോറിറ്റിയുടെ പ്രവർത്തികൾക്ക് ശേഷം കൈമാറേണ്ട പഞ്ചായത്ത് റോഡുകളുടെ വിശദാംസുകൾ ചുവടെ ചേർക്കുന്നു

Panchayath	Total length of Panchayath road pipeline to be laid(km)	Laid length till date (km)	Restoration Amount (Rs)	Remark
				ബന്ധപ്പെട്ട പഞ്ചായത്തിന്റെ

പാമ്പാടി	173	167	9,34,00,000	ആവശ്യപ്രകാരം, പ്രസ്തുത തുക ഉപാധികളോടെ പഞ്ചായത്തിന് കൈമാറിയിട്ടുള്ളതാണ്.
പുതുപ്പള്ളി	101.9	75.9	9,00,58,000	ബന്ധപ്പെട്ട പഞ്ചായത്തിന്റെ ആവശ്യപ്രകാരം, പ്രസ്തുത തുക ഉപാധികളോടെ പഞ്ചായത്തിന് കൈമാറിയിട്ടുള്ളതാണ്.
വാകത്താനം	98.27	88	10,40,00,000	ബന്ധപ്പെട്ട പഞ്ചായത്തിന്റെ ആവശ്യപ്രകാരം, പ്രസ്തുത തുക ഉപാധികളോടെ പഞ്ചായത്തിന് കൈമാറിയിട്ടുള്ളതാണ്.
അയർക്കുന്നം	123	55	6,74,53,000	റോഡ് പുനരുദ്ധാരണ പ്രവൃത്തികൾ നിലവിൽ പുരോഗമിച്ചുകൊണ്ടിരിക്കുകയ

അനുബന്ധം (3)

A) പൈപ്പ് ലൈൻ സ്ഥാപിക്കുവാൻ ജല അതോറിറ്റിക്ക് കൈമാറിക്കിട്ടിയ റോഡുകളുടെയും ആയതിൽ അവശേഷിക്കുന്ന പ്രവൃത്തികളുടെയും നിലവിലെ സ്ഥിതിവിവരങ്ങൾ.

Panchayath	Name of Road	Status	Expected Date of completion
പാമ്പാടി	Vettethukavala Meenadom Road	Out of 1.73/ 1.5 km pipe laying completed	15.11.2026
അയർക്കനം	Pattithanam Manarcadu Bypass	Out of 1.7/1.6 km pipe laying completed	15.11.2026
	Muthalaveli Kakkathodu Road	Out of 0.82/0.62 km pipe laying completed	15.11.2026
	Thiruvanchoor Chengalam	Out of 1.17/0.9 km pipe laying completed	15.11.2026
	Thandasherry Parekadavu	Out of 4.6/4.3 km pipe laying completed	15.11.2026
	Ayarkunnam Thiruvanchoor	Out of 1.27/0.85 km pipe laying completed	15.11.2026
	Parevalavu Valiyamattompady	Out of 2/0.5 km pipe laying completed	15.11.2026
	പുതുപ്പള്ളി	Puthuppally Thottakkadu	Out of 6.4/5.33 km pipe laying completed
Manarcadu Thengana reach 1, 2 & 3		Out of 8.01/1.18 km pipe laying completed	15.11.2026
Kottayam Koazhanchery reach 1 & 2		Out of 6.3/3.9 km pipe laying completed	15.11.2026
Puthuppally Vennimala Ch. 1/720 to 3/240		Out of 1.5/1.5 km pipe laying completed	15.11.2026
Vettethukavala Meenadam road		Out of 0.65/0.45 km pipe laying completed	15.11.2026
	Manarcad Thengana	Out of 14.8/13 km pipe laying completed	15.11.2026

വാകത്താനം	Njaliyankuzhy Kaithayil road	Out of 2.9/2.5 km pipe laying completed	15.11.2026
	Pallom - Thottakkad	Out of 6/6 km pipe laying completed	15.11.2026
	Kalayilpady- Kariyilakuzhy-Malikappady-Kuruppankunnu-St.George kurissukavala - Chakkancherry pady	Out of 1.8/1.8 km pipe laying completed	15.11.2026
	Vakathanam Perumpanachy Road	Out of 1.2/1.2 km pipe laying completed	15.11.2026
	Vakathanam Karukachal road	Out of 2.2/1.9 km pipe laying completed	15.11.2026
	Malikakadavu Road	Out of 0.87/0.87 km pipe laying completed	15.11.2026
	Parakulam-Ennacherrykadavu - Thrikkodamangalam-Kadamuri-Chakkanchira -Thottackadu Road	Out of 10.2/9.8 km pipe laying completed	15.11.2026
	Kannamchira -Kottarathil Kadavu	Out of 5/5 km pipe laying completed	15.11.2026
	Nalunnakkal- Kalampattuchira Road	Out of 3.58/2.8 km pipe laying completed	15.11.2026
	Valiyakulam Cheeramchira	Out of 1.1/1 km pipe laying completed	15.11.2026
	Kottarathil kadavu Paruveli road	Out of 0.6/0.6 km pipe laying completed	15.11.2026
	Ambalakavala Kollakavala	Out of 0.93/0.93 km pipe laying completed	15.11.2026
	Thottakkadu aashupathripady valiyamannilpaalam road	Out of 1.38/1.38 km pipe laying completed	15.11.2026
	Mundakapady Nellikunnu road	Out of 1.5/1.5 km pipe laying completed	15.11.2026
	Kannamchira -Kottarathil Kadavu	Out of 2.5/2.5 km pipe laying completed	15.11.2026

B)പൈപ്പ് ലൈൻ സ്ഥാപിക്കുവാൻ ജല അതോറിറ്റിക്ക് കൈമാറികിട്ടുവാനുള്ള റോഡുകളുടെ നിലവിലെ സ്ഥിതിവിവരങ്ങൾ.

Panchayath	Name of Road	Status
പാമ്പാടി	KG Collage Kangazha	Demand note not received
	Shappupady Thenmala	Demand note not received
	Manjamakkal Kunnelpaadam	Demand note not received
	Pulinchuvadu Mosco Champakara Reach 1	Demand note received. Amount to be remitted.
അയർക്കനം	Oravackal Kannankunnu Road	Demand note not received
	Ayarkunnam Thiruvanchoor	Demand note not received
	Manarcadu Kidangoor	Demand note not received
	Parekadavu Vazhepady	Demand note not received
	Vattitharamattom Kidangoor	Demand note received. Amount to be remitted.
	Thannikkapady Eruthupuzha	Demand note received. Amount to be remitted.
	Vazhepady Thannikkapady	Demand note received. Amount to be remitted.
	Kallittunada Karunattukavala	Demand note received. Amount to be remitted.
	Payyappady Ayarkunnam 5th reach	Demand note received. Amount to be remitted.
	Oravayakkal Poothiri Kannankunnu	Demand note received. Amount remitted but road under DLP
പുതുപ്പള്ളി	Thottackadu Ashupathripady-Valiyamannilpalam-Chakkumchira Kavala-Ezhukunnelpady-Ezhuthupally-Vazheepady-Kuriachanpady reach 3	Demand note not received
	Manarkadu - Thenganal Road 2	Amount remitted. Permission not received from PWD even after payment.
	Panachikkadu Eravinalloor road	Demand note not received
	Puthupally Paloorpady Road	Demand note not received
	Mundakkapady Nellikkunnu	Demand note not received
	Thottakkad Kuttikkal	Demand note not received
	Puthuppally Puthushery	Demand note not received
	Parackakadavu Road	Demand note received. Amount to be remitted.

വാകത്താനം	Kottayam Kozhancherry Road	Demand note not received
	Manarcadu Thengana	Demand note not received
മണരുകാട്	Madhavanpady-Thalappady road	The demand notice has been received. The works can be started and completed quickly as soon as the funds are made available.
	Payyappady-Ayarkkunnam road	The demand notice has been received. The works can be started and completed quickly as soon as the funds are made available.
	8 th Mile-Diatpady-Muriyankal Road	The demand notice has been received. The works can be started and completed quickly as soon as the funds are made available.