

**പതിനാറാം കേരള നിയമസഭ**

**ഒന്നാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 86**

**22-06-2026-ൽ മറുപടിയ്ക്ക്**

**നാട്ടിക നിയോജക മണ്ഡലത്തിലെ ആസ്തി വികസന ഫണ്ട്**

**ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ**

ശ്രീമതി ഗീതാ ഗോപി

**മറുപടി നൽകിയ മന്ത്രി**

ശ്രീ. വി. ഡി. സതീശൻ

(മുഖ്യമന്ത്രി)

**(എ)** 2021-26 കാലയളവിൽ നാട്ടിക നിയോജക മണ്ഡലത്തിൽ എം.എൽ.എ.യുടെ ആസ്തി വികസന ഫണ്ട് ഉപയോഗിച്ച് നടപ്പിലാക്കിയ പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വ്യക്തമാക്കുമോ;

**മറുപടി:** 2021-26 കാലയളവിൽ നാട്ടിക നിയോജക മണ്ഡലത്തിൽ എം.എൽ.എ.യുടെ ആസ്തി വികസന ഫണ്ട് ഉപയോഗിച്ച് നടപ്പിലാക്കിയ പ്രവൃത്തികൾ, ഓരോ പ്രവൃത്തികൾക്കും അനുവദിച്ച തുക, അവയുടെ നിലവിലെ പുരോഗതി എന്നിവ സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധം - 1 ലെ പട്ടികയിൽ ചേർത്തിരിക്കുന്നു. ഭരണാനുമതി ഉത്തരവുകളുടെ പകർപ്പുകൾ <https://www.ads2.kerala.gov.in> എന്ന പോർട്ടലിൽ പരിശോധനയ്ക്കായി ലഭ്യമാണ്.

**(ബി)** ഓരോ പ്രവൃത്തികൾക്കും അനുവദിച്ച തുക എത്രയെന്നും അവയുടെ നിലവിലെ പുരോഗതി എന്താണെന്നും വ്യക്തമാക്കുമോ; ഇതുസംബന്ധിച്ച ഉത്തരവുകളുടെ പകർപ്പ് ലഭ്യമാക്കാമോ?

**മറുപടി:** 2021-26 കാലയളവിൽ നാട്ടിക നിയോജക മണ്ഡലത്തിൽ എം.എൽ.എ.യുടെ ആസ്തി വികസന ഫണ്ട് ഉപയോഗിച്ച് നടപ്പിലാക്കിയ പ്രവൃത്തികൾ, ഓരോ പ്രവൃത്തികൾക്കും അനുവദിച്ച തുക, അവയുടെ നിലവിലെ പുരോഗതി എന്നിവ സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധം - 1 ലെ പട്ടികയിൽ ചേർത്തിരിക്കുന്നു. ഭരണാനുമതി ഉത്തരവുകളുടെ പകർപ്പുകൾ <https://www.ads2.kerala.gov.in> എന്ന പോർട്ടലിൽ പരിശോധനയ്ക്കായി ലഭ്യമാണ്.

**സെക്ഷൻ ഓഫീസർ**

**പതിനാറാം കേരള നിയമസഭ**  
**ഒന്നാം സമ്മേളനം**  
**നക്ഷത്രചിഹ്നമിടാത്ത നിയമസഭാ ചോദ്യം നം. 86**  
**22-06-2026 - ലെ മറുപടിക്ക്**

**നാട്ടിക നിയോജക മണ്ഡലത്തിലെ ആസ്തി വികസന ഫണ്ട്**

| <u>ചോദ്യം</u><br>ശ്രീമതി ഗീതാ ഗോപി  | <u>മറുപടി</u><br>വി.ഡി സതീശൻ<br>(ബഹു. മുഖ്യമന്ത്രി)   |
|---|---|
| <p><b>എ)</b> 2021-26 കാലയളവിൽ നാട്ടിക നിയോജക മണ്ഡലത്തിൽ എം.എൽ.എ.യുടെ ആസ്തി വികസന ഫണ്ട് ഉപയോഗിച്ച് നടപ്പിലാക്കിയ പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വ്യക്തമാക്കുമോ;</p>       | <p>2021-26 കാലയളവിൽ നാട്ടിക നിയോജക മണ്ഡലത്തിൽ എം.എൽ.എ.യുടെ ആസ്തി വികസന ഫണ്ട് ഉപയോഗിച്ച് നടപ്പിലാക്കിയ പ്രവൃത്തികൾ, ഓരോ പ്രവൃത്തികൾക്കും അനുവദിച്ച തുക, അവയുടെ നിലവിലെ പുരോഗതി എന്നിവ സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധം - 1 ലെ പട്ടികയിൽ ചേർത്തിരിക്കുന്നു. ഭരണാനുമതി ഉത്തരവുകളുടെ പകർപ്പുകൾ <a href="https://www.ads2.kerala.gov.in">https://www.ads2.kerala.gov.in</a> എന്ന പോർട്ടലിൽ പരിശോധനയ്ക്കായി ലഭ്യമാണ്.</p> |
| <p><b>ബി)</b> ഓരോ പ്രവൃത്തികൾക്കും അനുവദിച്ച തുക എത്രയെന്നും അവയുടെ നിലവിലെ പുരോഗതി എന്താണെന്നും വ്യക്തമാക്കുമോ; ഇതുസംബന്ധിച്ച ഉത്തരവുകളുടെ പകർപ്പ് ലഭ്യമാക്കാമോ?</p> |   |

*Ethas*

**സെക്ഷൻ ഓഫീസർ**

പതിനാറാം നിയമസഭയുടെ ഒന്നാം സമ്മേളനം - നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ 86 -  
മറുപടി നൽകുന്നത് - സംബന്ധിച്ച്

ASSEMBLY 15  
NATTIKA LAC ADS WORK PROGRESS

| SI No       | Name of LAC | MLA Lr     | Name of Project  | A S Amount | AS No                      | A S Date (DD.MM.YYYY) | Implementin g Officer | Project ID & File ID | Current Status  |
|-------------|-------------|------------|--|------------|----------------------------|-----------------------|-----------------------|----------------------|---|
| 2021 - 2022 |             |            |  |            |                            |                       |                       |                      |   |
| 1           | Nattika     | 27/12/2021 | Construction of Administrative Block in Anthikad CHC                                       | 45         | RD3.10549/21               | 27/04/2022            | Ex Engr LSGD          | 15768 10549          | Work completed  |
| 2           | Nattika     | 27/12/2021 | Conststruction of new Building in Inchamudi FHC under Alappad CHC in Chazhur Gr Pt Ward 10 | 25         | RD3.10574/21               | 27/04/2022            | Ex Engr PWD Bldgs     | 15797 10574          | Work completed On 28.04.2024  |
| 3           | Nattika     | 23/03/2023 | Construction of new Building for Krishibhavan, Nattika                                     | 30         | LSGD/JD/TSR /14815/2021-E2 | 14/03/2024            | Ex Engr PWD Bldgs     | 20767 14815          | Work tendered 8 times .No bid received.Now the work retendered 9th time and opening date of tender is 30/06/2026. |
| 2022 - 2023 |             |            |  |            |                            |                       |                       |                      |   |

|   |         |                          |   |      |              |  |  |                |  |
|---|---------|--------------------------|---|------|--------------|--|--|----------------|--|
| 1 | Nattika | 04/12/2022               | Instalation of Regulators with FRP Shutters (Mechanical Operation) at Commando Mugham at Karuvannur Puzha and Padookadavu in Chirakkal Thode in Chazhur Gr Pt | 46   | RD3.11339/22 | 31/10/2022                             | Exe Engr<br>Irrigation Dept<br>Major Division<br>TSR | 16763<br>11339 | Work 80% Completed<br>(Civil Work Completed) |
| 2 | Nattika | 05/08/2022<br>28/12/2023 | Bus Waiting Shed in 8 Centres in Various Gr Pt of Nattika LAC   | 40.5 | RD3.12081/22 | 17/02/2023<br>31/12/2023<br>13/08/2024 | Exe Engr<br>PWD Roads<br>TSR                         | 17648<br>12081 | Work completed                               |
| 3 | Nattika | 30/09/2022               | Construction of new buildings to Anganwadi No 143 in Anthikad Gr Pt   | 25   | RD3.12407/22 | 31/03/2023                             | Exe Engr<br>PWD BLDGS<br>TSR                         | 17984<br>12407 | Work completed On<br>09.05.2024              |
| 4 | Nattika | 30/04/2022               | Construction of new buildings to Anganwadi No 63 in Nattika Gr Pt   | 25   | RD3.12547/22 | 18./04/2023                            | Exe Engr<br>PWD BLDGS<br>TSR                         | 18141<br>12547 | Work completed on<br>10.3.2025               |
| 5 | Nattika | 30/09/2022               | Construction of new buildings to Anganwadi No 65 in Paralam Gr Pt   | 25   | RD3.12406/22 | 31/03/2023                             | Exe Engr<br>PWD BLDGS<br>TSR                         | 17983<br>12406 | Work completed on<br>04.04.2024              |

## Sheet 1

|    |         |            |  |       |                    |            |                              |                |  |
|----|---------|------------|--|-------|--------------------|------------|------------------------------|----------------|--|
| 6  | Nattika | 30/09/2022 | Construction of new buildings to Anganwadi No 92 in Valappad Gr P1                         | 25    | RD3.12546/22       | 18/04/2023 | Exe Engr<br>PWD BLDGS<br>TSR | 18140<br>12546 | Work completed on<br>10.1.2025   |
| 7  | Nattika | 10/11/2022 | Construction of New Building for Valappad Beach Sub Centre under Valappad C H C            | 45    | RD3.12125/22       | 03/04/2023 | Exe Engr<br>PWD BLDGS<br>TSR | 17693<br>12125 | Work completed on<br>21.08.2025  |
| 8  | Nattika | 30/09/2022 | Chazur Indore Stadium Construction 4 th Stage  | 45    | RD3.12273/22       | 21/03/2023 | Exe Engr<br>PWD BLDGS<br>TSR | 17847<br>12273 | Work Completed on<br>31.01.2022  |
| 9  | Nattika | 01/04/2023 | Construction of culvert and Road near Kalichathan Temple South branch Irrigation Bund Road | 10    | RD3.12441/20<br>22 | 31/03/2023 | Exe Engr<br>L S G D<br>TSR   | 18020<br>12441 | Tender excess not permitted in LAC works<br>Contractor not willing to reduce rates |
| 10 | Nattika | 25/01/2023 | Construction of new building for Gov L P School, Anthikad                                  | 99.99 | RD3.12260/22       | 15/03/2023 | Exe Engr<br>PWD BLDGS<br>TSR | 17834<br>12260 | Completed on<br>31/01/2026   |



|   |         |            |   |    |                              |            |  |                            |               |  |
|---|---------|------------|---|----|------------------------------|------------|--|----------------------------|---------------|--|
| 9 | Nattika | 23/12/2025 | നാട്ടിക നിയോജകമണ്ഡല പരിധിയിലെ 9 ഗ്രാമ പഞ്ചായത്തികളിലെ തിരഞ്ഞെടുത്ത പരിധാന സെക്ടറുകളിൽ ഹൈക്കോസ് ഓഫീസുകൾ സ്ഥാപിക്കൽ | 0  |                              |            |  | Exe Engr<br>L S G D<br>TSR | AS not issued | Tendered , Estimate not submitted by KEL   |
| 8 | Nattika | 23/10/2025 | പാഴൂർ ഗ്രാമ പഞ്ചായത്തിലെ വാർഡ് 13 ൽ റോഡുകൾ അകപാലം റോഡ് നിർമ്മാണം  | 12 |                              |            |  | Exe Engr<br>L S G D<br>TSR | AS not issued | Submitted for AS<br>Updated on 17/6/2026   |
| 7 | Nattika | 20/10/2025 | പാഴൂർ ഗ്രാമ പഞ്ചായത്തിലെ വാർഡ് 12 ൽ സ്വിറ്റിസൺ കുറുമ്പിലാറ് വാലി റോഡ് നിർമ്മാണം                                   | 12 | L&OD/D/TSR/<br>20089/2025-E2 | 26/02/2026 |  | Exe Engr<br>L S G D<br>TSR | 26366 20085   | Re-tendering stage                         |
| 6 | Nattika | 09/08/2025 | താന്നൂർ ഗ്രാമപഞ്ചായത്തിൽ വാർഡ് 9 ലെ കുറുമ്പിലാറ് ക്ലിഫ് വയറുവായ സഹകരണ സംഘം പുതിയ കെട്ടിട നിർമ്മാണം                | 10 |                              |            |  | Exe Engr<br>L S G D<br>TSR | AS not issued | NOC not submitted.<br>Updated on 17/6/2026 |

|   |         |            |   |       |                               |            |                            |               |   |
|---|---------|------------|---|-------|-------------------------------|------------|----------------------------|---------------|---|
| 2 | Nattika | 21/06/2025 | അന്തിക്കാട് ഗ്ലാമ പഞ്ചായത്ത് വാർഡ് 5 ൽ അന്തിക്കാട് പഞ്ചായത്ത് ഇറിഗേഷൻ റോഡ് നിർമ്മാണം              | 0     |                               |            | Exe Engr<br>L S G D<br>TSR | AS not issued | Submitted for AS.<br>Updated on 17/6/2026                         |
| 3 | Nattika | 07/04/2025 | അന്തിക്കാട് ഗ്ലാമപഞ്ചായത്തിലെ കലപ്പിട വഴി റോഡ് നിർമ്മാണം  | 50    | LSGD/JD/TSR/<br>19032/2025-E2 | 15.10.2025 | Exe Engr<br>L S G D<br>TSR | 25265 19032   | No bids received in 2nd quotation                                 |
| 4 | Nattika | 07/04/2025 | കേരള സർക്കാർ വിനോദസഞ്ചാര വകുപ്പിനു കീഴിലുള്ള സ്റ്റേഹത്തിരം ബീച്ച് പാർക്ക് ഓഫീസ് കെട്ടിട നിർമ്മാണം | 60    | LSGD/JD/TSR/<br>19109/2025-E2 | 05.11.2025 | State Nirmithi<br>Kendra   | 25348 19109   | AS received. Draft agreement not approved from Tourism Department |
| 5 | Nattika | 19/08/2025 | ചാഴൂർ ഗ്ലാമ പഞ്ചായത്തിലെ വാർഡ് 7 ൽ മഹാത്മ റോഡ് നിർമ്മാണം  | 11.35 | LSGD/JD/TSR/<br>18787/2025-E2 | 20.09.2025 | Exe Engr<br>L S G D<br>TSR | 25007 18787   | Work not started  |

|                |         |            |  |       |                               |            |                            |               |  |
|----------------|---------|------------|--|-------|-------------------------------|------------|----------------------------|---------------|--|
| 15             | Nattika | 14/10/2025 | പാറളം ഗ്ലാമ പഞ്ചായത്തിലെ സെന്റ് ആന്റണീസ് യു പി സ്കൂൾ (എയ്ഡഡ്), കോടന്നൂർ പാലകപ്പുര കെട്ടിടം നിർമ്മാണം | 10    |                               |            | Exe Engr<br>L S G D<br>TSR | AS not issued | AS not issued                                    |
| 16             | Nattika | 14/10/2025 | അന്തിക്കാട് ഗ്ലാമപഞ്ചായത്തിലെ കെ.ജി എം.എൽ പി (എയ്ഡഡ്) സ്കൂൾ ട്രോയ്ബെറ്റ് കെട്ടിടം നിർമ്മാണം          | 10    |                               |            | Exe Engr<br>L S G D<br>TSR | AS not issued | Estimate under preparation. Updated on 17/6/2026 |
| 17             | Nattika | 21/12/2025 | താന്നയം ഗ്ലാമപഞ്ചായത്തിൽ വാർഡ് 05 ലെ മഹാത്മാഗാന്ധി റോഡ് നിർമ്മാണം                                    | 10    |                               |            | Exe Engr<br>L S G D<br>TSR | AS not issued | Submitted for AS                                 |
|                |         |            |  | 499.9 |                               |            |                            |               |  |
| <b>2025-26</b> |         |            |  |       |                               |            |                            |               |  |
| 1              | Nattika | 04/03/2025 | ചേർപ്പ് ഗ്ലാമ പഞ്ചായത്ത് മഹാത്മാ ഗ്ലാമസ് നിർമ്മാണം   | 99.99 | LSGD/JD/TSR/<br>17982/2025-E2 | 10.07.2025 | Exe Engr<br>L S G D<br>TSR | 24023 17982   | No bids received in last quotation               |

|    |         |            |   |      |                            |            |   |             |                                   |
|----|---------|------------|---|------|----------------------------|------------|---|-------------|-----------------------------------|
| 10 | Nattika | 11/06/2024 | Bus Waiting Shed in 6 Centres of Avinissery, Chazhur, Paralam, Cherpu Gr Pt   | 30   | LSGD/JD/TSR /16181/2024-E2 | 16/12/2024 | Exe Engr PWD ROADS TSR                        | 22282 16181 | Work completed                    |
| 11 | Nattika | 12/09/2024 | CONSTRUCTION-EAST GOPURAM TO PUTHANKOVILAKAM ROAD Anthikkad G P               | 11   | LSGD/JD/TSR /17835/2024-E2 | 30.06.2025 | Exe Engr L S G D TSR                          | 24023 17835 | Contractor not executed agreement |
| 12 | Nattika | 12/10/2024 | Construction of Parakkulangara Sastha Kshetram Road Chazhur G P               | 12   | LSGD/JD/TSR /16358/2024-E2 | 31/12/2024 | Exe Engr L S G D TSR                          | 22469 16358 | No bids received in quotation     |
| 13 | Nattika | 17/12/2024 | Construction of Puthenthodu Protective Wall near Pazhuvil St. Antonys Kappela | 11.5 | LSGD/JD/TSR /16868/2024-E2 | 03/06/2025 | Major Irrigation Executive Engineer ,Thrissur | 22997 16868 | Completed                         |
| 14 | Nattika | 03/11/2025 | Construction of Canal Bund link Road-Saphalyam Road in Chazhur G P Ward 5     | 12   | LSGD/JD/TSR /18899/2024-E2 | 29/09/2025 | Exe Engr L S G D TSR                          | 25122 18899 | Work not started                  |

**Sheet1**

|   |         |            |  |       |                              |            |  |             |   |
|---|---------|------------|--|-------|------------------------------|------------|--|-------------|---|
| 4 | Nattika | 09/09/2024 | Kottaramparambu Road Drainage Construction in Anthikkad GP                     | 15    | I.S.GD/JD/TSR /16338/2024-E2 | 28/12/2024 | Exe Engr I.S.G.D TSR                               | 22449 16338 | Work ongoing, CC 1 st Part bill submitted     |
| 5 | Nattika | 13/09/2024 | Construction of Angwadi No.17 in Cherpu Gr.Pt. Ward 13                         | 20    | I.S.GD/JD/TSR /16836/2024-E2 | 03/01/2025 | Exe Engr I.S.G.D TSR                               | 22963 16836 | Work started, plinth belt concrete completed. |
| 6 | Nattika | 10/08/2024 | Mini mast Light Fixation in various Centres in 9 Gr Panchayaths in Nattika LAC | 97.08 | I.S.GD/JD/TSR /16716/2024-E2 | 03/01/2025 | Exe Engr I.S.G.D TSR                               | 22841 16716 | Work Completed Final Bill submitted           |
| 7 | Nattika | 10/01/2024 | Construction of Thalikkulam Snehatheeram beach park                            | 84    | LSGD/JD/TSR /16137/2024-E2   | 03/01/2025 | District tourism promotion council                 | 22236 16137 | Completed                                     |
| 8 | Nattika | 14/10/2024 | Chirakkal Kottamkodu Road Construction   | 30    | LSGD/JD/TSR /15943/2024-E2   | 23/11/2024 | Additional Irrigation Executive Engineer ,Thrissur | 22036 15943 | Work completed Final Bill Paid                |
| 9 | Nattika | 11/02/2024 | Mini mast Light Fixation in various Centres in 2 Gr Panchayaths in Nattika LAC | 14.36 | LSGD/JD/TSR /16734/2024-E2   | 03/01/2025 | Exe Engr I.S.G.D TSR                               | 22859 16734 | Work Completed Final Bill submitted           |

|   |         |            |   |       |                            |            |                          |             |  |
|---|---------|------------|---|-------|----------------------------|------------|--------------------------|-------------|--|
| 1 | Nattika | 07/06/2024 | One Panchayath One Play Ground_ Valappad High School Ground | 50    | LSGD/JD/TSR /15958/2024-E2 | 23/11/2024 | Sports Foundation Kerala | 22051 15958 | The agreement has been executed by the contractor. But the Contractor was not able to commence the work as permission from District Panchayath for cutting of trees in the proposed site were not received. Subsequently the Contractor had given a request for the foreclosure of work. |
| 2 | Nattika | 19/07/2024 | Krishi Bhavan Building Construction in Avinissery Gr Pt     | 30    | LSGD/JD/TSR /15804/2024-E2 | 23/11/2024 | Exe Engr L S G D TSR     | 21890 15804 | Civil work 95%completed  |
| 3 | Nattika | 08/07/2024 | Homeo Dispensary Building Construction in Thaniyam Gr Pt    | 52.96 | LSGD/JD/TSR /16355/2024-E2 | 31/12/2024 | Exe Engr L S G D TSR     | 22466 16355 | Price file send to contractor for negotiation. Updated on 17/6/2026  |

**Sheet1**

|                    |         |            |  |               |                                   |            |                              |                |   |
|--------------------|---------|------------|--|---------------|-----------------------------------|------------|------------------------------|----------------|---|
| 16                 | Nattika | 02/01/2024 | Construction of new Building to<br>Chenam Ksheera Vyavasaayi<br>Sahakaran Sangam Ltd No<br>R.277(Rs.10.00) | 10            | LSGD/JD/TSR<br>/15424/2023-<br>E2 | 09/03/2024 | Exe Engr<br>L S G D<br>TSR   | 15424          | Civil work completed<br>and bill submitted,<br>ele.work balance |
| 17                 | Nattika | 45,414.00  | Fixation of High/Mini Mast<br>Lights in 6 Centres in 6 Gr Pt<br>of Nattika LAC                             | 16.95         | LSGD/JD/TSR<br>/15290/2023-<br>E2 | 14/08/2024 | Exe Engr<br>L S G D<br>TSR   | 21294<br>15290 | Completed   |
| 18                 | Nattika | 2023 - 24  | Construction of new Building<br>to Anganwadi no 130 in<br>Valappad Gr P                                    | 25            | LSGD/JD/TSR<br>/14561/2023-<br>E2 | 24/02/2024 | Exe Engr<br>PWD BLDGS<br>TSR | 20505 14561    | Work completed on<br>21.8.2025                                  |
| 19                 | Nattika | 2023-24    | Construction of new Building<br>to Anganwadi No.9 in<br>Chazhur Gr Pt                                      | 25            | LSGD/JD/TSR<br>/16647/2023-<br>E2 | 03/01/2025 | Exe Engr<br>PWD BLDGS<br>TSR | 22770 16647    | Nobody participated in<br>8th tender                            |
| <b>TOTAL</b>       |         |            |  | <b>498.33</b> |                                   |            |                              |                |   |
| <b>2024 - 2025</b> |         |            |  |               |                                   |            |                              |                |   |

|    |         |            |  |      |                            |            |                            |                |   |
|----|---------|------------|--|------|----------------------------|------------|----------------------------|----------------|---|
| 11 | Nattika | 01/04/2024 | Construction of Thanjanam Kadvu Bund Road in Cherpu Gr Pt Ward 16                                    | 20   | LSGD/JD/TSR /14849/2023-E2 | 16/03/2024 | Exe Engr<br>L S G D<br>TSR | 20804<br>14849 | Side protection completed, road concreting work will be started after the rainy season          |
| 12 | Nattika | 01/04/2024 | Construction of Netaji Road in Chazhur Gr Pt Ward 04(Pullu)  | 13.2 | LSGD/JD/TSR /15360/2023-E2 | 30/08/2024 | Exe Engr<br>L S G D<br>TSR | 21634<br>15360 | No bids received TS estimate in DSoR 2018 rate , recast estimate required as per 2021 DSor rate |
| 13 | Nattika | 24/01/2024 | Construction of Irrigation Bund Road in Cherpu Gr Pt Ward 13   | 25   | LSGD/JD/TSR /14850/2023-E2 | 16/03/2024 | Exe Engr<br>L S G D<br>TSR | 20806<br>14850 | Work completed, bill submitted  |
| 14 | Nattika | 24/01/2024 | Construction of Evergreen Road in Thaniyam Gr Pt ward No.6   | 13   | LSGD/JD/TSR /14793/2023-E2 | 03/12/2024 | Exe Engr<br>L S G D<br>TSR | 20745<br>14793 | completed, bill submitted to CE office for allotment  |
| 15 | Nattika | 02/01/2024 | Construction of new Building to Venginissery Ksheerolpadaka Sahakarana Sangam Ltd No R.273(Rs.10.00) | 10   | LSGD/JD/TSR /15183/2023-E2 | 08/02/2024 | Exe Engr<br>L S G D<br>TSR | 21180<br>15183 | Civil work 95% completed  |

Sheet1

|    |         |            |  |    |                            |            |                         |             |   |
|----|---------|------------|--|----|----------------------------|------------|-------------------------|-------------|---|
| 6  | Nattika | 2023 - 24  | Construction of new Building to Anganwadi No.61 in Anthikad Gr Pt                    | 25 | LSGD/JD/TSR /16197/2023-E2 | 27/12/2024 | Exe Engr PWD BLDGNS TSR | 22299 16197 | Work not started                              |
| 7  | Nattika | 45,179.00  | Construction of new Building to Anganwadi No.22 in Chazhur Gr Pt                     | 25 | LSGD/JD/TSR /15282/2023-E2 | 13/08/2024 | Exe Engr PWD BLDGNS TSR | 21286 15282 | Work completed on 24.11.2025                  |
| 8  | Nattika | 2023 - 24  | Bus Waiting Shed in 3 Centres of Thalikulam Gr Pt                                    | 20 | LSGD/JD/TSR /15423/2023-E2 | 09/03/2024 | Exe Engr PWD RODS TSR   | 21439 15423 | Work completed                                |
| 9  | Nattika | 01/03/2024 | Construction of Kitchen in Anthikad High School(Aided)                               | 10 | LSGD/JD/TSR /14789/2023-E2 | 03/12/2024 | Exe Engr L S G D TSR    | 20741 14789 | Work completed                                |
| 10 | Nattika | 2023 - 24  | Construction of Toilet Block in St Antony's High School(Aided)Pazhuvil in Chazhur GP | 10 | LSGD/JD/TSR /16323/2023-E2 | 28/12/2024 | Exe Engr L S G D TSR    | 22434 16323 | Price file send to contractor for negotiation |

|   |         |                                  |   |       |                                       |            |                              |                |  |
|---|---------|----------------------------------|---|-------|---------------------------------------|------------|------------------------------|----------------|--|
| 1 | Nattika | 06/05/2023                       | Construction of New Building to Govt L P School Ammadam First Stage                                       | 99.99 | RD3.13058/23                          | 22/07/2022 | Exe Engr<br>PWD BLDGS<br>TSR | 18787<br>13058 | Completed 22.09.2025                                       |
| 2 | Nattika | 06/05/2023                       | Construction of New Building to Govt L P School Kurumbilavu First Stage                                   | 99.99 | RD3.13287/23                          | 26/08/2023 | Exe Engr<br>PWD BLDGS<br>TSR | 19035<br>13287 | Completed 24.06.2025                                       |
| 3 | Nattika | 26/07/2023                       | Finishing Work of new Building in Inchamudi FHC under Alappad CHC in Chazhur Gr Pt Ward 10 - Second Phase | 20    | LSGD/JD/TSR<br>/13438/2023-<br>E2     | 25/09/2023 | Exe Engr<br>PWD BLDGS<br>TSR | 19221<br>13438 | Work completed on<br>01.06.2023                            |
| 4 | Nattika | 09/05/2023                       | Thiruvanikkavu Road in Thanyam Gr Pt Ward 14  | 10.2  | LSGD/JD/TSR<br>/15283/2023-<br>E2     | 13/08/2024 | Exe Engr<br>L S G D<br>TSR   | 21287<br>15283 | completed, bill<br>submitted to CE office<br>for allotment |
| 5 | Nattika | 09/10/23<br>18/10/23<br>03/01/24 | Bus Waiting Shed in 4 Centres of Chazhur, Paralam , Cherpu Gr Pt  | 20    | LSGD/JD/TSR<br>/<br>14482/2023-<br>E2 | 17/02/2024 | Exe Engr<br>PWD RODS<br>TSR  | 20420<br>14482 | Work completed   |

Sheet1

|    |         |            |   |    |  |  |                            |               |                             |
|----|---------|------------|---|----|--|--|----------------------------|---------------|-----------------------------|
| 15 | Nattika | 14/03/2026 | അന്തിക്കാട് ഗ്ലാസ്പെന്ററിയിലെ പൂജാസ്തംഭങ്ങൾ - മുറ്റിച്ചുർ റോഡ് നിർമ്മാണം        | 15 |  |  | Exe Engr<br>L S G D<br>TSR | AS not issued | Estimate under preperation. |
| 16 | Nattika | 14/03/2026 | അന്തിക്കാട് ഗ്ലാസ്പെന്ററിയിലെ അന്തിക്കാട് സെന്റർ - വന്നേരിമുക്ക് റോഡ് നിർമ്മാണം | 25 |  |  | Exe Engr<br>L S G D<br>TSR | AS not issued | Estimate under preperation. |

Elhaleel  
സെക്ഷൻ ഓഫീസർ