

പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 921

29-06-2026-ൽ മറുപടിയ്ക്ക്

പാറശ്ശാല നിയോജക മണ്ഡലത്തിലെ വിവിധ പ്രവൃത്തികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. സി. കെ. ഹരീന്ദ്രൻ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. പി. കെ. ബഷീർ
(പൊതുമരാമത്ത് വകുപ്പ് മന്ത്രി)

(എ) പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ 2021 മെയ് മുതൽ ഇതുവരെ പൊതുമരാമത്ത് വകുപ്പ് (റോഡുകൾ, പാലങ്ങൾ, കെട്ടിട വിഭാഗങ്ങൾ) മുഖേന നടപ്പിലാക്കുന്നതിനായി ഭരണാനുമതി ലഭിച്ച വിവിധ പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വ്യക്തമാക്കാമോ; ഓരോന്നിനും അനുവദിച്ച തുക എത്രയെന്ന് വിശദമാക്കാമോ;

മറുപടി: കെട്ടിട വിഭാഗം

അനുബന്ധം 1 ആയി ചേർക്കുന്നു.

നിരത്തുകൾ

അനുബന്ധം 2 ആയി ചേർക്കുന്നു.

ദേശീയ പാത

അനുബന്ധം 3 ആയി ചേർക്കുന്നു.

പാലങ്ങൾ

ചുള്ളിയൂർ പാലത്തിന്റെ നിർമ്മാണം GO(Rt)No.469/2025-PWD, Dated 28.03.2025, 300ലക്ഷം

മേൽ പ്രവൃത്തിയുടെ നിർമ്മാണം പൂർത്തിയായിട്ടില്ല. ടി നിർമ്മാണ പ്രവൃത്തിയുടെ സൈറ്റ് 27.01.2026 കരാറുകാരന് ഹാൻഡ് ഓവർ ചെയ്തിട്ടുണ്ട്. പ്രസ്തുത പ്രവൃത്തി ഉടനെ ആരംഭിക്കുമെന്ന് കരാറുകാരൻ അറിയിച്ചിട്ടുണ്ട്. പ്രവൃത്തിയുടെ പൂർത്തീകരണ കാലാവധി ഒരു വർഷമാണ്.

(ബി) മേൽപ്പറഞ്ഞ പ്രവൃത്തികളിൽ നിലവിൽ നിർമ്മാണം പൂർത്തീകരിച്ച പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്നും അതിനായി യഥാർത്ഥത്തിൽ ചെലവഴിച്ച തുക എത്രയെന്നും പ്രവൃത്തി തിരിച്ച് വ്യക്തമാക്കാമോ;

മറുപടി: മുൻ ഖണ്ഡികയിലെ ഉത്തരം

(സി) ഭരണാനുമതി ലഭിച്ചവയിൽ നിലവിൽ നിർമ്മാണം പുരോഗമിക്കുന്ന പ്രവൃത്തികൾ ഏതെല്ലാമാണ്; അവയുടെ നിലവിലെ ഭൗതിക-സാമ്പത്തിക പുരോഗതിയും പ്രവൃത്തികൾ പൂർത്തീകരിക്കാൻ നിശ്ചയിച്ചിട്ടുള്ള സമയപരിധിയും ലഭ്യമാക്കാമോ;

മറുപടി: മുൻ ഖണ്ഡികയിലെ ഉത്തരം

(ഡി) ഭരണാനുമതി ലഭിച്ചിട്ടും ഇതുവരെ നിർമ്മാണം ആരംഭിക്കാത്ത പ്രവൃത്തികൾ ഉണ്ടോ; ഉണ്ടെങ്കിൽ അവ ആരംഭിക്കാത്തതിന്റെ കാരണങ്ങളും പ്രസ്തുത തടസ്സങ്ങൾ നീക്കി നിർമ്മാണം എന്ന് ആരംഭിക്കാൻ കഴിയുമെന്നും പ്രവൃത്തി തിരിച്ച് വിശദമാക്കാമോ?

മറുപടി: മുൻ ഖണ്ഡികയിലെ ഉത്തരം

സെക്ഷൻ ഓഫീസർ

BUILDINGS ANNEXURE 1

പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ 2021 മുതൽ ഭരണാനുമതി ലഭിച്ച പ്രവർത്തികൾ

Sl.No	Name of work	AS Amount	AS Order No & Date
1	Construction of New Fire and Rescue station Parassala	200 Lakhs	G.O.(Rt)No. 1070/2021 /PW Dated 01/12/2021
2	Construction of New Building for AE Office Parassala	100 Lakhs	G.O.(Rt)No.592/2024/PWD Dated 18-06-2024
3	Construction of New Building for NKMHSS Dhanuvachapuram	100 Lakhs	G.O.(Rt)No.587/2020-23/GEDN Dated 24.01.2023
4	Construction of New Building for LPS Ayinkamam	50 lakhs	GO(Rt) No.248/2024/GEDN dated 08.01.2024
5	Construction of New Building for Vocational Higher secondary school Parassala	100 Lakhs	G.O.(Rt)No.519/2023/GEDN Dated 21-01- 2023
6	Govt.Goat farm parassala - Balance work to the New Goat shed Parassala	59.70 akhs	DAHO/TVM/2440/2023-G2 Dated 16.12.2024
7	Construction of New Building for LPGS Alathottam	50 Lakhs	G.O.(Rt)No.5394/2021/GEDN Dated 24-11-2021
8	Govt.Goatfarm parassala - Balance work to the New Goat shed Parassala (Flooring, drikers feeders Etc)	85 Lakhs	AHD/6287/2023/M2 Dated 22.01.2025
9	Construction of New Building for PWD Rest House Parassala	300 Lakhs	G.O.(Rt)No.592/2024/PWD Dated 18-06-2024
10	Renovation of stadium at H S Dhanuvachapuram	100 Lakhs	G.O.(Rt)No.1059/2025/PWD Dated 16-07- 2025
11	Renovation of stadium at Panchayath stadium Kunnathukal	200 Lakhs	G.O.(Rt)No.625/2025/PWD Dated 02-05-2025
12	Construction of New Building for LPS Parassala	100 lakhs	G.O.(Rt)No.8591/2025/PWD Dated 17-10- 2025
13	ഗവണ്മെന്റ് എൽ പി ബി എസ് പെരങ്കടവിള	100	GO (Rt) No5280/2021/PWD Dated 20/11/2021
14	ഗവണ്മെന്റ് യു പി എസ് കട്ടമല	50	GO (Rt) No 5219/2021/PWD Dated 18/11/2021
	Govt. CHC Perumkadavila		G.O. (Rt) No. 122/2021/PWD

15		200	dated. 02.02.2021
16	Construction of School building for Government UP School, Manchavilakom	50	G.O.(Rt)No.548/2024/GEDN Dated,, 19/01/2024
17	നൂട്ടു ക്ലാസ് റൂംസ് - ഗവണ്മെന്റ് എൽ പി എസ് ഒറ്റശേഖരമംഗലം	30	GO (K) No 210/2022/GEDN TVPM Dated 18/03/2022
18	Govt. CHC Vellarada	200	G.O. (Rt) No. 658/2022/PWD dated.21.06.2022
19	Construction of New building for Govt. UPS Vellarada	100	GO (Rt) No8530/2022/GEDN Dated 27-12-2022for Rs.100 lakhs
20	Govt.GHS Keezharoor	100	G.O. (Rt) No. 1689/2022/GEDN dated: 16.03.2022
21	Construction of School building for Government Tribal LP School (code no. 44325)Vlavetti	100	G.O.(Rt)No.549/2024/GEDN Dated, Thiruvananthapuram, 19/01/2024
22	GENERAL-Govt. Higher Secondary School Mylachal- Construction of School Building for Govt. Higher Secondary School (code no. 01143), Mylachal, Parassala.- General Civil Work	100	G.O.(Rt)No.424/2024/GEDN Dated, Thiruvananthapuram, 16/01/2024
23	Construction of multi purpose Building Complex in Kuruvad Market - Multi purpose Building Complex in Kuruvad Market	100	G.O.(Rt) No.1578/2023/PWD Dated, Thiruvananthapuram, 01-12- 2023
24	GENERAL-Renovation of Kuttamala Govt. U P School Stadium-in Amboori Grama Panchayath at Parassala LAC- General Civil Work	100	GO(Rt).No.1059/2025/PWD Dated 16.07.2025
25	GENERAL-Renovation of Kuttara stadium -in Ottasekharamangalam Grama Panchayath in Parassala LAC- General Civil Work	100	GO(Rt).No.1059/2025/PWD Dated 16.07.2025
26	GENERAL-Renovation of Chemboor D. Ambrose Memorial Stadium -at Aryancode Grama Panchayath in Parassala LAC-General Civil Work	100	GO(Rt).No.1059/2025/PWD Dated 16.07.2025

27	Construction of School Building for Govt. LP School Thathivoor	100	GO(Rt).No.9112/2025/GEDN Dated 30.10.2025
28	Renovation of Irattakkulam in Karakomam and Construction of Happiness Park	100	GO(Rt).No.1675/2025/GEDN Dated 04.11.2025
29	Construction of School building for High School wing of the Government Higher Secondary School, Anavoor	100	GO(Rt).No.8473/2025/GEDN Dated 15.10.2025

മേൽ പറഞ്ഞവയിൽ പൂർത്തീകരിച്ച പ്രവർത്തികൾ

Sl.No	Name of work	Present status	Total Expenditure
1	Construction of New Fire and Rescue station Parassala	work completed	Rs.1,68,97,388/-
2	Construction of New Building for AE Office Parassala	work completed	Final bill pending final bill not given since RE not approved (Exp. up to 4th part bill - Rs.6364033/-)
3	Construction of New Building for NKMHSS Dhanuvachapuram	work completed	Rs.74,11,539
4	Construction of New Building for LPS Ayinkamam	work completed	Rs. 38,23,044/-
5	Construction of New Building for Vocational Higher secondary school Parassala	work completed	Rs. 72,24,221/-
6	Govt.Goatfarm parassala - Balance work to the New Goat shed Parassala	work completed	Rs. 32,18,459/-
7	Construction of New Building for LPGS Alathottam	work completed	Rs. 45,25,802/-
8	Govt. Goat farm Parassala - Balance work to the New Goat shed Parassala (Flooring, drikers feeders Etc)	work completed	Rs. 45,80,122/-
9	ഗവണ്മെന്റ് എൽ പി ബി എസ് പെരങ്കടവിള	work completed	Rs.8407694/-
10	ഗവണ്മെന്റ് യു പി എസ് കുട്ടമല	work completed	Rs.3971854/-

11	Govt. CHC Perumkadavila	work completed-	final bill not given since RE not approved (Exp. up to 6th part bill – Rs 16745266/-)
12	Construction of School building for Government UP School, Manchavilakom	work completed	Rs.3921095/-
13	നൂട്ടു ക്ലാസ് റൂംസ് - ഗവണ്മെന്റ് എൽ പി എസ് ഒറ്റശേഖരമംഗലം	work completed	Rs.2252893/-
14	Govt. CHC Vellarada	work completed-	final bill not given since RE not approved (Exp. up to 7th part bill – Rs 13163067/-)
15	Construction of New building for Govt. UPS Vellarada	work completed	Rs.8217139/-
16	Govt.GHS Keezharoor (Composite work)	work completed	Rs. 2029892/-
17	Construction of School building for Government Tribal LP School (code no. 44325)Vlavetti	work completed	Rs.4987801/-
18	GENERAL-Govt. Higher Secondary School Mylachal- Construction of School Building for Govt. Higher Secondary School (code no. 01143), Mylachal, Parassala.-General Civil Work	work completed-	final bill not given since RE not approved (Exp. up to 5th part bill – Rs.3090086./-)

ഭരണാനുമതി ലഭിച്ചവയിൽ പുരോഗമിക്കുന്ന പ്രവർത്തികൾ

Sl.No	Name of work	Status	Percentage of Work done	TOC
1	Construction of New Building for PWD Rest House Parassala	Work in progress	45%	16-07-2026
2	Renovation of stadium at H S Dhanuvachapuram	Work in progress	60%	25-07-2026
3	Construction of multipurpose Building Complex in Kuruvad Market - Multipurpose Building Complex in Kuruvad Market	Client request some additional work for submitting (2 months)	90%	21.03.2026
	GENERAL-Renovation of Kuttara stadium -in			

4	Ottasekharamangalam Grama Panchayath in Parassala LAC-General Civil Work	Work Ongoing.	10%	29-07-2026
5	GENERAL-Renovation of Chemboor D. Ambrose Memorial Stadium -at Aryancode Grama Panchayath in Parassala LAC-General Civil Work	Work Ongoing	75%	15-07-2026

ഭരണാനുമതി ലഭിച്ചിട്ടും നിർമ്മാണം ആരംഭിക്കാത്ത പ്രവർത്തനങ്ങൾ

Sl.No	Name of work	Remarks
1	Renovation of stadium at Panchayath stadium Kunnathukal	പ്രസ്തുത പ്രവർത്തിയുടെ TS എസ്റ്റിമേറ്റ് സർക്കാരിന്റെ അനുമതിക്കായി സർക്കാരിലേക്ക് സമർപ്പിച്ചിരുന്നു .നിലവിൽ സർക്കാരിന്റെ അനുമതി ലഭിച്ചിട്ടുണ്ട് ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു
2	Construction of New Building for LPS Parassala	പഴയ കെട്ടിടം പൊളിച്ചു മാറ്റാത്തതിനാൽ TS ലഭിക്കാൻ താമസം നേരിട്ടു..ഇപ്പോൾ കെട്ടിടം പൊളിച്ചുമാറ്റുകയും ടെൻഡർ നടപടികൾ പുരോഗമിക്കുന്നു
3	Construction of School Building for Govt. LP School Thathiyoar	Hindrance not cleared yet
4	GENERAL-Renovation of Kuttamala Govt. U P School Stadium-in Amboori Grama Panchayath at Parassala LAC-General Civil Work	Hindrance not cleared yet
5	Renovation of Irattakkulam in Karakomam and Construction of Happiness Park	Change in Head of Account
6	Construction of School building for High School wing of the Government Higher Secondary School, Anavoor	Hindrance not cleared yet

ROADS ANNEXURE 2

Sl. No.	Project Name	Assembly constituency	AS No.	AS amount in lakhs	Bill amount സാമ്പത്തിക പുരോഗതി	Completed/ % of ongoing
1	GENERAL-Budget Work 2020- 21: Improvements by providing BM&BC in Parasuvaikal- Alampara - Kunduvila - Chirakkonam - Pavathiyavila Ring Road (Parassala LAC)- Work-General Civil work	Parassala	GO(Rt) No.176/2021/PWD	800	8853999.00	completed
2	GENERAL-Construction of Drain in Idichakkaplamodu Road Ch.0/100to0/340 -Work-General Civil Work	Parassala	AS/59C/21/15847	24.91	1872973.00	completed
3	GENERAL-RM2022-23/ Cluster 2 / One year RC / Parassala/TVM-RM2022-23- Zone-2-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District - 4 road stretches for a length of 10.216km-General Civil works	Parassala and Neyyattinkara	GO(Rt). No.530/2022	27	2896592.00	completed
4	GENERAL-Construction of box culvert and allied works to avoid water stagnation at Anchalikkonam in Idichakkaplamodu -	Parassala	<u>AS/59C/22/24265</u>	24.84	992211.00	completed

	Plamoottukkada road					
5	Restoration Work - JJM Supplying and laying of pipe and house connection Parassala Grama Panchayath Phase II(Parasuvakkal-Alampara Road Km-2/500to3/200)	Parassala	<u>AS/59C/22/25102</u> <u>dt. 19.02.2023</u>	21.78	883364.00	completed
6	PWD/RB/FL/8516/2022] Budget work 2023-24: Upgradation of Karakonam –Vlamkulam (Elluvila-Nararani- Mooverikkara-Mannamkodu-Thrippalavo or road) by providing BM &BC	Neyyattinkara	G.O.(Rt) No.1089/2023/PW	600	59856267.00	completed
7	GeneralRM2022-23/Cluster 2 / One Year RC/ Parassala/ TVM-RM2022-23-Zone1 -One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District -11 road stretches for a length of 34.122 km -General Civil Work	Neyyattinkara and Parassala	GORTNo 120/2023 /PWD	65	6869986.00	completed
8	RM2024-25RC2-Phase-2/ Cluster 2 /Phase2/Zone 1/ Parassala/ -One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District-4 road stretches for or A length of 5.048 km	Parassala & Neyyattinkara	GO(Rt)No 1304/2024/PWD	45.43	3580049.00	completed
	GENERAL-SF works2024					

9	-25- Non Plan-Providing BM& BC and allied works in Cheruvarakonam Road (Ch 0/000 to 3/325), Parassala-kollamcodu Road (Ch 0/000 to 0/750) and Govt. Hospital Road (Ch 0/000 to 0/200)-General Civil	Parassala	GO RT 276/2024	500	38500000.00	completed
10	GENERAL-RM2025-26/R C2- Phase 1/Cluster 2/One Year RC/ Parassala/ Zone 6-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District -4 road stretches for a length of 6.330km- Work-General Civil Work-General Civil Work	Parassala	GO(Rt)NO712/2025/PWD	50.04	Nil	Work cancelled.
11	GENERAL-GENERAL-RM2025-26/ RC-2 Phase-1/Cluster 2/One Year RC/ Parassala/ Zone 8-One Year Running Contract for Various PWD Roads Under Roads Section Parassala in TVM District -2 road stretches for a length of 7.100km-General Civil Work	Parassala	GO(Rt)No845/25/PWD	63.04	45600000.00	Expected completion 30 th September 2026 90% of work is completed till date

Budget Work 2021-22 - Upgradation of Mandapa thinkadavu-Mukunthara		G.0 (Rt)No.73			
--	--	------------------	--	--	--

12	road by providing 50mm BM&30mm BC between km o/000to 4/600-Upgradation of Mandapathinkadavu- Vazhichal road (perkonam) by providing 50mm BM&30mmBC.(Budget)	Parassala	0/2021 /PW D Date d 13/08/2021	1000	103309160.00	Completed
13	GENERAL-Upgradation of Manchavilakom Thathiyoor road from Ch0/000 to 2/600-Budget work2023-24:Upgradation of Manchavilakom Thathiyoor road Ch0/000 to 2/600- General Civil Work (Budget)	Parassala	603/2023/PWD Dated 15/05/2023	300	30900552.00	Completed
14	GENERAL-Original works : Mandapathinkadavu Ottasekharamangalam road –Improvements to Muthiavila Ottasekharamangalam road Ch 5/200 to Ch 7/326-General Civil Work (Budget)	Parassala	G.O. (Rt)No.332/2023/PW D Date d21/03/2023	250	24839260.00	Completed
15	GENERAL-Water Stagnation at Perimbakonam Junction in Chuliyoor Chhadachimarthandam road-Construction of Culvert and associated side drains-General Civil Work	Parassala	CEPWD/15030/2023-DB4(PL)-RD Dated 02/09/2023	25	1995421.00	Completed
16	On going Deposit work: Restoration work associated with laying Jio cables in Mandapathinkadavu Mukunthara road -Gen	Parassala	Order No.: AS/59C/23/27678Dated:05-06-2023	34.9	2859330.00	Completed

	eral Civil Work					
17	GENERAL-Upgradation of Mandapathinkadavu-Mukundara Road by providing 50 mm BM & 30 mm BC between km 0/000 to 4/600-Ongoing Deposit work :Mandapathinkadavu Peraikonam , Mandapathinkadavu Mukunthara ring road Deposit work.-General Civil Work	Parassala	G.O. (Rt) No .1319/2023/PWD Dated 09/10/2023	93.8	103309160.00	Completed
18	GENERAL-Water stagnation at Paliodu Junction -Rectification of water stagnation in Paliodu Junction by construction of a culvert and allied works.-General Civil Work	Parassala	Order No .: AS/59C/22/26298 Dated:31-03-2023	20	1625802.00	Completed
19	GENERAL- Karikotukuzhy Valiavazhy Nulliyodu road-Providing protective works in Karikkottukuzhy Valiavazhy Nulliyodu road-General Civil Work	Parassala	Order No .: AS/59C/22/19129 Dated:16-05-2022	50	3505838.00	Completed
20	Urgent reconstruction of retaining wall near Vellankal Pond.-General Civil Work-Very urgent in nature	Parassala	Order No .: AS/59C/22/19636 Dated:04-06-2022	25	1987696.00	Completed
21	SLTF-Kalinkunada Neyyaram retaining wall-Construction of dry rubble Retaining wall(DRWall) in Arattukuzhy Kalinkunada	Parassala	Order No.: AS /59C/21/17242 Dated:01-	25	2124823.00	Completed

	da Neyyardam road-General Civil Work		02-2022			
22	GGENERAL- Providing Road Safety measures A rattukuzhi Amboori Ney yardam Road,- Ottasekh aramangalam - Olattimodu - Valiyavazhi Road, under Kunnathukal section.-Work-General Civil work	Parassala	Order No.: AS/59C/21/18429 Dated:31-03-2022	25	1915413.00	Completed
23	GENERAL-Urgent rectification of waterstagnation near Memala Lutheren church in Perumkadavila Kunnathukal road-Rectification of waterstagnation near Memala Lutheren church in Perumkadavila Kunnathukal road-General Civil Work	Parassala	Order No.: AS/ 59C /21/18512 Dated:31-03-2022	25	1306630.00	Completed
24	SLTFworks-Urgent reconstruction of retaining wall in Arattukuzhy Amboor road near Kottappu junction-General Civil Work	Parassala	Order No.: AS/59C/21/14448 Dated:20-09-2021	20	2079106.00	Completed
25	GENERAL-Work RC- 3-General RM 2022-23 / Cluster 2 / One Year RC/Kunnathukal/ TVM-RM 2022-23-Zone 7-One Year Running Contract for Various PWD Roads Under Roads Section Kunnathukal in TVM District -3 road Stretches for a length of 9.625km-General Civil Work	Parassala	GORT No 530/2022 Dated 13/05/2022	60	6338140.00	Completed
	GENERAL-Work RC - 2-					

26	General RM 2022-23 / Cluster 2 / One Year RC/Kunnathukal/ TVM-RM 2022-23-Zone 3-One Year Running Contract for Various PWD Roads Under Roads Section Kunnathukalin TVM District -2 road stretches for a length of 16.94	Parassala	G.O.RtNo 530/2022 Dated 13/05/2022	60	5285278.00	Completed
27	GENERAL-RC2 Phase 2 - General RM 2022-23 / Cluster 2 / One Year RC/Kunnathukal/ TVM-RM 2022-23-Zone5-One Year Running Contract for Various PWD Roads Under Roads Section Kunnathukalin TVM District -1 road stretches for a length of 12.5 km -General Civil Work-General Civil Work	Parassala	G.O.RtNo120/2023/PWD Dated 04/02/2023	90	9279080.00	Completed
28	GENERAL-RC2 Phase 2 - General RM 2022-23 / Cluster 2 / One Year RC/Kunnathukal/ TVM-RM 2022-23-Zone6-One Year Running Contract for Various PWD Roads Under Roads Section Kunnathukalin TVM District -1 road stretches for a length of 9.3 km -General Civil Work-General Civil Work	Parassala	G.O.RtNo120/2023/PWD Dated 04/02/2023	70	6846144.00	Completed
	GENERAL-RCII-Phase1 -GeneralRM2023-24/Cluster2/OneYearRC/Kunnat		G.O.(Rt)N			

29	hukal/ TVM-RM 2023-24-Zone 7-One-Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM District-General Civil Work	Parassala	o.1321/2023/PWDDated 09/10/2023	70	7152293.00	Completed
30	GENERAL-Pre-Monsoon works-2023-24-For various roads in Kunnathukal section except roads included in RC1 and RC2-General Civil Work	Parassala	CE/Roads/Plg/2023-24-Pre Monsoon Works Dated 24/04/2023	5	251072.00	Completed
31	General-Side Protection works in Mandapathinkadvau-Mukundara road –Construction of RCC Retaining wall opposite to Kunnanadvu Devi Temple-Civil Work	Parassala	OrderNo.: AS/59C/23/28073 Dated:16-06-2023	25	1678049.00	Completed
32	Construction of drain and aligned works in Mandapathinkadvau Vazhichal road -Rectification works of water stagnation at Perekonam and Manakala	Parassala	OrderNo.: AS/59C/23/27947 Dated:13-06-2023	25	1975538.00	Completed
	Urgent reconstruction of box culvert in aqueduct					Canceled due to insufficient structural stability of existing structure for extension

33	junction and other allied works in Chulliyoor Chadachimarthandam road-Urgent reconstruction of box culvert in aqueduct junction and other allied works in Chulliyoor Chadachimarthandam road-General Civil Work	Parassala	AS/59C/21/17243 Dated: 01-02-2022	24.99	Nil	ing the width of deck slab Soil stability report submitted to Design wing for designing new Bridge structure. Bridge Design work in progress.
34	GENERAL-Urgent rectification work of Water stagnation Near Ottasekharamangalam Junction (Ch:7/010) in Muthiyavila-Ottasekharamangalam road Ch:5/200 to 7/326	Parassala	Order No.: AS/59C/23/32950 Dated: 29-01-2024	5	526770.00	Completed
35	GENERAL-Nilamamoodu Anchumarankala Water stagnation-Urgent Construction of culvert to prevent water stagnation in Nilamamoodu Anchumarankala road -General Civil Work	Parassala	Order No.: AS/59C/22/26299 Dated: 31-03-2023	25	2549186.00	Completed
36	GENERAL-Leading drain for Manchavilakam Thathiyoor-Construction of Leading Drain for Manchavilakom Thathiyoor road near Tirippallavoor Bridge-General Civil Work	Parassala	Order No.: AS/59C/24/36122 Dated: 23-07-2024	15	1244359.00	Completed

37	GENERAL-Construction of RR Retaining wall for side protection of Perumkadavila-Kunnathukal Road near Kuruvadu-Construction of Drainage And Retaining wall-General Civil Work	Parassala	OrderNo.: AS/59C/24/36138 Dated:23-07-2024	20	1735016.00	Completed
38	GENERAL-Urgent rectification of Water Stagnation in Old Ottasekharamangalam road Chainagennar 1/800 -Construction of Culvert and Drainage-General Civil Work	Parassala	OrderNo.: AS/59C/24/36106 Dated:22-07-2024	20	Nil	Work not started due to JM work.
39	GENERAL-31/07/2023 Proposal-Sabarimala -2023-2024.-Upgradation work-Providing BM & BC to ring road , Panachammodu-Panchamkuzhi Mullilavuvilaroad 0/000 to 2/200 , Malayinkavu- Mullilavuluvilaroad 0/000 to 3/000 -General Civil Work	Parassala	G.O.(Rt) No.222/2024/PWD Dated 20/02/2024	700	67747190.00	Completed
40	GENERAL-Providing Road Safety measures in kunnathukal section-Road Safety Works in Kassa road , Anappara and other various roads in Kunnathukal section -General Civil Work	Parassala	OrderNo.: AS/59C/24/37931 Dated:26-09-2024	20	1230000.00	60% of work is completed till date
41	GENERAL-Site Survey and Soil Investigation work for the construction of new bridge in aqueduct junction-at Thathiyoor in Chul	Parassala	OrderNo.: AS/59C/24/40064 Dated:24-0	2.67	157818.00	Expected completion on 30.08.2

	liyoor – Chadachimarthan dom road-Investigation W		1-2025			026
42	GENERAL-SabarimalaFes tival2024-25(BCOverlay-6 .050km)Improvementwork s in Chulliyoor - Chadachi marthandam road BC overl ay-Ch 0/000 to Ch6/050 - Marayamuttam to Paliyod u-General Civil Work	Parassal a	GO(RT)2 77/2024 Dated22/0 2/2025	360	4048114 9.00	Comple ted
43	GENERAL-Balance Wor k- Side protection works in Mandapathinkadavu M ukundara road-Constructi on of RCC Retaining wal l opposite to Kunnanadu Devi temple-General Civil Work	Parassal a	OrderNo.: AS/59C/2 4/40778D ated:07-0 3-2025	16.9	1678049 .00	Comple ted
44	GENERAL-FDR2024-25-I mprovements to Ottasekha ramangalam- Olattimoodu -Valiyavazhi road Ch 3/900 to7/915 -wit h 50mmBM and 30 mmB C -General Civil Work	Parassal a	GO.RT 3 33/2025 Dated05/0 3/2025	500	4300000 0.00	Expecte d compl etion on 30.07.2 026 95 % of w ork is c omplete d till da te
45	GENERAL-BudgetWork2 025-26(20%Provision)-Up gradation of Manavari-Paz hinjippara road Ch 0/000 t o 3/700-By providing 50m m BM & 30mm BC- Genera Civil Work	Parassal a	GO(Rt)No 1376/25/P WDD ated 19/09 /2025	448	3300000 0.00	Expecte d compl etion on 31.08.2 026 80 % of w ork is c omplete d till da te
						Expecte

46	GENERAL-Budget Work 2025-26(20% provision)-Up gradation of Olattimoodu -Viyakonam road Ch 0/000 to 2/300-Using 50mm BM & 30MM BC -General Civil Work	Parassala	GO(Rt) No 1376/25/PWD Dated 19/09/2025	330	1600000 0.00	Expected completion on 31.08.2026 60 % of work is completed till date
47	GENERAL-FDR 2025-26 - Urgent construction of Pipe Drain by using NP 3900 mm dia RCC Flush pipe-& allied works for rectifying Water stagnation in Perumkadavila - Kunnathukal road at Manavary -General Civil Work	Parassala	GO(Rt) No 1426/25/PWDD dated 25/09/2025	35	2800000 .00	Expected completion on 31.08.2026 95 % of work is completed till date
48	GENERAL-Sabarimala Festival 2025-26-Upgradation of Karamoodu Killiyoor road Ch 0/000 to 2/400 and Kiliyoor-Kallimoodu ring road Ch 0/000 to 2/200 by providing 50mm BM & 30mm BC-General Civil Work	Parassala	G.O.(Rt) No. 1750/2025/PWDD dated 06-11-2025	450	0.00	Expected completion on 31.12.2026 5% of work is completed till date
49	GENERAL-RM 2024-25/RC-2 Phase-2/Cluster 2/One Year RC/Kunnathukal/TVM/One-Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM District -General Civil Work -Zone 7 - (Total Length-21.61km)-General Civil Work	Parassala	G.O.(Rt) No. 1334/2024/PWDD dated 23/12/2024	70	5540000 .00	Expected completion on 30.09.2026 85 % of work is completed till date
	GENERAL-RM 2024-25 /RC 2 - Phase 2 / Cluster					Expected

50	2 / One Year RC/Kunnathukal/ TVM-RM 2024-25-Zone6 -One-Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM district- General Civil Work- Zone6- 23.225 km-GeneralCivilWork	Parassala	GO (Rt)No 285/2025/ PWD Date d 24/02/2025	75.22	6480000.00	d completion on 30.09.2026 85 % of work is completed till date
51	GENERAL-General RM 2024-25-RC 2 - Phase 2 - cluster 2/ One year RC/Kunnathukal/TVM-Zone3(Length33.05km)-One year running contract for various roads under PWD roads Kunnathukal Section Zone 3-General Civil Work	Parassala	GO (Rt)No 452/2025/ PWDDate d 27/03/2025	75	5865000.00	Expected completion on 30.09.2026 80 % of work is completed till date
52	GENERAL-RC 2 - Phase 1 - RM 2025-26/ Cluster 2 One-Year Running Contract for Various Roads Under PWD Roads Section Kunnathukal in TVM District-Zone 5- 35.19 km-General Civil Work	Parassala	G.O(Rt)No.845/2025/PWD Dated 13/06/2025	104.46	6836000.00	Expected completion on 30.11.2026 80 % of work is completed till date
53	GENERAL-Junction improvement works for providing Footpath,Handrail,Road Safety and Allied works in Muthiyavila Ottasekhranganalam Road - At Mandapathinkadavu Junction-General CivilWork	Parassala	OrderNo.: AS/59C/25/46756Dated:14-10-2025	15	1263905.00	Completed
	Sabarimala Package 2025-26 for Upgradation of Man					Expected

54	namkonam -Karimbumannadi -Kudappanamoodu (Kasa)road Ch 0/000 to3/500-Vellarada -Neyyardam Road Ch 0/000 to 2/400-by providing 50mm BM & 30mm BC-General Civil Work	Parassala	G.O.(Rt)No.1755/2025/PWD	500	0.00	d completion on 31.12.2026 5% of work is completed till date
----	--	-----------	--------------------------	-----	------	---

NATIONAL HIGHWAYS അനുബന്ധം-3

(എ), (ബി)

ക്രമ നം	പ്രവർത്തിയുടെ പേര്	തുക	നിലവിലെ അവസ്ഥ	ചിലവഴിച്ച തുക
1.	GENERAL-OLD NH66-By lane Development Parassala-Rectification of Karali-Inchivila Road near Parasala (CH:545/000)-General Civil Work	20.5Lakhs	പൂർത്തീകരിച്ചു	2233877
2.	GENERAL-OLD NH66-By lane Development Parassala Allied works-NH66- By lane development Parassala balance works in Karali-Injivila road	18.4Lakhs	പൂർത്തീകരിച്ചു	2023649
3.	PWD/NH/EST/213/2024 5 1_1] GENERAL-Traffic Safety Measures at NH-Urban Links- Near Karali Jn. Parassala-Old NH66-Blackspot Rectification- Near Karali Jn. Parassala-Traffic Safety and Allied Works	8.57Lakhs	പൂർത്തീകരിച്ചു	916082

(സി), (ഡി) - ബാധകമല്ല.