

പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 1429

01-07-2026-ൽ മറുപടിയ്ക്ക്

കാസർഗോഡ് വികസന പാക്കേജ്

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. നീലകണ്ഠൻ

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ  
(മുഖ്യമന്ത്രി)

(എ) ഉദ്യമ നിയോജകമണ്ഡലത്തെ കാസർഗോഡ് വികസന പാക്കേജിൽ ഉൾപ്പെടുത്തി നിലവിൽ നടപ്പിലാക്കിക്കൊണ്ടിരിക്കുന്ന പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്ന് വിശദമാക്കാമോ;

**മറുപടി:**

കാസർഗോഡ് വികസന പാക്കേജിൽ ഉൾപ്പെടുത്തി ഭരണാനുമതി ലഭിച്ച ഉദ്യമ നിയോജകമണ്ഡലത്തിൽ ഉൾപ്പെട്ട പ്രവൃത്തികളുടെ പട്ടികയും പുരോഗതി വിശദാംശങ്ങളും അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

(ബി) പ്രസ്തുത പ്രവൃത്തികളുടെ നിർമ്മാണ പുരോഗതി ഏതു ഘട്ടത്തിലാണെന്ന് വിശദീകരിക്കാമോ?

**മറുപടി:**

കാസർഗോഡ് വികസന പാക്കേജിൽ ഉൾപ്പെടുത്തി ഭരണാനുമതി ലഭിച്ച ഉദ്യമ നിയോജകമണ്ഡലത്തിൽ ഉൾപ്പെട്ട പ്രവൃത്തികളുടെ പട്ടികയും പുരോഗതി വിശദാംശങ്ങളും അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

## Kasaragod Development Package

## Details of Ongoing Projects- Uduma LAC

Sl. No.	Year - Project Name- AS Amount	A.S No. & Date	Present Status
1	2	3	8
	<b>E.E, PWD Buildings Division, Kasaragod</b>		
1	24-25- Infrastructure development for GUPS Karicheri in Pallikkara GP- 1.73 cr	685/2025-PAIT/KDP (848) Dt: 10-03-25	FF laterite work ongoing.
2	24-25- Infrastructure Development to GLPS Manimoola in Kuttikol GP- 113.2 L	12271/2024-PAIT/ KDP (852) Dt: 07-02-25	Laterite work ongoing.
3	21-22- Infrastructure Development to GHSS Chandragiri in Chemanad G.P- 1.75 cr	1170/2022-PAIT/ KDP (646) Dt: 25-10-22	Site not finalized. The meeting decided to conduct a separate meeting
4	24-25- Construction of football turf at Koliyadukkam in Chemmanad GP- 4.965 cr	671/2025-PAIT/KDP (847) Dt: 13.08.25	Agreement executed .Work to be started
5	24-25- Infrastructure Development to GHS Kundamkuzhi in Bedaduka GP- 113.2 L	12273/2024-PAIT/ KDP (853) Dt: 07-02-25	Agreement executed .Work to be started
6	25-26-Construction of new building and Assembly hall at GLPS Cherkkapara in Pallikkara GP- 1.55 cr	10683/2025-PAIT/ KDP (906) Dt: 04-11-2026	Tendering stage
7	25-26- Infrastructure development for GLPS Cheripady in Bedaduka GP- 1.9 cr	10839/2025-PAIT/ KDP (907) Dt: 04-11-25	Estimate submitted for TS slip
	<b>E.E, PWD Roads Division, Kasaragod</b>		
1	23-24- Improvements to Bandadukka-Veetiyadi- Chamundikkunnu-	2368/2024-PAIT/ KDP (780) Dt:	BM BC Completed, work ongoing 70% . Agreed to

	Balanthode road 0 to 4.7 km in Kuttikol and Panathady G.P- 8.5 cr	02.03.24	complete the work by May 2026
	<b>E.E, PWD Bridges Division, Kannur</b>		
1	25-26- Investigation work of Pindikkadavu Bridge in Kottodi Vavadukkum road- 4.9 L	1120/2026-O2/KDP (936) Dt: 24.02.26	TS to be issued
	<b>E.E, LID &amp; EW Division, Kasaragod</b>		
1	24-25- Construction of smart anganwadi at Bidiyal in Pullur Periya GP- 9.07 L	12942/2024-PAIT/KDP (829) Dt: 09-01-25	Roof Slab concrete completed. Ele-tendered
2	24-25- Construction of smart anganwadi at Pollakkada in Pullur Periya GP- 7.75 L	DCKSGD/ 12943/2024-PAIT/KDP (830) Dt: 09-01-25	Plastering ongoing. Ele- excess amount needed.
3	24-25- Construction of smart anganwadi at Angakkalari in Uduma GP- 5.65 L	DCKSGD/ 12945/2024-PAIT/KDP (832) Dt: 08-01-25	Roof slab concrete work completed.
4	2022-23- Construction of smart anganwadi at Alanadukkam in Muliya GP- 16.42 L	55/2023-PAM/KDP (713) Dt: 13-03-23	Truss work completed. Painting to be started.
5	24-25- Construction of smart anganwadi at Ariyil in Muliya GP- 11.04 L	12929/2024-PAIT/KDP (828) Dt: 05-01-25	Work tendered, LOA sent on 16.10.2025.
6	24-25- Construction of smart anganwadi at Bavikkara in Muliya GP- 11.31 L	6291/2024-PAIT/KDP (838) Dt: 21-01-25	Site inspection report submitted to ICDS. Decisions of the DLC Dt: 24.10.25 to be followed
7	25-26 Construction of Minor Bridge at Vellarikaya in Delampady GP- 1.2 cr	10876/2025-PAIT/KDP (916) Dt: 17.02.26	TS estimate under preparation
8	25-26 Construction of Minor Bridge at Molothunkal Chotta in Bedadukka GP- 2 cr	10881/2025-PAIT/KDP (917) Dt: 05.11.25	TS estimate under preparation
9	Investigation- Construction of Payam Payangad bridge in Bedadukka GP- 3.63 L	1121/2026-O2/KDP (935) Dt: 24.02.26	TS to be issued

	<b>E.E, Minor Irrigation Division, Kasaragod</b>		
1	2022-23- Construction of Checkdam cum bridge at Theerthakkara in Delampady GP- 4.43 cr	8441/2022-O1/KDP (707) Dt: 24-01-23	80% work completed. CC 1st & Part Bill submitted.
2	2023-24- Construction of Majakkar–Kodiyala VCB cum tractor way across Majakkar– Kodiyala thodu in Muliya GP- 70 L	2106/2024-PAIT/ KDP (775) Dt: 26.02.24	90% work completed. 2nd part bill submitted. Agreed to complete the work by May 2026
3	2023-24- Construction of VCB cum tractor way across Kalippallam Koodala thodu at Kalippallam Koodala in Muliya GP- 56 L	2108/2024-PAIT/ KDP (776) Dt: 26.02.24	96% work completed, 2nd part bill submitted. Agreed to complete the work by May 2026
4	2023-24- Construction of VCB across Kodavanji thodu near Kodavanji Bridge in Muliya GP- 70 L	2110/2024-PAIT/ KDP (777) Dt: 26.02.24	80% work completed. 1st part Bill Submitted. Agreed to complete the work by May 2026
5	2023-24- Investigation- Construction of Regulator across Payaswini river at Pallangod in Delampady GP- 12 L	2307/2024-PAIT/ KDP (778) Dt: 29.02.24	37% work completed.
6	2023-24- Reconstruction of VCB cum Tractor way at Panoor kadappu in Muliya GP- 80 L	2858/2024-PAIT/ KDP (796) Dt: 15.03.24	50% work completed. 1st part Bill submitted.
7	2023-24- Construction of VCB cum tractor way at Palerichal in Bedaduka GP- 1 cr	2865/2024-PAIT/ KDP (797) Dt: 15.03.24	97% work Completed, 2nd part Bill submitted. Agreed to complete the work by May 2026
8	25-26 Reconstruction of VCB Cum Bridge at Salathadka Mayyalam in Delampady GP -2.5 cr	10873/2025-PAIT/ KDP(915) Dt 04-11-25	15% work completed. Foundation work in progress.
9	25-26 Construction of culvert across Vattappara Palerichal road in bedadka GP- 48 L	1482/2026-PAIT/ KDP (930) Dt 24-02-26	5% work completed. Foundation work in progress.
	<b>E.E, Harbour Engineering Division, Kasaragod</b>		
1	25-26 Improvements to Chathangai ROB approach road in chemmanad GP	8242/2025-O1/KDP (908) dt 07.11.25	Site handed over
	<b>D.D, District Tourism, Kasaragod</b>		

1	23-24- Establishment of Tourism Circuit in Kasaragod- 40 L	10954/2022-O1/KDP (743) Dt: 08.10.23	Trainings completed, sign board to be completed
	<b>D.D, Education, Kasaragod</b>		
1	2023-24- Construction of kitchen shed at GHS Thachangad in Pallikkara G.P- 29.98 L	2596/2024-PAIT/ KDP (785) Dt: 07.03.24	Painting works in progress.
2	24-25- Infrastructure facilities to GLPS Panoor in Muliyar GP- 85.63 L	544/2025-PAIT/KDP (822) Dt: 21-01-25	Revised AS to be received.
3	24-25- Infrastructure facilities to GLPS Parappa in Delampady GP- 88.74 L	547/2025-PAIT/KDP (839) Dt: 21-01-25	Revised AS to be received.
4	24-25- Infrastructure Development to GUPS Chembarikka in Chemmanad GP- 189.26 L	12270/2024-PAIT/ KDP (821) Dt: 19-01-25	Revised AS to be received.
	<b>DWCDO, Kasaragod</b>		
1	2023-24- Construction of smart anganwadi at Madam Colony in Pallikkara GP- 23.48 L	394/2023-PAM/KDP (738) Dt: 11.07.23	Laterite work is in progress
2	2024-25 Construction of Smart Anganwadi at Kallingal in Pallikkare GP- 22.61 L	6127/2024-PAIT/ KDP (816) Dt: 10-09-24	Laterite work is in progress
3	2024-25- Construction of smart anganwadi at Hadad Nagar in Pallikkare GP- 23.94 L	6209/2024-PAIT/ KDP (817) Dt: 11-09-24	Compound wall work in progress
4	24-25- Construction of smart anganwadi at Muliyar in Muliyar GP- 19.11 L	836/2025-PAIT/KDP (850) Dt: 10-03-25	Concrete work completed, water supply connection for the building has been provided under the JJM scheme
5	24-25- Construction of Anganwadi at Bench Court in Muliyar GP- 24.81 L	865/2025-PAIT/KDP (851) Dt: 21-03-25	Lintel level completed,
6	24-25- Construction of smart anganwadi at Thekkekkunnu in Pallikkara GP- 20.16 L	2814/2025-PAIT/ KDP (865) Dt: 11-03-25	Main slab casted
7	24-25- Construction of Anganwadi at Kanathur in Muliyar GP- 20 L	3387/2025-PAIT/ KDP (882) Dt: 24-03-25	Basement work completed
8	24-25- Construction of Anganwadi at Malamkundu in Kuttikol GP- 23.29 L	3327/2025-PAIT/ KDP (880) Dt: 24-	Basement work ongoing

		03-25	
9	24-25- Construction of smart anganwadi at Thotti in Pallikkara GP- 24.45 L	2806/2025-PAIT/ KDP (864) Dt: 11-03-25	Work to be started
	<b>D.M.O (Health), Kasaragod</b>		
1	24-25- Care of Endosulfan victims in Kasaragod District- 376.84 L	2441/2025-PAIT/ KDP (856) Dt: 03-03-25	Bill for the medical claim to be submitted
	<b>District Employment Officer, Kasaragod</b>		
1	2022-23- MUNNOT- Project for the integrated training for competitive examinations- 32.52 L	1326/2022-PM/KDP (695) Dt: 24-12-22	Classes are continuing
	<b>Secretary, Chemanad GP</b>		
1	25-26- Kasaragod Tulunad Botanical Garden at Koliyadukkam of Chemmanad GP- 10 L	10913/2025-PAIT/ KDP (923) Dt: 24.02.26	Work to be started