

പതിനാറാം കേരള നിയമസഭ

ഒന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 1487

01-07-2026-ൽ മറുപടിക്ക്

കാഞ്ഞിരപ്പള്ളി മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. റോണി. കെ. ബേബി

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. വി. ഡി. സതീശൻ
(മുഖ്യമന്ത്രി)

(എ) കാഞ്ഞിരപ്പള്ളി നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്നതിന് ഭരണാനുമതി ലഭിച്ചിട്ടും ഇതുവരെ പൂർത്തിയാക്കാത്ത പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വ്യക്തമാക്കുമോ; പ്രസ്തുത പ്രവൃത്തികളുടെ പട്ടിക അവയുടെ നിലവിലെ സ്ഥിതി, കാലതാമസത്തിനുള്ള കാരണങ്ങൾ എന്നിവ സഹിതം ലഭ്യമാക്കുമോ;

മറുപടി: കാഞ്ഞിരപ്പള്ളി നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്നതിന് ഭരണാനുമതി നൽകിയതിൽ ഇതുവരെ പൂർത്തിയാക്കാത്ത പ്രവൃത്തികളുടെ പട്ടിക അവയുടെ നിലവിലെ സ്ഥിതി, കാലതാമസത്തിനുള്ള കാരണങ്ങൾ എന്നിവ സഹിതം അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) മേൽപ്പറഞ്ഞ പ്രവൃത്തികൾ സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിനായി അടിയന്തര നടപടി സ്വീകരിക്കുമോ?

മറുപടി: കിഫ്ബി ധനാനുമതി നൽകുന്ന പദ്ധതികൾ സമയബന്ധിതമായി പൂർത്തീകരിക്കേണ്ട ചുമതല ബന്ധപ്പെട്ട ഭരണവകുപ്പുകൾ ചുമതലപ്പെടുത്തിയ പദ്ധതി നിർവ്വഹണ ഏജൻസികൾക്കാണ്. എന്നിരുന്നാലും പദ്ധതിയുമായി ബന്ധപ്പെട്ട തടസ്സങ്ങളും സാങ്കേതിക പ്രശ്നങ്ങളും മറ്റും പരിഹരിച്ച് അവ സമയബന്ധിതമായി പൂർത്തീകരിക്കുന്നതിനായി ബന്ധപ്പെട്ട പദ്ധതി നിർവ്വഹണ ഏജൻസികൾ, ബഹുമാന്യരായ നിയമസഭാ സാമാജികർ, ഭരണ വകുപ്പ്, പദ്ധതി ആവശ്യപ്പെടുന്ന തരത്തിൽ ഉള്ള മറ്റു ഏജൻസികൾ, പദ്ധതി ബാധിതർ / ഉപയോക്താക്കൾ, കരാറുകാർ തുടങ്ങിയവരെ ഏകോപിപ്പിച്ച് കിഫ്ബി, ഭരണവകുപ്പ് തലങ്ങളിൽ അവലോകന യോഗങ്ങൾ നടത്തി വരുന്നുണ്ട്.

സെക്ഷൻ ഓഫീസർ

1487

Dronasimwa

KIIFB Projects in Kanjirappally LAC							
Sl. No	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	Work Status	Detailed status and Reason for delay in project completion
1	CAD001-17	Construction of Cultural Complexes in all the districts of Kerala-Lalithambika Antharjanam Cultural Complex at Kottayam LA component	₹ 6.48	KSFDC	Kanjirappally	LA completed	Land Acquisition Completed DPR for construction part is awaited.
2	PWD003-03	Kanjirapalli Bypass	₹ 78.69	RBDCK	Kanjirappally	Work in progress	Current Status: Work in progress. The Contractor for the Original work was terminated vide order dated 30.07.2025. Revised TS was issued for balance work on 06.10.2025. Balance work was tendered on 22.10.2025. LOA was issued to the contractor on 10.02.2026. Agreement was executed with M/s Theruvath Builders on 13.03.2026. Notice To Proceed issued on 24.04.2026. Bridge P1 raft excavation commenced, and preliminary Survey works in progress. Reasons for Delay in Original Work: • Very poor physical progress, Failure to utilise available work fronts and Slow progress of bridge works • Delay in design and drawing submissions and failure to coordinate with third-party vetting agency • Poor quality of executed works • Persistent underperformance • Inadequate mobilisation of manpower, machinery and materials • Failure to adhere to the work programme • Repeated non-compliance with contractual instructions and breach of contractual obligations • Failure to improve progress despite repeated warnings and an extension of time
3	PWD013-30	Improvements to Portion of Hill Highway by overlaying of BM and BC above old surface from Karimkallumoozhy (Erumely)- Plachery Road Ch: 0/000 to 7/500 km in Kottayam District	₹ 33.20	KRFB	Kanjirappally, Poonjar	Work Tendered	Current Status The last tendered work was cancelled. Stage 2 approval for forest land is to be obtained. The compensatory Afforestation land transfer process is in progress in government. Hon. MLA has directed to include reconstruction of two minor bridges into the estimate. PWD Design wing gave the tentative design of minor bridges. Feasibility report for the same is submitted. Revised TS under preparation Reason for delay - Revised utility shifting estimates of KSEB and KWA is to be obtained from respective divisions for finalizing the revised TS estimate - Delay in obtaining free surrender land & Obtaining forest clearances.
4	PWD015-113	Improvements to Kanjirappally - Manimala - Kulathoormoozhi - Karshaka Sauhruda Link Road in Kottayam District	₹ 85.82	KRFB	Kanjirappally	Work in progress	Current Status Drain works, culvert works and retaining wall works are progressing at stretch 1. In stretch 1 road way works are progressing from CH 4-850 to 6-950 (end CH of stretch 1) . As of now, WMM laying works are completed from CH 4/850 TO 6/200. In stretch 2, retaining wall works are progressing at Kulathoormoozhy area. Physical progress of work is 10%. Reason for delay - Delay in KSEB utility shifting works - Obtaining land through free surrender - Court cases.
5	SYA005-01	Development of sports infrastructure facilities at Government High School Kunnumbhagam, Kanjirappally, in Kottayam District	₹ 27.70	SKF	Kanjirappally	Work in progress	Current Status: Gallery Step Rubble works in Progress. Excavation for Hostel block in progress, Indoor Footings Excavation going on. Sump Tank Excavation Completed and remaining works in progress. Overall 4 % Completed Reason for delay: - The Financial Sanction for the work was issued on 13-03-2024. - Subsequently, the SPV submitted the design for review to KIIFB on 30-05-2024. However, owing to delays in the multiple re-submissions of the corrected design incorporating the observations raised by KIIFB during the scrutiny process, the design review was completed only on 23-01-2025, except for the Indoor Stadium component. - The SPV obtained Technical Sanction on 10-02-2025, following which the work was tendered on 03-04-2025. After the identification of the L1 bidder, the agreement with the contractor was executed only on 04-11-2025. - Thereafter, the SPV handed over the site to the contractor on 06-11-2025, and the work is currently in progress.

6	WRD025-27	Karimpukayam Water Supply Project- Augmentation of ARWSS to Kanjirappally, Elikkulam and Chirakkadavu panchayths in Kottayam District	₹ 68.64	KWA	Kanjirappally, Pala	Current Status Package 1 - Construction of a 6 MLD WTP at Karimpukayam along with all associated infrastructure required for the scheme. The major works comprise the construction of a 6 LL OHSR at the WTP site, laying of 800 m of 500 mm DI K-9 raw water pumping main and 100 m of 400 mm DI K-9 clear water pumping main from the sump to the OHSR, installation of 2 Nos. 200 HP raw water pump sets and 2 Nos. 50 HP clear water pump sets from the WTP to the OHSR, installation of 2 Nos. 50 HP clear water pump sets from the WTP to Panacheppally, provision of one clear water pump set each from Gramadeepam to Thambalakkadu and from Gramadeepam to Ponkunnam, power enhancement works at the well-cum-pumphouse and WTP including indoor transformers at the intake and WTP sites, and construction of an 8.5 LL GLSR at Thambalakkadu and a 5 LL GLSR at Panacheppally - Tendering in progress. (PQ verification completed). Package 2 - Laying of 300 mm DI K-9 clear water pumping main (CWPM) from the clear water sump at Gramadeepam to the GLSR at Thambalakkadu (7850 m) and 250 mm DI K-9 CWPM from the sump at Gramadeepam to the OHSR at Ponkunnam (3750 m). It also includes the laying of the distribution network in Chirakkadavu Panchayath covering Zone 1B, Zone 4, and Zone 5 for a total length of 62.13 km, along with road restoration works of PWD roads. - As per the approved scope of work, out of the total 75.84 km of pipeline to be supplied and laid, 73.5 km has already been supplied, and pipeline laying has been completed for 40.8 km. Permission for pipeline laying has not yet been received for 2.20 km under NH-183, 5.10 km under PWD, and 1.61 km under KRFB. Package 3 - Laying of the distribution network in Elikkulam Panchayath (Zone 3B, Elikkulam Village - 65.18 km) and in Elamkulam Village (Part of Zone 3B - 76.88 km). It also includes the laying of a 350 mm DI K-9 clear water gravity main from the OHSR at the treatment plant site to the new sump at Gramadeepam (3350 m), along with the construction of a 2.0 LL ground-level sump at Gramadeepam and associated power enhancement works - The contractor failed to commence the work, resulting in termination of the contract at the contractor's risk and cost. Subsequently, the contractor initiated multiple legal proceedings challenging the termination and recovery actions, which delayed the re-arrangement of the balance work. The Hon'ble High Court issued an interim order staying the recovery proceedings while permitting KWA to proceed with rearrangement of the terminated contract. The estimate for the balance works was revised based on DSR 2021 rates in compliance with the fresh order dated 03.02.2025 and resubmitted for approval. Reason for delay The major reasons for delay in the project are the delay in obtaining NH, PWD and KRFB permissions for Package II, lack of bidder participation during the tendering process for Package I, and the court proceedings related to the terminated contract under Package III.
---	-----------	---	---------	-----	---------------------	---

[Signature]
[Signature]