

പതിനാറാം കേരളനിയമസഭ

രണ്ടാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ: 293

12-10-2026-ൽ മറുപടിയ്ക്ക്

ഇംപാക്ട് കേരള ലിമിറ്റഡ്

ചോദ്യം ഉന്നയിച്ച അംഗങ്ങൾ

ശ്രീ. സി. ആർ. മഹേഷ്

ശ്രീ. കെ. പി. നൗഷാദ് അലി

ശ്രീ. കെ. പ്രവിൺ കുമാർ

ശ്രീ. സിറിയക് തോമസ്

മറുപടി നൽകിയ മന്ത്രി

ശ്രീ. കെ. എം. ഷാജി

(തദ്ദേശ സ്വയംഭരണ വകുപ്പ് മന്ത്രി)

(എ) തദ്ദേശസ്വയംഭരണ സ്ഥാപനങ്ങളുടെ അടിസ്ഥാന സൗകര്യ വികസനം ലക്ഷ്യമിട്ട് മുൻ സർക്കാർ രൂപീകരിച്ച ഇംപാക്ട് കേരള ലിമിറ്റഡ് കമ്പനിയുടെ പ്രവർത്തനം വിലയിരുത്തിയിട്ടുണ്ടോ; വിശദമാക്കുമോ;

മറുപടി: ബോർഡ് മീറ്റിംഗിൽ ഇംപാക്ട് കേരള കമ്പനിയുടെ പ്രവർത്തനം വിലയിരുത്താറുണ്ട്. സർക്കാർതലത്തിൽ വിലയിരുത്തുന്നതാണ്.

(ബി) തദ്ദേശസ്ഥാപനങ്ങൾക്ക് വൻകിട പദ്ധതികൾ നടപ്പാക്കി ആസ്തി സൃഷ്ടിക്കുക എന്ന ലക്ഷ്യത്തോടെ ആരംഭിച്ച കമ്പനിയിൽ ആകെ നടന്നത് പാർട്ടി ബന്ധുക്കൾക്കുള്ള നിയമനം മാത്രം എന്ന ആക്ഷേപത്തെക്കുറിച്ച് അന്വേഷിക്കുമോ; വ്യക്തമാക്കുമോ;

മറുപടി: ബി) സർക്കാർതലത്തിലെ വിലയിരുത്തലിന് ശേഷം ആവശ്യമെന്ന് കണ്ടാൽ അന്വേഷണത്തിന് ഉത്തരവിടുന്നതാണ്.

(സി) കഴിഞ്ഞ അഞ്ചു വർഷത്തിനിടയിൽ താൽക്കാലിക ജീവനക്കാർക്കായി ഏഴര കോടിയോളം രൂപ ശമ്പളയിനത്തിൽ ചെലവാക്കിയെങ്കിലും ഇംപാക്ട് കേരള പൂർത്തിയാക്കിയത് വെറും മൂന്നു പദ്ധതികൾ മാത്രമാണ് എന്ന ആക്ഷേപം പരിശോധിക്കുമോ;

മറുപടി: ഇംപാക്ട് കേരള പൂർത്തിയാക്കിയ പ്രവൃത്തികളിൽ 3 എണ്ണം മാത്രമേ പൂർത്തിയാക്കിയിട്ടുള്ളൂ. ഇതിന്റെ വിശദവിവരം അനുബന്ധമായി ചേർക്കുന്നു.

(ഡി) കിഫ്ബി, റീബിൽഡ് കേരള എന്നിവയിൽ നിന്ന് ഫണ്ട് വക മാറ്റാൻ ഇടനിലക്കാരായി രൂപീകരിച്ച സംവിധാനം മാത്രമാണ് ഇംപാക്ട് കേരള എന്ന ആരോപണത്തെക്കുറിച്ച് അന്വേഷിക്കുമോ; വ്യക്തമാക്കുമോ?

മറുപടി: ഇക്കാര്യം അന്വേഷിക്കുന്നതാണ്.

Sl. No.	Project Name	Status	Amount (in Rs. Cr.)	Physical progress (in %)	Status
Completed works					
1	Construction of Office Building for Ramanattukara Municipality in Kozhikode Dist	Work Inaugurated	13.05	99%	Work inaugurated, minor works pending, expected completion 31-10-2026
2	Construction of 250 KLD Septage Treatment Plant at Cherthala Municipality, Alappuzha Dist.	Work Completed & Inaugurated	6.56	100%	Under trial run
3	Construction of Modern Gas Crematorium for Ezhome GP, Kannur Dist	Work Completed & Inaugurated	1.71	100%	Work completed and inaugurated
Ongoing Works					
1	Construction of Office Building for Kannur Municipal Corporation in Kannur Dist.	Ongoing	37.83	90%	Work in progress, expected completion 30-11-2026
2	Construction of Office Building for Anthoor Municipality, Kannur Dist.	Ongoing	11.59	53%	Work in progress, expected completion 31-12-2026.
3	Construction of Office Building for Pattambi Municipality, Palakkad Dist.	Ongoing	11.45	55%	Work in progress, expected completion 31-12-2026.
4	Construction of Municipal Office Building for Kottarakkara Municipality, Kollam Dist	Ongoing	13.37	Nil	Approval submitted to Geology Dept for earth moving. Permission awaited, Completion date 12-09-2027
5	Construction of 1.5 MLD STP with associated sewerage network at Ottapalam Municipality, Palakkad Dist	Ongoing	17.74	48%	Work in progress, expected completion 31-12-2026
6	Construction of 50 KLD Septage Treatment Plant in Varkala Municipality, Thiruvananthapuram Dist	Ongoing	2.64	98%	Work in progress, expected completion 15-10-2026
7	Construction of STPs for Tsunami Flats at Thanni (270 KLD), Valiyavila (160 KLD) and Dhawalakuzhy (160 KLD) at Mayyanad GP, Kollam Dist.	Ongoing	9.55	95%	Work in progress, expected completion 30-09-2026
8	Construction of 105 KLD FSTP at Erumeli GP, Kottayam Dist.	Awarded	4.32	Nil	Work awarded, New council is not willing to go ahead with the project.
9	Construction of Modern Gas Crematorium for Vallathol Nagar Grama Panchayath, Thrissur Dist.	Ongoing	2.53	25%	Work in progress, expected completion 06-10-2026
10	Construction of Modern Gas Crematorium for Adoor Municipality, Pathanamthitta Dist	Ongoing	3.53	65%	Work in progress, expected completion 04-12-2026
11	Construction of Modern Gas Crematorium for Kothamangalam Municipality, Ernakulam Dist	Ongoing	3.41	65%	Work in progress, extended upto 17-09-2026

Sl. No.	Project Name	Status	Amount (in Rs. Cr.)	Physical progress (in %)	Status
12	Construction of Modern Gas Crematorium for Haripad Municipality, Allapuzha Dist	Ongoing	1.86	Nil	Piling work in progress, expected completion 07-05-2026
13	Construction of Modern Gas Crematorium for Koorachundu GP, Kozhikode Dist	Awarded	1.98	Nil	Agreement executed, work on hold.
14	Construction of Modern Gas Crematorium in Karukutty GP, Ernakulam Dist	to award	3.11	Nil	Selection notice issued on 07-10-2026. Agreement to execute
15	Construction of Modern Slaughterhouse for Punalur Municipality, Kollam Dist	Ongoing	11.96	45%	Work in progress, expected completion 30-09-2026
16	Construction of Modern Slaughterhouse for Attingal Municipality, Thiruvananthapuram Dist	Ongoing	5.70	80%	Work in progress, expected completion 08-10-2026
17	Construction of Modern Slaughterhouse in Thrissur Corporation, Thrissur Dist.	Awarded	16.99	Nil	Kept on hold for Cabinet Approval.
18	Construction of Modern Slaughterhouse in Kaloor, Kochi Corporation, Ernakulam Dist.	Awarded	20.11	Nil	Kept on hold for Cabinet Approval.
19	Construction of Modern Market for Nedumangad Municipality, Thiruvananthapuram Dist.	Ongoing	24.86	20%	Work in progress, expected completion 30-12-2026
20	Paithrikam, Pond Rejuvenation & Heritage Aesthetics – Beautification works of Bilathikulam Pond an premise in Kozhikode Corporation	Work Completed	0.71	100%	Work completed
21	Nalinam, The Lotus Pond, Beautification works of Thamarakulam and its premises, - Kozhikode Corporation	Awarded	4.63	Nil	Agreement executed, work on hold
22	Construction of Bus stand cum Shopping Complex at Parassinikadavu, Anthur Municipality, Kannur Dist.	Awarded	5.49	10%	Work in progress
Tendered / To Tender					
1	Modernization of Min Market in Aluva Municipality, Ernakulam Dist.	to award	8.24	-	TAC directed to place before the council of ministers. Submitted to Govt.
2	Modernization of Vadakara Market in Vadakara Municipality, Kozhikode Dist.	to award	15.21	-	TAC directed to place before AD. Submitted to Govt.
3	Site development work for 50 KLD FSTP at Mokeri GP, Panur Block Panchayath	To tender	2.74	-	To tender once land development permit is received from LB
4	Construction of 50 KLD FSTP at Mokeri GP, Panur Block Panchayath	To tender	2.22	-	To tender one's site development work completes
TS Stage					
1	Construction of Office Building for Valanchery Municipality, Malappuram Dist	TS Stage	11.14	-	TS to issue

Sl. No.	Project Name	Status	Amount (in Rs. Cr.)	Physical progress (in %)	Status
2	Construction of Office Building for Erattupetta Municipality, Kottayam Dist	TS Stage	8.83	-	TS to issue
3	Construction of Office Building for Koothattukulam Municipality, Ernakulam Dist.	TS Stage	7.78	-	TS to issue
4	Construction of Office Building for Feroke Municipality, Kozhikode Dist	TS Stage	7.66	-	TS to issue
5	Construction of Office Building for Pandalam Municipality, Pathanamthita Dist.	TS Stage	11.94	-	TS to issue
6	Construction of Market in Kottakkal Municipality, Malappuram Dist.	TS Stage	15.24	-	TS to issue
7	Construction of Market in Athani, Wadakkanchery Municipality, Thrissur Dist.	TS Stage	9.06	-	TS to issue
8	Construction of Gas Crematorium in Kalliasseri GP, Kannur Dist	TS Stage	1.92	-	TS to issue
9	Construction of Gas Crematorium in Thuvvur GP, Malappuram Dist.	TS Stage	2.2	-	TS to issue
10	Construction of Gas Crematorium in Mothedam GP, Malappuram Dist.	TS Stage	2.19	-	TS to issue
11	Construction of Gas Crematorium in Panangad GP, Kozhikode Dist.	TS Stage	2.33	-	TS to issue
12	Construction of Gas Crematorium in Irrity Municipality, Kannur Dist.	TS Stage	2.28	-	TS to issue
13	Construction of Gas Crematorium in Perumanna GP, Kozhikode Dist.	TS Stage	2.27	-	TS to issue
14	Construction of Gas Crematorium in Aluva Municipality, Ernakulam Dist.	TS Stage	1.61	-	TS to issue
15	Construction of Gas Crematorium in Muvattupuzha Municipality, Ernakulam Dist.	TS Stage	1.31	-	TS to issue
16	Construction of Gas Crematorium in Wadakkanchery Municipality, Thrissur Dist.	TS Stage	2.53	-	TS to issue
17	Construction of Gas Crematorium in Shornur Municipality, Palakkad Dist.	TS Stage	3.43	-	TS to issue
18	Construction of Gas Crematorium in Vazhikkadavu GP, Malappuram Dist	TS Stage	1.89	-	TS to issue after DSR revision
19	Construction of Gas Crematorium, Pazhayannur GP, Thrissur Dist	TS Stage	1.55	-	TS to issue
20	Construction of Gas Crematorium, Thariode GP, Wayanad Dist	TS Stage	1.88	-	Due to land slide in the earlier proposed site, the Local Body suggested for site change.