

പതിനാലാം കേരള നിയമസഭ  
പതിനൊന്നാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1318 07.06.2018 ൽ മറുപടിക്ക്

ഒറ്റപ്പാലം നിയോജക മണ്ഡലത്തിലെ നിർമ്മാണ പ്രവർത്തനങ്ങൾ

ചോദ്യം

ഉത്തരം

ശ്രീ. പി. ഉണ്ണി

ശ്രീ. ജി. സുധാകരൻ  
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും  
വകുപ്പ് മന്ത്രി)

- എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്ന ശേഷം നാളിതുവരെ ഒറ്റപ്പാലം അസംബ്ലി മണ്ഡലത്തിലെ ഏതെല്ലാം നിർമ്മാണ പ്രവർത്തനങ്ങൾക്കാണ് ഫണ്ട് അനുവദിച്ച ഭരണാനുമതി നൽകിയത്;
- ബി) ഓരോ പ്രവൃത്തിയുടെയും വിശദാംശം, നിലവിലെ സ്ഥിതി എന്നിവ റോഡ്സ് ആന്റ് ബ്രിഡ്ജ്സ് വിഭാഗം, കെട്ടിട വിഭാഗം എന്ന ക്രമത്തിൽ വ്യക്തമാക്കാമോ;
- സി) പ്രവൃത്തി മുഴുവനായും പൂർത്തീകരിച്ചവയുടെ ലിസ്റ്റ് പ്രത്യേകം നൽകാമോ?
- എ) വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.  
ബി) &  
സി)



സെക്ഷൻ ഓഫീസർ

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA ON NO. 1318**

**BUDGET WORKS (2015-16) UNDER OTTAPALAM CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt. No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23

**5054-04-101-99 MDR(B&C)**

1	187/180	15.18 L	Ottapalam	PWD	Improvements to Palakkad Perinthalmanna road.(SH) km 41/00to 43/880 and 47/460 to 48/800.	400.00 L	GO (Rt) No. 1930/2015/PWD dt Tvpm 22/12/15 400 L	CE/R&B/PK D/468/2016 dated 28/01/2016 Rs400L	SE(K)347(A)/15-16 dated 26/12/16	Abdul kAsim	K.Hamza	6890948	6585744/-	3/4/2016	3/9/2016	31/1/2017		work completed	100%				
2	188/180	34.16 L	Ottapalam	PWD	Improvements to Palappuram - Kuthiravazhi road and construction of bridge across Mulanjoor Thodu.	400.00 L	GO (Rt) No. 1930/2015/PWD dt Tvpm 22/12/15 400 L											Design obtained from DRIQ. Estimate under preperation. Procedures for land free surrender in progress					

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA QN NO. 1318**

**BUDGET WORKS (2016-17) UNDER OTTAPALAM CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Ottapalam	PWD	Improvements to Nattukal - Palode Chethallur - Muriyamkanny - Panamkunnu - Erakkingal - Karippamanna - Koottilakkadavu - Pezhumatta - Chulliyode - Vakkadappuram - Thumbakkanny - Kadampazhippuram km 10/700-12/600.	95.00 L	GO(RT) No 179/2017/PWD tvpm Dated 14/02/2017 for Rs 95.00L	PKD/2016-17/1448 dt: 25.3.2017 for Rs. 95.00 L	SE(K)18/2017-18	M.Hussain	7152730	9196157	9 Months	12.06.2017	11.03.2018			95% work completed	95%			TOC extended upto 30.5.2018

2	Ottapalam	PWD	BT renewal works in bet. Ch. 19/850 to 23/000 and reconstruction of damaged culvert at ch. Km. 21/000 of Nattukal – Palode – Chethallur – Muriyamkanny – Panamkunnu – Erakkingal – Karippamanna – Koottilakkadavu Pezhumatta – Chulliyode – Vakkadappuram – Thumbakkanny – Kadampazhippuram road	82.00 L	GO(RT) No 179/2017/PWD tpm Dated 14/02/2017 for Rs 82.00L	3774/2016-17 dt :27.3.2017 for Rs. 82.00 L	SE(K)41/2017-18 dt : 19.6.2017	N.Abdul Kasim	8036028	6848147	9 Months	17.07.2017	16.04.2018	Drain and CD work and MSS 95% completed	95%
3	Ottapalam	PWD	Improvements to Ottappalam Railway Station Road km 0/00 ~ 0/600 by providing BM & BC	120.00 L	GO(MS) No 18/2017/PWD tpm Dated 16/03/2017 for Rs 120.00 L	4393/2016-17 dt : 31.03.2017	SE(K) 98/16-17 dt : 19.07.2017	Malabar plus	11608317	11608317	9 Months	31.07.2017	30.04.2018	CD work almost completed. Drainage Slab work completed. BM & BC to be done	20%
4	Ottapalam	PWD	Improvements to Kadampazhipuram-- Chirattimala-- Vengassery Road km 0/00 ~ 5/00	480.00 L	GO(MS) No 18/2017/PWD tpm Dated: 16/03/2017 for Rs 480.00 L	746/2017-18 dt : 14.05.2017	SE(K) 207/17-18 dt : 10.11.2017	Malabar plus	46997412	40178096	6 Months	20.11.2017	19.05.2018	Culverts 3 nos done. CD work in progress. Levels submitted to SE for approval	15%

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA QN NO. 1318**

**BUDGET WORKS (2017-18) UNDER OTTAPALAM CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	L.A Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Ottapalam	PWD	Improvements to Lakkidi Railway station road in between km 0/000 to 4/000 ( working chainage between km 0/000 to 0/700 )	150.00 L	GO(Rt) No 1386/2017/PWD tvpm Dated 15/09/2017 for Rs. 150.00 L											Work retendered				2016/8638

**Budget Reply Speech**

2			Kongad / Ottapalam	PWD	Improvement works to Edaykkal kutilakadavu road 0/000 -12/700	1220.00 L	GO(Rt) No 493/2018/PWD tvpm Dated 21.03.2018 for Rs. 1220.00 L											Estimate for TS under preperation				2017/1049
---	--	--	--------------------	-----	---	-----------	--	--	--	--	--	--	--	--	--	--	--	-----------------------------------	--	--	--	-----------

**Special Fund**

41/14

3		Ottapalam	PWD	Improvement works to Kodakkad - Kundurkkunnu- road by providing BM & BC km 0/600-5/000	450.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 450.00 L												Estimate under preperation for TS				
4		Ottapalam	PWD	Providing BM & BC to Lakkidi Railway station road km 0/700 - 4/00 in Ottappalam Constituency	200.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 200.00 L												Estimate under preperation for TS				
5		Ottapalam	PWD	Providing BM & BC to Mangalam - Murukkumpatta road km 0/000 -1/500 in Ottappalam LAC	100.00 L	GO(Ms)No. 9/2018/PWD dt : 28.03.2018 for Rs. 100.00 L												Estimate under preperation for TS				

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA QN NO. 1318**

**KHIFB 2016-17 WORKS UNDER OTTAPALAM CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	I.A Constituency	Department	Name of Project	Estimate Amount in Crores	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Ottappalam		Ottapalam-Cherpulassery road Km 11/000 - 17/900	10.00	AS ORDER NO:GO(RT)NO 1192/2016/PWD Dated Thiruvananthapuram 20/08/2016			Esteem developers								DPR under preparation by PPU				2016/4750
2			Ottappalam		Construction of Bridge at East Ottappalam-Kanniyampuram	25.00	AS ORDER NO:GO(RT)NO 1496/2016/PWD Dated Thiruvananthapuram 31/10/2016			Integral solutions								Design pending with DRIQ				

55.00

6/14

**KERALA PUBLIC WORKS DEPARTMENT**

**ROADS DIVISION, PALAKKAD**

**LA QN NO. 1318**

**KHFB 2017-18 WORKS ( BUDGET SPEECH 17-18) UNDER OTTAPALAM CONSTITUENCY**

Sl. No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount in crores	A.S No. Date & Amount	T.S No. Date & Amount	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
1			Ottapalam		Construction of Ottappalm Byepas and land acquisition	25	GO(Rt)No. 942/2017 /PWD dt : 10.7.2017											RBDCK				
<b>Bridges</b>																						
2			Ottapalam		Construction of Cherpulassery Town Over Bridge	30	GO(Rt)No. 942/2017 /PWD dt : 10.7.2017											MLA proposed Substitution work to improvements of Cherpulassery Town and Construction of Cherpulassery bypass . Sanction awaiting				
3			Ottapalam		Construction of East Ottappalam - Kaniyapuram Bridge	25	GO(Rt)No. 942/2017 /PWD dt : 10.7.2017											Repetition from 16-17, hence may be deleted				

7/14



**PROGRESS REPORT OF SLTF 17-18 AS ON 8.5.2018**  
**LA QN NO.1318**

SLTF(NON PLAN WORKS)- PWD-ROADS DIVISION: PALAKKAD																						
7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23						
SLTF-Non-Plan (Post Monsoon/Pre Monsoon with Year such as 2017-18)	Section	LA Constituency	Classification of Road(SH,MDR,ODR or any other with road number)	Name of the work	Details of works included	Estimate Amount (L)	A.S.No. Date & Amount	T.S.No. Date & Amount	Ag.No & Date	Name of the Contractor	Estimate PAC & Agreed PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DDC	Present Status of works in details including physical progress(%)	Incase of delay-the reasons for delay.	Probable date of completion	Whether QC tested& if they/combed or not with details.	Remarks	
<b>OTTAPALAM LAC</b>																						
1	SLTF (Post monsoon 2017-18)	Palakkad,Shomur, Ottapalam	MDR	UPR 17-18 Pothingala Chantho Kipalan road km 0.000 to 0.000	filling up pot holes & Chipping & rpet works	10.00	CE/R&BT F/PKD- 2/2017-18 dated 13.09.-2017 . 10 lakhs	4387/2017-18 date 29/10/2017	EE/PL/04/2017/Date 17.11.2017	Muhammed Rafeeq	Agreed PAC 877866	3 Months	11/22/2017	23.2.2018			Work completed					
2	SLTF (Post monsoon 2017-18)	Palakkad,Manamakkad	MDR	UPR 17-18 Edakkal - Kozhickalada Road km 13.000 to 13.000	filling up pot holes & Chipping & rpet works	5.00	CE/R&BT F/PKD- 2/2017-18 dated 13.09.-2017 .	2847/2017-18 Dt: 5/10/17	AEE/M/5/2017-18 Dt: 10/11/2017	KVSuregh	Est.PAC 498639/- Agd Pac: 497238/-	6months	11/17/2017	5/16/2018			Work completed	30/1/2018				
3	SLTF (Post monsoon 2017-18)	Palakkad,Manamakkad	MDR	RP 2017-18 Providing drainage facilities between 25/000 and 25/800 of Ottappalam manamakkad road	filling up pot holes & Chipping & rpet works	25.00	CE/R&BT F/PKD- 2/2017-18 dated 13.09.-2017	4964/2017-18 Dt:27/11/17	EE/PL/17/6/2017-18 Dt:31/1/2018	P.K.Hameed	Est.PAC 249716/- Agd Pac: 1933066/-	4months	1/8/2018	5/2/2018			completed		2.5.18			
4	SLTF (Post monsoon 2017-18)	Palakkad,Manamakkad	MDR	Providing drainage facilities between 25/000 and 25/800 of Ottappalam manamakkad road		25.00											Substituted					

8/4

1	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Reconstruction of culverts at km 2/600 and 2/700 of Kodalakud-Kundurkalam on Pachampuzha road	33.00	4952/2017-18 dt:27/10/17	CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	Mohammedali.K	Est.pac:- agrd pac: 1311913.771-194845.154-	4months	11/27/2017	3/26/2018	Work completed	26.3.18
2	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Reconstruction of culverts at km 2/600 and 2/700 of Kodalakud-Kundurkalam on Pachampuzha road	25.00		CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	A.K.Veerankutty		4months			Work completed	2.5.18
3	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Urgent BT reconstruction works to Kalladikkada-Sreekrishnapuram road Km: 2/100 to 5/300	15.00	3916/2017-18 Dt:13/10/17	CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	Abdullah.F	Est.pac:-1491855/ agrd pac: 12011071-	4months	11/28/2017	3/27/2018	Work completed	27.3.18
4	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Widening and improvement to Kalladikkada-Sreekrishnapuram Road km 11.200 - 11.900	20.00	5000/2017-18 Dt:29/11/17	CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	Mohammedali.K	Est.PAC 1994615/- Agrd Pac: 1671497.64/-	6months	1/4/2018	7/3/2018	Work in progress	
5	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Stop BT reconstruction works to Sreekrishnapuram Manamakkadam Chethallo road 8/000 to 12/000	15.00	3916/2017-18 Dt: 13/10/17	CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	Mohammedali.K		4months			Work completed	
6	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Reconstruction of culverts at km 2/600 and 2/700 of Kodalakud-Kundurkalam on Pachampuzha road	15.00	4952/2017-18 dt:27/10/17	CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	Mohammedali.K		4months			Work completed	
7	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Urgent BT reconstruction works to Kalladikkada-Sreekrishnapuram road Km: 2/100 to 5/300	25.00		CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	A.K.Veerankutty		4months			Work completed	
8	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Widening and improvement to Kalladikkada-Sreekrishnapuram Road km 11.200 - 11.900	15.00	3916/2017-18 Dt:13/10/17	CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	Abdullah.F	Est.pac:-1491855/ agrd pac: 12011071-	4months	11/28/2017	3/27/2018	Work completed	
9	SLTF (Post menscon2017-18)	Palakkad,Manamakkad	OTTAPALAM	MDR	Reconstruction of damaged culvert at km 2/300 of Nantukul Paude Karampuzha-Nantukal Chappappuram Road	20.00	5000/2017-18 Dt:29/11/17	CE/R&BT F/PKD-2/2017-18 dated 13.09-2017	Mohammedali.K	Est.PAC 1994615/- Agrd Pac: 1671497.64/-	6months	1/4/2018	7/3/2018	Work in progress	

10	SLTF (Post monsoon 2017-18)	Palakkad, Mannarkkad	OTTAPALAM	MDR	Construction of retaining wall at km 27.550 of Ottapalam Mannarkkad road		20.00	CE/R&B/T F/PKD-22/2017-18 dated 13.09-2017	51887017-18 Dt:07/12/17	EE/PL/35/2017-18 Dt:09/02/2018	PK.PRAKASH	Est.PAC 1988034- Agd Pac: 1717775.16/-	4months	16.1.18	15.5.18	work completed		15.5.18	sample taken first date
11	SLTF (Post monsoon 2017-18)	Palakkad Mannarkkad	OTTAPALAM	MDR	Extension of embankment at km 13.000 of Kallodikkude Sreekrishna param road		5.00	CE/R&B/T F/PKD-22/2017-18 dated 13.09-2017	24882017-18 Dt: 27/9/17	AEE/NU/39/2017-18 Dt:11/12/2017	A.K.Veerabharthy	Est.PAC 489245/- Agd Pac: 536213/-	6months	12/1/2017	5/31/2018	work completed	Nil	Nil	Nil
12	SLTF (Post monsoon 2017-18)	Palakkad Shivanur, Ottapalam	OTTAPALAM	MDR	Urgent patch repairs to Palakkad Kullappally road km 2200 to 4500	filling up pot holes & Chipping & repair works	10.00	CE/R&B/T F/PKD-22/2017-18 dated 13.09-2017. 30 lakhs	4376/2017-18 dt 20-10-2017 Amt 10 Lakhs	EE/PL/11/8/2017-18 dt 27-11-2017	Sri Mohammed	Agreed PAC 976831, Estimate PAC 996462.	4 Months	5.12.2017	4.4.2018	work completed	Nil	Nil	Nil
13	SLTF (Post monsoon 2017-18)	Palakkad Shivanur, Ottapalam	OTTAPALAM	MDR	UPR 2017-18 to Lakkudi railway road km 1400 to 1400	filling up pot holes & Chipping & repair works	10.00	CE/R&B/T F/PKD/Subsituation/2017-18 dt 23.09-2017	4391/2017-18 Date 20.10.17	EE/PL/94/2017-18 dt 17-11-2017	Muhammed Raheeq	Agreed PAC 869259, Estimate PAC 963810.	4 Months	22.11.2017	21.3.2018	work completed	Nil	Nil	Nil
14	SLTF (Post monsoon 2017-18)	Palakkad Shivanur, Ottapalam	OTTAPALAM	MDR	UPR 2017-18 to Ottapalam Perambathur area road km 1000 to 1000	filling up pot holes & Chipping & repair works	5.00	CE/R&B/T F/PKD/Subsituation/2017-18 dt 23.09-2017								Substituted vide order no CE/R&B/T F/PKD/Sub-6/2016-17 dt 3.11.2017			

15	SLTF (Post monsoon 2017-18)	Palakkad Mannarkkad	OTTAPALAM	MDR	UPR 2017-18 to Nattukkai Pallande - Chethalva - Manayankudi - Panayankudi - Erakkungal - Keppanam - Kaimpuzha - Koolalakkal - Cheyode - Vakkadappuzha - Thevinkal - Karampanhipuram road km 17/100 to 19/00	filling up pot holes & Chipping & pot works	5.00	CER&B/T F/PKD/Sub situation /2017-18 dt: 23.9.2017. Rs 5.00 L	31/5/2017-18 Dt: 7/10/17	AEE/M/45/2017-18 DG:39/13/2017	A.K.Veeranadhy	Est.PAC 499217/- Agd Pac: 525653/-	5 months	1/3/2018	6/2/2018	2/7/2018	work completed	Nil	Nil	Nil	Nil
16	SLTF (Post monsoon 2017-18)	Palakkad Mannarkkad	OTTAPALAM	MDR	UPR 2017-18 to Edakkal - Koolalakkal road km 7/500 to 9/999	filling up pot holes & Chipping & pot works	5.00	CER&B/T F/PKD/Sub situation /2017-18 dt: 23.9.2017. Rs 5.00 L	28/5/2017-18 Dt: 5/10/17	AEE/M/134/2017-18 Dt: 10/11/2017	KVSuresh	Est.PAC 498311/- Agd Pac: 496898/-	6 months	11/1/2017	5/16/2018		work in progress	5/1/2018			
17	SLTF (Post monsoon 2017-18)	Palakkad, Shornur, Ottapalam	OTTAPALAM	MDR	RP 2017-18 Urgent patch repairs to Ottapalam Perachalathur road km 0/000 to 3/00	filling up pot holes & Chipping & pot works	5.00	CER&B/T F/PKD/Sub situation - dt: 3.11.2017	4/11/2017-18 date 7.11.2017 Amt 5 Lakhs	AEE(s)28/2017-18 date 1.12.2017	P.Chandran	Agreed PAC 498315. Estimate PAC 498315.	4 Months	20.11.2017	19.3.2018	12.12.2017	work completed	Nil	Nil	Nil	Nil
18	SLTF (Post monsoon 2017-18)	Palakkad Mannarkkad	OTTAPALAM	MDR	RP 2017-18 Nattukkai Pallande - Kaimpuzha - Nerpikode - Chethalva - Manayankudi road km 5/000 to 7/000	filling up pot holes & Chipping & pot works	15.00	CER&B/T F/PKD/Sub situation - dt: 08/11/2018									Work in progress				

11/14

19	SLTF (Post monsoon 2017-18)	Palakkad,Shornur, Ottapalam	OTTAPALAM	MDR	RP 17-18 Providing 20mm chipping carpet to Mangalam Murakkam petta road km 19/000 to 2/900	25.00	CER&B/FPKD-13/2017-18 dtd 03/02/2019	EE/PL/03/ 19-19 dt 15.04.2018	P. Ameer AB	Estimate PAC: 2488597/-Agreed PAC 261016.07/-	3 Months	Work in progress	
20	SLTF (Post monsoon 2017-18)	Palakkad,Shornur, Ottapalam	OTTAPALAM	MDR	RP 17-18 Providing 20mm chipping carpet to Mangalam Murakkam petta road km 2/750 to 2/900	25.00	CER&B/FPKD-12/2017-18 dtd 03/02/2019	EE/PL/223 /17-18 dt 13.04.2018	M.K Construction	Agreed PAC 2384571.22/-	3 Months	Work in progress	
21	SLTF (Post monsoon 2017-18)	Palakkad,Shornur, Ottapalam	OTTAPALAM		UPR 17-18 - Nattukal - Palode - Kannapuram - Neupkade - Chemappan petta road km 5/000 - 7/000	5.00	CER&B/FPKD-16/2017-18 dtd 19.03.2018					Substituted	
22	SLTF (Post monsoon 2017-18)	Palakkad,Shornur, Ottapalam	OTTAPALAM		UPR 17-18 Edakkal - Koottilakad avu road km 5/000 - 7/000	5.00	CER&B/FPKD-16/2017-18 dtd 19.03.2018						Work Completed



13/14

PROGRESS REPORT OF SLTF 18-19

LA QN NO.1318

SLTF(NON PLAN WORKS)- PWD-ROADS DIVISION: PALAKKAD

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
SLTF/Non-Plan/Post Monsoon/Pre Monsoon with Year such as 2017-18)	Section	LA Constituency	Classification of Road(S/I,MDR,ODK or any other with road number)	Name of the work	Details of works included	Estimate Amount (L)	A.S.No. Date & Amount	T.S.No. Date & Amount	Agt.No & Date	Name of the Contractor	Estimate PAC & Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works in details including physical progress(%)	Incase of delay,the reasons for delay.	Probable date of completion	Whether QC tested(I&II tier)conducted or not with details.	Remarks	Field Visited or not by the Higher Officials, if visited then whom?.	
OTTAPALAM LAC																							
1	SLTF (Post monsoon 2017-18)	Palakkad,Shomur, Ottapalam	OTTAPALAM	MDR	Premonsoon works 2018-19- Edaikkal-Koottilakkadavu road km 6/500-12/710 & Nattukal palode kadambazhi:aravil road km 16/200- 25/2000 Njettarakkadavu-Pombra road 1/000 to 4/000	Pre Monsoon	1.00	CE/R&B/TF/PKD- 1/2018-19 dt 14.5.2018	ORDER No. PKD/2018- 2019/2018/3152 Dated:19-05-2018														
2	SLTF (Post monsoon 2017-18)	Palakkad,Manmarkkad	OTTAPALAM	MDR	Premonsoon works to various roads in Ottapalam LAC under the jurisdiction of Kumaramputhur Section	Pre Monsoon	3.00	CE/R&B/TF/PKD- 1/2018-19 dt 14.5.2018	ORDER No. PKD/2018- 2019/2018/3108 Dated:18-05-2018	M Abdul Nazar ,													
																					Retender on 5.6.18 being single tender		
																						S N issued on 28.5.18	





**PWD Buildings Division, Palakkad**  
**Physical and Financial Progress Report of Budget Works for the year 2017-18 and other ongoing works-**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
	Budget page No./ Item no.	Budget Provision in lakhs	L A Constituency	Division	Section	Department	Name of project	Head of Account	Esti.Amount	AS No. Date and amount	TS No. Date and amount	Date of Tender	Agt.No.and Date	Name of contractor	Tender percentage	Estimate PAC	Agreed PAC	Period of Completion in Months	Date of Site Hand over	Date of completion as per agreement.	Extended date of Completion	Actual date of completion	Present Stage	Physical progress	Stages of Electrification	Exp.up to current month	Amount required upto this Financial Year	Remarks

**BUDGET WORKS**

**4202-01-202-99-Secondary Education**

4202-01-202-93(p)	100,000L	GO(R)No. 910/2018 Gen.Edu.dt : Tvm. 01.03.2018 for Rs. 100.00 L																				Proposal to be Finalised							
<b>4202-02-105-90</b>																													

12	Ottapalam	Palakkad	Shornur	H.E.Du	Govt.Engineering College Sreekrishnapuram for Providing ceiling and partitions works in various(Mech.IT.Comp. Ele&comm.) Departments	4202-02-105-90-1	32.22L	No.D4/39389/1 7/DTE purchase (A) section Dtd 07.12.2017 for Rs.3222000/-	Order No.4985/2017-2018 Dtd.14.03.2018 for Rs.3222000/-	31.03.2018	EE/PB/02/ 2018-19 Dtd.26.04. 2018	Sr. O.P Kunnimoldeet	item rate	3033975	2529895/-	6 Months						Agreement Executed
----	-----------	----------	---------	--------	--	------------------	--------	--	---	------------	-----------------------------------	----------------------	-----------	---------	-----------	----------	--	--	--	--	--	--------------------

PWD

3	Ottapalam	Palakkad	Shornur		Supplying furniture to the PWD rest house Ottapalam	2059-60-053-99-34-30(NP)		G.O(Rt.)No. 603/2018/PWD Thiruvananthapuram Dt.31.03.2018													Estimate under Preparation
---	-----------	----------	---------	--	---	--------------------------	--	---	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------

**NOT INCLUDED IN BUDGET WORKS**

**Higher Education Department**

4	Ottapalam	Palakkad	Shornur	H.E.Du	Construction of flat to staff members of Sreekrishnapuram Engineering College	4202-02-105-90(P)	730.00 L	GO(RT)No. 2925/2016/H.E du dt : 27.10.2016 for Rs. 730.00 L													Estimate under Preparation (Structural drawing to be obtained from college)		
5	Ottapalam	Palakkad	Shornur	SC/ST	Maintenance of Pre Metric Hostel (Boys) Manissery	4225-01-800-89 (P)	11.50 L	GO(RT) No. 1952/2016/SCST D dt : 30.11.2016 for RS.11.50 L.	No. 328/2017-18 dt : 17.5.2017 for Rs. 9.92 L.	28.3.2017	EE/PB/19/2 017-18 dt : 21.07.2017	K.Krishnakumar	item rate	896966/-	768824	3 Months						Completed	100%

**Labour & Skills Department**

6	20 crore	Ottapalam	Palakkad	Shornur	Labour and skills dept	Construction of new building at ITI vaniyankulam Adm. Block	4202-02-800-95	90.00 L	GO(RI)No. 1032/2016/LB R dt : 12.8.2016 for Rs. 90.00 L.												Estimate under preparation.
---	----------	-----------	----------	---------	------------------------	---	----------------	---------	---	--	--	--	--	--	--	--	--	--	--	--	-----------------------------

**Higher Education Department**

7		Ottapalam	Palakkad	Shornur		Construction of Electrical block Sreekrishnapuram	4202-02-105-90	85705348	GO (RI) No. 1182/2017/ Hedn dated 22.06.2017 for Rs.85705348/-												Investigation work in progress
---	--	-----------	----------	---------	--	---	----------------	----------	---	--	--	--	--	--	--	--	--	--	--	--	--------------------------------

**Health Department**

8		Ottapalam	Palakkad	Shornur	Health	Special Repair works- Providing Treatment room at Govt. Ayurveda Hospital, kanniyampuram, ottapalam	8443-00-108-PW deposit	6.50 L	Lr. No. B1-9146/2016 dt : 16.11.2016, Chief Medical Officer, Tvm	No. 3986/2016-17 dt : 3.2.2017 for Rs. 649703/-	16.3.2017	EE/PB/25/2017-2018 Dated 25/09/2017	Sri. V. Kunhabammad	item Rate	537966	537966	3 Months					Completed	100%
9		Ottapalam	Palakkad	Shornur	Health	Construction of Sump well at Govt. Ayurveda Hospital, kanniyampuram, ottapalam	8443-00-108-PW deposit	7.50 L	Lr. No. B1-9146/2016 dt : 16.11.2016, Chief Medical Officer, Tvm	No. 3990/2016-17 dt : 3.2.2017 for Rs. 749148/-	16.3.2018	EE/PB/14/2017-2018 Dtd.18.07.2017	Sri. P. Chandran	item Rate	640410	548989/-	3 Months					Tank work in progress	

10	Ottapalam	Palakkad	Shornur	Health	Construction of IP (Male) ward at Govt. Ayurveda Hospital, kanniyampuram, ottapalam	8443-00-108-00-00 PW deposit	40.00 L	GO(R)No. 450/2016/Ayush dt : 09.09.2016 for Rs. 40,00 L.	No. 3031/2017-18 dt :20.11.2017 for Rs. 3985758/-	20.12.2017	EE/PB/44/2 017-2018 Dt:18.01.2018	Chandrajith M.S	item Rate	3347845/-	2899212/-	6 Months	Plumbing work in progress
----	-----------	----------	---------	--------	---	------------------------------	---------	--	---	------------	-----------------------------------	-----------------	-----------	-----------	-----------	----------	---------------------------

**CIVIL SUPPLIES**

11	Ottapalam	Palakkad	Shornur	Health	Special Repair works-and construction of front office in Ottapalam taluke supply office	8443-00-108-00-00 PW deposit	6.50 L	CSH3 6140/17 dt.09.03.2018.Civil supply.TVM for 7.56 lakhs									Estimate under preparation
----	-----------	----------	---------	--------	---	------------------------------	--------	--	--	--	--	--	--	--	--	--	----------------------------

**LAC ADS WORKS**

Name of Constituency :OTTAPPALAM CONSTITUENCY																	
2012-13																	
12	Ottapalam	Palakkad	Shornur	Health	Construction of New block in Ayurveda Hospital, kanniyampuram, ottapalam	4210-02-103-95 (P)	40.00 L	GO(R)No. 203/2017/Ayush dt : 24.05.2017 for Rs. 40,00 L.									Estimate Under Scrutint at Division.

**PWD Buildings Division, Palakkad**  
**Physical and Financial Progress Report of completed works**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
	Budget page No./ Item no.	Budget Provision in lakhs	L A Constituency	Division	Section	Department	Name of project	Head of Account	Esti. Amount	AS No. Date and amount	TS No. Date and amount	Date of Tender	Agt.No.and Date	Name of contractor	Tender percentage	Estimate PAC	Agreed PAC	Period of Completion in Months	Date of Site Hand over	Date of completion as per agreement.	Extended date of Completion	Actual date of completion	Present Stage	Physical progress	Stages of Electrification	Exp.up to current month	Amount required upto this Financial Year


**NOT INCLUDED IN BUDGET WORKS**

**Higher Education Department**

10			Ottapalam	Palakkad	Shornur	SC/SV	Maintenance of Pre Metric Hostel (Boys) Manissery	4225-01-800-89 (P)	11.50 L	GO(RTY) No. 1952/2016/SCS1 D dt :30.11.2016 for RS.11.50 L	No. 328/2017-18 dt : 17.5.2017 for Rs. 9.92 L.	28.3.2017	EE/PB/19/2 017-18 dt : 21.07.2017	K.Krishnakumar	item rate	896966/-	768824	3 Months					Completed	100%			
----	--	--	-----------	----------	---------	-------	---	--------------------	---------	--	--	-----------	-----------------------------------	----------------	-----------	----------	--------	----------	--	--	--	--	-----------	------	--	--	--

**Health Department**

28			Ottapalam	Palakkad	Shornur	Health	Special Repair works- Providing Treatment room at Govt. Ayurveda Hospital, kanniyampuram, ottapalam	8443-00-108-PW deposit	6.50 L	Lr. No. B1- 9146/2016 dt: 16.11.2016, Chief Medical Officer, Tvm	No. 3986/2016-17 dt: 3.2.2017 for Rs. 649703/-	16.3.2017	EE/PM/25/2 017-2018 Dated 25/09/2017	Sri. V. Kunhanmaad	item Rate	537966	537966	3 Months					Completed	100%			
----	--	--	-----------	----------	---------	--------	---	------------------------	--------	--	--	-----------	--------------------------------------	--------------------	-----------	--------	--------	----------	--	--	--	--	-----------	------	--	--	--

  
 മെമ്പർ ഓഫീസർ