

**പതിനാലാം കേരള നിയമസഭ**  
പതിമൂന്നാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം. 4250

13.12.2018-ലെ മറുപടിയ്ക്ക്

**സ്റ്റേഡിയ നവീകരണവും നിർമ്മാണവും**

ചോദ്യം		മറുപടി	
<b>ശ്രീ.ആർ.രാജേഷ്</b>		<b>ശ്രീ.ഇ.പി.ജയരാജൻ</b> ബഹു.വ്യവസായവും വാണിജ്യവും കായികവും യുവജനകാര്യവും വകുപ്പ് മന്ത്രി	
(എ)	കായിക വകുപ്പ് സംസ്ഥാനത്തെ സ്റ്റേഡിയങ്ങളെ നവീകരിക്കുന്നതിനും പുതുതായി സ്റ്റേഡിയങ്ങൾ നിർമ്മിക്കുന്നതിനും നടപ്പിലാക്കുന്ന പദ്ധതിയുടെ വിശദ വിവരം ലഭ്യമാക്കുമോ;	(എ)	കായിക വകുപ്പ് സംസ്ഥാനത്തെ സ്റ്റേഡിയങ്ങളെ നവീകരിക്കുന്നതിനും പുതുതായി സ്റ്റേഡിയങ്ങൾ നിർമ്മിക്കുന്നതിനുമായി സ്പോർട്സ് ഡയറക്ടറേറ്റിന്റെ കീഴിലുള്ള സ്പോർട്സ് എഞ്ചിനീയറിംഗ് വിംഗ് മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിശദവിവരം <b>അനുബന്ധം-1</b> ആയി ചേർത്തിട്ടുണ്ട്. കൂടാതെ കിഫ്ബിയിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കാൻ ഉദ്ദേശിക്കുന്ന 57 പദ്ധതികളും സർക്കാർ 2016-17, 2017-18 ബഡ്ജറ്റുകളിലായി പ്രഖ്യാപിച്ചിട്ടുണ്ട്. ടി പദ്ധതികളുടെ വിശദവിവരം <b>അനുബന്ധം-II</b> ആയി ഉൾക്കൊള്ളിച്ചിട്ടുണ്ട്.
(ബി)	പ്രസ്തുത പദ്ധതിയിൽ ഉൾപ്പെടുത്തി മാവേലിക്കര മണ്ഡലത്തിലെ ഏതെല്ലാം പഞ്ചായത്ത് കളിസ്ഥലങ്ങളാണ് കായിക വകുപ്പ് ഏറ്റെടുക്കുന്നതെന്നു വ്യക്തമാക്കുമോ;	(ബി) & (സി)	മാവേലിക്കര മണ്ഡലത്തിൽ കളിസ്ഥലങ്ങൾ നിർമ്മിക്കുന്നതിനായി പദ്ധതികളൊന്നും നിലവിൽ പരിഗണനയിലില്ല.
(സി)	പ്രസ്തുത പ്രവൃത്തി നടപ്പിലാക്കുന്നതിന് സീകരിച്ച നടപടികൾ വിശദമാക്കുമോ?		

  
**സെക്ഷൻ ഓഫീസർ**

**Annexure - I**

**PROJECTS EXECUTED THROUGH SPORTS ENGINEERING WING,  
DIRECTORATE OF SPORTS & YOUTH AFFAIRS**

Details of on going projects in Head wise as on 05.12.2018

**Head of Account - 2204-00-104-82-Sports Development Fund (P) Legacy Fund**

Sl. No	Name of work	Administrative Sanction No.	AS Amount	Status
<b>KANNUR</b>				
1	Supply and installation of FIVB standard Volleyball pole accessories at Mundayad Indoor Stadium, Kannur	Order No. E5-1711/18/DSYA dated 10/05/2018	392,000	Work completed.
2	Construction of Practice Hall at Indoor Stadium, Mundayad, Kannur	G.O.(Rt) No. 110/2018/S&YA dated 28.05.2018.	9,970,000	20% work completed. DR masonry & PCC for column foundation has been completed
<b>KOZHIKODE</b>				
3	Upgradation of VKK Menon Indoor Stadium, Kozhikode	G.O.(Rt)No. 247/2017/S&YA dated 05/12/2017	2,870,000	95% work completed Floor tile around gallery is in progress
4	Supply, installation, testing and commissioning of LED arena flood light fittings and connected electrical works at VKK Menon indoor stadium, Kozhikode	Order No. E5-3395/18/DSYA dated 30.06.2018	1,950,000	Work completed. Final bill under preparation
<b>MALAPPURAM</b>				
5	Balance Construction work of District Sports Complex at Manjeri, Malappuram	G.O.(Rt)No. 280/2017/S&YA dated 23/12/2017	7,629,864	75% work completed Basketball court, septic tank & Kabadi court works in progress
<b>PALAKKAD</b>				
6	Construction of various multipurpose sports infrastructure facilities in the ground near Kannambra Panchayat office Palakkad - Civil & Electrical Works	G.O.(Rt)No. 213/17/S&YA dated 12/10/2017	100,000,000	85% of DR retaining wall & RR step gallery completed.

7	Construction of various multipurpose sports infrastructure facilities in the ground near Kannambra Panchayat office Palakkad - Synthetic Football Turf, Volley ball and shuttle court			Upto Bitumen layer, work completed for Volley ball & shuttle court. Earth filling for basketball court is in progress
8	Design, Supply and installation of full PUR 200m, 6 lane Synthetic Athletic track and 8 layer Synthetic Acrylic Basket ball, Volley ball and shuttle courts at Kottayi Higher Secondary School, Palakkad			Sub base of all three courts completed. 75% of WMM for track completed
9	Construction of various multipurpose sports infrastructure facilities in Kottayi Higher Secondary School, Palakkad- Civil & Electrical Works			Gallery work upto first floor level & shuttering works are in progress. 60% toilet block & sump completed.
10	Construction of various multipurpose Infrastructure facilities in Kottayi higher secondary school ground, Palakkad- Sevens natural football turfs			80% work completed
<b>KOLLAM</b>				
11	Construction of Swimming pool at Hockey stadium, Kollam	G.O.(Rt)No. 143/17/S&YA dated 29/07/2017 -	7,750,000	Decision to be received from the Director for tendering
12	Development of Gymnasium at Hockey Stadium, Kollam	G.O. (Rt) No. 29/2018/S&YA dated 01.03.2018	2,570,000	60% work completed
13	Construction of Seni permeable Boat House at Hockey Stadium, Kollam	Order No. E5- 1939/18/DSYA dated 11.05.2018	2,100,000	Plinth beam completed
14	Repair/ Renovation of hostel building at LBS stadium Kollam	G.O. (Rt) No. 115/2018/S&YA dated 31.05.2018	36,00,000	Work order received

15	Roofing works and renovation of stadium	G.O. (Rt) No. 118/2018/S&YA	17,500,000	Work in progress
<b>THIRUVANANTHAPURAM</b>				
<b>VATTIYOORKAVU SHOOTING RANGE</b>				
16	Additional Civil & Electrical works at Shooting range, Vattiyoorkavu	G.O. (Rt)No.257/16/S&Y A dated 19/12/2016	7,750,000	Work completed Final bill under preparation Additional work required
17	Construction of compound wall and allied works at Shooting range Vattiyoorkavu, Thiruvananthapuram	G.O.(Rt)No. 162/2018/S&YA dated 27/07/2018	13,000,000	35% work completed.
18	Additional Works at Shooting Range, Vattiyoorkavu, Thiruvananthapuram	252/2017/S&YA dt 06.12.2017	5,100,000	Agreement executed
<b>TENNIS COMPLEX KUMARAPURAM</b>				
19	Covering the sides of the Tennis Court, Kumarapuram, Thiruvananthapuram	G.O.(Rt)No. 255/2017/S&YA dated 06/12/2017	5,650,000	Works completed
20	Urgent repairs to the false ceiling and electrical works at Kumarapuram Tennis Court	E5-2894/18/DSYA dt 12.06.2018	60,000	Work completed.
21	Resurfacing of synthetic Tennis court and allied works in the Ramanathan Krishnan Tennis Complex, Kumarapuram, Thiruvananthapuram	G.O (Rt) No. 26/2018/S&YA dtd. 01.03.2018	6,400,000	80% of resurfacing works of tennis court completed
<b>SREEPADAM STADIUM ATTINGAL</b>				
22	Additional works including maintenance & repairing at Sports Complex Hostel & renovation of Central facility block Sreepadam, Attingal	G.O(Rt)No. 19/17 S&YA dtd. 2/2/2017) -	8,180,000	90% work completed
23	Development of Gymnasium at Sreepadam Stadium, Attingal	G.O.(Rt)No. 28/2018/S&YA dated 01/03/2018	3,080,000	Work completed.

	<b>JIMMY GEORGE INDOOR STADIUM</b>			
24	Procurement of Equipments for Swimming Pool, Vellayambalam, Thiruvananthapuram	G.O.(Rt)No. 272/17/S&YA dated 22/12/2017	1,250,000	Work completed. Final bill under preparation
25	Construction of Semi Permanent Building for Gym over the new block at Jimmy George Indoor Stadium, Thiruvananthapuram	G.O.(Rt)No. 246/2017/S&YA dated 05/12/2017	6,120,000	Work nearing completion.
26	Urgent repairs and renovation of swimming pool at vellayambalam, Thiruvananthapuram	Order No. E4-3132/18/DSYA dated 14.06.2018	1,100,000	Work started
27	Interior and MEP works of gym at Jimmy George Indoor Stadium	E5-4075/18/DSYA st. 31.07.2018	3,100,000	Work completed
28	Installation of Additional LED arena Light fittings and rectification of MH lamps at Jimmy George Indoor Stadium, Thiruvananthapuram	Order No. E4-3240/18/DSYA dated 30.07.2018	910,000	Work started
	<b>Dr. B R AMBEDKAR SWIMMING POOL</b>			
29	Capital repairs, Major additions and routine maintenance works, Aquatic Complex, Pirappancode	G.O.(Rt)No. 20/2017/S&YA dated 02/02/2017)	3,750,000	Work completed.
30	Upgradation of Gallery & toilets in Dr. B R Ambedkar International Swimming Pool at Pirappancode, Thiruvananthapuram	G.O (Rt) No. 149/2018/S&YA dt 26.07.2018	75,00,000	45% work completed
31	Supply and Installation of various gym fitness equipments in 8 stadia	G.O (Rt) No. 18/2017/S&YA dtd.01.02.2017	35,000,000	All equipments have reached at site. Installation not completed
32	Supply & Installation of various gym equipments in Jimmy George Indoor	271/2017/S&YA dtd.22.12.2017	27,69,400	Installation of gym equipments completed at

	Stadium, Thiruvananthapuram and Mundayad Indoor Stadium Kannur including Annual maintenance comntract for 3 years.	215/2017/S&YA dtd.12.10.2017	2,196,000	Mundayad.Equipm ents supplied at Jimmy George Indoor Stadium
33	Interior & MEP works for health club at 3 stadia- Aquatic Complex at Pirappancode. VKN Menon Indoor Stdium at Thrissur and Shooting range at Vattiyoorkavu	G.O (Rt) No. 64/2018/S&YA dtd. 26.04.2018	11761000	Equipments supplied at site. Work is in progress.
34	Supply & installation of sports equipments for Pirappancode swimming pool, Thiruvananthapuram	Order No. E5- 4494/18/DSYA dated 21.08.2018	703,000	Work completed
35	Design, Supply, installation, testing & commissioning of PA system across various districts & Equipments	G.O.(Rt)No. 209/17/S&YA dated 11/10/2017 and revised G.O. (Rt)No. 191/2018/S&YA dated 24/09/2018	9,600,000	Tendered
36	Purchase of Sports Equipments for various stadia in the State under Legacy fund	G.O.(Rt)No. 254/2017/S&YA dated 06/12/2017	12,152,500	Tendered

Head of Account - 2204-00-104-45-Sports Infrastructure facilities				
Sl. No	Name of work	Administrative Sanction No.	AS Amount	Status
<b>KASARAGOD</b>				
1	Renovation of Central Sports Hostel Building at Kasaragod	G.O. (Rt)No.61/2018/S&YA dated 25/04/2018	10,200,000	40% work completed. Solid block masonry, Plastering & tiling works are in progress
<b>KANNUR</b>				
2	Construction of Swimming pool Pinarayi Grama Panchayat in Kannur (ULCC)	G.O.(Rt)No.27/17/S&YA dated 02/02/2017	10,500,000	Work completed
<b>WAYANAD</b>				
3a	Erection of three nos twin prefab housing units at Archery Academy, Wayanad Civil & Electrical	G.O.(Rt)No. 211/2017/S&YA dated 11/10/2017	9,695,000	70% of work completed.
3b	Erection of three nos twin prefab housing units at Archery Academy, Wayanad	G.O.(Rt)No. 211/2017/S&YA dated 11/10/2018		40% work completed.
<b>KOZHIKODE</b>				
4	Interior works for Health club at Nadakavu swimming pool Kozhikode (Phase 2)	A1-670/17/DSYA dt. 03.09.2018	2,830,000	60% work completed
<b>THRISSUR</b>				
5a	Masonry gallery and land development works at GHSS, Kunnamkulam, Thrissur	G.O.(Rt)No. 253/2017/S&YA dated 06/12/2017	50,980,000	70% of work completed

5b	Design and Installation of Natural football turf with pop up sprinkler system at Kunnamkulam GHSS, Thrissur	G.O.(Rt)No. 253/2017/S&YA dated 06/12/2018		All workd except turfing completed
<b>IDUKKI</b>				
6	Land development and fencing additional civil works, additional Electrical works, supply of furniture and Utensils of Idukki volleyball academy	G.O.(Rt)No. 256/16/S&YA dated 19/12/2016) -	14,446,000	25% of work completed.
<b>ALAPPUZHA</b>				
7	Maintenance of Existing structure and Additional Civil works at Raja Kesavadas Swimming Pool	G.O.(Rt)No. 188/16/S&YA dated 01/09/2016) -	6,700,000	Pool tiling works are in progress. Revised AS to be obtained from Govt.
8	Electrical, Plumbing and Maintenance work at Raja Kesavadas Swimming Pool Alappuzha	G.O.(Rt)No. 254/16/S&YA dated 19/12/2016)	3,800,000	Work closed as per the request of the contractor. Revised AS not received
<b>THIRUVANANTHAPURAM</b>				
9	G.V Raja Sports School, Mylam - Gym Equipments	G.O.(Rt)No. 56/17/S&YA dated 18/03/2017 -	5,000,000	Equipments supplied. Installation not completed
10	Renovation of Rajiv Gandhi National Swimming Pool at Poonkode, Thiruvananthapuram Gallery with Fabric Roofing	A1-1894/16 dated 11.05.2018	4,400,000	Work started



Head of Account - 2204-00-104-59-Sports Special Projects				
Sl. No	Name of work	Administrative Sanction No.	AS Amount	Status
	<b>WAYANAD</b>			
1	Construction of Sump, Tube well and Allied works at Archery Academy, Wayanad	A1-5326/17 dated 10.11.2017	2,530,000	50% work completed.
	<b>IDUKKI</b>			
2	Construction of Maple wood Flooring at Idukki volleyball academy	G.O.(Rt)No. 32/16/S&YA dated 04.02.2016) -	4,600,000	Work nearing completion.Final marking in pole fixing to be completed
3	Natural Calamity- Urgent work	A1-597/15 dated 11.10.2018	240,000	work completed

Head of Account - 2202-02-109-66- Setting up of infrastructure facilities in GV Raja Sports School Thiruvananthapuram and Sports Division Kannur				
Sl. No	Name of work	Administrative Sanction No.	AS Amount	Status
	<b>THIRUVANANTHAPURAM</b>			
1	Renovation of two Basket ball courts, Indoor hall and hockey court including nearby drains and fencing work at G.V. Raja Sports School, Mylam, Thiruvananthapuram	G.O(Rt) No.140/2017/S&YA dated 29/07/2017	17,910,000	Work nearing completion
3	Urgent repairs & maintenance to the toilets of Boys Hostel, Quarters of Head Master and Renovation of Crickert pitch at Govt. G.V. Raja Sports School, Mylom	G.O(Rt) No.210/2017/S&YA dated 11/10/2017	5,600,000	Work completed.
4	Design, Supply, Installation of FIFA quality PRO synthetic football turf at G V Raja Sports School, Mylom, Thiruvananthapuram	G.O.(Rt)No. 68/2018/S&YA dt.26.04.2018	43,300,000	Work arranged & agreement executed
5	Design, supply and installation of Hockey turf at G V Raja Sports School, Mylom, Thiruvananthapuram	G.O.(Rt)No. 63/2018/S&YA dt.26.04.2018 & G.O.(Rt)No. 203/2018/S&YA dt.12.10.2018	46,500,000	Work order will be issued with approval of expert committee.

Head of Account - 4202-01-800-91-01-Setting up of infrastructure facilities				
No	Name of work	Administrative Sanction No.	AS Amount	Status
	<b>THIRUVANANTHAPURAM</b>			
1	Laying of PU flooring to the Indoor courts at Govt. G V Raja Sports School, Mylom, Thiruvananthapuram	G.O.(Rt)No.22/18/S&YA dated 01.03.2018	8,100,000	Agreement executed
2	Renovation and upgradation of Volleyball court, landscaping work and installation of name board at entrance of Government G.V. Raja Sports School, Mylom, Thiruvananthapuram	G.O.(Rt)No.2/18/S&YA dated 04.01.2018	6,260,000	Work in progress. Materials for Acrylic flooring arrived at site.

Head of Account - 4202-03-102-91- GV Raja Sports School, Thiruvananthapuram and Sports Division, Kannur (P)				
No	Name of work	Administrative Sanction No.	AS Amount	Status
	<b>THIRUVANANTHAPURAM</b>			
1	Interior and MEP work for Health Club at G.V Raja Sports School, Mylam, Tvpm	G.O. (Rt)No.65/18/S&YA dated 26.04.2018	4,910,000	Work to be commenced
2	Design, Supply and Installation of full PUR 400m 6 lane and 8 straight athletic track at G V Raja Sports School, Mylom	G.O.(Rt)No.2/18/S&YA dated 04.01.2018	63,800,000	Issued work order
	<b>KANNUR</b>			
3	Upgradation of Sports facilities at GVHSS, Kannur	G.O.(Rt) No. 109/2018/S&YA dated 28.05.2018.	26,900,000	10% work completed

Head of Account - 2204-00-104-96 Multi Sports Play spaces Clusters (P)				
Sl. No	Name of work	Administrative Sanction No.	AS Amount	Status
<b>Kannur</b>				
1	Indoor Stadium, Pilathara, Kannur	G.O. (Rt)No.62/2018/S&YA dated 25/04/2018	18,200,00 0	Tender pending for want of completion of 1st stage work by PWD
<b>Thrissur</b>				
2	Renovation of existing mud football field at Veloor, RSRV HSS Ground, Kunnankulam, Thrissur	G.O. (Rt)No.66/2018/S&YA dated 26/04/2018	10,000,00 0	Awaiting Govt. decision to start the work
3	Construction of existing Mud football field at Veloor RSRV HSS ground ground, Kunnankulam, Thrissur			Awaiting Govt. decision to start the work
<b>Alappuzha</b>				
4	Renovation of football ground at Puliyoor Panchayath Ground, Chenganoor	Order No. A1-1471/18/DSYA dated 26.03.2018	5,000,000	RR Masonry work for gallery completed. Ground levelling to be done
5	Renovation works at GHSS ground, Thiruvandoor, Chenganoor	Order No. A1-1508/18/DSYA dated 26.03.2018	5,000,000	Agreement executed Waiting for inauguration

<b>Head of Account - 4202-03-102-94-Sports Infrastructure Facilities (P)</b>				
<b>Sl. No</b>	<b>Name of work</b>	<b>Administrative Sanction No.</b>	<b>AS Amount</b>	<b>Status</b>
	<b>THRISSUR</b>			
1	Supply, Installation, Testing and Commissioning of LED arena flood light fittings and connected electrical works at Jawahar Square Indoor Stadium, Kunnankulam, Thrissur	A1-2728/18/DSYA dtd. 27.06.2018	1322000	Work completed.
2	Multipurpose Stadium at Kaipparambu Gramapanchayat, Thrissur	G.O. (Rt)No.69/2018/S&YA dated 26/04/2018)	19,400,000	Work commenced.
	<b>ALAPPUZHA</b>			
3	Yard Development, Tensile fabric roofing and Allied works at Raja Kesavadas swimming pool - Civil & electrical works	G.O (Rt) No. 67/2018/S&YA dt. 26.04.2018	12,000,000	Curtain wall ACP cladding work completed. Gallery roofing works in progress
4	Supply & Installation of equipments for Raja Kesavadas Swimming Pool, Alappuzha			Agreement executed
5	Renovation of existing basket ball court at St. Josephs HSS for girls, Alappuzha	G.O.(Rt) No.98/2018/S&YA dt 26.05.2018	3,000,000	Agreement executed
	<b>KOLLAM</b>			
6	Renovation of GHSS Ground Kottarakkara	G.O. (Rt)No.60/2018/S&YA dated 25/04/2018)	10,000,000	Govt. directed not to take up this work

(12)

Sl. No	Name of work	Administrative Sanction No.	AS Amount	Status
10	Head of Account - 4202-03-102-99 Projects under LAC-ADS (NP)- No fund allocation till this date			
	ERNAKULAM			
1a	Additional works at Pappan Memorial Indoor Stadium, Varapuzha - Civil and Electrical	G.O. (Rt)No.104/2017/S&YA dated 02/06/2017	14,993,666	All works completed. RA 2nd & final bill for Rs. 17,33,250 passed, but payment not paid
1b	Maple Wood Sports flooring at Pappan Memorial Indoor Stadium, Varapuzha			Tile work around field of play completed. Laying of Maple wood to be done. Maple wood material partially reached at site
1c	LAC- ADS supply and installation of Telescopic retractable Indoor stadium seating for Pappan Memmorial Stadium, Varapuzha, Ernakulam			Work completed. Final bill under preparation.

Handwritten signature and initials, possibly 'S-O'.

കിഫ്ബി സഹായത്തോടെ നടപ്പാക്കാൻ ഉദ്ദേശിക്കുന്നു 57 പദ്ധതികളുടെ വിവിധ ഘട്ടങ്ങളുടെ പുരോഗതി കൈവരിച്ച ക്രമത്തിൽ ചുവടെ ചേർക്കുന്നു.

നം	പദ്ധതിയുടെ പേര്	രേണാനുമതി തുക (കോടിയിൽ)	കിഫ്ബിയിൽ സമർപ്പിച്ച തുക	കിഫ്ബി അംഗീകരിച്ച തുക	സാങ്കേതികാനുമതി ലഭിച്ച തുക	അടങ്കൽ തുക	കരാർ തുക
<b>പ്രവർത്തി തുടങ്ങിയ പദ്ധതികൾ (7 എണ്ണം)</b>							
പഞ്ചായത്തിന്റെ അധീനതയിലുള്ള കളി സ്ഥലം (7 എണ്ണം)							
1	നീലേശ്വരം ഇ.എം.എസ്. സ്റ്റേഡിയം	20.76	20.55	17.04	17.02	10.13	9.61
2	വയനാട് ജില്ലാ സ്റ്റേഡിയം	18.73	18.67	18.67	18.62	13.64	13.15
3	എടപ്പാൾ ഗവ. എച്ച്.എസ്.എസ്., മലപ്പുറം	15.69	6.82	6.82	6.82	6.47	5.78
4	തിരുമിറ്റക്കോട് ചാത്തന്നൂർ എച്ച്.എസ്.എസ്.		8.87	8.87	8.85	3.57	3.18
5	കൊടുമൺ സ്റ്റേഡിയം	15.86	15.82	14.10	14.07	7.58	7.31
6	ധർമ്മടം അബ്ദു ചാത്തക്കുട്ടി സ്റ്റേഡിയം	5	5.26	5.49	5.49	3.94	3.67
7	കുത്തുപറമ്പ് മുനിസിപ്പൽ സ്റ്റേഡിയം	5	5.39	5.34	5.34	5.33	5.06
<b>വർക്കിനൽകിയവയിൽ നിർമ്മാണോദ്ദേശ്യം നടത്താനുള്ളവ (7 എണ്ണം)</b>							
ജില്ലാ സ്റ്റേഡിയം (1 എണ്ണം)							
1	തിരുവനന്തപുരം തോമസ് സെബാസ്റ്റ്യൻ ഇൻഡോർ സ്റ്റേഡിയം	58.47	58.44	34.26	34.25	29.79	28.7
പഞ്ചായത്തിന്റെ അധീനതയിലുള്ള കളി സ്ഥലം (6 എണ്ണം)							
1	നീലമ്പൂർ മിനി സ്റ്റേഡിയം	17.26	17.24	18.30	18.30	12.58	12.30
2	പീതികുളങ്ങര സ്കൂൾ സ്റ്റേഡിയം	14.17	7.88	5.75	5.39	3.94	3.82
3	തലശ്ശേരി വി.ആർ. കൃഷ്ണയ്യർ സ്റ്റേഡിയം	13.20	13.05	13.05	13.04	6.8	6.67
4	ചാലക്കുടി മുനിസിപ്പൽ സ്റ്റേഡിയം	5	10.4	9.58	9.17	9.56	9.36

ഐക്യകനം	പഞ്ചായത്ത്	11.54 രണ്ട്	6.42	4.97	4.97	4.96	5.16
സ്റ്റേഡിയം	പദ്ധതികൾക്കായി	19.14	10.58	10.07	10.07	9.4	9.87
രാന്നൂർ സ്റ്റേഡിയം							

വർക്ക് നൽകാനുള്ളവ (1 എണ്ണം)  
ജില്ലാ സ്റ്റേഡിയം (1 എണ്ണം)

1	തൃശ്ശൂർ ഐ.എം. വിജയൻ ഇൻഡോർ സ്റ്റേഡിയം	70.56	70.56	56.01	50.19	42.25	46.47
---	--------------------------------------	-------	-------	-------	-------	-------	-------

റീ ടെറിംഗ് നടപടികൾ പൂർത്തിയായ പദ്ധതികൾ (4 എണ്ണം)  
ജില്ലാ സ്റ്റേഡിയം (2 എണ്ണം)

1	വയനാട് ഓംകാരനാഥൻ സ്റ്റേഡിയം	42.19	36.98	36.88	36.87		
2	ആലപ്പുഴ ഇ.എം.എസ് സ്റ്റേഡിയം രാം ഘട്ടം	14.17 ര്	8.62	8.62	11.1		
പഞ്ചായത്തിന്റെ അധീനതയിലുള്ള കളി സ്ഥലം (2 എണ്ണം)							
3	കണ്ണൂർ ജവഹർ സ്റ്റേഡിയം	11.10	11.31	10.64	10.63		
4	ചിറ്റൂർ ഗവ. കോളേജ് സ്പോർട്സ് കോംപ്ലക്സ്.	14.35	14.95	5.54	5.54		

ടെർ നടപടികളിലേക്ക് കടക്കുന്ന പദ്ധതികൾ (7 എണ്ണം)  
പഞ്ചായത്ത് കളി സ്ഥലം (2 എണ്ണം)

1	നടുവണ്ണൂർ വോളീബോൾ അക്കാദമി	10.63	9.26	9.26	9.24		
2	മട്ടന്നൂർ സ്റ്റേഡിയം	5	4.23	4.12	4.07		
ബജറ്റ് 2017-18 ലെ പദ്ധതികൾ (5 എണ്ണം)							

1	പുന്നലൂർ മുനിസിപ്പൽ സ്റ്റേഡിയം	10	6.65	5.634	5.62		
2	പാളി സ്കൂൾ, പാലക്കാട്	10	6.93	6.937	6.58		
3	മേപ്പയൂർ സ്കൂൾ, കോഴി കോട്	10	6.59	6.446	6.43		
4	പയന്നൂർ ഫുട്ബോൾ സ്റ്റേഡിയം, കണ്ണൂർ	10	6.54	13.1	6.16		
5	പയന്നൂർ മുനിസിപ്പൽ സ്റ്റേഡിയം	10	6.03		7.44		

പുതുക്കിയ ശേഷം തിരുത്തലുകൾ വരുത്തിയ പദ്ധതികൾ (5 എണ്ണം)

		ജില്ലാ സ്റ്റേഡിയം (2 എണ്ണം)		പഞ്ചായത്ത് കളി സ്ഥലം (3 എണ്ണം)	
1	ആലപ്പുഴ ഉദയകുമാർ ഇൻഡോർ സ്റ്റേഡിയം	40	41.77	41.47	41.46
2	കാസർഗോഡ് എം.ആർ.സി കൃഷ്ണൻ ഇൻഡോർ സ്റ്റേഡിയം	വരണാനുമതി ലഭിച്ചിട്ട് എന്നാൽ തുക വ്യക്തമാക്കിയിട്ടില്ല	30.59	29.32	29.3
പഞ്ചായത്ത് കളി സ്ഥലം (3 എണ്ണം)					
1	നെടുങ്കുന്ന് സ്റ്റേഡിയം	5	9.4	9.4	9.36
2	പുല്ലൂരാംപാറ തിരുവമ്പാടി	ഭരണാനുമതി ലഭിച്ചിട്ട് എന്നാൽ തുക വ്യക്തമാക്കിയിട്ടില്ല	6.09	6.113	5.8
3	പടിയൂർ ഇൻഡോർ സ്റ്റേഡിയം	ഭരണാനുമതി ലഭിച്ചിട്ട് എന്നാൽ തുക വ്യക്തമാക്കിയിട്ടില്ല	4.16	4.932	4.92
കിഫ്ബി അംഗീകാരം ലഭിച്ച പദ്ധതികൾ (2 എണ്ണം)					
ജില്ലാ സ്റ്റേഡിയം (2 എണ്ണം)					
1	കണ്ണൂർ ജിമ്മി ജോർജ്ജ് ഇൻഡോർ സ്റ്റേഡിയം	48.18	42.27	41.02	
പഞ്ചായത്തിന്റെ അധീനതയിലുള്ള കളി സ്ഥലം (3 എണ്ണം)					
1	പള്ളിപ്പുറം എഞ്ചിനീയറിംഗ് കോളേജ് ഗ്രൗണ്ട് അരുർ	16.83	18.83	7.67	
കിഫ്ബി അംഗീകാരം ലഭിക്കുവാനുള്ള പദ്ധതികൾ (4 എണ്ണം)					
പഞ്ചായത്തിന്റെ അധീനതയിലുള്ള കളി സ്ഥലം (3 എണ്ണം)					
1	മൾട്ടിപിൾ ഇൻഡോർ സ്റ്റേഡിയം, പട്ടാമ്പി കോളേജ്	10	11.23		
2	ആറ്റിങ്ങൽ ശ്രീപാദം സ്റ്റേഡിയം	11.54 രണ്ട്	5.5		
3	അമ്പലപ്പുഴ ഗവൺമെന്റ് കോളേജ് ഗ്രൗണ്ട്	5	4.90		
പാലക്കാട് സ്റ്റേഡിയം ലെ പദ്ധതികൾ (1 എണ്ണം)					
2	തിരുവർ ഫുട്ബോൾ സ്റ്റേഡിയം, മലപ്പുറം	10	6.76		



പ്രൊജക്ട് റിപ്പോർട്ട് സമർപ്പിക്കുവാനുള്ള പദ്ധതികൾ ( 8 എണ്ണം)

ജില്ലാ സ്റ്റേഡിയം (2എണ്ണം)

1	കൊല്ലം ജില്ലീസ്വൺ സുരേഷ്ബാബു. ഇൻഡോർ സ്റ്റേഡിയം കോഴിക്കോട് ജില്ലീസ്വൺ റഹ്മാൻ ഇൻഡോർ സ്റ്റേഡിയം								
		60							

പഞ്ചായത്തിന്റെ അധീനതയിലുള്ള കളി സ്ഥലം (3 എണ്ണം)

1	പാലക്കാട് ഇൻഡോർ സ്റ്റേഡിയം കണ്ണൂർ സ്പോർട്സ് ഡിവിഷൻ സ്കൂൾ, ജി.വി. രാജ സ്പോർട്സ് സ്കൂൾ, അയ്യങ്കാളി സ്പോർട്സ് സ്കൂൾ എന്നിവയുടെ സമഗ്രവികസനം	5	രണാനുമതി ലഭിച്ചിട്ടുണ്ട് എന്നാൽ തുക വ്യക്തമാക്കിയിട്ടില്ല						
2	കോതമംഗലം ചേലാട് സ്റ്റേഡിയം		രണാനുമതി ലഭിച്ചിട്ടുണ്ട് എന്നാൽ തുക വ്യക്തമാക്കിയിട്ടില്ല						

ബജറ്റ് 2017-18 ലെ പദ്ധതികൾ (3 എണ്ണം)

1	ഫറൂഖ് ഗണപതി സ്കൂൾ, കോഴിക്കോട്	10							
2	വടകര ഇൻഡോർ സ്റ്റേഡിയം. കോഴിക്കോട്	10							
3	ശ്രീനാരായണ നഗരം ഇൻഡോർ സ്റ്റേഡിയം	10							

തടസ്സങ്ങൾ നേരിടുന്ന പദ്ധതികൾ (12 എണ്ണം)

ജില്ലാ സ്റ്റേഡിയം (7 എണ്ണം)

1	പത്തനംതിട്ട ബ്ലീസ്വൺ ജോർജ്ജ് ഇൻഡോർ സ്റ്റേഡിയം								
2	എറണാകുളം ജില്ലീസ്വൺ								

	38.19				
കെ.എസ്.എസ്. (സുരവർ) മേമ്പിൽ അന്വേഷണ ഓഫീസർ റേറ്റിംഗ് ഇടവകയിൽ കെ.പി.തോമസ് ഇൻവെസ്റ്റ് മെന്ററിംഗ് വാലക്ട് കെ.കെ.പ്രൊഫഷണൽ ഇൻവെസ്റ്റ് മെന്ററിംഗ് മലപ്പുറം പി. മൊയ്തീൻ കൂട്ടി ഇൻവെസ്റ്റ് മെന്ററിംഗ്	38.19				
1 ആലപ്പുഴ റോഡിംഗ് ട്രാക്ക് 2 എളങ്കുന്നപ്പുഴ സാന്താക്രൂസ് ഗ്രൗണ്ട് പൊന്നാനി നിലത്തീരം അക്വാട്ടിക് സ്പോർട്സ് കോംപ്ലക്സ് 4 കൊറ്റൻകര മിനി സ്റ്റേഡിയം അട്ടിമുനിസിപ്പൽ സ്റ്റേഡിയം 5	10	44.68	37.61		
1 തൃശ്ശൂർ അക്വാട്ടിക് കോംപ്ലക്സ്	20				

ബജറ്റ് 2017-18 ലെ വരുതികൾ (1 എണ്ണം)

പഞ്ചായത്തിന്റെ അധീനതയിലുള്ള കളി സ്ഥലം (5 എണ്ണം)

*[Handwritten Signature]*  
5-0