

പതിനാലാം കേരള നിയമസഭ
പതിനാലാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത
ചോദ്യം നമ്പർ : 671


29.01.2019 -ൽ മറുപടിയ്ക്ക്

വയനാട് ജില്ലയിലെ വിനോദസഞ്ചാര പദ്ധതികൾ

ചോദ്യം
ശ്രീ.ഒ. ആർ. കേള :

മറുപടി
ശ്രീ. കടകംപള്ളി സുരേന്ദ്രൻ
(സഹകരണവും വിനോദസഞ്ചാരവും ദേവസ്വവും വകുപ്പ് മന്ത്രി)

എ)	വയനാട് ജില്ലയിൽ വിനോദസഞ്ചാര വകുപ്പ് നടപ്പാക്കിക്കൊണ്ടിരിക്കുന്ന വിവിധ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി അറിയിക്കുമോ;	എ)	പദ്ധതിയുടെ വിവരം അനുബന്ധമായി ചേർക്കുന്നു.
ബി)	വയനാട് ജില്ലയിൽ കൂടുതൽ ടൂറിസം പദ്ധതികൾ നടപ്പാക്കുന്ന കാര്യം പരിഗണനയിലുണ്ടോ എന്നറിയിക്കുമോ?	ബി)	വയനാട് ജില്ലയിൽ കൂടുതൽ ടൂറിസം പദ്ധതികൾ നടപ്പാക്കുന്ന കാര്യം പരിശോധിക്കാവുന്നതാണ്.



 സെക്ഷൻ ഓഫീസർ

Wayanad District- Present Status of Ongoing Tourism Projects

Sl.No	Name of Project	Executing Agency	Date of Sanction	AS Amount	Status	Remarks
1	2nd Phase Development Work of Town Square, Sulthan Bathery	FIT	23.08.2012	1,45,00,000	Completed	Works almost completed .
2	'Farm tourism Development- Priyadharsini Tea Envoins PriyadharsiniEstate, Pancharakolly, Wayanad	DNK, Wayanad	01.10.2015	1,00,00,000	In progress	90% completed. Some rectification works are pending. Dist. Nirmithi kendra is the executing agency.
3	Green Carpet - Wayanad District - Additional works - Priyadarsini Tea Environs	District Nirmithikendra	10-08-2016	5000000	In progress	60% works completed. Off Road vehicle, Scott Bicycles, Quad Bikes etc are yet to be purchased.
4	Lack of facilities in Kuruva island, Wayanad	District Nirmithikendra	17-09-2016	4227700	In progress	90% works completed. Signages & Waste bin are to be completed.
5	Green Carpet - Wayanad District - Additional works at Kanthanpara Waterfalls	District Nirmithikendra	10-08-2016	2150000	In progress	90% works completed. Destination board , Drinking water facility Signages etc are to be completed.
6	Basic amenities at Karlad Lake, Wayanad	District Nirmithikendra	19-10-2016	10258000	In progress	80% works completed. Chain link fencing work ,Providing and installing CCTV camera surveillance, children's park etc are in progress.
7	Improvements to Meppadi chembra road at Wayanad	LSGD	15-03-2017	18000000	In progress	60 % of the works are completed. LSGD has submitted revised estimate to complete the works.
8	Kanthanpara Waterfalls road work at Wayanad	LSGD	16-03-2017	10000000	In progress	80 % of the works are completed.LSGD has submitted revised estimate to complete the works.
9	Construction of Government Guest House Phase III in Sulthan Bathery, Wayanad	KITCO	07-03-2014	1.13E+08	In progress	90% works completed. M/s .KITCO is the executing agency.

10	Development of Karapuzha Dam and Surroundings into Major Tourist Destination Third phase in wayanad District	KIIDC	25-03-2017	40000000	In progress	30 % woks completed. Parking area, landscaping works completed. View Tower, Pond works etc are in progress.
11	Green Carpet - Repair and Renovation works for Kuruva Island, Wayanad	WAPCOS	13-02-2018	6361557	In progress	60% completed. Boat Jetty, Walkway, Shed for Generator Room, .Renovation of existing Toilet, Chain Link fencing,Lighting arrangements etc are in progress. WAPCOS is taking action to revise the estimate to complete the works.
12	Green Carpet - Repair and Renovation works for Pookode Lake, Wayanad	WAPCOS	13-02-2018	7982595	In progress	70% works completed. Renovation of existing compound wall,Rebuilding the existing compound wall works are completed. Childrens play area renovation, Chain link fencing, drinking water unit, Cast iron benches, Electrical and plumbing work etc are in progress. WAPCOS is taking action to revise the estimate.
13	Mavilanthodu Pazhassi Smarakom in Wayanad district Phase II	DTPC Wayanad	11-01-2017	11941000	In progress	90% works completed. DTPC is the executing agency.
14	Rock Adventure at Cheengeri Hills, Wayanad	DTPC Wayanad through SNK	10-01-2017	10445000	In progress	The physical works are started by State Nirmithi Kendra, Foundation works are in progress.
15	Barrier free Kerala Tourism	DTPC Wayanad through DNK	26.09.2017	3675770	In progress	Works completed at Pookkode and Karlad Lake. 90% completed at Pazhassi Park.Works are in progress at Sulthan Bathery Town square. Works at Karapuzha will be started soon.
16	Pazhassiraja Smarakom-Landscape Museum and facilitation centre at Mavilanthode in Wayanad- Phase I - Revised AS	SIDECO	12.03.2018	5036853	Slow	75% of the work completed. Original project was sanctioned on 15-11-2011. Revised AS accorded for this project.M/s Sideco is taking action to restart the works.
17	En Oooru Tribal Development Cum	District Nirmithikendra	07-10-2016	45300000	Not Started	Not started. Revised estimate being finalised for the sanction from Govt.

	Tourism					
18	Green Carpet - Repair and renovation works for Kanthanpara Water Fall, Wayanad	WAPCOS	13-02-2018	8454015	Not Started	M/s WAPCOS Ltd has tendered the works and will be started Feb 2019.
19	Pazhassi Park beautification in Wayanad District - Phase II	DTPC Wayanad through WAPCOS	26-09-2017	20000000	Not Started	M/s WAPCOS Ltd has started TS estimation works.
20	Expansion Phase of Development of Adventure Tourism at Karlad Lake, Wayanad	DTPC Wayanad	31-07-2018	49137181	Not Started	DTPC is taking action to award the works to an implementing agency through e tendering channel.
21	Restoration of various flood damaged tourism destination in Wayanad District.	D.O.T	29.09.2018	20920000	Not Started	Newly sanctioned project in the working group held on 25.09.2018. DTPC has awarded the works to District Nirmithi Kendra and the works will be started soon.
22	Tourism facilitation/Information centre at Kabaneetheeram, Panamaram, Wayanad	DTPC Wayanad	03-08-12	7530146	Not Started	Facilitation center up to 1st floor structural works completed and there is no progress at present. FIT has submitted revised estimate for sanction.
23	Development of infrastructure facilities of Govindamoola as a Tourist Destination in Wayanad.	KI IDC Ltd	30.09.2015	3000000	Not Started	Project not started . A meeting is proposed to conduct at Nenmeni GP to discuss about the implementation of the project.


 03/10/2018