

പതിനാലാം കേരള നിയമസഭ

പതിനാലാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ. 1584

05.02.2019-ൽ മറുപടിയ്ക്ക്

ആലത്തൂർ മണ്ഡലത്തിൽ നടപ്പിലാക്കുന്ന പദ്ധതികൾ

<u>ചോദ്യം</u>		<u>മറുപടി</u>	
ശ്രീ.കെ.ഡി. പ്രസേനൻ		ശ്രീ.എ.സി.മൊയ്തീൻ (തദ്ദേശസ്വയംഭരണ വകുപ്പ് മന്ത്രി)	
(എ)	ആലത്തൂർ മണ്ഡലത്തിൽ എം.എൽ.എ. ആസ്തി വികസന ഫണ്ട്, പ്രാദേശിക വികസന ഫണ്ട് എന്നിവ ഉപയോഗിച്ച് തദ്ദേശ സ്വയംഭരണ വകുപ്പ് മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികൾ ഏതെല്ലാമെന്ന് പറയാമോ;	(എ) & (ബി)	ആലത്തൂർ മണ്ഡലത്തിൽ എം.എൽ.എ. ആസ്തി വികസന ഫണ്ട്, പ്രാദേശിക വികസന ഫണ്ട് എന്നിവ ഉപയോഗിച്ച് തദ്ദേശസ്വയംഭരണ വകുപ്പ് മുഖേന നടപ്പിലാക്കുന്ന പദ്ധതികൾ, പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ അവസ്ഥ എന്നിവ സംബന്ധിച്ച വിവരങ്ങൾ യഥാക്രമം അനുബന്ധം I, II ആയി ചേർത്തിരിക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ അവസ്ഥ വിശദമാക്കാമോ?		


 സെക്ഷൻ ഓഫീസർ

பொம்மொழிமீடல் I

LAC-ADS-2016-17 -Alathur Assembly Constituency- (K.D. Prasenani- MLA)										
Sl. No	E-Tender No.	Name of Work	PAC, (OLD Amt)	Name of Block	Letter date from MLA (Prev. date)	As. No.	AGT.No. & Date	Name of Contractor	APAC	as on 29.01.2019
1	2	3	4	6	7	8	10	11	12	13
1	423/E/17-18	Dist. Pt. PKD -LAC-ADS -2016-17- Alathur Constituency -Thenkurussi Panchayat Auaditorium in Thenkurussi Grama Panchayat	60,00,000/-	Kuzhalmannam	Letter from MLA 25.10.16	G.O.Rt. No. 3227/2017/dt 6.10.17	205/17-18/22.1.18	Balan.M	4390230/-	Slab casted, First part bill submitted, 2nd part bill under preparation
2	291/E/17-18	Dist. Pt. PKD -LAC-ADS -2016-17- Alathur Constituency- Improvements to Kavalode road in Melarkode Grama Panchayat	40,00,000/-	Nenmara	25.10.16	G.O.Rt. No. 2559/2017/dt 24.7.17	181/17-18/19.12.17	Subhash. A	2893184/-	Bill submitted for payment
		Dist. Pt. PKD -LAC-ADS -2016-17- Alathur Constituency - Renovation works to Vandazhi Auditorium in Vandazhi Grama Panchayat	50,00,000/-	Nenmara	25.10.16	G.O.Rt. No. 3227/2017/dt 6.10.17	137/18-19 03/12/2018	Alathur labour Contract co-operative society	4532309	Work not started
4	290/E/17-18	Dist. Pt. PKD 2016-17-LAC-ADS - Construction of Villunnamparitha road in Vandazhi Grama Panchayat	25,00,000/-	Nenmara	25.10.16	G.O.Rt. No. 2559/2017/dt 24.7.17	180/17-18/19.12.17	Manoj. C.M	1911328/-	Bill paid
5	294/E/17-18	Dist. Pt. PKD -LAC-ADS -2016-17- Alathur Constituency Construction of Bridge and approach road at Kuzhalmannam-Pulinthodikalathil road in Kuzhalmannam Block	35,00,000/-	Kuzhalmannam	25.10.16	G.O.Rt. No. 1246/2017/dt 19.4.17	199/17-18/16.1.18	Mahesh.P	2893184/-	90% work completed
6	069/E/17-18	Dist. Pt. PKD 2016-17 - LAC-ADS - Kuzhalmannam-Kurukkanthodika road in Kuzhalmannam Block Panchayat	12,00,000/-	Kuzhalmannam	25.10.16 (4.3.17)	G.O.Rt. No. 1246/2017/dt 19.4.17	112/17-18/30.6.17	Abhilash. P. George	1055195/-	Bill submitted
7	071/E/17-18	Dist. Pt. PKD 2016-17- LAC-ADS - Kuzhalmannam-Iruppakkad-Kothod road in Kuzhalmannam Block Panchayat	18,00,000/- (15,00,000)	Kuzhalmannam	25.10.16 (4.3.17)	G.O.Rt. No. 1246/2017/dt 19.4.17	111/17-18/30.6.17	Soji Alexander, Punnapuzha	1568252/-	Bill submitted
8	292/E/17-18	Dist. Pt. PKD -LAC-ADS -2016-17- Alathur Constituency- Erimayur-Chullimada DWSS - Gallery, Paumphouse and Pipeline in Alathur Block Panchayat	50,00,000/-	Alathur	25.10.16	G.O.Rt. No. 1978/2017/dt 15.6.17	194/17-18/6.1.18	Koduvayur Constructions	4350151/-	90% work completed

9	188/E/17-18	Dist. Pt. PKD 2016-17- LAC-ADS - Kunissery-Panayampara bridge construction in Alathur Block Panchayat	20,00,000/-	Alathur	25.10.16	G.O.Rt. No. 1882/2017/dt 7.6.17	157/17-18/3.11.17	Umesh.M	1557664/-	Abutment work completed
10	Nirmithy	Dist. Pt. PKD -LAC-ADS -2016-17- Alathur Constituency - Alathur Panchayat GMLPS Building	45,00,000/-	Alathur	25.10.16					Completed
11	Nirmithy	Dist. Pt. PKD -LAC-ADS -2016-17- Alathur Constituency- Open Auditorium & stage at National Ground in Alathur Panchayat	20,00,000/-	Alathur	25.10.16					Completed
12	Nirmithy	Dist. Pt. PKD -LAC-ADS -2016-17- Alathur Constituency- Kizhakkancheri Grama Panchayat Auditorium	75,00,000/-	Alathur	25.10.16					Basement Completed

LAC-ADS- 2017-18- Alathur Constituency -

Sl.No.	Tender. No	Name of work	PAC, (OLD Amt)	Name of Block	Letter date from MLA (Prev. date)	As. No.	AGT.No. & Date	Name of Contractor	APAC	
1	274/E/18-19	2017-18- LAC-ADS -Alathur Constituency- Continuous Construction of Kalyanamandapam Thenkurussi Gp	3000000	Kuzhalmannam		GO.No. RD3.3168/2017/ dtd. 1.9.18	136/18-19 03/12/18	Alathur labour contract co-operative society	1949605/-	Not started
2	543/E/17-18	2017-18- LAC-ADS -Alathur Constituency- Anikuruthi road Construction in Erimayur Gp	1000000	Alathur		GO.No. RD.3/3168/2017(2)/dtd. 23.12.17	06/18-19/ 10.4.18	Wilson R.	829798/-	Bill submitted
3	579/E/17-18	2017-18- LAC-ADS -Alathur Constituency- Nelliymkadu-Kanjirampallam road formation in Kuzhalmannam Gp	1000000	Kuzhalmannam			15/18-19/ 18.4.18	K. Udayaprakash	839316/-	Bill submitted
4	576/E/17-18	2017-18- LAC-ADS -Alathur Constituency- Eravakkad-Pupullikkad DWS in Kuzhalmannam Gp	1000000	Kuzhalmannam			17/18-19/ 18.4.18	K. Udayaprakash	925650/-	90% completed
6	375/E/18-19, 376/RE/18-19	2017-18- LAC-ADS -Alathur Constituency- Manjadi-Kunnukadu road in Kuzhalmannam Gp	1000000	Kuzhalmannam		RD3/3168/2017(6) dt 1.2.2018	144/18-19 18/01/19	K. Udayaprakash	999642/-	Agmnt Executed 18/01/2019

7	252/E/18-19, 272/RE/18-19	2017-18- LAC-ADS -Alathur Constituency- Janasevana Kendram at Mudapallur in Vandazhi Gp	2000000	Nemmara		GO.No. RD.3/3168/20 17/dtd. 23.12.17/2020 5.18	138/18-19 03/12/18	Alathur labour contract co- operative society	1914177/-	Work started feb 1st week
Total Amount			9000000							
8	574/E/17-18	2017-18- LAC-ADS -Alathur Constituency- Naripotta Road Construction in Erimayur Gp	2000000	Alathur		GO.No. RD.3/3168/20 17(1)/dtd. 23.12.17	36/18-19/ 2.5.18	M.M. Sunilkumar	1739736/-	work completed, bill under preparation
9	08/E/18-19	2017-18- LAC-ADS -Alathur Constituency- Kizhakkanchery Pattayampadam Thekkinkalla Irrigation Project in Kizhakkanchery Gp	2300000	Alathur	Letter from Collectorate, dt. 13.12.17	GO.No. RD.3/3984/20 17/ (1) dtd. 16.3.18	82/18-19/ 18.6.18	Hakeem.N	2015834/-	Next week started (Paddy field)
10	11/E/18-19	2017-18- LAC-ADS -Alathur Constituency- Construction of Kuzhalmannam-Kallayamkonam Seed Collection Godown in Kuzhalmannam Gp	1500000	Kuzhalmannam	Letter from Collectorate, dt. 13.12.17	GO.No. RD.3/3984/20 17/ (2) dtd. 16.3.18	48/18-19/ 24.5.18	Udayaprakash .K.	1434964/-	Bill under preparation
						GO.No. RD.3/3984/20 17/ (1) dtd. 15.11.2018				
12		2017-18- LAC-ADS -Alathur Constituency- Erimayur-Chengaram Lift Irrigation Project in Erimayur Gp	1500000	Alathur	Letter No RD3.3984/20 17(3) DTD 15.11.2018					Estimate under preparation
13	99/E/18-19	2017-18- LAC-ADS -Alathur Constituency- Construction of Govt. Homeo Dispensory in Alathur Gp	1500000	Alathur	Letter from Collectorate, dt. 13.12.17	GO.No. RD.3/3986/20 17/dtd. 16.3.18	103/18- 19/ 18.8.18	Sunilkumar. M.M	141082/-	NOC required from Health Department
14		2017-18- LAC-ADS -Alathur Constituency- Construction of Toilet Blocks at Various Govt & Aided Schools in Alathur LAC (13 Nos)	6300000	alathur	Letter From Collectorate on 5.10.17	GO.No. RD.3/3164/20 17/dtd. 16.3.18				
1	56/E/18-19	C A H S S Kuzhalmannam (Girls Toilet)	630000	Kuzhalmannam		do	80/18-19/ 16.6.18	Haridas.KK	614101/-	Bill under preparation

	42/E/18-19	V.L.N.M.U.P.S, Vilayanchathanur	220000	Kuzhalmannam	do	43/18-19/ 23.5.18	Sureshkumar A	193733/-	No place available Intimation letter submitted to Division Office Work Cancelled Letter date 11.10.18
2	c	A S M M H S S, Alatur			do				
	52/E/18-19, 89/RE/18-19	Girls Toilet	500000	Alathur	do	75/18-19/ 16.6.18	Premkumar.T. K	480174/-	work completed, bill under preparation
		Boys Toilet	500000	Alathur	do	76/18-19/ 16.6.18	Premkumar.T. K	480174/-	work completed, bill under preparation
3	36/RE/18-19	A U P S Perinkulam, Alathur	300000	Alathur	do	72/18-19/ 16.6.18	Sreedharan.M	236748/-	work completed, bill under preparation
4	47/E/18-19, 85/RE/18-19	G L P S, Vengannur, Alathur	300000	Alathur	do	57/18-19/ 30.5.18	K. Kannan	236845/-	finishing work progress
5	54/E/18-19, 91/RE/18-19	A L P S Koottala, Erimayur	400000	Alathur	do	84/18-19/ 18.6.18	Wilson. R.	347750/-	Main slab work completed
6	55/E/18-19	S R U P S Kunissery, Erimayur	400000	Alathur	dq	83/18-19/ 18.6.18	Wilson. R.	325410/-	roof slab level completed
7	50/E/18-19, 87/RE/18-19	I P A M L P S Cheerakuzhi Kizhakkanchery	250000	Alathur	do	110/18- 19/ 31.8.18	Gopidasan	192724/-	Finishing work ongoing
8	37/E/18-19	Loordh Matha HSS MangalamDam, Vandazhi	700000	Nemmara	do	47/18-19/ 24.5.18	Joy. K.P.	688968/-	Bill submitted for payment
9	46/E/18-19, 84/RE/18-19	A L P S Muthukunni, Melarkode	250000	Nemmara	do	118/18- 19/ 25.9.18	Rajesh.R	250000/-	Roof slab completed

10	36/E/ 18-19, 80/RE/ 18-19	N M K M H S S, Chittilanchery, Melarkode	700000	Nemmara		do	107/18- 19/ 29.8.18	Krishnadas. V	667879/-	95% completed
11	45/E/ 18-19, 83/RE/ 18-19	K A U P S Melarkode	450000	Nemmara		do	114/18- 19/ 4.9.18	K.M. Selvadasan	355899/-	Roof slab completed
12	51/E/ 18-19, 88/RE/ 18-19	P K M U P S Chittilanchery	500000	Nemmara		do	106/18- 19/ 29.8.18	Krishnadas. V	490775/-	Completed Bill under preparation
13		New Proposal dtd. 11.10.18, Kannanur A J B S, Kuzhalmannam								
			6100000							
15		2017-18- LAC-ADS -Alathur Constituency- Construction of Kitchen at Various Govt & Aided Schools in Alathur LAC (20 Nos)	8850000		Letter From Collectorate on 5.10.17	GO.No. RD.3/3166/20 17/dtd. 16.3.18				
1	24/E/ 18-19, 74/RE/ 18-19	A L P S, Puthiyangam, Alathur	400000	Alathur		do	54/18-19/ 30.5.18	K. Kannan	386523/-	Finishing work ongoing
2	31/E/ 18-19, 78/RE/ 18-19	A L P S, Peringulam	400000	Alathur		do	74/18-19/ 16.6.18	Sreedharan.M	376102/-	Work completed, bill under preparation
	32/E/ 18-19, 79/RE/ 18-19	K K M L P S Kattussery, Alathur		Alathur		do	55/18-19/ 30.5.18	K. Kannan	386415/-	Work Dropped
3	27/E/ 18-19, 75/RE/ 18-19	A L P S, Vanur, Alathur	400000	Alathur		do	56/18-19/ 30.5.18	K. Kannan	386415/-	Work completed, bill under preparation
4	17/E/ 18-19	St. Thomas Mission LPS, Erimayur	500000	Alathur		do	61/18-19/ 2..6.18	Babu.K.V	456323/-	Work not started (Site not handed over)

5	16/E/ 18-19, 72/RE/ 18-19	St. Antony's L P S, Melarkode	500000	Nemmara		do	85/18-19/ 18.6.18	Wilson.R	481049/-	Lritel Completed
6	39/E/ 18-19	S M A L P S, Vadakkethara, Erimayur	500000	Alathur		do	91/18-19/ 2.7.18	Wilson.R	442322/-	Brick work started
7	25/E/ 18-19	KEALPS, Ilavampadam, Kizhakkanchery	400000	Alathur		do	59/18-19/ 1.6.18	Eldhose Joy	382550/-	Slab work completed
8	28/E/ 18-19	A M L P S, Punnapadam, Kizhakkanchery	400000	Alathur		do	58/18-19/ 1.6.18	Eldhose Joy	382550/-	Work completed, bill under preparation
9	38/E/ 18-19	St. Mary's A L P S Mangalagiri, Vandazhi	500000	Nemmara		do	46/18-19/ 24.5.18	Joy.K.P	476237/-	Work completed bill submitted for payment
10	40/E/ 18-19, 81/RE/ 18-19	A L P S Mudapallur South, Vandazhi	500000	Nemmara		do	66/18-19/ 12.6.18	Manoj. C.M	481049/-	Tile work balance
11	29/E/ 18-19, 76/RE/ 18-19	K R M L P S, Mullakkal, Vandazhi	400000	Nemmara		do	67/18-19/ 12.6.18	Manoj. C.M	386415/-	Tile work balance
12	41/E/ 18-19	U J B S, Kuzhalmannam	500000	Kuzhalmannam		do	78/18-19/ 16.6.18	Haridas.K.K	480826/-	Bill under preparation
13	42/E/ 18-19	B M A J B S Nochully, Kuzhalmannam	500000	Kuzhalmannam		do	81/18-19/ 16.6.18	Haridas.K.K	480823/-	Bill under preparation
14	43/E/ 18-19	J B S Kannanur, Kuzhalmannam	500000	Kuzhalmannam		do	79/18-19/ 16.6.18	Haridas.K.K	480823/-	Bill under preparation
15	33/E/ 18-19	A S B S, Manjalur, Thenkurussi	400000	Kuzhalmannam		do	45/18-19/ 23.5.18	Jayakrishnan. M	383454/-	Bill under preparation

16	23/E/ 18-19	J B S Vemballur, Thenkurussi	400000	Kozhalmann am		do	50/18-19/ 29.5.18	Sasindran.S	382550/-	Bill under preparation
17	30/E/ 18-19, 77/RE/ 18-19	V B S, Vilayannur, Thenkurussi	400000	Kuzhalmann am		do	70/18-19/ 12.6.18	K.C. Velayudhan	366707/-	Bill under preparation
18	26/E/ 18-19	J B S Vettukad, Thenkurussi	400000	Kuzhalmann am		do	42/18-19/ 23.5.18	Sureshkumar. A.	389295/-	Bill under preparation
19	44/E/ 18-19, 82/RE/ 18-19	C A L P S Pazhathara, Melarkode	450000	Nemmara		do	113/18- 19/ 4.9.18	A. Sasi	426789/-	Tile work colour washing
20		(K K M L P S Kattussery, Alathur dropped & Proposed to new work Alathur GMLPS	400000							
			8450000							
16		2017-18- LAC-ADS -Alathur Constituency- Construction of Kitchen at Various Govt & Aided U P, HS & HSS Schools in Alathur LAC (8Nos)	3950000		Letter from Collectorate, dt. 5.10.17	GO.No. RD.3/3165/20 17 /dtd. 16.3.18				
1	19/E/ 18-19, 73/RE/18-19	AUPS Peringulam, Alathur	400000	Alathur		do	73/18-19/ 16.6.18	Sreedharan.M	378985/-	Work completed, bill under preparation
2	22/E/ 18-19	MMUPS pittukarikulambu, Kizhakkanchery	400000	Alathur		do	62/18-19/ 4.6.18	Vijayadas. N	369629/-	Main slab completed
3	21/E/ 18-19	AUPS Moolangode, Kizhakkanchery	400000	Alathur		do	63/18-19/ 4.6.18	Vijayadas. N	369629/-	Upto belt completed
4	20/E/ 18-19	AUPS Thrrippannur Kizhakkanchery	400000	Alathur		do	64/18-19/ 4.6.18	Vijayadas. N	360669/-	Work completed, bill under preparation

5	18/E/ 18-19	CAUPS Mambad Kizhakkanchery	400000	Alathur		do	65/18-19/ 4.6.18	Vijayadas. N	351324/-	Work completed, bill under preparation
6	15/E/ 18-19	CDAUPS Olive mount Kuzhalmannam	550000	Kuzhalmann an		do	77/18-19/ 16.6.18	Haridas.K.K	481604/-	Bill under preparation
7	14/E/ 18-19, 71/RE/18-19	CVMHSS Vandazhi	600000	Nenmara		do	68/18-19/ 12.6.18	Manoj.C.M	499091/-	Tile work balance
8	13/E/ 18-19, 70/RE/18-19	GHSS Kunissery -Erimayur	800000	Alathur		do	100/18- 19/ 2.8.18	R.Wilson		main slab work completed
			3950000							
17	245/E/18-19	2017-18- LAC-ADS -Alathur Constituency- Construction of Cheramangalam-Kolumbu Anganwadi Building (No. 75) in Melarkode Gp	1500000	Nenmara		GO.No. RD.3 878/2018 /dtd. 20.5.18	120/18- 19/29.10.1 8	Alathur Labour Contract Co- Operative society	1332125/-	Work not started
18	162/E/18-19, 228/E/18-19	2017-18- LAC-ADS -Alathur Constituency- Construction of Muthukunni Anganwadi Building (98) in Melarkode Gp	1500000	Nenmara	16.3.18	GO.No. RD.3 878/2018 /dtd. 20.5.18	121/18- 19/29.10.1 8	Alathur Labour Contract Co- Operative society	1325167/-	Work not started
19	SILK	2017-18- LAC-ADS -Alathur Constituency- Construction of Modern Bus waiting Sheds at - Kattumoochi-(Opposite BRC), Anakode- Near Kuzhalmannam CHC, Kulavanmukku- in Front of Block Office in Kuzhalmannam GP	1500000	Kuzhalmann am		GO.No. RD.3 4115/2017/dt d. 17.10.18	141/18-19 7/12/18			Agreement Executed
		2017-18- LAC-ADS -Alathur Constituency- Installation of 10 mtr High Mast lights (5 Nos) at various places in Vandazhi GP (4402)	2479870/-	Nenmara		GO.No. RD.3 3169/2017/dt d. 27.12.18				AS received
		2018-19								

1		2018-19- LAC-ADS -Alathur Constituency- Construction of Nelliyamkode-Kanjirampallam road in Kuzhalmannam Gp (6064)	2000000	Kuzhalmann an	26.6.18	RD.31843/20 18 (1)/ dtd. 31.10.18				Under TS Process
2	434/E/18-19	2018-19- LAC-ADS -Alathur Constituency- Construction of Vettuvambara - Madayamparambu road in Kuzhalmannam Gp (6066)	1000000	Kuzhalmann an	26.6.18	RD.3.1843/20 18 (2)/ dtd. 31.10.18	Jagadeesh. A.S	789298/-		Tendered and selection notice issued
3	436/E/18-19	2018-19- LAC-ADS -Alathur Constituency- Construction of Kannadippadam road in Kuzhalmannam Gp(6069)	1000000	Kuzhalmann an	26.6.18	RD.3.1843/20 18 (3)/ dtd. 31.10.18	Udhayaprakas h. K	965920/-		Agreement execute on 18/01/2019
4		2018-19- LAC-ADS -Alathur Constituency- Construction of - Aaladikkad - Pokkath road in Kuzhalmannam Gp (6155)	1000000	Kuzhalmann an	26.6.18	RD.3.1843/20 18 (4)/ dtd. 31.10.18				Under TS Process
6	435/E/18-19	2018-19- LAC-ADS -Alathur Constituency- continuation work for Thenkurussi Community Hall -III Phase (2017-18 LAC Fund) in Thenkurussi Gp (6159)	5000000	Kuzhalmann an	26.6.18	RD.3.1843/20 18 (3)/ dtd. 31.10.18	Balan.M, 9745294242	4594380/-		Agreement execute on 24/01/2019
7	Nirmithy	2018-19- LAC-ADS -Alathur Constituency- continuation work for Kizhakkanchery Community Hall (2017-18 LAC Fund) in Kizhakkanchery Gp (6160)	5000000	Kuzhalmann an	26.6.18	RD.3.1843/20 18 (6)/ dtd. 3.1.19				as received
8		2018-19- LAC-ADS -Alathur Constituency- Construction of Community Hall at Thrippalpur Shivashethram Erimayur	2500000	Alathur	16.10.2018	GO.(Rt). No. 8002/2018/Fi n/TVM Dt. 27.9.18				Land issue Estimate not taken
9		2018-19- LAC-ADS -Alathur Constituency- Improvements to kaattushery Road (6385)	4400000	Alathur		Letter No RD3.2082/20 18(1) DTD 15.11.2018				Estimate Submitted

[Signature]
Section Officer

നവംബർ 2018 II

REPLY TO LA 1584
ALATHUR LAC
WORKS IMPLEMENTED THROUGH LSGD.

SDF MCA Scheme

Sl.No.	Name of Work	Financial Year	Name of Panchayath	Implementing Agency	Proposal Date	A.S. Date	Asst. Amount	Expenditure	Present Status
1	Construction Of Toilet at ASMM Higher Secondary School Alathur	2017-18	Alathur Gp	Secretary, Alathur Gp	09-10-17	04-07-18	321000	0	
2	Bus Waiting Shed at in front of GLP School Kizhakkanchery	2017-18	Kizhakkanchery GP	Pratheeba BUS Shelters, Trivandrum through Secretary, Kizhakkanchery GP	06-11-17	17-10-18	500000	0	
3	Construction Of Nira Store in alathur GP	2017-18	Alathur GP	Secretary, Alathur Gp	26-12-17	12-03-18	350000	0	
4	Valayil Lift Irrigation	2018-19	Vandazhi	Secretary, Vandazhi GP	08.06.18		850000	0	
5	Building to Thenkurissi Janakeeya Library	2018-19	Thenkurissi GP.	Secretary, Kuzhalmannam Block Panchayath.	07-08-18	26-12-18	750000	0	
6	Construction of 7 Classroom to GGHSS, Alathur	2018-19	Alathur GP	EE, LSGD, Palakkad	09-11-18		700000	0	
7	Installation of Computer Lab to CVMHSS, Vandazhi	2018-19	Vandazhi GP	EE, LSGD, Palakkad	09-11-18		350000	0	
8	Building to Madampara Milk Society (Apcos)	2018-19	Erimayur GP	EE, LSGD, Palakkad through Nirmithi Kendra, Palakkad.	10-12-18		1400000	0	
							5220000	0	

[Signature]
Secretary