

**പതിനാലാം കേരള നിയമസഭ**

**പതിനഞ്ചാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നമിടാത്ത നിയമസഭാ ചോദ്യം നം. 527**


**2019 മെയ് 29-ന് മറുപടി നൽകേണ്ടത്**

**വർക്കല മണ്ഡലത്തിൽ അനുവദിച്ച പദ്ധതികളുടെ വിശദാംശങ്ങൾ**

ക്രമ നം	ചോദ്യം ശ്രീ. വി.ജോയി	മറുപടി ഡോ. ടി. എം. തോമസ് ഐസക് ബഹു.ധനകാര്യവും കയറും വകുപ്പ് മന്ത്രി
(എ)	2016-17, 2017-18, 2018-19 വാർഷിക ബഡ്ജറ്റുകളിൽ വർക്കല മണ്ഡലത്തിൽ അനുവദിച്ച പദ്ധതികളുടെ വിശദാംശങ്ങൾ ഓരോ പദ്ധതിക്കും അനുവദിച്ച തുകയുടെ വിവരങ്ങൾ സഹിതം വിശദമാക്കാമോ?	വർക്കല അസംബ്ലി നിയോജക മണ്ഡലത്തിലെ വിവിധ വികസന പ്രവർത്തനങ്ങൾക്കായി 2016-17 മുതൽ 2018-19 വരെയുള്ള സാമ്പത്തിക വർഷങ്ങളിലെ ബജറ്റുകളിൽ എം.എൽ.എ. മാരുടെ പ്രത്യേക വികസന നിധിയുടെ (MLA SDF) കീഴിൽ 1 കോടി രൂപ വീതവും നിയോജക മണ്ഡലം ആസ്തി വികസന പദ്ധതിയുടെ കീഴിൽ 5 കോടി രൂപ വീതവും വകയിരുത്തിയിട്ടുണ്ട്.
(ബി)	പ്രസ്തുത പദ്ധതികളിൽ ഏതെല്ലാം പൂർത്തിയാക്കിയെന്നും മറ്റ് പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും അറിയിക്കാമോ?	പദ്ധതികളുടെയും നിർവ്വഹണ പുരോഗതിയുടെയും വിശദാംശങ്ങൾ യഥാക്രമം അനുബന്ധം 1-ഉം, 2-ഉം, ആയി ചേർക്കുന്നു. കിഫ്ബി വഴിയുള്ള പ്രവൃത്തികളുടെയും നിർവ്വഹണ പുരോഗതിയുടെയും വിശദാംശങ്ങൾ അനുബന്ധം 3-ഉം, ടൂറിസം വകുപ്പു മുഖേന നടപ്പാക്കുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധം-4 ഉം, പൊതുമരാമത്ത് വകുപ്പു മുഖേന നടപ്പാക്കുന്ന പ്രവൃത്തികളുടെ വിശദാംശം അനുബന്ധം-5ഉം മറ്റു പദ്ധതികൾ സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധം 6 ആയും ചേർക്കുന്നു.

  
**അക്കൗണ്ട്സ് ഓഫീസർ**

	Periharapuram Church road interlocking in Elakamon GP.	825000	D1-3196/18 30/08/2018	825000	AEE Varkala	AS Issued
18	Additional fund for construction of Auditorium in HSS, Palayamkundu of Chemmaruthy GP	553000	D1-3340/18 01/10/2018	553000	AEE Varkala	AS Issued
19	Madavoor Temple - Pump house road in Madavoor GP	400000	D1-3536/18 01/10/2018	400000	AEE Kilimanoor	AS Issued
20	Pajveli DLPS road concreting in Pallickal GP	230000	D1-3535/18 01/10/2018	230000	AEE Kilimanoor	AS Issued
21	Tarring of Parakundu - Panayil Temple road in Navaikulam GP	1200000	D1-3534/18 01/10/2018	1200000	AEE Kilimanoor	AS Issued
22	Construction of retaining wall and concreting of Edamannila Kuzhakkattukoanm Colony road in Navaikulam GP	1485000	D1-3660/18	1485000	AEE Kilimanoor	AS Issued
23	Pipe line extension at cashew factory jn. to Thenginaammoola in Chemmaruthy GP.	167896	D1-3637/18	167896	AEE KWA, Attingal	AS Issued
24	Construction of toilet block for Sivagiri Blind School	700000	D1-3631/18	700000	AEE Varkala	AS Issued
25	Construction of waiting shed in front of Pakalkuri Govt. V&HSS in Pallickal GP.	350000			AEE Kilimanoor	Estimate awaiting
26	Concreting of Ottiyil footpath in Edava GP	282000			AEE Varkala	Estimate awaiting
27	Kabadi mat for Varkala municipality				Secretary Varkala Municipality	Documents awaiting
				14637628		

  
 Periharapuram

SDF

	Construction of waiting shed at Pazhuvadi jn. (near Thakraparambu) in Madavoor GP	450000	D1-4266/17 29/12/2017	450000	AEE Kilimanoor		AS Issued
32	Construction of bore well and implementation of mini water supply scheme at Kanjamvila SC Colony in Madavoor GP.	500000	D1-4346/17 05/01/2018	500000	Ground Water Dpt.		AS Issued
				12772840		7634147	
	2018-19						
1	Purchase of Ambulances for PHC Navaikulam	610000	D1-1906/18 24/05/2018	610000	DMO	610000	Advance payment issued
2	Construction of 400mtr new HT line near Nadayara Jama Ath Mosque and allied works.	405730	D1-3197/18 30/08/2018	405730	AEE, KSEBL, Varkala	405730	Advance payment issued
3	Construction of waiting shed near Varkala Police Station in Varkala Municipality.	500000	D1-1333/18 04/04/2018	500000	AEE Varkala		AS Issued
4	Construction of a bore well for mini drinking water project at Vidayathu Laksham veedu Colony (Ward No: IX - Kudavoor) in Navaikulam GP	483000	D1-1373/18 20/04/2018	483000	Ground Water Dpt.		AS Issued
5	Drinking water project at Munikkunnu in Vettoor GP.	631000	D1-1372/18 20/04/2018	631000	Ground Water Dpt.		AS Issued
6	Purchase of computers for 1. SK VHSS Kadambaattukonam, Navaikulam GP 2. AKMHS Kudavoor, Navaikulam GP	265424	D1-1637/18 20/06/2018	265424	Keltron		AS Issued
7	Construction of Library hall for Seemanthapuram YMA Library in Madavoor GP.	800000	D1-2651/18 30/07/2018	800000	AEE Kilimanoor		AS Issued
8	Smart class room for BV UPS Navaikulam , RM UPS Kallarackkoanam , CNPS UPS Madavoor , SV UPS Puliyoorkoanam , AM UPS Ayiroor , UPS Elakamon , St. Thomas UPS Ayiroor , RKM UPS Muthaana , LV UPS Venkulam , NSS HSS madavoor , SV UPS Kuraykkanny	780813	D1-2597/18 30/07/2018	780813	Keltron		AS Issued
9	Construction of Pattarumukku - Chalil road in Chemmaruthy GP.	1000000	D1-2778/18 30/07/2018	1000000	AEE Varkala		AS Issued
10	Construction of protection wall and paving tiles in Chavadimukku Market at Chemmaruthy GP	825000	D1-2781/18 30/07/2018	825000	AEE Varkala		AS Issued
11	Concreting of Parathivila Kulam road in Chemmaruthy GP	360000	D1-2048/17 30/07/2018	360000	AEE Varkala		AS Issued
12	RKM stadium road in Chemmaruthy GP	600000	D1-2784/18 30/07/2018	600000	AEE Varkala		AS Issued
13	Construction of Mooiabthagam - Aattukadavu road in Elakamon GP	450000	D1-2780/18 30/07/2018	450000	AEE Varkala		AS Issued
14	Bus Shed for Odayam GMLPS in Edava GP	420000	D1-2779/18 30/07/2018	420000	AEE Varkala		AS Issued
15	Construction of Venkodu - Sreekrishna Swami Temple road in Elakamon GP	780000	D1-2886/18 06/08/2018	780000	AEE Varkala		AS Issued
16	Purchase of computers for Govt. ITI Varkala	165765	D1-3110/18 30/03/2018	165765	Keltron		AS Issued

	Construction of bus Shed at Melvettoor in Vettoor GP.	287000	01-1655/17 06/06/2017	287000	AEE Varkala	286863	Completed
2	Construction of bus Shed at Shappumukku Jn. in Vettoor GP.	287000	01-1654/17 06/06/2017	287000	AEE Varkala	286187	Completed
10	Construction of bus Shed at Kochuparippally in Etakamon GP.	295000	01-1653/17 06/06/2017	295000	AEE Varkala	294756	Completed
11	Construction of bus Shed at ITC Jn. in Chemmaruthy GP.	298000	01-1652/17 06/06/2017	298000	AEE Varkala	297900	Completed
12	Concreting of Valiyavila - Thamalzham road in Madavoor GP.	600000	01-2042/17 24/06/2017	600000	AEE Kilimanoor	501525	Completed
13	Purchase of computers for Sivagiri HSS Varkala, MRMKMM HSS Edava, SN VHSS Panayara and NSS HSS Madavoor	603260	01-2389/17 01/08/2017	603260	Keltron	603260	Completed
14	Purchase of computer for GHS Navaikulam	137150	01-3378/17 12/10/2017	137150	Keltron	137150	Completed
15	Construction of waiting shed near Manthara Temple in Edava GP.	300000	01-3579/17 10/11/2017	300000	BDO Varkala	292353	Completed
16	Concreting of Maruthikunnu - Thaikavu road in Navaikulam GP.	490000	01-3580/17 13/11/2017	490000	AEE Kilimanoor	490000	Completed
17	Construction of waiting shed at Chavadinukku in Chemmaruthy GP	300000	01-3796/17 27/11/2017	300000	BDO Varkala	289230	Completed
18	Construction of waiting shed at Muttappalam Jn. in Chemmaruthy GP	330000	01-4141/17 21/12/2017	330000	BDO Varkala	294679	Completed
19	Purchase of Ambulances for Taluk hospital varkala	610000	01-175(2)/18 12/01/2018	610000	DMO	610000	Advance payment issued
20	Purchase of Ambulances for Vettoor PHC vettoor GP	610000	01-175(1)/18 10/01/2018	610000	DMO	610000	Advance payment issued
21	Road concreting and construction of culvert at Chavadinukku Parathivila road in Chemmaruthy GP.	570000	01-2040/17 24/06/2017	570000	AEE Varkala		AS Issued
22	Purchase of computer for SNV UPS Kaattuputhusseri	55160	01-2056/17 29/06/2017	55160	Keltron		AS Issued
23	Purchase of computer for Chinda Grandhasala, Vettiyara in Navaikulam GP	53460	01-2451/17 24/07/2017	53460	Keltron		AS Issued
24	Punnamoodu - Madhava Medical road in Varkala Municipality	799000	01-2893/17 07/09/2017	799000	Secretary Varkala Municipality		AS Issued
25	Purchase of 5 Nos of computer for GHS Pallickal	137150	01-3566/17 13/11/2017	137150	Keltron		AS Issued
26	Purchase of computer for Kalaposhini Grandhasala, Panayara in Chemmaruthy GP and Dhesabhivardhini Grandhasala, Pullanicode, Varkala GP	55660	01-3794/17 28/11/2017	55660	Keltron		AS Issued
27	Construction of culvert at Anakkunnam - Elavoorkonam road in Madavoor GP.	1100000	01-3804/17 14/12/2017	1100000	AEE Kilimanoor		AS Issued
28	Concreting of Kuthodu Ela road in Pallickal GP.	500000	01-3803/17 14/12/2017	500000	AEE Kilimanoor		AS Issued
29	Construction of waiting shed at Thankakkallu in Madavoor GP	310000	01-4267/17 29/12/2017	310000	AEE Kilimanoor		AS Issued
30	Construction of waiting shed near Madavoor Mosque in Madavoor GP	310000	01-4268/17 29/12/2017	310000	AEE Kilimanoor		AS Issued

Name of M.L.A. - Adv.V.Joy

SDF

Varkala LAC

Sl. No	Name of Works	Amount proposed by the M.L.A (in lakhs)	Administrative Sanction No. & date	A.S. Amount (In lakhs)	Implementing Agency	Expenditure	Remarks
<b>2016-17</b>							
1	Supply, erection, testing and commissioning of 10mtr Mini Mast light with 150 wts flood light fittings 6 Nos at Ayanoor - Harikarapuram St. Thomas Church junction in Elakamon GP.	300000	D1-2574/16 05/10/2016	300000	KSIE	300000	Completed
2	Purchase of school bus for Govt. LPS, Karunilacode, Edava	333000	D1-454/17 17/02/2017	333000	HM	333000	Advance payment
3	Purchase of school bus for Govt. LPS, Vilabhagom, Vettoor	320000	D1-697/17 05/03/2017	320000	HM	320000	payment issued
4	Supplying and laying 63mm PVC pipe line to Lekshanveedu colony, Chekottukonam colony and HSS road in Pallickal GP.	220000	D1-3282/16 19/12/2016	220000	EE, KWA, Attingal	199412	Completed
5	Supplying and laying 90mm PVC pipe line at Kavuvila SC colony in Edava GP.	169071	D1-622/17 22/02/2017	169071	EE, KWA, Attingal	158850	Completed
6	Erection of new compressor pump at Malayilkunnumpuram (K.K.Konam) in Pallickal GP.	150000	D1-03/17 04/01/2017	150000	Ground Water Dpt.	81821	Completed
7	Construction of bore well and implementation of mini drinking water supply scheme at Undappara in Pallickal GP	650000	D1-02/17 04/01/2017	650000	Ground Water Dpt	635000	Completed
8	Concreting and construction of side wall at Mullanalloor - Moonanuvila road in Navaikulam GP.	1486000	D1-458/17 17/02/2017	1486000	AEE Kilimanoor	1165556	Completed
9	Construction of Kallambalam - Lions club - Kuthirathadam road in Navaikulam GP.	460000	D1-527/17 18/02/2017	460000	BDO Kilimanoor	354780	Completed
10	Construction of Vairamala - Vajramangalam road in Navaikulam GP.	300000	D1-528/17 18/02/2017	300000	BDO Kilimanoor	260264	Completed
11	Construction of Parappuram - Neethi store road in Elakamon GP.	172000	D1-621/17 22/02/2017	172000	BDO Varkala	166856	Completed
				<b>4560071</b>		<b>3975539</b>	
<b>2017-18</b>							
1	Drinking water project at Changayilkonam in Madavoor GP.	500000	D1-1382/17 27/04/2017	500000	Ground Water Dpt.	485000	Completed
2	Construction of bore well and implementation of mini water supply scheme at Kozhakkattukonam in Navaikulam GP.	620000	D1-1448(2)/17 05/05/2017	620000	Ground Water Dpt.	543400	Completed
3	Construction of bore well and implementation of mini water supply scheme at Puthenveeduathukkal in Pallickal GP.	540000	D1-1448(1)/17 05/05/2017	540000	Ground Water Dpt.	526889	Completed
4	Construction of bus shelter at Kattuputhusseri jn in Pallickal GP.	295000	D1-1447/17 05/05/2017	295000	AEE Kilimanoor	280108	Completed
5	Construction of bus shelter at Madavoor in Madavoor GP.	240000	D1-1444/17 05/05/2017	240000	AEE Kilimanoor	240000	Completed
6	Construction of bus shelter at Puthusserimukku in Navaikulam GP.	295000	D1-1446/17 05/05/2017	295000	AEE Kilimanoor	271913	Completed
7	Construction of bus shelter at Mukkada in Navaikulam GP.	295000	D1-1445/17 05/05/2017	295000	AEE Kilimanoor	292866	Completed

ക്രമനമ്പർ	പ്രവൃത്തിയുടെ പേര്	എസ്റ്റിമേറ്റ് തുക	ധനാനുമതി തുക
	Installation and Commissioning of LED street lights in EDAVA GramaPanchayath in ...	0	0
2	Purchase of Shool bus for two schools in Varkala LAC	23.74	23.74
3	Installation of smart class rooms in 39 Govt. Schools in Varkala Constituency	44.18	44.19
4	Construction of an Arch for Municipal Bus Stand Varkala	0	0
5	Construction of Auditorium for GHSS Palayamkunnu	46	46
6	Kallurkuzhi Parakunnu Road ( including bridge)-Navayikulam	37	37
7	Kokkottukonam-Anayakunnu Road including bridge in Pallickal	29	29
8	Chemmaruthi-Sivapuram -Kulanjipoykayil Road	27.64	27.64
9	Renovation of Kallambalam Market in Navayikulam GP	25.2	25.2
10	Construction of building for Pakalkuri GHSS	19	19
11	Venkulam , PHC Sub Centre - Kuriyil Kadavu Road	18.5	18.5
12	Installation of Minimast lights in 20 locations Varkala Constituency	70	70
13	Construction of Compound wall of Govt. LP School Kappil ,in Varkala Constituency	10	10
14	Extension of Pipeline and installation of Pump Sets in various parts of Varkala ...	61.92	61.92
15	Total electrification in Varkala Constituency	16.3	16.3
16	ഗവ. എച്ച് എസ് എസ് . വെട്ടൂർ , പുറ്റു മതിലും , ഗേറ്റും നിർമ്മാണം.(വെട്ടൂർ ഗ...	10	10

Sheet1

17	മുത്താന എൽ പിഎസ് ചെക്കാലവിലാകം റോഡ്,നവീകരണം.(ചെമ്മരുതി ഗ്രാമപഞ്ചായത്ത്)	11	11
18	നൂറാംകോണം -പുത്തൽവാരം കൊച്ചാലുംമുട് റോഡ് നവീകരണം.(മടവൂർ ഗ്രാമ പഞ്ചായത്ത്)	39	39
19	തൃക്കുന്നത്തുകാവ് ക്ഷേത്രത്തിനു സമീപം ഉള്ള പൊതുകുളം നവീകരണം.(നാവായിക്കുളം ഗ്രാമ പ...	11.5	11.5
<b>Total</b>		<b>499.99</b>	<b>499.99</b>

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	എസ്റ്റിമേറ്റ് തുക	ധനാനുമതി നൽകിയ തുക
1	പാലയംകുന്ന് കന്നംപുറം അരശുവിള കരിയററോഡ് - നവീകരണം (കലക്ട് ഉൾപ്പെടെ) ചെയ്തത്...	66.39	66.39
2	വർക്കല താലൂക്ക് ആശുപത്രി - ഇന്റർ ലോക്ക്, ബുട്ടിഫിക്കേഷൻ, സെക്യൂരിറ്റി റൂം, കവാടം നിർമ്മാണം.	25	25
3	സീമന്തപുരം ക്ഷേത്രം - വലിയവിള പൊയ്യവിള റോഡ് നവീകരണം മടവൂർ ഗ്രാമ പഞ്ചായത്ത്.	19	19
4	ശ്രീകൃഷ്ണസ്വാമി ക്ഷേത്രം - വേക്കോട് റോഡ് നവീകരണം ഇലകമൺ ഗ്രാമ പഞ്ചായത്ത്.	12	12
5	തോളൂർ വോളിബോൾ കോർട്ട് - ഗ്യാലറി നിർമ്മാണവും അനുബന്ധ പ്രവർത്തികളും നാവായിക്കുളം ഗ്രാമപഞ്ചായത്ത്	20	20
6	നടയറ പി എച്ച് സി സബ് സെന്റർ റോഡ് നവീകരണം ചെയ്തതിന് ഗ്രാമ പഞ്ചായത്ത്.	10.5	10.5
7	ഊളൻകുന്ന് ബേതി റോഡ് നവീകരണം ചെയ്തതിന് ഗ്രാമ പഞ്ചായത്ത്.	15	15
8	വില്ലിക്കടവ് - കല്ലാഴി റോഡ് ഇലകമൺ ഗ്രാമ പഞ്ചായത്ത്.	24.74	24.74
9	വർക്കല ബസ് സ്റ്റാന്റ് പോലീസ് എയ്ഡ് റൂം, ഇന്റർലോക്ക് & കവാടം വർക്കല നഗരസഭ.	25	25
10	കുറിച്ചിയിൽ കക്കോട് റോഡും കലക്ട് മടവൂർ ഗ്രാമ പഞ്ചായത്ത്	14	14
11	എയ്ക്കോട് - ആശാരികോണം റോഡ് നാവായിക്കുളം ഗ്രാമ പഞ്ചായത്ത്	60	60
12	വർക്കല നിയോജക മണ്ഡലത്തിലെ എട്ടു സ്കൂളുകൾക്ക് സൂൾ ബസ് വാങ്ങുന്നത്	89.95	89.95
13	23 സ്ഥലങ്ങളിൽ മിനി ഹൈ മാസ്റ്റർ സ്ഥാപിക്കുക .	58.21	58.21
14	ചെയ്തതിന് ഗ്രാമ പഞ്ചായത്തിലെ പനയറ തൃപ്പോരിട്ടക്കാവ് ക്ഷേത്രത്തിന് സമീപത്തുള്ള റോ...	20	20




Sheet1

15	മടവൂർ എൻ.എസ്സ്.എസ്സ് എച്ച്.എസ്സ്.എസ്സിൽ പാചകമുറിയും ഡൈനിംഗ് ഹാളിൻറെയും നിർമ്മാണം.	10	10
16	നാവായിക്കുളം ഗ്രാമ പഞ്ചായത്തിലെ പുനോട് - കൂരയിൽ - മുല്ലനെല്ലൂർ റോഡ് നവീകരണം ...	38	38
Total			

ക്രമനമ്പർ	പ്രവൃത്തിയുടെ പേര്	എസ്റ്റിമേറ്റ് തുക	ധനാനുമതി തുക
1	താഴെ പറയുന്ന സ്കൂളുകൾക്ക് സ്കൂൾ ബസ് വാങ്ങൽ 1. വെൺകുളം ജി എൽ പി എസ്സ് ഇടവ ഗ്രാ...	61.8	61.8
2	ചെമ്മരുതി ഗ്രാമ പഞ്ചായത്തിലെ ചെമ്മരുതി പ റി.എച്ച്.സി യിൽ കോൺഫറൻസ് ഹാൾ നിർമ്മാണം	25	25
3	ചെമ്മരുതി ഗ്രാമ പഞ്ചായത്തിലെ തച്ചോട് പൊയ്യയിൽ മാടൻകാവ് റോഡ്	10	10
4	ചെമ്മരുതി ഗ്രാമ പഞ്ചായത്തിലെ വലിയപൊയ്യ - കുന്നവീള റോഡ്	25	25
5	ഇലകമൺ ഗ്രാമ പഞ്ചായത്തിലെ പാളയംകുന്ന് എച്ച്. എസ്സ് കുന്നംപുറം റോഡ് നിർമ്മാണം.	21	21
6	ഇലകമൺ ഗ്രാമ പഞ്ചായത്തിലെ അയിരൂർ പാലം - തട്ടയിൽ റോഡ് (രണ്ടു കല്ലുക)	16.25	16.25
7	നാവായിക്കുളം ഗ്രാമ പഞ്ചായത്തിലെ വൈരമല - വജ്രമംഗലം - കുന്നവീള റോഡ്	12	12
8	താഴെ പറയുന്ന സ്ഥലങ്ങളിൽ ബസ് കാത്തിരിപ്പ് കേന്ദ്രം നിർമ്മാണം (₹3,10,000/- *16 = ₹...	49.6	49.6
9	നാവായിക്കുളം ഗ്രാമപഞ്ചായത്തിലെ ഞാറയിൽകോണം പുതുവൽ റോഡ്	15.4	15.4
10	നാവായിക്കുളം ഗ്രാമപഞ്ചായത്തിലെ ചിരട്ടക്കുന്നു കരവായിക്കോണം വള്ളിച്ചിറ റോഡ്	14.5	14.5
11	മടവൂർ ഗ്രാമപഞ്ചായത്തിലെ മടവൂർ സി.എൻ.പി.എസ്സ് ഗവ.എൽ.പി.എസിനു ഓഡിറ്റോറിയം നിർമ്മാണം...	12.8	12.8
12	താഴെ പറയുന്ന പഞ്ചായത്തുകളിൽ തെരുവ് വീളക്ക് സ്ഥാപിക്കൽ വർക്കല നഗരസഭാ - 60 എണ്ണം...	29	29

13	പള്ളിക്കൽ ഗ്രാമപഞ്ചായത്തിലെ കളക്കടി - ആയിരവല്ലി - ആരാമം റോഡ് നവീകരണം	50	50
14	മടവൂർ ഗ്രാമപഞ്ചായത്തിലെ വേമുട് - കൊച്ചുപാലം - കല്ലുക	12.5	12.5
15	നാവായിക്കുളം ഗ്രാമപഞ്ചായത്തിലെ വെള്ളൂർക്കോണം - ഇലത്തൂർ ഏലാ റോഡ്	20	20
16	വെട്ടൂർ ഗ്രാമപഞ്ചായത്തിലെ ചക്കരക്കുന്ന് റോഡ് സൈഡ് വാൾ & കോൺക്രീറ്റിംഗ്	37.5	37.5
17	പകൽകുറി എച്ച്.എസ്സ്.എസ്സിന് ഓപ്പൺ ഓഡിറ്റോറിയം നിർമ്മാണം	40	40
18	നാവായിക്കുളം ഗ്രാമപഞ്ചായത്തിലെ കൂരയിൽ കലവൂർ വാതുക്കൽ കല്ലുക അനുബന്ധ റോഡും നിർമ്മ...	11.5	11.5
19	വർക്കല ശിവഗിരി എച്ച്.എസ്സ്.എസ്സിന് കിച്ചനും, ഡൈനിംഗ് ഹാൾ നിർമ്മാണം	10	10
20	നാവായിക്കുളം ഗ്രാമ പഞ്ചായത്തിലെ കുന്നിക്കോട് ആലുമുട് (കുന്നവിള കോളനി) റോഡ്	20	20
Total		493.85	

  
അനന്തേശ്വർ ദിവിസൻ

### അനുബന്ധം -3

Sl.No	Name of Project	Budget Year	Budget Speech/ Approved amount (in Crores)	Work Status
1	Idava Railway Over Bridge	2016-17	25.23	LA in progress
2	Shivagiri Ring Road	2016-17	13.75	Work Started
3	Muthalapozy- Vettoor- Varkala- Nadayara Road	2016-17	21.43	KIIFB approval Granted
4	Cheruniyoor- Ottoor- Manamboor- Alamcode- Kilimanoor Road.	2016-17	32.34	Work Started
5	Thomas Sebastian Indoor Stadium Edava, Thiruvananthapuram	2016-17	34.26	Work Awarded
6	Construction of Sub Registrar offices at Varkkala	2016-17	1.733	Work Started
7	PPE Mission- Upgradation of one school in each constituency Varkala Govt. H.S.S	2017-18	5	Work Started
8	Betterment of infrastructure facilities in 229 schools GHSS Palayamkundu	2017-18	3	Work Tendered
9	Betterment of infrastructure facilities in 229 schools GHSS Njekkad, Trivandrum	2017-18	2.75	Work Tendered

25/10/15

10	Betterment of infrastructure facilities in 229 schools GHSS Navaikulam	2017-18	2.98	Work Tendered
11	Navayikulam-Kudavoor Ring Roads	2017-18	20	Project not yet submitted to KIIFB
12	Sivagiri Thoduvepalam – Sivagiri Palam Approach Roads	2017-18	30	Project not yet submitted to KIIFB
13	Improving Education Infrastructure in Selected Schools of the Coast of Kerala- Infrastructure Development of Govt. L.P.S., Varkala	2018-19	2.91	Project submitted to KIIFB. Under Appraisal
14	LC No. 557 Venkulam Gate ROB	2018-19	not specified	Project not yet submitted to KIIFB
15	LC No. 558 Punnamoodu ROB	2018-19	not specified	Project not yet submitted to KIIFB
16	Govt. V & H.S.S. Pakalkuri	2018-19	3	Project not yet submitted to KIIFB
17	Govt H.S.S Vettoor	2018-19	1	Project not yet submitted to KIIFB
18	Govt H.S.S Kappil	2018-19	1	Project not yet submitted to KIIFB
19	Govt H.S.S Pallickal	2018-19	1	Project not yet submitted to KIIFB
20	Govt. L.P.G.S , Varkala	2018-19	1	Project not yet submitted to KIIFB

*BB*  
28/05

*BB*  
Pm 80200501 031201/16


Bombay - 4

VARKALA PROJECTS 2016-2019

#	Name of Project	District	Constituency	Executing Agency	Date of Sanction	AS Amount	Status
1	Renovation work of existing pay and use comfort station and repairing works of existing concrete road and providing cover slab for side drain at Varkala	Thiruvananthapuram	Varkala	State Nirmithi Kendra	14-10-2016	877330	Completed
2	Electrification works at Varkala Beach Temple road and Balimandiram, Varkala Helipad	Thiruvananthapuram	Varkala	KELTRON	11/08/2016	2904000	Completed
3	Electrification works at kappil beach and boat club at Varkala	Thiruvananthapuram	Varkala	KELTRON	11/08/2016	3000000	Completed
4	Various work at Varkala beach - 1. construction of Cloak room with toilet block site development and construction of compound wall at propose 3. construction area of cloak room with toilet block etc	Thiruvananthapuram	Varkala	State Nirmithi Kendra	11/08/2016	3208000	In progress
5	Balance work in Government Guest House, Varkala	Thiruvananthapuram	Varkala	PWD Buildings	24-11-2016	1573740	Completed
6	Clean Destination Campaign Implementation during 2017-2018	Thiruvananthapuram	Varkala	Department of Tourism	22-06-2017	67700000	In progress
7	Development of Kappil Beach and Boat club as a Tourist Destination in Kerala - Revised AS	Thiruvananthapuram	Varkala	KIIDC Ltd.	01/04/2018	40900000	Completed
8	Destination Development at Varkala 2017 - Improvement to the renovation of Theerthakulam of Sree Janardhana Swami Temple and allied Structures at Varkala	Thiruvananthapuram	Varkala	Hindustan Prefab Limited	19-01-2018	9997000	In progress
9	Tourism Destination Development - Varkala Papanasam -Revised AS	Thiruvananthapuram	Varkala	Harbour Engineering Department	03/09/2018	7724000	In progress

28/15


10	Providing New Fencing near Cliff at Varkala, Thiruvananthapuram	Thiruvananthapuram	Varkala	State Nirmithi Kendra	24-03-2018	2814925	In progress
11	Development Work for the Beautification of Papanasam beach at Varkala, Thiruvananthapuram	Thiruvananthapuram	Varkala	Hindustan Prefab Limited	24-03-2018	9988444	Not Started
12	Re-Construction of retaining wall at the side portion of existing road to Government Guest House, Varkala	Thiruvananthapuram	Varkala	State Nirmithi Kendra	29-06-2018	1714890	Completed
13	Proposal for Supply and Installation of Streets Lights of various destinations at Varkala and Kappil including maintenance for 5 years	Thiruvananthapuram	Varkala	KELTRON	07/12/2018	4064698	In progress
14	Developing the Beach Tourism at Varkala	Thiruvananthapuram	Varkala	Department of Tourism	31-08-2018	89932191	Not Started
15	Beautification works of Road from Maithanam to Guest House in Varkala-Kallambalam Road	Thiruvananthapuram	Varkala	Department of Tourism	07/03/2019	9380000	Not Started
	Total					255779218	

  
 Perambaram 03/2019

2016-17, 2017-18 , 2018-19 വർഷങ്ങളിൽ വർക്കല നിയോജക മണ്ഡലത്തിൽ അനുവദിച്ച പ്രവർത്തികളുടെ വിശദാംശങ്ങൾ			
ജില്ല: തിരുവനന്തപുരം			
ക്രമ നമ്പർ	പ്രവർത്തിയുടെ പേര്	ഭരണാനുമതി തുക (ലക്ഷത്തിൽ)	ഇപ്പോഴത്തെ അവസ്ഥ
ബഡ്ജറ്റ് വർക്ക് - 2016-17			
1	ബഡ്ജറ്റ് വർക്ക്- 2016-17 -ഇലകമൻ-പാരിപ്പള്ളി-പാളയംകുന്ന് 0/0003/600 ബി സി അനുബന്ധപ്പണികൾ	123	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
2	ബഡ്ജറ്റ് വർക്ക്- 2016-17 -കാട്ടുപാതുശ്ശേരി - നെട്ടയം റോഡ് 0/000- 1/350 ബി എം ബി സി അനുബന്ധപ്പണികൾ	136	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
3	ബഡ്ജറ്റ് വർക്ക്- 2016-17 -ഓൾഡ് - പാരിപ്പള്ളി - മടത്തറ റോഡിലെ കി മീ 1/200 കലുങ്ക് പുനർനിർമ്മാണം	55	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
4	ബഡ്ജറ്റ് വർക്ക്- 2016-17 -സീമന്തപുരം -തലവില മുക്ക് റോഡ് ബി എം ബി സി അനുബന്ധപ്പണികൾ	238	പ്രവൃത്തി പൂർത്തീകരണ ഘട്ടത്തിലാണ്
5	വെൺകുളം -കാപ്പിൽ എച്ച് എസ് റോഡ് 0/000 - 4/000 ഡി ബി എം, ബി സി അനുബന്ധപ്പണികൾ	215	ടാറിംഗ് പൂർത്തീകരിച്ചു.
6	ബഡ്ജറ്റ് വർക്ക്- 2016-17 -വെൺകുളം -വെൺകുളം ഗസ്റ്റ് ഹൗസ് ഹെലിപ്പാഡ് റോഡ് 0/000 - 5/500	217	പ്രവൃത്തി അവസാന ഘട്ടത്തിലാണ്



7	ബഡ്ജറ്റ് വർക്ക്- 2016-17 -ചെറുനിയൂർകടവ് റോഡ് 0/000-7/000 ബി എം ബി സി അനുബന്ധപ്പണികൾ	314	ടാറിംഗ് ഭാഗികമായി പൂർത്തീകരിച്ചു.
8	ബഡ്ജറ്റ് വർക്ക്- 2016-17 -പണയിൽക്കടവ് അപ്രോച്ച് റോഡ് നിർമ്മാണം	218	മണ്ണു മാറ്റുന്നതുമായി അനുബന്ധിച്ച് തർക്കമുണ്ടായതിനാൽ പ്രവൃത്തി മന്ദഗതിയിലുണ്ട്. നിലവിൽ മണ്ണു മാറ്റുന്ന പ്രവൃത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്. റോഡ് പണി ഉടൻ ആരംഭിക്കുന്നതാണ്.
<b>നബാർഡ് വർക്കുകൾ - 2016-17</b>			
9	നബാർഡ് ആർ ഐ ഡി എഫ് -22 ആരാമം-ആയിരവല്ലി-കുളക്കുടി റോഡ് 0/000 മുതൽ 2/000 വരെ പുനരുദ്ധാരണപണികൾ	200	പൂർത്തീകരിച്ചു
10	നബാർഡ് ആർ ഐ ഡി എഫ് -22 പന്തൂവിള-മുത്താന പാലം ജംഗ്ഷൻ കി മീ 0/000-2/500 വരെ	305	പൂർത്തീകരിച്ചു
<b>കിഫ്ബി പ്രവൃത്തികൾ - 2016-17</b>			
11	കിഫ്ബി വർക്ക് 2016-17-മുതലപ്പൊഴി - വെട്ടൂർ -വർക്കല-നടയറ -പാരിപ്പള്ളി റോഡ് ഡി ബി എം ആന്റ് ബി സി പണികൾ	2143	കിഫ്ബിയിൽ നിന്നും പുനർ അംഗീകാരം ലഭ്യമാകുന്നതിനായി ഡി.പി.ആർ സമർപ്പിച്ചിരിക്കുന്നു.

  
 റിജിസ്ട്രാർ ഓഫീസർ

**അനുബന്ധം-6**

പ്രവൃത്തിയുടെ പേര്	അനുവദിച്ച/ചെലവഴിച്ച തുക (ലക്ഷത്തിൽ)	നിവിലെ സ്ഥിതി
<b>2016-17</b>		
സി.ആർ.എഫ് പ്രവൃത്തി നരിക്കുല്ല് -തച്ചോട് പനയറ-ചാവറോഡ് ഞെക്കാട് റോഡ് വികസനം	1000.00	പ്രവൃത്തി പുരോഗമിക്കുന്നു (35% പൂർത്തീകരിച്ചു)
വർക്കല ഗവ.ജില്ലാ ആയുർവേദ ആശുപത്രിയിലെ വിവിധ വികസന പ്രവൃത്തികൾ	62.33	പ്രവൃത്തികൾ പൂർത്തീകരണം/പുരോഗമിക്കുന്ന ഘട്ടത്തിലാണ്
വർക്കല ഗവ. യോഗ പ്രകൃതി ചികിത്സ ആശുപത്രിയിലെ വിവിധ വികസന പ്രവൃത്തികൾ	29.79	പ്രവൃത്തികൾ പൂർത്തീകരണം/പുരോഗമിക്കുന്ന ഘട്ടത്തിലാണ്
മടവൂർ ആയുർവേദ ഗവ. ഡിസ്പെൻസറി നിർമ്മാണം	2.50	പ്രധാന പ്രവർത്തനങ്ങൾ പൂർത്തിയാക്കിയിട്ടുണ്ട്.
<b>2017-18</b>		
ഹൈടെക് സ്കൂൾ പദ്ധതി	179.31	അനുബന്ധം 6 A ആയി ചേർക്കുന്നു.
വർക്കല ഗവ.ജില്ലാ ആയുർവേദ ആശുപത്രിയിലെ വിവിധ വികസന പ്രവൃത്തികൾ	61.57	പ്രവൃത്തികൾ പൂർത്തീകരണം/പുരോഗമിക്കുന്ന ഘട്ടങ്ങളിലാണ്
വർക്കല ഗവ. യോഗ പ്രകൃതി ചികിത്സ ആശുപത്രിയിലെ വിവിധ വികസന പ്രവൃത്തികൾ	55.00	പ്രവൃത്തികൾ പൂർത്തീകരണം/ പുരോഗമിക്കുന്ന ഘട്ടങ്ങളിലാണ്
വിലേജ് ഓഫീസുകളുടെ വികസന പ്രവൃത്തികൾ	12.52	പ്രവൃത്തികൾ പൂർത്തീകരണം/പുരോഗമിക്കുന്ന ഘട്ടങ്ങളിലാണ്
വർക്കല ഐ.ടി.ഐ		പുതിയ ഐ.ടി.ഐ പ്രവർത്തനം ആരംഭിച്ചു
<b>2018-19</b>		
സി.ആർ.എഫ് പ്രവൃത്തി 28-മൈൽ -വെട്ടിയറ-കെട്ടിടം മുക്-പലവക്കോട്-ഇടമണ്ണിയ-മുക്കട റോഡിന്റെ വികസനം	1100.00	ടെൻഡർ നടപടി പുരോഗമിക്കുന്നു.
വർക്കല ഗവ.ജില്ലാ ആയുർവേദ ആശുപത്രിയിലെ വിവിധ വികസന പ്രവൃത്തികൾ	67.29	പ്രവൃത്തികൾ പൂർത്തീകരണം/പുരോഗമിക്കുന്ന ഘട്ടങ്ങളിലാണ്
വർക്കല ഗവ. യോഗ പ്രകൃതി ചികിത്സ ആശുപത്രിയിലെ വിവിധ വികസന പ്രവൃത്തികൾ	435.60	പ്രവൃത്തികൾ പൂർത്തീകരണം/പുരോഗമിക്കുന്ന ഘട്ടങ്ങളിലാണ്
മടവൂർ ആയുർവേദ ഡിസ്പെൻസറി	4.00	പ്രവൃത്തികൾ പൂർത്തീകരണം/പുരോഗമിക്കുന്ന ഘട്ടങ്ങളിലാണ്
പ്രൈമറി സ്കൂൾ ഹൈടെക് ലാബ് പദ്ധതി	71.00	പ്രൈമറി സ്കൂളുകളിലേയ്ക്കുള്ള ലാപ്ടോപ്പ്, പ്രൊജക്ടർ, യു.എസ്.ബി സ്പീക്കർ, മൾട്ടിഫങ്ഷണൽ, പ്രിന്റർ, എൽ.ഇ.ഡി. ടെലിവിഷൻ എന്നിവ ലഭ്യമാക്കുന്നതിനുള്ള ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കിയിട്ടുണ്ട്.
വിലേജ് ഓഫീസുകളുടെ വികസന പ്രവൃത്തികൾ	21.05	പ്രവൃത്തികൾ പൂർത്തീകരണം/പുരോഗമിക്കുന്ന ഘട്ടങ്ങളിലാണ്


  
**അക്കൗണ്ട്സ് ഓഫീസർ**

**അനുബന്ധം 6**

2016-17				
ക്രമ നം.	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി നം. & തീയതി.	തുക (ലക്ഷത്തിൽ)	നിലവിലെ സ്ഥിതി
1	വർക്കല നിയോജക മണ്ഡലത്തിലെ വെട്ടൂർ പഞ്ചായത്തിലുൾപ്പെട്ട നേതാജി റോഡിന്റെ പുനരുദ്ധാരണം	ജി.ഒ(ആർ.റ്റി) നം.33/17/മ.തു.വ തീയതി.16/01/2017	47.10	പൂർത്തീകരിച്ചു.
2	കിളിത്തട്ടമുക്ക് - ഇക്കരവിള കല്ലുവിള - അമ്മൻകോവിൽ റിംഗ് റോഡിന്റെ പുനരുദ്ധാരണം	ജി.ഒ(ആർ.റ്റി) നം.33/17/മ.തു.വ തീയതി.16/01/2017	42.70	പൂർത്തീകരിച്ചു.
3	ഇടവ പഞ്ചായത്തിലെ കാപ്പിൽ എച്ച്.എസ്.നെല്ലേറ്റിൽക്കടവ് റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.33/17/മ.തു.വ തീയതി.16/01/2017	46.20	പൂർത്തീകരിച്ചു.
4	വെട്ടൂർ പഞ്ചായത്തിലെ പേഴുവിള കെ.എം. കാസിം റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.90/17/മ.തു.വ തീയതി.10/02/2017	43.90	പൂർത്തീകരിച്ചു.
5	വെട്ടൂർ പഞ്ചായത്തിലെ ചുമട്ടുതാങ്ങി ഇടനാഴി റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.90/17/മ.തു.വ തീയതി.10/02/2017	38.20	പൂർത്തീകരിച്ചു.
<b>ആകെ</b>			<b>218.10</b>	
2017-18				
6	ഇലകമൺ പഞ്ചായത്തിലെ ഹരിഹരപുരം സംഘംതൊടി കായൽകൊട്ടിവിള റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.813/2017/മ.തു.വ തീയതി. 20/10/2017	14.70	പൂർത്തീകരിച്ചു.
7	വെട്ടൂർ പഞ്ചായത്തിലെ റഫത്ത് റോഡ് 13	ജി.ഒ(ആർ.റ്റി) നം.813/2017/മ.തു.വ തീയതി. 20/10/2017	56.50	പ്രവൃത്തി പുരോഗമിക്കുന്നു (20%)
8	വർക്കല മുനിസിപ്പാലിറ്റിയിലെ ചെറിയ തുരപ്പ് ചിറമുക്ക് റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.127/2018/മ.തു.വ തീയതി. 27/02/2018	11.90	റിട്ടെയിനിംഗ് വാളിന്റെ നിർമ്മാണം ഇൻലാന്റ് നാവിഗേഷൻ പൂർത്തീകരിച്ചാൽ മാത്രമേ ടി പ്രവൃത്തി ഏർപ്പാടാക്കാൻ കഴിയുകയുള്ളൂ
9	വെട്ടൂർ പഞ്ചായത്തിലെ കണ്ടക്കൻ കല്ല് റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.127/2018/മ.തു.വ തീയതി. 27/02/2018	13.65	പ്രവൃത്തി പൂർത്തീകരിച്ചു.
10	വർക്കല മുനിസിപ്പാലിറ്റിയിലെ	ജി.ഒ(ആർ.റ്റി) നം.261/2018/മ.തു.	9.30	5 തവണ ദർഘാസ്

	വാവ്കട മാർക്കറ്റ് മുതൽ ആലിയിറക്കം വരെയുള്ള ആറാട്ടു റോഡ്.	വ തീയതി. 28/03/2018		ക്ഷണിച്ചെങ്കിലും ആരും പങ്കെടുത്തില്ല. എസ്റ്റിമേറ്റ് പുതുക്കി ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
11	ഇലകമൺ പഞ്ചായത്തിലെ ആസാദ് മെമ്മോറിയൽ റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.253/2018/മ.തു. വ തീയതി. 28/03/2018	21.80	3 തവണ ദർഘാസ് ക്ഷണിച്ചു. ആരും പങ്കെടുത്തില്ല. എസ്റ്റിമേറ്റ് പുതുക്കി പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
12	വെട്ടൂർ പഞ്ചായത്തിലെ വെട്ടൂർ ഊറ്റുകഴി റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.253/2018/മ.തു. വ തീയതി. 28/03/2018	9.10	നീരവധി തവണ ദർഘാസ് ക്ഷണിച്ചെങ്കിലും ആരും പങ്കെടുത്തില്ല. പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
13	വെട്ടൂർ പഞ്ചായത്തിലെ വെട്ടൂർ - ഊറ്റുകഴി റാത്തിക്കൽ റോഡ്	ജി.ഒ(ആർ.റ്റി) നം.253/2018/മ.തു. വ തീയതി. 28/03/2018	65.50	സാങ്കേതികാനുമതി എസ്റ്റിമേറ്റ് പരിശോധിച്ചു വരുന്നു.
14	ഇടവ പഞ്ചായത്തിലെ പുറ്റിൽക്ഷേത്രം കമ്മ്യൂണിറ്റി ഹാൾ റോഡ്.	ജി.ഒ(ആർ.റ്റി) നം.283/2018/മ.തു. വ തീയതി. 31/03/2018	15.50	പുതുക്കിയ എസ്റ്റിമേറ്റ് പ്രകാരം ദർഘാസ് ക്ഷണിച്ചെങ്കിലും ആരും പങ്കെടുക്കാത്തതിനാൽ പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
ആകെ			217.95	
2018-19				
15	വർക്കല കോർപ്പറേഷനിലെ അഞ്ചുമുക്ക് - വിളകളം കളങ്ങര തിരുവമ്പാടി റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 801/2018/മ.തു.വ തീയതി. 08/10/2018	20.9	പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
16	ഇലകമൺ പഞ്ചായത്തിലെ എസ്.എൻ.ഡി.പി കല്ലിടഞ്ഞി റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 801/2018/മ.തു.വ തീയതി. 08/10/2018	13.50	പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
17	ഇലകമൺ പഞ്ചായത്തിലെ വെറ്റിനറി ഹോസ്പിറ്റിൽ റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 801/2018/മ.തു.വ തീയതി. 08/10/2018	7.90	പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
18	ഇലകമൺ പഞ്ചായത്തിലെ അയിരൂർ	ജി.ഒ(ആർ.റ്റി) നം. 801/2018/മ.തു.വ	25.00	ദർഘാസ് പരിശോധിച്ചു

	ബ്രിഡ്ജ് പെരിഞ്ഞറയിൽ റോഡ്	തീയതി. 08/10/2018		വരണം.
19	ഇടവ പഞ്ചായത്തിലെ സ്റ്റേഡിയം വയൽത്തൊടി റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 951/2018/മ.തു.വ തീയതി. 05/12/2018	19.20	പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
20	വെട്ടൂർ പഞ്ചായത്തിലെ ചെല്ലിയൻ വിളാകം ഊറ്റുകുഴി റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 834/2018/മ.തു.വ തീയതി. 17/10/2018	25.00	സാങ്കേതികാനുമതി എസ്റ്റിമേറ്റ് പരിശോധിച്ചു വരുന്നു.
21	വെട്ടൂർ പഞ്ചായത്തിലെ ആശാന്മുക്ക് പാണ്ടയിൽ റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 801/2018/മ.തു.വ തീയതി. 08/10/2018	3.70	സാങ്കേതികാനുമതി എസ്റ്റിമേറ്റ് പരിശോധിച്ചു വരുന്നു.
22	വെട്ടൂർ പഞ്ചായത്തിലെ നീലത്തുവിളവീട് - വിളഭാഗം മാർക്കറ്റ് മുതൽ മൗണ്ട് മൂട് റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 834/2018/മ.തു.വ തീയതി. 17/10/2018	14.80	പുനർ ദർഘാസ് ക്ഷണിച്ചിട്ടുണ്ട്.
23.	വെട്ടൂർ പഞ്ചായത്തിലെ വിളഭാഗം - അരിവാളം റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 801/2018/മ.തു.വ തീയതി. 08/10/2018	16.00	സാങ്കേതികാനുമതി നൽകി. തദ്ദേശസ്വയംഭരണ വകുപ്പിൽ നിന്നും സ്ഥലം കൈമാറി ലഭിച്ചാൽ മാത്രമേ റോഡ് പ്രവൃത്തി ഏർപ്പാടാക്കുവാൻ സാധിക്കുകയുള്ളൂ.
24	വാഴവീള റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 102/2019/മ.തു.വ തീയതി. 06/02/2019	41.20	സാങ്കേതികാനുമതി എസ്റ്റിമേറ്റ് പരിശോധിച്ചു വരുന്നു.
25	ഇലകമൺ പഞ്ചായത്തിലെ കായൽപ്പുറം പമ്പ് ഹൗസ് റോഡ്	ജി.ഒ(ആർ.റ്റി) നം. 114/2019/മ.തു.വ തീയതി. 14/02/2019	13.70	സാങ്കേതികാനുമതി എസ്റ്റിമേറ്റ് പരിശോധിച്ചു വരുന്നു.
26	മുത്തോറ്റിൻകര കോളനി റോഡ് (പാനിൽ - മൂലക്കട റോഡ്)	ജി.ഒ(ആർ.റ്റി) നം. 151/2019/മ.തു.വ തീയതി. 22/02/2019	51.20	സാങ്കേതികാനുമതി എസ്റ്റിമേറ്റ് പരിശോധിച്ചു വരുന്നു.
ആകെ			252.10	

  
 ദാതാബ്ദുസ് ദബീസർ

## ASSEMBLY : VARKALA

Pambanmoo - GA

Sino	School Code	School Name	Type	Finance Type	Total Division	Laptop (LAB & Classroom)	Projector	Mounting Kit	HDMI Cable	Face Plate	Speaker	Projection Screen	Wall Painting - Qty	TV	DSL Camera	HD web cam	TOTAL
1	42016	M R M K M M H S S Edava	HS	Aided	22	28	23	22	22	22	22	22	0	1	1	1	1533384
2	42018	G H S S Kappil	HS	Govt	5	9	6	5	5	5	5	5	0	1	1	1	499197
3	42033	SKV HS Kadampattukonam	HS	Aided	14	14	6	5	5	5	5	0	5	1	1	1	648117
4	42034	Govt. HSS Navaikulam	HS	Govt	20	26	16	15	15	15	16	0	15	1	1	1	1276799
5	42047	Govt. V & HSS Pakalkuri	HS	Govt	13	21	14	13	13	13	13	8	5	1	1	1	1076208
6	42048	NSSHS Madavoor	HS	Aided	17	19	18	17	17	17	17	7	10	1	1	1	1126917
7	42049	Govt. HSS Pallickal	HS	Govt	7	11	8	7	7	7	7	7	0	1	1	1	616583
8	42053	Sivagiri H S S Varkala	HS	Aided	6	9	7	6	6	6	6	6	0	1	1	1	529937
9	42054	G H S S Palayamkunnu	HS	Govt	18	24	19	18	18	18	18	18	0	1	1	1	1304612
10	42057	G M H S Nadayara	HS	Govt	3	6	4	3	3	3	3	3	0	1	1	1	358358
11	42058	G M H S S Varkala	HS	Govt	24	30	25	24	24	24	24	24	0	1	1	1	1626770
12	42063	G H S S Vettoor	HS	Govt	6	9	7	6	6	6	6	6	0	1	1	1	529937
13	42073	S N V H S Panayara	HS	Aided	7	10	7	7	7	7	7	7	0	1	1	1	564410
14	42074	AKM HS Kudavoor	HS	Aided	9	10	8	7	7	7	8	0	7	1	1	1	585783
15	1012	GOVT HSS, PAKALKURI, PALLICKAL, TRIVANDRUM	HSS	Govt	8	8	8	8	8	8	8	4	0	1	1	1	518168
16	1013	GOVT. HSS, PALAYAMKUNNU, TRIVANDRUM	HSS	Govt	10	13	10	10	10	10	10	10	0	1	1	1	735989
17	1017	GOVT. HSS, VETTOOR, TRIVANDRUM	HSS	Govt	6	6	6	6	6	6	6	6	0	1	1	1	418358
18	1028	GOVT MODEL HSS, VARKALA TRIVANDRUM	HSS	Govt	6	10	6	6	6	6	6	6	0	1	1	1	536670
19	1031	GOVT HSS, NAVAIKULAM, TRIVANDRUM	HSS	Govt	6	6	6	6	6	6	6	6	0	0	1	1	386178
20	1050	SIVAGIRI HSS, VARKALA, TRIVANDRUM	HSS	Aided	10	13	10	10	10	10	10	10	0	1	1	1	735989
21	1082	MUSLIM HSS, EDAVA, TRIVANDRUM	HSS	Aided	8	11	8	8	8	8	8	8	0	1	1	1	621603
22	1142	GOVT. HSS, KAPPIL, TRIVANDRUM	HSS	Govt	4	7	4	4	4	4	4	4	0	1	1	1	392831
23	1154	GOVT. HSS, PALLICKAL, TRIVANDRUM	HSS	Govt	4	6	4	4	4	4	4	4	0	1	1	1	363378
24	1173	SNV HSS, Panayara	HSS	Aided	4	7	4	4	4	4	4	4	0	1	1	1	392831
25	1174	NSS HSS, Madavoor	HSS	Aided	4	4	4	4	4	4	4	4	0	1	1	1	304472
26	901020	GVHSS Pakalkuri	VHSS	Govt	4	3	3	3	3	3	3	3	0	1	1	1	247279

TOTAL AMOUNT

17931258

28/5

Pambanmoo 31/10/2016