

**പതിനാലാം കേരള നിയമസഭ**

**പതിനാറാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ -999 30.10.2019-ലെ മറുപടി**

**കൊല്ലം ജില്ലയിലെ ജല അതോറിറ്റിയുടെ പദ്ധതികൾ**

<b>ചോദ്യം</b>	<b>മറുപടി</b>
<p align="center"><b>ശ്രീമതി.പി. അയിഷാ പോറ്റി</b></p>	<p align="center"><b>കെ. കൃഷ്ണൻകുട്ടി</b> <b>(ജലവിഭവ വകുപ്പു മന്ത്രി)</b></p>
<p>എ) കൊല്ലം ജില്ലയിൽ കിഫ്ബി ധനസഹായത്തോടെ ജല അതോറിറ്റിയുടെ എത്ര പദ്ധതികൾ നടപ്പിലാക്കുന്നതിന് അനുമതി ലഭിച്ചിട്ടുണ്ടെന്ന് അറിയിക്കുമോ?</p>	<p>എ) കൊല്ലം ജില്ലയിൽ 19 പദ്ധതികൾക്കാണ് കിഫ്ബി ധനസഹായ അനുമതി ലഭിച്ചിട്ടുള്ളത്. ഇതിൽ 4 വൻകിടപദ്ധതികളും കാലപ്പഴക്കം ചെന്ന പൈപ്പുകൾ മാറ്റി പുതിയവ സ്ഥാപിക്കുന്ന 15 പദ്ധതികളും ഉൾപ്പെടുന്നു.</p>
<p>ബി) പ്രസ്തുത പദ്ധതികൾ ഏതെല്ലാമെന്നും അവയുടെ നിലവിലെ സ്ഥിതിയും വെളിപ്പെടുത്തുമോ?</p>	<p>ബി) പ്രസ്തുത പദ്ധതികളുടെ വിവരങ്ങളും അവയുടെ നിലവിലെ സ്ഥിതിയും അനുബന്ധമായി ചേർക്കുന്നു.</p>
<p>സി) ജല അതോറിറ്റി കിഫ്ബി ധനസഹായത്തോടെ ജില്ലയിൽ മറ്റ് ജലവിതരണ പദ്ധതികൾ ആരംഭിക്കുവാൻ പ്രപ്പോസൽ സമർപ്പിച്ചിട്ടുണ്ടെങ്കിൽ ആയവയുടെ വിശദാംശങ്ങൾ നൽകുമോ?</p>	<p>സി) അമൃത്, കിഫ്ബി പദ്ധതികളിൽ ഉൾപ്പെട്ട നിർമ്മാണം നടന്നു കൊണ്ടിരിക്കുന്ന കുടിവെള്ള പദ്ധതി വിപുലീകരണം (കൊല്ലം കോർപ്പറേഷൻ) ഒന്നാം ഘട്ടത്തിലും രണ്ടാം ഘട്ടത്തിലും കൊറ്റൻകര പഞ്ചായത്തിന്റെ ശുദ്ധജല ആവശ്യകതയും ഉൾക്കൊള്ളിച്ചിട്ടുണ്ട്. കൊറ്റൻകര പഞ്ചായത്തിൽ ജലവിതരണം സാധ്യമാകുന്ന തിലേക്കായി ക്ലിയർ വാട്ടർ പമ്പിംഗ് മെയിൻ, ജലസംഭരണികൾ, വിതരണശൃംഖല എന്നിവ ഉൾക്കൊള്ളിച്ച വിശദമായ എഞ്ചിനീയറിംഗ് റിപ്പോർട്ട് തയ്യാറാക്കിയിട്ടുണ്ട്. 41.8 കോടി രൂപയുടെ റിപ്പോർട്ട് ഉടൻ തന്നെ ഭരണാനുമതിയ്ക്കായി സർക്കാരിൽ സമർപ്പിക്കുന്നതാണ്. ഫണ്ട് ലഭ്യമാകുന്ന മുറയ്ക്ക് തുടർനടപടികൾ സ്വീകരിക്കുന്നതാണ്.</p>

*Renulka Bankar*  
സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം**

**കൊല്ലം ജില്ലയിൽ കിഫ്ബി ധനസഹായ അനുഭവിച്ച ലഭിച്ച വൻകിട പദ്ധതികൾ**

ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	രേണാനുമതി തുക കോടിയിൽ	പാക്കേജുകളുടെ എണ്ണം	നിലവിലെ സ്ഥിതി
1	കൊല്ലം കോർപ്പറേഷൻ- രണ്ടാംഘട്ടം കുടിവെള്ള പദ്ധതി വിപുലീകരണം	235	5	ഒന്നാമത്തെ പാക്കേജിന്റെ പ്രവർത്തികൾ 78% പൂർത്തീകരിച്ചു. രണ്ടാമത്തെ പാക്കേജിന്റെ പ്രവർത്തികൾ (17%) പൂർത്തീകരിച്ചു.
2	കല്ലുവായു കരൾ-പാരിസ്ഥിതി- വെളിനലർച്ചർ വില്പനകൾക്ക് വേണ്ടിയുള്ള കുടിവെള്ള പദ്ധതി-ഒന്നാംഘട്ടം	27	5	ഒന്നും രണ്ടും പാക്കേജുകളുടെ പ്രവർത്തികൾ 71-ടെണ്ടർ ചെയ്തു. പാക്കേജ് മുന്നിന്റെ പ്ലാൻ ചെയ്ത കരാർ വിളിക്കുന്നതിനായുള്ള എസ്റ്റിമേറ്റ് ഇറിഗേഷൻ വകുപ്പിൽ തയ്യാറാക്കിവരികയാണ്. നാലാം പാക്കേജിന്റെ പ്ലാൻ ചെയ്ത പൂർത്തീകരിച്ചു കഴിഞ്ഞു.. അഞ്ചാം പാക്കേജിന്റെ പുതുക്കിയ എസ്റ്റിമേറ്റ് ഇറിഗേഷൻ വകുപ്പിൽ നിന്നും ലഭിക്കേണ്ടതുണ്ട്.

**2017-18 ബഡ്ജറ്റിൽ പ്രഖ്യാപിച്ച കിഫ്ബി പദ്ധതികൾ**

3	പട്ടാഴി, പട്ടാഴി വടക്കേക്കര, മൈലം, തലവൂർ പഞ്ചായത്തുകളിലെക്കുള്ള ജലവിതരണ പദ്ധതി -രണ്ടാം ഘട്ടം	60.13	5	ഒന്നു മുതൽ നാല് വരെയുള്ള പാക്കേജുകളുടെ പ്രവർത്തികൾ ആരംഭിച്ചു കഴിഞ്ഞു. അഞ്ചാമത്തെ പാക്കേജിന്റെ പ്ലാൻ ചെയ്ത പൂർത്തീകരിച്ചു കഴിഞ്ഞു.
4	പാത്തന്നൂർ ജലവിതരണ പദ്ധതി	60	7	അഞ്ചാമത്തെ പാക്കേജിന്റെ പ്രവർത്തികൾക്ക് എഗ്രിമെന്റ് ഒപ്പ് വെച്ചു. ശേഷിക്കുന്ന പാക്കേജുകളുടെ ടെണ്ടർ നടപടികൾ പുരോഗമിച്ചു വരുന്നു.
	<b>ആകെ തുക</b>	<b>382.13</b>		

**KIIFB APPROVED WORKS - Replacing Transmission Mains**

SI No.	Name of Work	Sanctioned amount by KIIFB (Rs. Lakhs)	Status
<b>WRD005-122 - KOLLAM CIRCLE</b>			
1	BAWSS to Kundara and adjoining panachayath- Replacement of old 500 mm AC transmission main with 500 mm DI pipe from Vilakkudy school junction to Kunnikkode sump	457.87	Works in progress. 60% completed.
2	BAWSS to Kundara and adjoining panachayath- Replacement of old 300 mm AC transmission main with 300 mm DI pipe line from Ezhukone GLSR to Kundara OHSR	562.85	Works in progress. 69% completed.
3	BAWSS to Kundara and adjoining panchayath- Replacement of old 160 mm PVC distribution main with 160mm PVC (10 kg/cm <sup>2</sup> ) from Pallimukku to Hospital Junction in Kundara Panchayath	10.58	Work completed
4	BAWSS to Kundara and adjoining panachayath- Replacement of old 250 mm AC transmission main with 250 mm DI K9 pipe from Kundara OHSR to Perayam OHSR	178.78	Works in progress. 94% completed.
5	BAWSS to Kundara and adjoining panachayath- Replacement of old 300 mm AC transmission main with 300 mm DI K9 pipe from Ezhukone GLSR to Cheerankavu junction	313.20	Works in progress. 75% completed.
6	RWSS to Thrikkaruva- Rehabilitation of old damaged CI pipes from Kanjiramkuzhi junction to Anchu auditorium for a length of 800m	6.41	Revised AS required and proposal to be submitted to KIIFB
7	Replacing 350mm dia AC, 300mm AC and 250mm dia AC transmission main of Chithara and adjoining WSS with 300 mm, 250 mm and 200 mm dia DI K9 pipe (Phase-II)	836.37	Works in progress. 85% completed.
8	WSS to Chithara and adjoining panchayaths- Replacement of 400 mm AC transmission main pipes with 350 mm DI K9 pipes (Phase I)	761.37	Revised AS proposal submitted to KIIFB
9	UWSS to Punalur Municipality- Replacing old & damaged 150mm/80mm AC pipe in Nellippally - Kallar - Thumpodu Roads in Punalur Municipality	50.62	Revised AS proposal submitted to KIIFB
10	RWSS to Pathanapuram Panchayath- Replacement of very old and damaged AC & PVC pipes at various places in Pathanapuram Panchayath	102.14	Works in progress. 15% completed.
11	UWSS to Paravoor - Replacement of old and damaged 150mm AC pipe by laying 160mm PVC line near Maniyankulam bridge to UPS line in Paravoor municipality	5.00	Revised AS proposal submitted to KIIFB

12	RWSS to Panayam - Rehabilitation of old and damaged AC/GI pipes from Thannikkamukku to Vayanasala Jn. for a length of 500m	6.00	TS issued and tendered but no bidders participated Road cutting sanction required.
13	Project-13-RWSS to Nedumpana-Pallimon-Replacement of old 150mm AC pipe with 160mm PVC in Kundumon OHSR to near Kulappudam Jn. and replacement of old 80mm AC pipe with 90mm PVC in Manjakkara Claykkuzhi Thykkavu road in Nedumpana panchayath	6.71	sanction already accorded in State Plan. Hence not required.
14	RWSS to Kottiyam Perayam-Replacement of old 150mm AC pipe with 160mm PVC in Mylakkadu road to Perayam and CP Kada to Arattambalam pumphouse - 750m	7.38	Work completed
15	BAWSS to Kundara and adjoining panachayath-Replacement of old 350 mm AC pipe with 350 mm DI pipe from Kottarakkaru market junction to Ezhukone booster (5000 m)	427.73	Tendering under progress
<b>TOTAL</b>		<b>3733.010</b>	

*Renuka Sankar*  
സെക്ഷൻ ഓഫീസർ