

**പതിനാലാം കേരള നിയമസഭ**

**പതിനാറാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം.1268 31.10.2019 ൽ മറുപടിക്ക്**

**പെരിന്തൽമണ്ണ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ**

**ചോദ്യം**

**ഉത്തരം**

**ശ്രീ.മഞ്ഞളാംകുഴി അലി**

**ശ്രീ ജി സുധാകരൻ**

**(പൊതുമരാമത്തും രജിസ്ട്രേഷനും  
വകുപ്പ് മന്ത്രി)**

എ) പെരിന്തൽമണ്ണ നിയോജകമണ്ഡലത്തിൽ 2016-17 ന് മുൻപ് ആരംഭിച്ചതും നാളിതുവരെ പൂർത്തിയാകാത്തതുമായ പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ വിശദാംശം ലഭ്യമാക്കുമോ; ഓരോന്നിന്റെയും നിലവിലെ സ്ഥിതി എന്തെന്ന് അറിയിക്കുമോ;

എ) പെരിന്തൽമണ്ണ നിയോജകമണ്ഡലത്തിൽ കെട്ടിട വിഭാഗത്തിന് കീഴിൽ 2016-17 നു മുൻപ് ആരംഭിച്ച പ്രവൃത്തികളിൽ

1.പെരിന്തൽമണ്ണ പി ടി എം കോളേജിന്റെ പവലിയൻ നിർമ്മാണം ആദ്യത്തെ കരാറുകാരനെ റിസ്ക് ആൻറ് കോസ്റ്റിൽ ടെർമിനേറ്റ് ചെയ്തു. ബാലൻസ് വർക്ക് ടെണ്ടർ ചെയ്ത് നൽകിയിട്ടുണ്ട്.

2. മേലാറ്റൂർ സബ് രജിസ്ട്രാർ ഓഫീസിന് കെട്ടിട നിർമ്മാണം ആദ്യത്തെ കരാറുകാരനെ റിസ്ക് ആൻറ് കോസ്റ്റിൽ ടെർമിനേറ്റ് ചെയ്തു. പുതിയ കരാറുകാരന് പ്രവൃത്തി നൽകി പുനരാരംഭിച്ചിട്ടുണ്ട്.

ബി) പെരിന്തൽമണ്ണ നിയോജകമണ്ഡലത്തിൽ 2016-17 മുതൽ 2019-20 വരെ ആസ്തിവികസന ഫണ്ട് പ്രകാരവും മറ്റ് പദ്ധതികൾ പ്രകാരവും പൊതുമരാമത്ത് വകുപ്പ് റോഡ്സ്, ബ്രിഡ്ജ്സ്, & ബിൽഡിംഗ് വിഭാഗങ്ങൾ വഴി നടപ്പിലാക്കി വരുന്ന പ്രവൃത്തികൾ എന്തെല്ലാമെന്നത് വർഷം തിരിച്ച് വിശദാംശം ലഭ്യമാക്കാമോ;

ബി) പെരിന്തൽമണ്ണ നിയോജകമണ്ഡലത്തിൽ കെട്ടിട വിഭാഗത്തിന് കീഴിൽ 2016-17 മുതൽ 2019-20 വരെ ആസ്തിവികസന ഫണ്ട് പ്രകാരവും മറ്റ് പദ്ധതികൾ പ്രകാരവും നടപ്പിലാക്കി വരുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ ചുവടെ ചേർക്കുന്നു

**ഇ) 1. പുലാമത്തോൾ ജി എച്ച് എസ് എസ്റ്റിന് കെട്ടിട നിർമ്മാണം**

ഭരണാനുമതി നമ്പർ : GO(Rt) 4357/2016 G1/Edu.dated 26.12.2016 for Rs.220Lakhs

സാങ്കേതിക അനുമതിനമ്പർ : MLPM 2019-20 BL/2016-637 dated 30.08.2019 for Rs.217.12 lakhs

സി) പ്രസ്തുത പ്രവൃത്തികളുടെ ഭരണാനുമതി സാങ്കേതിക അനുമതി എന്നിവയുടെയും ടെണ്ടർ ചെയ്തതിന്റെയും പ്രവൃത്തി എത്ര ശതമാനം പൂർത്തിയായിട്ടുണ്ട് എന്നതിന്റെയും വിശദാംശം നൽകാമോ;

ഡി) നാളിതുവരെ ആരംഭിച്ചാൻ കഴിയാത്ത പ്രവൃത്തികളുണ്ടെങ്കിൽ ആയതിന്റെ കാരണങ്ങൾ അറിയിക്കുമോ;

ഇ) സമയബന്ധിതമായി പ്രവൃത്തികൾ പൂർത്തിയാക്കുന്നതിന് കർശന നടപടി സ്വീകരിക്കുമോ എന്ന് വെളിപ്പെടുത്താമോ?

നിലവിലെ സ്ഥിതി : ടെണ്ടർ നടപടി നടന്നു വരുന്നു

**2. താഴേക്കോട് ജി എം എൽ പി സ്കൂളിന് കെട്ടിട നിർമ്മാണം**

ഭരണാനുമതി നമ്പർ : GO(Rt)911/2018 G1/Edu.dated 01.03.2018 for Rs.100Lakhs

സാങ്കേതിക അനുമതിനമ്പർ : 3346/2018-19 dated 29.10.2018 for Rs.100akhs

നിലവിലെ സ്ഥിതി : ടെണ്ടർ ചെയ്ത് പ്രവൃത്തി നടന്നു വരുന്നു

**3. ചെമ്മാണിയോട് ജി എൽ പി സ്കൂളിന് കെട്ടിട നിർമ്മാണം**

ഭരണാനുമതി നമ്പർ : GO(Rt)1724/2017 G1/Edu.dated 03.06.2017 for Rs.40Lakhs

നിലവിലെ സ്ഥിതി : സാങ്കേതികാനുമതിക്കായി എസ്റ്റിമേറ്റ് പരിശോധിച്ചു വരുന്നു


മേൽ പ്രവൃത്തിക്ക് സ്ഥലം സംബന്ധിച്ച് തർക്കമുണ്ടായിരുന്നു ആയത് പരിഹരിച്ച് സാങ്കേതികാനുമതി നൽകുന്നതിനുള്ള നടപടി സ്വീകരിച്ച് വരുന്നു.

പാലങ്ങൾ വിഭാഗത്തിന് കീഴിൽ പട്ടുകത്തുരുത്ത് പാലത്തിന്റെ നിർമ്മാണ പ്രവൃത്തിക്ക് 63.00ലക്ഷം രൂപയുടെ ഭരണാനുമതി നൽകിയിട്ടുണ്ട്, സാങ്കേതികാനുമതി നൽകുകയും പ്രവൃത്തിയുടെ എഗ്രിമെന്റ് വയ്ക്കുകയും ചെയ്തു. 2018 ലെ പ്രളയം കാരണം സൈറ്റിലെ അവസ്ഥയിൽ മാറ്റം വന്നതിനാൽ പ്രവൃത്തി ആരംഭിച്ചിട്ടില്ല .

പട്ടുകത്തുരുത്ത് പാലത്തിന്റെ നിർമ്മാണ പ്രവൃത്തി ശ്രീ.ടി.മുഹമ്മദ് റാഫിഖ് എന്നയാൾക്ക് കരാർ നൽകുകയും 22.05.2018 നു സ്ഥലം കൈമാറുകയും ചെയ്തിരുന്നു. തുടർന്ന് 2018 ലെ പ്രളയം കാരണം സൈറ്റിലെ അവസ്ഥയിൽ മാറ്റം വരുകയും പാലം കൂടുതൽ നീളത്തിലും ഉയരത്തിലും ചെയ്യേണ്ടതായി കാണുകയും ചെയ്തു. ഇപ്പോൾ അനുവദിച്ച തുകയായ 63 ലക്ഷം രൂപ ഉപയോഗിച്ച് ഈ പ്രവൃത്തി നടത്തിക്കൊണ്ട് പോകാൻ സാധിക്കാത്ത സാഹചര്യത്തിൽ കരാറുകാരനെ പ്രവൃത്തിയിൽ നിന്നും ഒഴിവാക്കി നല്ലവാനും ഇൻവെസ്റ്റിഗേഷൻ നടത്തി ആവശ്യമായ നീളത്തിലും ഉയരത്തിലും പാലം നിർമ്മിക്കാനും

തീരുമാനിക്കുകയും അതിനായി പുതുക്കിയ  
ഭരണാനുമതി നൽകുന്നതിനുള്ള നടപടികൾ നടന്നു  
വരുന്നു.

നിരത്ത് വിഭാഗത്തിന് കീഴിലുള്ള പ്രവൃത്തികളുടെ  
വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു



സെക്ഷൻ ഓഫീസർ

M. Ram. Arasu.

B&C

**KERALA PUBLIC WORKS DEPARTMENT**  
**ROADS DIVISION MANJERI**  
**PROGRESS REPORT OF BUDGET WORKS**

**BUDGET 16-17 Roads**

Sl No.	Project Name & Location	Budget Provision of works	LA Constituency	Department	Name of Project	Estimate Amount	AS No. Date & Amount	TS No. Date & Amount	PRICE ID	Agri No & Date	Name of Contractor	Estimate PAC	Agreed PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	ACTUAL DOC	Present Status of works	Physical Progress (%)	Est. Cost in Current month	Actuals require up to this financial year
32			PERINTHALMANNA	PWD	Budget Work 2016-17-Providing BM&BC Works to Perinthalmanna Mananthumangalam Kakkooth Bypass Road km 0/000 to 2/910(2nd Reach)Perinthalmanna LA Constituency	188.00	G.O(Ms) No. 18/2017/PWD Dated, 16-03-2017	MNJ/2017-18/2016/825 0 dt 15.05.2017	2016/8250	SE(K)144/2017-18, 7/08/2017	Sri. V P Mohammed Ayub, Eranhikko de, Edavanna.	18799679	14475940	6 Months	16.8.2017	15.02.2018	15.5.2018	10.05.2018	work completed	100%		
36			PERINTHALMANNA	PWD	Budget work 2016-17 - Perinthalmanna LAC - Improvement works by providing 50 mm BM and 30 mm BC to Karyavattum - Alanallur road between Km 6/500 -8/627	150.00	GO(MS)No 16.3.2017 150.00	MNJ/2017-2018/2016/779 Dated:15-05-2017 150	2016/779	SE (K) 136/2017-18 dated 29/07/2017	M/s Thrimathy contracting company, VP CO centre Hospital Road	14976850/-	11424807/-	6 months	07.08.2017	06.02.2018	5.5.18	4.5.18	work completed	100%		
37			PERINTHALMANNA	PWD	Budget Work 2016-17-Improvements and Providing BM Patch and BC Works to Perinthalmanna Mananthumangalam Kakkooth Bypass Road 1st Reach Km 0/000 to 1/680 in Perinthalmanna LA Constituency, Malappuram District	48.00	G.O(IRT) No. 179/2017/PWD Dated,14-02-2017	MNJ/2016-17/2016/825 2 dt 24.03.2017	2016/8252	EE(M)63/2017-18, dtd 27/07/2017	Sri.N Afsal,PWD Contractor, Nedungatt House, Down hill Mlappuram	4786599	4010225	4 months	27.07.2017	26.11.2017	16.6.2018	18.5.2018	work completed	100%		
38			PERINTHALMANNA	PWD	Budget Work 2016-17-Improvement and widening works to Ammikkad-Odamala-Paral Road 0/000 to 5/634 in Perinthalmanna LA Constituency.	188.00	G.O(Ms) No. 18/2017/PWD Dated, 16-03-2017. Rs 188 lakh	MNJ/2016-17/2016/825 1 dt 15.05.2017	2016/8251	SE(K)99/2017-18, 20/07/2017	Sri Jabir Usman C K, PWD Contractor, Melmuri	18598828/-	13575357/-	6 months	29/07/2017	31/3/17	31.3.2018	24.3.18	work completed	100%		

For the authority: \_\_\_\_\_ For the contractor: \_\_\_\_\_  
 Date: \_\_\_\_\_ Date: \_\_\_\_\_

Budget 17-18

ROADS DIVISION MANJERI  
PROGRESS REPORT OF BUDGET WORKS

Sl.No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	Head of account	A.S No. Date & Amount	T.S No. Date & Amount	PRICE ID	Ag. No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp Up to Current month	Amount required up to this financial year	Remarks
1			Perinthalmann	a	Improvements and Providing BM & BC Works to Anamangad Cherukara Road Km 0/000 to 2/750	150.00	5054-04-337-99	GO(Rt).No.1386 /2017/PWD Dated:15-09-2017 15000000	ORDER No.MNJ/2017 2018/2017/4168 Date d:22-02-2018	2017/4168	SEIKY8/2018-19 25.2018	Mohammed Rafeeq, Thootha	14647489	11864578	6 months	11.5.2018	10.11.2018	31.12.2018		BM & BC Completed	100%			

17-18

**KERALA PUBLIC WORKS DEPARTMENT**  
**ROADS DIVISION MANJERI**  
**PROGRESS REPORT OF BUDGET WORKS**

Sl.No	Budget Page no. & item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	Head of account	A.S.No. Date & Amount	T.S.No. Date & Amount	PRICE ID	Agt.No & Date	Name of Contractor	Estimate PAC	Agreed PAC	Period of Completion in months	Date of site handing over	DOC as per agreement	Extended DOC	Actual DOC	Present Status of works	Physical Progress (%)	Exp Up to Current month	Amount required up to this financial year	Remarks	
1	2	3	4	5	6	7		8	9		10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
<b>PWD ROADS DIVISION MANJERI</b>																									
1			Perinthalmanna		Budget Work 2017-18 (Special Sanction)- Providing BM & BC Works to Angadippuram Pariyapuram Cherukara Road Km 2/000 to 7/300 in Perinthalmanna LA Constituency, Malappuram Dt	400.00	5054-04-337-99	GO (Ms)no 9/2018/pwd dated 28/3/2018	3891/2018-19 dated 18/09/2018	2017/9518	SE(K) 128/2018-19 Dt26-11-2018	Jabir Usman CK PWD Contractor, Chelattii Kaladithodi House	39839285	32932982	6	12/4/2018	6/3/2019			Drain in progress	60%				
			Perinthalmanna		Budget work-2017-18 in Perinthalmanna LAC (special sanction) Widening and BC Renewal to Perumpilavu- Nilambur (SH) in between Km 42/780- 44/00 and Km 45/500-46/700	200.00	5054-04-337-99	Revised AS.GO (Rt)no 649/2019 /pwd dated 27/05/2018		2017/9115										Work Tendered					

18-19

KERALA PUBLIC WORKS DEPARTMENT  
PWD ROADS DIVISION MANJERI  
PROGRESS BUDGET WORK 2018-19

Sl No	Name of work	Amount (Rs. in lakhs)	L.A Constituency	AS No	PRICE EST. No.	Section Office	Name of Contractor	Agreement No	Agreed PAC	Status	Physical Progress (%)	Remarks
1	Improvements and Providing BM & BC works to Anamangal Cherukara road km 2/700 to 3/925 (working chainage 2/000 to 3/925)	150.00	Perinthalmanna	G O(Rt) No 1842/2018/PWD dated 27/11/2018	2018/9944	Perinthalmanna	Rafceque			Work started		
-	Improvements of Perumplavu Nilambur road km 40 000 to 41/700 (SH 59) in Perinthalmanna LAC	300.00	Perinthalmanna	G O(Rt) No 1978/2018/PWD dated 22/12/2018	2018/10552	Perinthalmanna				SI Issued		
-	Improvements, BM patch and BC work to due to flood damage on Perumplavu Nilambur Road between Km 40 700 to 50 000 in Perinthalmanna LAC	200.00	Perinthalmanna	G O(Rt) No 1978/2018/PWD dated 22/12/2018	2018/10667	Melattur				SI Issued Agreement not executed		

(B) &amp; (C)

## LAC ADS

Sl. No	Budget Page no. & Item no	Budget Provisions in lakhs	LA Constituency	Department	Name of Project	Estimate Amount	A.S No. Date & Amount	T.S No. Date & Amount	Agt. No & Date	Name of Contractor	Estimate PAC	Agreed. PAC	Period of Completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Exp. Up to Current month	Amount required up to this financial year	Remarks
<b>2016-17</b>						<b>Nil</b>																
<b>2017-18</b>																						
1			PERINTHALMANNA		LAC ADS Perinthalmanna constituency Improvements to Vengoor Kanjirampara road	10.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 10.00	1315/2017-18 dtd 14.07.2017	EE(M)247/17-18 dt 21.2.18	Abdul Majeed, Melattur	998743	923244	6 month	2/3/2018	2.8.2018			work completed	100			
2			PERINTHALMANNA		LAC ADS Perinthalmanna constituency Improvements to Madampra Puthoor Theyyottichira road	24.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 24.00	1249/2017-18 dtd 14.07.2017	EE(M)242/17-18 dt 9.2.18	Abdul Majeed, Melattur	2371964	1971337	6 month	17/02/2018	16.8.2018			work completed	100			
3			PERINTHALMANNA		LAC ADS Perinthalmanna constituency Improvements to Nirannaparambu Pazhamthottungal Kara Millumpadi road	15.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 15.00	5099/2017-18 dtd 06.12.2017	EE(M)248/17-18 dt 21.2.18	Abdul Majeed, Melattur	1499909	1351566		1/3/2018				work completed	100			
4			PERINTHALMANNA	PWD	LAC ADS Perinthalmanna constituency Improvements to Pathaikkara Mannappadi road	25.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 25.00	5157/2017-18 dtd 11-12 2017	EE(M)232/2017-18 dt 01.02.2018	Sri. K.M. Lukuse, Paichode, Kolathur	2495586	2010379	4 month	9.2.2018	8.6.2018	7.10.2018		work completed	100			
5			PERINTHALMANNA	PWD	LAC ADS Perinthalmanna constituency Improvements to Chemmattapadi Perumparambu road	25.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 25.00	1252/2017-18 dtd 05-07 2017	EE(M)245/17-18 dt 20.2.18	Sri. A K Salim, Thazhekode	2499454	2499454	4 months	2/3/2018	02.6.18			work completed	100			




6			PERINTHALMANNA	PWD	LAC ADS Perinthalmanna constituency Improvements to Parakkachola Kundanchola road	14.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 14.00	1280/2017-18 dtd 11-07-2017	EE(M)229/2017-18 dtd 22.01.2018	PM Abdul Majeed	1399451 1297989	6 month	31/01/2018	30.7.18	17.3.2018	work completed	100			
7			PERINTHALMANNA		LAC ADS Perinthalmanna constituency Improvements to Ezhuthala- Madathodi Colony Areekathodi road	15.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 15.00	1255/2017-18 dtd 05.07.2017	EE(M)249/17-18 dt 21.2.18	Abdul Majeed, Melattur	1999746 1349917		1/3/2018			work completed	100			
8			PERINTHALMANNA		LAC ADS Perinthalmanna constituency Improvements to Kanyla-Kizhaturpadam road	24.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 24.00	340/18-19 dt 18.4.18	EE(M)84/18-19 dt 19.7.18	Abdul Majeed, Melattur	2399944 2399944					work completed	100			
9			PERINTHALMANNA	PWD	LAC ADS Perinthalmanna constituency Improvements to Neelukavil kulambu-Valapuram road	25.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 25.00	5156/2017 dtd 11-12-2017	EE(M)233/2017-18 dtd 01.02.2018	P.P.Musthafa	2499191 2359990	4 month	19/02/2018	18.6.2018		work completed	100			
10			PERINTHALMANNA	PWD	and providing BT works to Chemmalasserri 2nd mile Neelamkunnun-Njalyathukulambu road	22.70	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 22.70	940/2017-12 dtd 20-05-2017	EE(M)246/17-18 DATED 20-2-2018	Nazar, Vellila	2269890 2269890	4 month	19-2-2018	18.6.2018	31.11.2018	work completed	100			
11			PERINTHALMANNA	PWD	LAC ADS Perinthalmanna constituency Improvements to Edaykkal Malayilparambu School Thacamkottu Colony road	30.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 30.00	5155/2017-18 dtd 11-12-2017	EE(M)238/2017-18 dtd 07.02.2018	Mohammed Rafeeq T, Thottasseri, Alipparamba Malappuram	2998296 2461891	4 month	16/02/2018	15.6.2018	7.5.2018	completed	100			
12			PERINTHALMANNA	PWD	LAC ADS Perinthalmanna constituency Improvements to Anganvadi Thrippothampuzha road	25.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 25.00	943/2017-18 dtd 20-05-2017	EE(M)226/2017-18 dtd 20.01.2018	K.M.Lukose, Palachode, Kolathur	2499047 1982484	4 month	29/01/2018	28.5.2018	26.5.2018	completed	100			
13			PERINTHALMANNA	PWD	LAC ADS Perinthalmanna constituency Improvements to Chorandi Parakandi road	23.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 23.00	861/2017-18 dtd 17-05-2017	EE(M)225/2017-18 dtd 20.01.2018	K.M.Lukose, Palachode, Kolathur	2299531 1826576	4 month	29/01/2018	28.5.2018	24.5.2018	completed	100			

PROGRESS BUDGET WORK 2018-19

Sl No	Name of work	Amount (Rs. in lakhs)	LA Constituency	AS No	PRICE EST. No.	Section Office	Name of Contractor	Agreement No	Agreed PAC	Status	Physical Progress (%)	Remarks
1	Improvements and Providing BM & BC works to Anamangad Cherukara road km 2/700 to 3/925(working channage 2/000 to 3/925)	150.00	Perinthalmanna	G.O(Rt) No. 1842/2018/PWD dated 27/11/2018	2018/9944	Perinthalmanna	Rafceque			Work started		
2	Improvements of Perinthlavu - Nilambur road km 40/000 to 41/700 (SH 39) in Perinthalmanna LAC.	300.00	Perinthalmanna	G.O(Rt) No 1978/2018/PWD dated 22/12/2018	2018/10552	Perinthalmanna				SN Issued		
3	Improvements , BM patch and BC works to due to flood damages on Perinthlavu Nilambur Road between km 46/700 to 50/000 in Perinthalmanna LAC	200.00	Perinthalmanna	G.O(Rt) No 1978/2018/PWD dated 22/12/2018	2018/10667	Melattur				Tender finalised . Agreement not executed		

14		PERINTHALMANNA	PWD	LAC ADS Perinthalmanna constituency Improvements to Ananangad Muzhannamanna Kalladamukku road	23.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 23.00	1030/2017-18 dtd 24-05-2017	EE(M)224/2017-18 dtd 20.01.2018	K.M.Lukose, Palachode, Kolathur	2299981	1826897	4 month	29/01/2018	28.5.2018	31.11.2018	completed	100					
15		PERINTHALMANNA		LAC ADS Perinthalmanna constituency Improvements to Pullurikode-Thavarvatta road		G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 19.00	5120/2017-18 dtd 07.12.2018	EE(M)230/17-18 dt 22.01.2018	P.T.Hamza, Tahzhekkode	1899989	1503083.76	6	29/01/2018	28.7.18		completed	100					
16		PERINTHALMANNA		LAC ADS Construction of Pattukuthu Thiruth bridge	63.00	G.O(Rt) No. 1225/2017/LSGD dt 19.4.17 63.00	6504/2017-18 dt 21.3.18	SE(K)16/18 19 dt 15.5.18	Mohammed Rafeeq T, Thottasserri, Alipparamba, Malappuram	6251532	5228156	9 months				Work Started						
17		PERINTHALMANNA		LAC ADS 2016-17 Improvement and providing BT work 0/680 to 1/000 of kammu smaraka road in aliparamba GP in malappuram	10.00	GO(Rt) No. 2842/2017/LSGD dated 19.08.2017	RdDnMN/2019-2020/RD/2017/4139Dated:20-07-2019	EE(M)72/2019-20 dtd 07.09.2019	Aboobacker P							agreement executd						
<b>2018-19</b>					<b>Nil</b>																	
<b>2019-20</b>					<b>Nil</b>																	

  
 01/08/2018 03:20 PM