

പതിനാലാം കേരള നിയമസഭ  
(പതിനാറാം സമ്മേളനം)

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ:1515

31.10.2019-ൽ മറുപടിയ്ക്ക്

കോസ്റ്റൽ എൻജിനീയറുടെ മേൽനോട്ടത്തിലുള്ള റോഡ് നിർമ്മാണ പ്രവൃത്തികൾ

ചോദ്യം

ശ്രീ.സജി ചെറിയാൻ

മറുപടി

ശ്രീമതി. ജെ. മേഴ്സി അമ്മ  
(മത്സ്യബന്ധനവും ഹാർബർ എഞ്ചിനീയറിംഗും  
കൂട്ടവണ്ടി വ്യവസായവും വകുപ്പ് മന്ത്രി):

മത്സ്യബന്ധന വകുപ്പിലെ കോസ്റ്റൽ എൻജിനീയറുടെ മേൽനോട്ടത്തിൽ പൂർത്തീകരിച്ചതും നടപ്പിലാക്കി കൊണ്ടിരിക്കുന്നതും നടപ്പിലാക്കാൻ തീരുമാനിച്ചിട്ടുള്ളതുമായ റോഡ് നിർമ്മാണ പ്രവൃത്തികൾ ഏതെല്ലാ മാണെന്ന് വിശദീകരിക്കാമോ?

കേരള സംസ്ഥാന തീരദേശവികസന കോർപ്പറേഷൻ മുഖേനയും ഹാർബർ എഞ്ചിനീയറിംഗ് വകുപ്പ് മുഖേനയും പൂർത്തീകരിച്ചതും നടപ്പിലാക്കിക്കൊണ്ടിരിക്കുന്നതും നടപ്പിലാക്കാൻ തീരുമാനിച്ചിട്ടുള്ളതുമായ റോഡ് പ്രവൃത്തികളുടെ മണ്ഡലം തിരിച്ചുള്ള വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.



സെക്ഷൻ ഓഫീസർ

**അനുബന്ധം**

കേരള സംസ്ഥാന തീരദേശ വികസന കോർപ്പറേഷൻ മുഖേന നാളിതുവരെ ഏറ്റെടുത്ത് നടപ്പിലാക്കിയിട്ടുള്ള റോഡ് നിർമ്മാണ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ ചുവടെ ചേർക്കുന്നു.

ക്രമ നം	പദ്ധതി	ഭരണാനുമതി ലഭിച്ച തുക (ലക്ഷത്തിൽ)	നിലവിലെ അവസ്ഥ
	<b>തിരുവനന്തപുരം ജില്ല</b>		
1	കൺസ്ട്രക്ഷൻ ഓഫ് ബീച്ച് റോഡ് ഇൻ പുല്ലുവിള ഫിഷിംഗ് വില്ലേജ്	43.00	പദ്ധതി പൂർത്തീകരിച്ചു
2	കരുംകുളം - പുല്ലുവിള റോഡ് നിർമ്മാണം	585.00	പദ്ധതി പൂർത്തീകരിച്ചു
3	പുതുക്കുറിച്ചി - ശാന്തിപുരം റോഡ് നിർമ്മാണം	50.50	പദ്ധതി പൂർത്തീകരിച്ചു
	<b>കൊല്ലം ജില്ല</b>		
4	കല്ലേലുവയൽ കോളനി റോഡ് - റീടാറിംഗ്	21.00	പദ്ധതി പൂർത്തീകരിച്ചു
	<b>പത്തനംതിട്ട ജില്ല</b>		
5	ചാമക്കാല കോളനി റീടെയിനിംഗ് വാൾ കൺസ്ട്രക്ഷൻ ആന്റ് അലൈഡ് വർക്സ്	20.70	പദ്ധതി പൂർത്തീകരിച്ചു
	<b>കോഴിക്കോട് ജില്ല</b>		
6	പയ്യോളി - ഇരിങ്ങൽ റോഡ് നിർമ്മാണം	500.00	പദ്ധതി പൂർത്തീകരിച്ചു
7	ബേപ്പൂർ കോസ്റ്റൽ റോഡ് കൺസ്ട്രക്ഷൻ	200.00	പദ്ധതി പൂർത്തീകരിച്ചു
	<b>കാസർഗോഡ് ജില്ല</b>		
8	ഹൊസബട്ട-കണ്ണതീർത്ഥ റോഡ് നിർമ്മാണം	57.21	പദ്ധതി പൂർത്തീകരിച്ചു
9	അയിലകടപ്പുറം-ബേരികടപ്പുറം റോഡ് നിർമ്മാണം	41.00	പദ്ധതി പൂർത്തീകരിച്ചു
10	കസബകടപ്പുറം-ഗോർ ഐസ് ഫാക്ടറി റോഡ് വൈഡനിംഗ് ആന്റ് ടാറിംഗ്	10.14	പദ്ധതി പൂർത്തീകരിച്ചു
11	ചെറുവത്തൂർ-തൂരുത്തി റോഡ് നിർമ്മാണം	99.50	പദ്ധതി പൂർത്തീകരിച്ചു
12	ഷിറിയ റോഡ് നിർമ്മാണം	114.50	പദ്ധതി പൂർത്തീകരിച്ചു
13	തീരദേശ കാവുഗോളി റോഡ് നിർമ്മാണം	118.00	പദ്ധതി പൂർത്തീകരിച്ചു

2016-17 2017-18 2018-19

TRIVANDRUM - UCR Details			
Sl No	Name of Road	AS amt in Lakh	Present Stage
KOVALAM			
2016-17			
1	Chappath- Adimalathura Road tarring and construction of Drainage	72.80	Work Completed
		72.80	
2017-18			
2	Kottukal Panchayath Adimalathura - Kurissupally road	398.00	Tender cancelled
3	Karinkulam Panchayath Pallam Beach road	13.00	Work Completed
		411.00	
2018-19			
4	Karinkulam Panchayath wards-17 Puthiyathura purayidam Beach road	9.30	Work Completed
		9.30	
		493.10	
VARKALA			
2016-17			
1	Upgradation of Nethaji Road in Vettoor Panchayath	47.10	Work Completed
2	Upgradation of Kilithattumoodu-Ikkaravila Kalluvila-Ammankovil Ring road	42.70	Work Completed
3	Kappil H.S Nelletil Kadavu Road in Edava Panchayath	46.20	Work Completed
4	<i>Pezhuvila K.M. Kasim Road in Vettoor Panchayath</i>	43.90	Work Completed
5	Chumadu thangi Idanaazhi Road in Vettoor Panchayath	38.20	Work Completed
		218.10	
2017-18			
6	Hariharapuram Sangam Thodi Kayalkotty vila Road in Elakamon Panchayath	14.70	Work Completed
7	<i>Rahmath Road 13 Vettoor Panchayath</i>	56.50	<i>Work in progress. (75%)</i>
8	<i>Cheriyathurappu Chiramukku Road in Varkala Municipality</i>	11.90	<i>Tendered work delayed due to delay in construction of RW by inland navigation. As per the request of MLA TS issued in the present condition at site.</i>
9	Kunukkal kallu Road in Vettoor panchayath	13.65	Work Completed

10	Arattu road from Vavu kada Market to Aliyirakkam in Varkala Municipality	9.30	Tendered. Recast estimate also tendered .No response.
11	Ilakamon panchayath Azad memorial road	21.80	Agreement Executed
12	Vettoor panchayath, Vettoor - Oottukuzhy road	9.10	Tendered 5 times .Noreponse.Re-tendered
13	Vettoor panchayath, Vettoor - Oottukuzhy Rathikal road	65.50	SN issued
14	Puttil Kshethram Community Hall Road in Edava Panchayath	15.50	Tendered.tender under scrutiny
		217.95	
2018-19			
15	Varkala Corporation Anchumukku Vilakulam Kulangara Thiruvabadi Road	20.9	Tendered.no response.Estimate to be recaste
16	Elakaman Panchayath SNDP Kallidanji Road	13.5	Agreement Executed
17	Elakaman Panchayath Veterinary Hospital	7.9	Since major portion of the road was executed by local body, revised TS issued and tendered.
18	Elakaman Panchayath Ayiroor bridge Perinjarayil Road	25	Agreement Executed
19	Edava Panchayath Stadium Vayalthodi Road	19.2	Agreement executed
20	Vettoor Panchayath Chelliyan Vilakam Oottukuzhy Road	25	Re-tendered
21	Vettoor Panchayath, Ashan mukku - Pangiyil road	3.7	Tendered no response.estimate to be recast.
22	Vettoor panchayath,Neelathuvila veedu - vilabubhagam market to mount mud road	14.8	Tendered no response Estimate to be recast
23	Vettoor Panchayat, Vilabhagam - Arivaloor road	16	Tendered no response. Estimate to be recast

24	Vazhavila road	41.2	TS to be issued
25	Kayalpuram Pump House Road in Ilakamon	13.7	Agreement Executed
26	Muthottinkara Colony road (Paanil - Moolakkada road)	51.2	TS to be issued
		252.10	
2019-20			
27	Improvements to Manthara kshetram-Kazhukankunnu road in Edava Panchayat of Varkala LAC	15.40	Agreement Executed
28	Palathodi - Veliyirakkam Road in Edava panchayath	24.10	TS to be issued
29	Kizhakke chandrathil Edavamkulam Road in Edava panchayath	17.50	Tendered
30	K.M Kasim road (II Stretch)	15	TS to be issued
31	Kunthani Road	15.50	TS to be issued
32	Fishermen Colony Road	17.20	TS to be issued
33	Vadakeppalli Vannanvilakam Road	8.50	TS to be issued
34	Alinmoodu Moozhiiyil Road.	10.30	TS to be issued
		123.50	
		812	
CHIRAYINKEEZHU			
2016-17			
1	Madanvila Coir Society Thoppil Road in Azhoor Panchath	40.10	Work Completed
2	Kettupura Police Station Road including drainage work in Anchuthengu Panchayath	36.20	Work Completed
3	BPM School Road in Kadinamkulam Panchayath	6.00	Tendered 3 times. No tender received. To be re-casted
4	Gurudeva Nagar Cherumuttam Road including drainage work in Azhoor Panchayath	37.20	Work Completed
5	Construction of Side wall of Cheethan Kadavu Karichatti moola Road in Anchuthengu Panchayath	21.70	Work Completed
6	kolichira panayil- nadachal palam road in Azhoor Gramapanchayath	54.50	Work Completed
		195.70	
2017-18			
7	Thekke Arayathuruthi Fathima Convent Kochuthoppu Road in Chirayinkeezhu Panchayath Ward 15	12.20	Work Completed
8	Alsaints church Palli vadakkathil Road in Chirayinkeezhu Panchayath Ward 15	33.70	Work Completed
9	Kadakam Bund Pillayar Road in Chirayinkeezhu Panchayath	48.50	Work Completed
10	Thumba Punnamoodu Beach Road in Kadinamkulam Panchayath	25.50	Work Completed

11	Madanvila School Thittayil Road in Azhoor Panchayath	44.50	Agreement executed
12	Pulimootilkadavu - Karinthvakadavu Road in Chirayinkeezhu panchayath	36.90	Work Completed
13	Anchuhengu chundazhikom malablackam road	21.50	Work Completed
14	Kadinamkulam Anakkapilla karivel society road	8.70	Site handed over. Estimate to be recasted
15	Anchuthengu Panchayath kunnuvila puthiya palam road	12.00	Work Completed
		243.50	
2018-19			
16	M.P.F.H- Renovation of parking & loading area at Perumathura and Thazhampally premises of M.P.F.H	19.00	Work completed
17	Azhoor Panchayath - Kolichira-Nadayil Palam -Kavintemoola road.	47	Tender Sanctioned
18	Chirayinkeezhu Ward 15, Beach road Kannattu Thoppu Kadavu road	41	Agreement executed
19	Anchuthengu - Vasthukulam Colony Road	18.7	Tendered. Site not handed over by panchayath. Hence cancelled.
20	Azhoor Madanvila Homeo dispensary Thonichal road	63	TS to be issued. wet land issue to be solved by panchayath
21	Kadinamkulam Vilayil Kulam Ward 11, Bharath Petroleum Kabani residence road	6	Abandoned. Work done by grama panchayath
22	Azhoor -Cheraman Thuruthu - Kottaram Thuruthu road	72	Agreement Executed
23	Kadinamkulam Puthukurichi Vila road	14.2	Abandoned. Done by other agency
24	Anchuthengu AriyittaKunnu coir society Road	20.2	Tendered. But site not handed over by panchayath. Hence cancelled.
25	Kadinamkulam Chirakkal Muthal Putthen Thoppu road	22.30	Tendered. No response. To be retendered
26	Improvements to Harbour Road from Munjamoodu to Thazhampally in Muthalapozhy	13.60	Work completed
		337.00	
2019-20			
27	Anchuthengu - Puthen Nada Adavinakam Meeran Kadavu Vykundam road, Kana	55.00	TS to be issued
28	Sree Sakthi road in Ward 1 in Kadakkavoor Panchayath	23.60	TS to be issued

29	Kochuthitta – Chankaram Thazhe road in Ward 1 in Kadakkavoor Panchayath	26.20	TS to be issued
30	Kalloorkonam Peraanam road in Ward 1 in Kadakkavoor Panchayath	18.50	TS to be issued
31	Mudapuram – Muttappalam road in Azhur Grama Panchayath	37.80	TS to be issued
		161.10	
		937.30	
NEYYATTINKARA			
2016-17			
1	Inter locking of Colony roads near Station	65	Work completed
2	Pozhiyoor palakkadavu - kunnuvila - virali road	62	Work completed
3	Pozhiyoor police station thekku pazhavanchala - pazhavanchala Road	20.1	Work completed
4	Pozhiyoor kshethranada - kalli road	11.7	Work completed
5	Kulangarakkuzhi mattavilakam chenniyodu Road	13.7	Work completed
		172.50	
2017-18			
6	Vettukadu Thubakai Colony Road in Kulathur Panchayath	41.80	Work completed
7	Valamkulam Kuvaravu Vila Road in Karodu Panchayath	18.40	Work completed
8	Kulathur Panchayath in Mullasser Ward Idavazhi interlock	13.50	Abandoned. Work done by other agency
9	Kulathur Panchayath in Beach Ward Idavazhi interlock	33.50	Closure agreement executed. (Site handed over, but work obstructed by local people.)
		107.20	
2018-19			
10	Karod Pachayath Puthussery Ward Thunduvila footpath work	6.80	Work completed
		6.80	
2019-20			
11	Karodu Panchayath Melevilakamm Kallam Potta Walkway	9.1	TS to be issued.
12	Chamavila- Pandaravila nadapatha interlock paving	16.8	TS to be issued.
		25.9	
		312.40	
TRIVANDRUM			
2016-17			
1	Juza Road in Valiyathura Ward	16.20	Work completed
2	Concreting of St. Joseph Lane- Kochuveli road in Vettukadu Ward)	4.70	Work completed
		20.90	
2017-18			
3	Vettukadu semitheri road	4.10	Work completed

4	Poonthura maduvam to cheriya muttom pallikadavu road	10.00	Site handed over. Work delayed due to public protest.
5	Kochuthoppu valiathoppu theeradesa road	6.70	Agreement Executed. Due to heavy rain, road completely eroded. AS amount is not sufficient for doing renovation. Hence estimate to be recasted
		20.80	
		41.70	
ATTINGAL			
2016-17			
1	Chrunnyoor-Ayanthiyil-Valloor Road in Cherunnyoor Panchayath	19.35	Work completed
2	Vankadau Kshethram road in Manamboor Panchayath	71.83	Work completed
3	Gandhimukku-Kodamballi Road	41.50	Work completed
		132.68	
2017-18			
4	Vakkam P.H.C Thoppikka Vilakam Moonalum moodu	49.50	Work completed
5	Vakkam Chantha mukku Eral Junction Marutham Vilakam Checkalavilakam Road	40.50	Work in progress (75%)
6	Vennikode Chantha Mukku Akathumuri Road in Cherunnyoor Panchayath	60.00	Work completed
		150.00	
2018-19			
7	Vakkom Panchayath Guru Mandiram Moonaalum moodu Progressgive Library Pattikkavila Lekshmi Vilakom Road	56.80	Agreement Executed
8	Cherunnyoor Panchayath Olippuvila Dalavapuram Road	23.00	Work completed
9	Cherunnyoor Panchayath Chembaka Mandiram Ela Era Chembakannad Thadimil road	38.80	Work comenced 25%
10	Ottoor Panchayath Mungod Moolayil Road	38.80	Agreement Executed
		157.40	
		440.08	
KAZHAKKOOTTAM			
2016-17 No works			
2017-18			
1	St. Peters Road	9.6	Work completed
2	Layola Lane Road	9.6	Work completed
3	St Aloysius Lane Road	9.6	Work completed
4	St Sebastian Lane Road	9.6	Abandoned. Work done by other agency
5	St Joseph Lane Road	9.6	Work completed
6	St Michael Lane Road	9.6	Work completed
7	Alfonsya Lane Road	9.6	Work completed
8	Infant Jesus Road	9.6	Work completed



9	<i>Nirmalambika Lane Road</i>	9.6	<i>Work completed</i>
10	<i>St Stephen Lane Road</i>	9.6	<i>Work completed</i>
11	<i>Monica Lane Road</i>	9.6	<i>Work completed</i>
12	<i>St Kuryakose Lane Road</i>	9.6	<i>Work completed</i>
13	<i>Augustine Lane Road</i>	8	<i>Abandoned</i>
		123.20	
		123.20	

KOLLAM- UCR DETAILS			
Sl.No.	Name of the work	AS Amt.(in Lakh)	Present stage
KOLLAM			
2016-17			
1	Road from Karikkode old bus stand to Erappanchal	41.60	Work completed
2	Kottappuram Road	5.80	Work completed
3	Ring road from Kochupilammoodu palam to Nethajinagar Library around Mahatmagandi park near Thoppupalli	29.80	Work completed
4	Theeradesa road from Thoppupalli junction to infront of Kollam Port	52.20	Work completed
5	Kattuvila vadakkethil Moonnam Kizhakkethil Kayal Varam Road, Panayam Panchayath	15.70	Work completed
6	Mudanthyaru vila mukku Kandachira Road	35.50	Work completed
		180.60	
2017-18			
7	Mangad Palli Muthal Mundakka Vila Kayal Varam Vazhi Chirayil Kulam Vare Road	8.20	Abandoned. Work done by corporation
8	Prakkulam Boat Jetty Thekkekkodi Road	31.20	Agreement Executed. Work not commenced due to local protest
9	Kandachchan Kulam Muthal Melekkadayil Kayal Varam Road	11.20	Work not comenced due to local protest.
10	Vaadi- Thankasserry road in Kollam corporation	206.00	Work in progress. WMM completed
11	Kankathth Mukk Mundalum Mood Nellimukk Mavalli Palli Road	30.00	Work completed
12	Kollam Corporation Neeravil division water tank- kizhakkekutti- vilayil kayalvaram road	14.90	Tendered. Tender cancelled due to Land dispute
		301.50	
2018-19			
13	Chemmakkaad Service Station Panayil Bhagam Vare Road	77.20	Work in progress
14	Panamukkam Neela Veettil Road	21.40	Agreement executed. Work stoppeed as per the direction of High Court on land dispute. Road work completed for non land dispute portion.
15	Panayam Panchayath Ward 2 Kuzhiyathth Mukk Kizhakk Muthu Vila Kadav Muthal Aanjilimood Vare Road	32.40	Work in progress, protection work in progress
16	P.H.C.Ward, Panayam Kurissadi to Kanjiram Vila Road.	10.40	Agreement Executed
17	Kotta Millmukk Kaayalvaram road	17.80	Work Commenced
18	Kilikollur Police Station - Cheppalli Mukku road	19.50	Agreement Executed
19	Thoppil Kadavu - Ramasweram Road	5.00	Work completed

20	Panayam, Chittayam Ward Majo Nivas - Vallakkadavu Vara Side Kett Inter lock	29.60	Work in progress
21	Panayam Khethram Railway station road	91.20	Tender Under Scrutiny
		304.50	
		786.60	
KARUNAGAPPALLY			
2016-17			
1	Manaladimukku-Mundukottamukku Road	62.60	Work completed
2	Ayiramthengu road	51.10	Work completed
3	Road from Thamara junction to Kurungattu junction in Kulassekharapuram Panchayath Ward No. 23	37.60	Work completed
4	Vazhayathu Tsunami Colony-Pannisseri Mukku Road	21.00	Side Drain slab work completed. Now work halted due to public protest and rain.
		172.30	
2017-18			
5	Nattannur Junction-Mamannurkum road tarring in Kulasekharapuram Panchayath	18.90	Work completed
6	Formation of sidewall on Kunnikulam-Dharmaseeri kadavu road in Clappana panchayath Ward No.15	70.20	Work in progress
7	Construction of Road and drain from Vayalikota Kottoor Mukku Vayakrashi Bhavan Road in Mainagappalli Panchayath	85.50	Work comenced but stopped due to local protest..
8	Amarithara Mukku Valiya Veettil Kshethram in Thazhava Panchayath	41.40	WMM work completed .Bituminous work will start soon after the monsoon season.
9	Mukkumpuzha meenuttukadavu Govt. L.P School road in Alappad panchayath	83.10	Tendered
10	Fisheries School, Vayanasala Junction Peedika Mukku Road in Karunagappally Municipality Ward 25	16.10	Work completed
		315.20	
2018-19			
11	Karunagappally corporation ward kottarapadam Milma Jn T.S. canal	32.80	Work in progress. GSB Filling Completed. Now work halted due to rain
12	Karunagappally corporation ward-4 Varabalmukku- thazhathodu bridge road kottarapadam Milma Jn T.S. canal	27.80	Work in progress, GSB Filling Completed. Now work halted due to rain
13	Kattil Kadavu Kakkathuruthu Road Tarring	24.40	Work completed

14	Vettathmukku- chempakassery road	15.6	Work comenced
15	Karunagappally Corporation Vazhayath Junction Pallikkal Kulam Vedithara Junction Road and drain	43.5	Agreement Executed
16	Kulasekharam Panchayath Pallimukku Chattathi mukku	54.1	Work in progress
17	Karunagappally Municipality Ward 32, Edakkottu Junction to Pazhavur Veedu Road	24.7	Agreement executed
18	Kulasekharam Panchayath Vallikkavu Parambil Road	68.3	SN issued
19	Extension of drain and CC Road from Kottayilthodu to K.K. Canal and road from Naduvathusseril to KK Canal in Karunagappally Municipality	22.1	Work in progress
20	Malelputhuval Padinjaruvasham to Pallikkadavu in Alappad Panchayath	46.9	Work in progress
21	Construction of new Parking area in Kayamkulam Fishing Harbour	63	Tendered
		423.20	
2019-20			
22	Charakkathil Mukku Thayyil Mukku in Thazhava Panchayath	86.90	TS to be issued
23	Puthan Kandathil Junction Aswathy Mukku Road in Ochira Panchayath	21.00	Tendered
24	Chirayil Mukku Kunnuthara Vadakkethil Mukku Road in Oachira Panchayath	33.20	Tendered
25	Alappad Panchayath Ward 2, Ayiramthengu Kunnimannel Kadavu Road	78.00	TS to be issued
26	Thazhava Pnachayath Ward 13 Vadikketh Kulam - Kappithara Vayal road	36.00	TS to be issued
27	SKVUP School - Kottakkuzhi Madrasa road - 25th division - Karunagappally Corporation	24.00	Tendered
28	Vallikkadavu Kottappurath Madam	34.20	TS to be issued
29	Alappadu Panchayath Ward 5, Telephone Exchange Road	73.50	TS to be issued
		386.80	
		1297.50	
CHAVARA			
2016-17			
1	Re- construction of drain of and providing road markings and foot path to Port Road Saktikulangara in Chavara LAC	49.00	Work completed
2	Construction of drain with covering slab from Jose ice plant at Sakthikulangara Kurissadi Junction via tempo stand to kayalvaram to the west of NH 47	26.50	Work completed
3	Road from Kattumpuram to Kottappuram in Chavara Koyivila Ward No.12	18.20	Abandoned. Work arranged by LSGD
4	Panmana Vattakayal Road & Drainage work	19.40	Work completed
		113.10	

2017-18			
5	Thekkum Bhagam Panchayath Ward 4, Tholukadav Jetty Muthal Loordd Puram Pallikk Thekk Vare Road	64.60	Work in progress
6	Thekkum Bhagam Panchayath Ward 11, Kuzhiyil Kadav Vayall Irakkam Road	24.70	Work completed
7	Thevalakkara ward 3, Thevalakkara Chantha- Valiya road	35.40	Work in progress. Initial level taken
8	Neendakara Fishery harbour-renovation of internal road, parking area, CC yard	99.55	Way-in completed. Way -out started.
9	Kollam corporation sakhikulangara - St John D Britto church to Maruthady road	154.00	One bye road work to be completed.
		378.25	
2018-19			
10	NFH- Construction of approach road and parking area in front of shopping complex 1 at Neendakara side	14.20	Agreement Executed
11	NFH- Construction of approach road and parking area in front of shopping complex 2 at Neendakara side	8.60	Agreement Executed
12	Thevalakkara Panchayath- Kottapurathu Kalpadavu-Pavumba road	37.20	Agreement Executed
13	Kunnungal-njarayakattu road	19.10	Agreement Executed
14	Panmana Panchayath- Construction of drainage from Kandathil Junction to Panmana Porukkara Vattakayal	57.00	Work started but halted due to protest from public.
15	Chavara panchayath kochalykunnuvyoli junction drain construction	28.90	Work in progress. Initial level taken
16	Chavara-Neeleswaram thoppu road	99.30	Work Commenced
17	Kovilthottam S.N library road.	90.50	TS to be issued
18	Construction of new cement concrete road and Drain from Kadakappattil to Vadakkettathu in ward II of Neendakara Panchayathu in Chavara LAC	31.60	TS issued
		386.40	
2019-20			
19	Pilledathumukku to Moolavilabhagom road through Lourdhapuram Church in Thekkumbhagom Panchayath of Chavara LAC in Kollam district	34.50	TS to be issued
20	Construction of new cement concrete road and Drain from Kadakappattil to Vadakkettathu in ward II of Neendakara Panchayathu in Chavara LAC	31.60	Tendered
21	Charummoodu - Thirumullavaram Pally Oda work, Parikkazhath sunami Colony - Chirakkara Puthuval road	75.50	TS to be issued
22	Gurumandiram - Pulikkamukku Road in Chavara Thevalakkara Panchayath (Ward-No.6)	53.3	Ts to be issued
23	Panmana Panchayath Chittoor UP School road Interlock	20.5	Tendered
		215.40	

		1093.15	
CHATHANNUR			
2016-17			
1	Upgradation of road from Oottukuzhi Kavungu Junction to Kalayikottu Kayalvaram road in Ward No.15	20.50	Work completed
		20.50	
2017-18			
2	Poothakkulam Panchayath Ward 11, 13 Idayadi Mudikkod Mukkam Colony Kayal Road	9.30	Work completed
3	Chathannoor Panchayath Ward 14, Krishna Electrical Junction Kozhinjzhikam Junction Chanthamukk Potachira Road	46.50	Work completed
		55.80	
2018-19			
4	Chirakkara Panchayath Vazhavila chinnavila chirakkara Polachira road	75.00	Work in progress. Filling & Retaining wall work completed. Culvert work in progress
5	Ward 8, Thunduvila anganvadi road	7.70	Work completed
6	Ward 10, Puthuveetil - Chalil road	14.90	Work in progress.
7	Ward 11, Punnekulam - Madan Nada pumbhouse - varuvila road	19.30	Work completed
8	Poothakulam Panchayath Ward 5, Saradamukku Edappanna Road	26.00	Work in progress.
9	Poothakulam Panchayath Ward 3, Koonamkulam Thyparambil Road	9.00	Work completed
10	Poothakulam Panchayath Ward 7, Anduparambu Panattuchira Road	23.10	Work completed
11	Poothakulam Panchayath Ward 1, Ottaplavila Colony Road	32.10	Work completed
		207.10	
		283.40	
KUNDARA			
2016-17			
1	Upgradation of Perumpuzha veterinary hospital Jn to Kaithakkodi kayalvaaram Road via Keralapuram, Starch Junction in Kundara LAC	265.00	Work completed
2	Upgradation of Kaithakkodi kadathkadavu to Nanthirikkal Church road in Perinadu panchayath in Kudara LAC.	212.00	Work completed
3	Investigation for the construction of bridge across Ashtamudi lake connecting Kuthiramunambu and Munrothuruthu	40.50	Work completed
		517.50	
2017-18			
4	Kottamkara panchayath Puttanimum nettayil Konnathukovilmuk road	117.00	Work completed
5	Kottamkara panchayath Mandalam jn to Kollasseril lekshamveedu madankavu abaloor road	35.50	Work completed

6	Perinad grama panchayath KSM hospital to palamood road	24.80	Work completed
7	Perinad grama panchayath, ward 10- Keralapuram Hospital Jn to Library Jn and puthenpura Jn.	32.80	Work completed
8	Perumpuzha vetenary hospital junction to Keralapuram cashew factory Road	166.00	Work in progress. Drain work in progress
9	Chandanathoppu, ITI, Mulanthiyar Mukku Road in Perinadu Panchayath	45.30	Work completed
10	Eechadi Mukku Thekkekkara Charuvila Road in Ilamballoor Panchayath	47.80	Work in progress. Retaining wall work and road concreting completed. WMM completed
11	Road from Keralapuram Jn. to Kuzhiyam mamoodu Jn(KAPEX)	385.50	Work completed
12	Road from Perayam landing center to Idiyakadavu bridge in Mandrothuruthu panchayath	414.00	Work in progress. Retaining wall and cross drain work (2Nos.) completed. Filling progressing. Expected date of completion -07/11/2019.
		1268.70	
2018-19			
13	Kundara Panchayath Ward 1 Irunilamukk Aanakkuzhi Madankav Road	26.3	Work in progress. Retaining wall work completed. Drain work comenced.
14	Peinad panchayath, ward -13, Mudanthiyarumukku to Kaduvachira road	60.5	Retaining wall and drain work completed. Filling in progress,
15	Nedubana Panchayath Ward 5 Punavoor - Panaykkal Road	89.5	Work in progress. Retaining wall work nearing completion. Filling and WMM completed.
16	Perinadu panchayath, St. George church to Kaithakodi	13.6	Drain work ork in progress
17	Kalluvila Jn to Selin Saji Kayalvaram (Kavunthanam) Road in Perayam Grama Panchayath	33.2	Work completed
18	coastal road at Unni isow colony in ward No 23 of Nedumpna Panchayat	23.8	Work in progress
19	Road from Keralapuram to Chandhanathoppu parallel to railway line in ward no. 10,12,13,14 parallel to railway line in Perinadu gramapanchayath	288	Work commenced. Initial level taken
20	Road from Elampalloor to Keralapuram parallel to railway line in ward no.6,7,8,10 of Perinadu gramapanchayath	329	Work commenced. Initial level taken
21	Cherumoodu market junction via Laksham Veedu colony to Mulamoottil Junction	47.7	Tendered
		911.60	
2019-20			
22	UpgradaUpgradation of road from Kuttichira jn to Mangalathu nada road in Kottamkara panchayath	188.00	TS to be issued

		188.00	
		2885.80	
KUNNATHUR			
2016-17			
1	From Aalumtheri Side to Poopani Jayanthi Colony in Manrothuruthu Panchayath	20.00	Agreement Executed. Work delayed due to land dispute
2	Malayattumukku Panambil Road, Padinjare Kallada	46.10	Work completed
3	Vazhuthanathu mukku kurikkattu mukku Road, Padinjare Kallada Panchayath	25.50	Work completed
4	Sooranadu North Panchayath ward 13 Kunnilthazham Elluvila Mavullathil road	61.40	Work completed
5	Manginichivila Vettoilil mukku Road, Padinjare Kallada Panchayath	22.90	Work completed
		175.90	
2017-18			
6	Road from Chakkulam Devi temple to Perunnetty culvert in ward IV of West Kallada GP	28.20	Work completed
		28.20	
2018-19			
7	Sooranad Panchayath Nandanathth Junction Thennisseri Junction Road	74.50	Dispute settled. Work in progress. Road sectioning completed. Balance work delayed due to heavy rain.
8	Road from Puthurethu Jn to valiyaveedu Muslim Jama-ath in ward 16 , Sasthamcotta panchayath	69.00	Work Commenced. Initial levels taken
9	Road from Ookkamukku Jn to Aswathy jn via karimbalil jn in ward 3,4 in Sasthamcotta panchayath	67.40	Site handed Over
10	Manrothuruthu-Panchayath Kidappram vadakku 1 muttom-Thumbolil temple road	88.40	TS to be issued
11	Pavithreswaram Panchayath Cherupoyka Aattuvarab Road	68.80	Work in progress
		368.10	
2019-20			
12	Mynagapally panchayath ward 21, Road from charinjayath Elavinal to thottumkaravila to njarakka	64.30	Tendered
13	Upgradation of Coastal road from Kareelil kadavu (Thoppil mukku) to Aattupuram (Kaithavila mukku) road in ward No. 12 of West Kallada Grama Panchayat.	70.50	TS to be issued
14	Sooranadu Vadakku Panchayath St. Thomas U.P.S - Keezhallur road	14.50	Tendered
		149.30	
		722	
ERAVIPURAM			
2016-17			
1	Eravipuram - Philip mukku - Valathungal H.S	18.80	Work completed
		18.80	
2017-18			



2	Mayyanad Panchayath Dhavalakkuzhi Moorththikkav Sunami Punaradhivasa Paddhathy Pradesaththe Road	7.30	Work completed
3	Mayyanad Panchayath Thannimukk Sagaratheeram Sunami Punaradhivasa Paddhathy Pradesaththe Road	13.50	Work completed
4	Kollam Corporation Aakkolil Anugraha Sunami Punaradhivasa Paddhathy Road	20.40	Work Commenced. material collection in progress
5	Mayyanadu- Mukkom boat jetty road	189.50	Work commenced. Initial levels taken
		230.70	
2018-19			
6	Nalluvila - Kulangara - Mukkam Jamath Coastal road in Mayyanadu Panchayat	13.80	Agreement Executed
7	Strengthening of Lakshmipuramthopu - Mukkom Pozhi road in Eravipuram LAC in Kollam District.	177.50	Work in progress. Materials supply in progress.
8	Restoration of road from Kondethu bridge to Eravipuram bridge	215.00	Site handed Over
9	Sakthi paper company - Nivia jn - Triveni jn - Chiravayal - Cheroor jn coastal road in Kayyalaykkal division	66.00	Agreement Executed
10	LMS - Kuttikkadu - Ration kada mukku coastal road in Mayyanadu Panchayath	16.30	SN issued
11	Chantha mukku to Dhavala kuzhi in Mayyanadu Panchayath	124.90	Agreement Executed
12	Cashew Club - Oorampallil Kesavan Nagar coastal road in Mundakkal division	21.90	Tender sanctioned. Agreement to be executed.
		635.40	
		884.90	

ALAPPUZHA - UCR Details			
Sl.No.	Name of work	AS amount in Lakh	Present stage
ALAPPUZHA			
2016-17			
1	Road from Charam parambu Kshethram to Kayaloram in Aryad Panchayath	11.00	Work completed
2	Road from Aradhana Junction to Kayaloram in Aryad Panchayath	40.00	Work completed
3	Chembathara temple to Panchayath bridge road in Aryad Panchayath Ward 9	24.00	Abandoned
4	Janatha Fund to Vadayaparambu Aspin Wall Link road in Aryad Panchayath	10.00	Work completed
5	Thumboli Church Junction Beach Road in Alappuzha Municipality	29.98	Work completed
6	Chirakkassery temple road in Mararikulam North Panchayath	59.40	Work completed
7	Kadappalli Kootukel road in Mararikulam North Panchayath	28.60	Work completed
8	Sathiyamthara Thaikkavu Chenayikulam Road in Mannencherry Panchayath	9.32	Work completed
9	Ambad Athar Mukku Road in Mannencherry Panchayath	15.80	Work completed
10	Ambalakadavu Kayaloram Road in Mannencherry Panchayath	20.80	Work completed
11	St Mary s Kurisupura Omanapuzha road in Mararikulam North Panchayath	14.80	Work completed
12	Arappaykkal Beach Road in Mararikulam North Panchayath	20.60	Site handed Over.Land dispute
13	Anganavadi Kalappurakkal road in Mararikulam North Panchayath	27.50	Work completed
14	Sastham Parambu Virissery Road in Mannencherry Panchayath	25.00	Work completed
		336.80	
2017-18			
15	Alappuzha Municipality Ashram Ward, Nagaraja Temple Road	21.00	Work completed
16	Mannanchari Panchayath Elippanam Padashakaram Road	5.10	Work completed
17	Aryad Panchayath Thuruthuveli Kayaloram Road	31.50	Work completed
18	Mararikkulam Vadakk Panchayath Ward 5, Thuruththe Veli Thiruvizha	35.00	Work completed
19	Aryad Panchayath Chambathara Palam	26.00	Work in progress
20	Mararikulam North Panchayath Ward 10, Arashari Mungalam - Poompallykavu	20.50	Work completed
21	Alappuzha Municipality Nehru Trophy Ward 30 H.P Motor Thara Panakkal Chira	49.00	Tendered thrice.no response. Estimate to be recast

22	Alappuzha Municipality Kommadi Ward Kerala Bilaers Road	16.00	Work completed
23	Mararikulam South Pachayath Ward 11, Pathabthagam vinnars college road	58.00	Work completed
24	Mararikulam South Pachayath Ward 15, Gallaxi Polichuvadu Panaleenju Joseph saraka road	34.00	Work completed
25	Aryadu Panchayath Veterinary Hospital - Nediyaaveli road	14.00	Work completed
26	Mannacheri Panchyath ward 9, SNDP - old star road	53.00	Work comenced
27	Mararikkulam thekku panchayath ward 9, Pathirapally, Karunyadeepam road	12.80	Work completed
28	Mannancheri Panchayath Ward 6, Kambiyakath Palam	31.40	Work completed
29	Mannancherry panchayath, Nalanda Thrippadhapuram road	27.00	Work completed
30	Puliithanal - Vazhappally road in ward No 17 of Mannanchery Grama	23.00	Work in progress, R W work completed
31	SN Bhajanasamathi-Palsociety road in ward 9 of Aryad Grama Panchayath	21.00	Work completed
32	Arattukulam Beach road in Mararikulam North Gama panchayath	14.00	Tendered
33	Miyathu-Pallithanam road in ward 9 of Aryad Panchayath	33.90	Work completed
34	Thiruvilakku-Sankarasserri road in ward 10 of Aryad Grama Panchayath	15.00	Work completed
35	Virussery-Sangeetha road in Mannanchery Panchayath.	22.50	Work completed
36	Sahakarana Road in Ward No 9 of Mararikulam south Panchayath	20.00	Work completed
37	Chappa-Theeradesa road in ward 17 of Aryad Grama Panchayath	41.00	Work in progress.WMM completed
38	Jawahar - Kunneppadam road in ward No 11 of Mannanchery Panchayath	26.00	Work in progress, R W work going on
39	Chathuparampu road in Kalath ward of Alappuzha Municipality	7.00	Re-Tendered.
40	Muppathuveli road in Kalath ward of Alappuzha Municipality	12.00	Work completed
41	Korthasserry Jn to Thattampally Jn road in Alappuzha Municipality	16.00	Work completed
42	Pandavas- Najeeb road in ward no 6 of Mannanchery Grama Panchayath	11.20	Work in progress, R W work almost completed
43	Purathy road- Preethikulangara in ward no IV of Mararikulam south Panchayath	51.30	Tendered
44	Korthasserri kshethram - Menaykkad in ward nos 23 & 21 of Mararikulam south	25.00	Tendered
45	Navasoorya -Bluestar in ward no 12 of Mararikulam south Panchayath	15.40	Work completed


46	Abhayan-Rattuchira Road in Mararikkulam North Grama Panchayath	24.00	Work commenced. Initial levels taken.
		812.60	
2018-19			
47	Mararikulam North Panchayath Fathima Matha Kurissary Road	24.70	Work completed
48	Mararikulam South Panchayath Thayippally Kochumadam Road	29.00	Tendered
49	Mararikkulam South Panchayath Chakravarthi Road.	13.60	Tendered
50	Ariyad Panchayath AKG Seen Clean Junction road	21.70	Site handed over
51	Ariyad Panchayath- Madamthodu-Kaniyamveli road	20.30	TS issued
52	Ariyad Panchayath- Sivakshethram navadarshana road	11.00	Work in progress
53	Ariyad Panchayath Office Pokkalayil road	31.00	Work in progress. Drain work going on
54	Road from Korthussery Church to Venad Pappachan's house in Alappuzha Municipality	23.90	Work in progress
55	Road from Housing Society to Cheramankulangara Temple road in ward No 16 at Alappuzha Municipality	17.30	Work completed
56	Road from Thathampalli School to Ambalam Jn road in Alappuzha Municipality	35.00	Work completed
57	Road from Punnamada Pannikker Jn to Vembanadu Kayal theeram road in ward No 6 in Alappuzha Municipality	62.00	Work in progress
58	Mararikulam South Panchayath Valayil Nandipuram Road	26.00	Site handed Over
59	Mararikulam South Panchayath Milma Kasthurba Road.	28.00	Tendered
60	Mararikulam South Panchayath Karipozhi Beach road.	16.40	Work completed
61	Ariyad Panchayath- SBT Vyasapuram road	15.30	Work comenced
62	Ariyad Panchayath- Potti Jn road	14.70	TS issued
63	Mararikulam South Panchayath Challiyil Road to the south of west side of the bridge	29.70	TS to be issued
64	Mararikulam South Panchayath Mankadakadu Girijan Colony Road	28.00	TS to be issued

65	Mararikulam South panchayath Aganvadi Road	17.00	TS to be issued
66	Ariyad Panchayath-Bungalow Anakulam road	37.00	TS issued
67	Ariyad Panchayath- Nikarthil Leksham veedu Asan Vayanasana road	22.30	Tendered
68	Ariyad Panchayath Gurupuram Nediya Pola road	34.00	Tendered
69	Ariyad Panchayath Parakkad road	14.70	Tendered
70	Mararikulam South Panchayath St. Mry s Kurissadi Varan Kavala Milma Road	20.00	Tendered
		592.60	
2019-20			
71	Mararikulam North Panchayath Navodayam Library east-west Road	14.6	Selection Notice issued
72	Mararikulam North Panchayath Mangalam Junction North Transformer West Road	45.7	TS issued
73	Mararikulam South Panchayath Shoniima Vayanasala road	19.8	Selection Notice issued
74	BSNL Karuvakattu road tarring (Mararikulam north panchayath)	48	TS to be issued
75	Mannancheri junction kayilirambu thodu (Mannacherry)	80	Tendered
76	Thamara palli Prethi kulangara road (MSP)	32	TS to be issued
77	NH Valluvanadu kshethram railway station road(MSP)	33.8	TS to be issued
78	Chirikkudukka Road in ward 5 in Mararikkulam South Panchayath	18.7	TS to be issued
79	Omanappuzha Palam Valiyaveedu road	9.5	TS to be issued
80	Rangakala Road Tarring	14.4	TS to be issued
81	Kambiyakathu Thattukulangara Road.	56	TS to be issued

82	Ootty Junction - AS Canal Road - Alappuzha Municipality(Karuna vayasala -Kollasseri veli road	14.2	TS to be issued
83	Kurissadi NH Varakadi Temple Road in Maraikkulam South Panchayath	43.3	TS to be issued
84	Mappilaparambu Vaatayil	17.3	TS to be issued
85	Nadekkadu Komathuparambu road	52	TS to be issued
86	Improvements of Amalolbhavamatha - Kurtisupura Palam road I Mararikkulam South panchayath of Alappuzha LAC	24.00	TS to be issued
87	Improvements of Vasu asan NH road in Alappuzha LAC	19.00	TS to be issued
88	Beauty kunnathoor Virusherry kshethram road (Mannanchery)	61.50	TS to be issued
		603.8	
		2345.8	
HARIPAD			
2016-17			
1	Vazhithanam Palliyara Road in Palippadu Panchayath	63	Work completed
2	Kochupulathara Annapoornneswari Vadekkattil Road (Thrikkunnappuzha Grama Panchayath)	14.15	Work completed
3	Chelakkad Kollantezham Road in Thrikkunnappuzha Panchayath Ward 12	35	Work completed
4	Pathisseri Junction Road in Arattupuzha Panchayath	37.57	Work completed
5	Manchadi palam Boatupurakkal Road in Thrikkunnappuzha Panchayath	63.5	Work completed
6	Approach road from Koppara kadavu bridge to N.H	66.20	Work completed
		279.42	
2017-18			
7	Arattupuzha, Muthukulam Panchayath passage Transformer Sudhalayam Muthukulam Athirthi Pandikunnal road	98.00	Work in progress. Filling work can be commenced after construction of RW. Retaining wall construction completed.
8	Thrikkunnappuzha panchayath ward 6, Manivelichira- mulekkode road	18.00	Work completed
9	Thrikkunnappuzha panchayath ward 10, Thrikkunnappuzha muthukkal- pallimukku-kurikka parampu road.	88.00	Work in progress. Culvert work progressing
		204.00	
2018-19			
10	Kumarapuram panchayath, Narakathara - Manikandan chira road	83.00	Work comenced

11	Karuvatta panchayath, urgent maintenance of approach road to kopparakadavu bridge	3.30	Work completed
12	Meenathu Kochukandathil road	53.00	Tendered. No response
13	Thrikkunnapuzha Panchayath Ward 1,5 Kontham Parmbu Road.	24.50	Work comenced
14	Thrikkunnappuzha ward 12 - Parutharapalam road	41.00	TS to be issued
		204.80	
2019-20			
15	Arattupuzha Grama Panchayath Ward 6, Palathinu Padinjaru Bhagam Muthal Azhikkodan East Pallayara Temple nearest road	37.20	TS to be issued
16	Road retarring in 6th ward in Aarattupuzha Gramapanchayath	43.30	TS to be issued
17	Ward 14-15 Chalil koonampuraikkal Palathra pally road	20.80	TS to be issued
		101.30	
		789.52	
AMBALAPUZHA			
2016-17			
1	Upgradation of road from Vasuchettan Junction to New Year road in vadakkanal Ward ( No.40)	35.00	Abandoned. Land not made available from LSGD
2	Metalling and tarring of Seawall road from Valanjavazhi Fish landing centre to Kakkazham Govt. HS and formation of drain	95.40	Direction given for recasting the estimate.Action pending with A E. Road ch.60.00 m to 690 m portion fully damaged and subsided in to the sea.hence re cast estimate for revised A.s for submitting.
3	Water Work Thekkeparambu Road	20.19	Work completed
4	Paravoor Beach Lenin Colony road	20.53	completed
5	Karumadi Palam to Nicholas School Road	21.86	TS cancelled and direction given to recast the estimate
6	Purakkadu A.S.M L.P.S Appathikkari Sangappathu Road	37.10	Site handed Over
7	Chungam Vadasseri Road	18.50	Work completed
		248.58	
2017-18			
8	Chakki Parambu Kannam Kurishadi Road	11.00	Work completed
9	Nabaikka veli Madrasa Road	35.00	Work completed
10	Ambalappuzha North Krishi Bhavan Road	12.50	Abandoned, work done by Other agency
11	Kishakkattam Pozhimugam Road instead of Manjani - upputhodu road	21.00	Tendered but no response

12	Harbour road from Thottappally FH to old NH	21.10	TS Cancelled
13	Pallathuruthy - police outpost Vaniyapurackal Road in Alappuzha municipality	57.00	Work in progress. Dumping (rubble) in progress





14	Alappuzha Nagarasabha- Pallathuruthi ward from kannitta jetty to thekkottu valiya parambu palam	109.00	Revised TS to be issued.
15	Assambelly Junction South East Kannam Kurishadi Road.	36.00	Abandoned, work done by Other agency
16	Vadakkan Devamatha Pally Road	10.60	Re-tendered ( Estimate revised and tendered two times. but no response)
17	Punnappa Milma Road	7.80	Abandoned. Work executed by LSGD.
18	Purkkadu Pachayath Ward 7, Kottara Valavu Attukadavu Road	33.60	TS to be issued. as per the request from the PWD mininister estimate is to be taken near by road due to the proposed bridge and approach road already sanctioned in this road
		354.60	
2018-19			
19	Purkkadu Pachayath Vallajili - Maya Sadhanam Road, Kana Nirmanam	43.00	Site handed Over
20	Kollamparampu Maithri Junction Road in Punnappara south Grama Panchayath	11.50	TS to be issued.
21	Desiyapathayil ninnum kizhakottu Vizhaparambu - Mathayil illathu parambu road (700 m)	58.50	Tenderd
22	AMAYIDA- KARILANDA ROADIL GRAMASEVA SAMITHIYIL NINNU KIZHAKKOTTU THOPPIL COLONY ROAD	34.70	Tenderd
		147.70	
2019-20			
23	ROADS IN ALAPPUZHA DISTRICT- PLAKKUDI LANE ROAD AMBALAPPUZH THEKKU PANCHAYATH	35.00	TS to be issued.
24	Channanakkavu jn to Kayalloram Road in Alappizha Municipality.	76.80	TS to be issued.
25	KANJIPPADAM-VATTAPPAYITHARA-POTTATHARA PALAM ROAD AMBALAPPUZH VADAKKU GRAMA PANCHAYATH.	72.00	TS to be issued.
		183.80	
		934.68	
CHERTHALA			
2016-17			

1	Arthunkal Basalica Chambakkad Junction Road (Cherthala South Grama Panchayath)	13.00	Abandoned. Work done by Panchayath
2	Thannikkal - Kaithakunnel Road in Pattanakkadu Panchayath (Ward-15)	21.50	Abandoned. Work done by panchayat
3	Repair works of Arthungal Fish Landing Centre Junction to Fishery Harbour road in ward No.1 of Cherthala South Grama panchayath	18.00	Work completed
4	Muslim palli - parathyam palli kshethram Road in Cherthala South Panchayath	26.00	Work completed
		78.50	
<b>2017-18</b>			
5	Cherthala Thekku Panchayath ward 3, Sonia mill- Tharamoodu	26.60	Work completed
6	Cherthala Municipality Panthezhathu-Anganvadi-CMC road Ward -22	19.00	Work completed
7	Vayallar Panchayath Ward 9, Vallakadavu Kayal Theeram Road	20.50	Work completed and Final bill submitted.
8	Ellath Muzhummal Chira Road	14.00	Work completed
9	Cherthala Municipality ward 20 Pattasseril Vattaveli road	23.00	Work in progress. Filling completed,
10	Cherthala Ward 23, Maliyakkal Veli Health Centre road	20.10	Work completed
11	Mararikkulam North panchayath Grand junction-Pooppallykavu Temple road	26.00	Work completed
		149.20	
<b>2018-19</b>			
12	Thaneermukkam Panchayath ward 12- Palathara Palli- Kollam Parambu Kudumbakshethram	26.80	Work commenced ,filling completed
13	Cherthala Municipality ward 19, Kollassery- Bhagavathikkal road	21.60	Work completed
14	Thaneermukam Panchayath Ward 8, Puthenmattom- kayal Chira Road	8.80	Work in progress
15	Cherthala South Panchayath Kattilparambil Anganvadi Road	12.80	Work completed
16	Cherthala Municipality ward Puthenparambu Vallachira road	16.60	Agreement Executed

17	Cherthala South Panchayath Ward 5,6,8,9 Poocha mukku Kannikkattu road	73.00	TS issued
18	Cherthala South Panchayath Ward 18, Reethapuram -Velankanni road	29.00	TS to be issued
19	Vayalar Panchayath Ward 5, Vallethuruth Road	9.00	Work completed
20	Vayalar Panchayath Ward 5, NSS Battery Junction Road	20.00	Work completed
21	Christhuraj Nagar Beach Road	17.50	Abandoned. Work done by panchayath
22	Cherthala Thekku Ward 21 st. George Pally - Soniya mill road	44.00	Tendered
23	Cherthala Thekku Ward I Airam Thai school - Fishing Harbour Road	12.00	Tendered
24	Kadakkara Palli Panchayath Ward 3, Ottamasseri Kadappuram Thankipalli Road	37.00	Site handed Over
		328.10	
2019-20			
25	Upgradation of Nedumbrakkad - Puthotta road Cherthala Municipal ward 4	71.50	TS to be issued
26	Thanneermukkam Panchayath 6th ward Mannel Fishermen colony road road- Upgradation	47.30	Tendered
27	Thanneermukkom Panchayath T.M.M.C Makkikavala Kudunmeppally Bhajanamadam Road	62.00	Tendered
28	Thanneermukkom Panchayath Ward 13, Mulakkal Pandarathodu Road	28.00	TS issued
29	Madayanakaavu road, Pozhiyaparamb - Kottuthara Velibhagam road, Metaling and tarring	34.00	Tendered
30	Pozhiyaparampu-Kottutharavelibhagam road in 8 ward of Thanneermukkam Grama panchayath	28.40	Selection Notice issued
31	Thannirmukkam - Elajamkulangara Semither Road	32.00	TS to be issued
32	Chakkanattu Thamarassery road	40.00	TS to be issued

33	Cherthala Municipality -Ward-19- Kalasseri Pampu- Munnel Temple - Elamthuruthu road	27.80	TS to be issued
34	Pallikkunnu-Kayaltheeram road in ward 9 of Muhamma Grama panchayath	39.00	TS to be issued
35	AKG - Mapparambu road	15.00	TS to be issued
36	Upgradation of Karuveli - Thanniyappanthara road in Cherthala LAC	33.80	TS to be issued
37	Upgradation of Nagamkulangara kadavu-Karavoor kadavu road in Cherthala LAC	51.50	TS to be issued
		510.30	
		1066.10	
ARoor			
2016-17			
1	Kuttikkattu-Thankeri Road in Arukutty Grama Panchayath	22.00	Work completed
2	Tharayil Subrahmanyam Kshethram Road in ward 1 of Arukutty Grama panchayath	24.00	Work completed
3	P.S. Ferry Vanchipuraykkal Road in Wasd 11 of Kodamthuruth panchayath	12.50	Work completed
4	Pallikulangara Geethanandapuram kadavu road inPanavally Gramapanchayat	43.00	Work completed
5	Kadappuram Ferry - Vettiithara Road in Ward 8 of Arukutty Panchayath	13.00	Work completed
6	Madhurakkulam - Peedikaparambil Road	11.50	Work completed
		126.00	
2017-18			
7	Ezhupunna Panchayath Mattappally Diviya Karunniya Bhavan Road	28.00	Work completed
8	Kodam thuruthu Panchayath dhoraka Moorthikal Road Pallipuram Panchayath Vazhatthara to West Pallipuram Road	31.00	Work completed
9	Pallipuram Panchayath Sasthamangalam Kochu Nattu Thara Road	30.50	Work completed
10	Ezhupunna Panchayath Vincentre St.Francis Road.	22.50	Work completed

11	Santhigiri Ashram Road	31.00	Work completed
12	Aroor Panchayath chanthiroor Pazhaya Palam Najumal Madrasa Kaithavarachira harijan colony road	16.00	Work completed
13	Arookutty Panchayath Vaduthala Abrar college Panayanthi Road	12.20	Work completed
14	Alappuzha Chennampallipuram Panchayath ward 11, Bhakthimargam-Kuttikottu road	21.00	Work completed
15	Divakaran bhagavathar road in Pallippuram panchayath	21.40	Selection Notice issued
16	Angan Vadi Thanampuzha Road	50.00	Work completed
17	S.N.D.P Chalattu Bhagam Road	7.90	Work completed
18	Arookutty Panchayath Kavukattu Ambalam- Kuttiithara road	20.00	site handed over
19	Thazhapally Tharaparambil road	12.00	Work completed
		303.50	
2018-19			
20	Arukutty panchayath ward kannarapally-padathara pattuparampu road	31.00	Work in progress, RW works and filling are completed.
21	Panavally Panchayath Odampally Viramangalam road	15.40	Work completed
22	Mattal Panchayath Kollam Koobel road	11.00	Work in progress. RCC drain works in progress.
23	Perumpalam panchayath ward 10 puthukkad- mukkannam chira market road	41.00	TS to be issued
24	Arukutty panchayath ward 1,2 kalarikkal-poonthura subrahamanyam temple road.	15.20	Tendered
25	Panavalli Panchayath Appolo Pulikeezh Road	21.50	Work in progress, RW works completed
26	Chennam Pallipuram Panchayath Ward 3 Krizhi Bhavan - Girijan Road.	22.00	Site handed Over
27	Ezhupunna Panchayath Ward 10 Korabath Housing colony road	23.50	TS to be issued. Land availability certificate is not received from panchayath
28	Kodamthuruthu Panchayath Peringoth Ettikkunnathu Road	13.50	Tendered

29	Thykattussery Panchayath Ward 16 Pallithodu S.M.S.J.H.S Road	17.00	Site handed Over
30	Kuthiyathodu Panchayath Thazhuppu - Tourism Sports vara road	49.00	Work in progress, Road scarified and levels taken.
31	Chennam pallippuram panchayath - Ward 4 Krishibhavan - Kunnepparambu Colony road	26.00	Agreement Executed
		286.10	
2019-20			
32	Chennam pallippuram panchayath Gurumandiram Jn. Post Office road	40.80	Tendered
33	Kuthiyathodu Vadhanazhathu Road	23.40	Tendered
34	Kavukattu Ampalam - Kadappuram Ferry Road Re-Tarring	21.00	TS issued
35	Ambidithara - Kandakkappally - Kanarkkanna Temple road.	15.00	Tendered
36	Kuthiyathod Panchayath NCC Thuravoor Railway station road.	47.50	Tendered
37	Kodamthuruth Panchayath Fathima Church road	25.70	TS to be issued
38	Arookkutti Panchayath Paadhuvapuram Chellikkatt road	46.30	Tendered
39	Thembady road, Ward 3 Arassery Thannezhathu road Ward 4- Ambedkar road.	12.00	TS to be issued
40	Painoor Kuttanssery Thembady Road in ward no. 7 of Panavally Grama panchayath	32	TS to be issued
41	Mulakkal Chantha - S.N.G.M road in Ward 10, Thuravur Panchayath	17	TS to be issued
42	Ambedkar Road in ward no. 4 of Panavally Panchayath	44.5	TS to be issued
43	Thattedathu-Chalil- Kayal Theeram road	28.5	TS to be issued
44	Ayyankovil-Karinattu Colony road	34.7	TS to be issued
45	Kannarappalli - Korakkanattu road - Ward - 5 - Metaling & Tarring	10	TS to be issued
46	Abhaya Kendram - Chengezhathu road	18.5	TS to be issued

47	Ward - 9- Vattakkattu-Kalathil road	21.7	TS to be issued
48	Construction of Arayattattu -Kumbael road (Ward II)	15.3	TS to be issued
		453.90	
		1169.50	
KUTTANADU			
2016-17			
1	Upgradation of Poonthuruthi to Molippadava Road in Thalavadi Panchayath in Ward No 1	47.70	Work completed
2	Construction of Protection wall of Pulinkunnu Telephone Exchange Junction-Manaladi Boat Jetty road and tarring of road to Puthussery Junction	70.49	. Road work completed.
3	Alamparambu (Vellikara) to Kochuparambu Road in Ramankari Panchayath, Vezhambra Ward No.11	48.76	Land certificate not obtained from panchayat. Proposal submitted to abandon the work.
		166.95	
2017-18			
4	Kavalam Govt. U. P. School Road	19.50	Work in progress, filling work in progress
5	PullimKunnu Panchayath Ward 3, Vikas Marg Vandakapally at KappuMugam Road	107.00	.Land certificate & noc from Thanneerthadom samithy not obtained. Proposal submitted to abandon the work.
6	Kuttanad Thalavadi Panchayath ward 1 road and culvert from vaniyappura padi	51.00	Work Commenced
7	Kuttanad Thalavadi Panchayath ward 14 Kurisseripadi Kandathil parambil road	27.00	Work completed
8	Kavalam panchayath ward 12, 13 kavalam kunnumma mundaikal Kalvarttu from Mangalam manika mangalam kayal road.	62.00	.Land certificate & noc from Thanneerthadom samithy to be obtained proposed to abandon the work. Proposal submitted to abandon the work
9	Nedumudi Panchayath Ward 12, Thekkunthara Palam to Ration kada road	23.50	Site handed Over
10	Ramakari Panchayath Ward 11, Vazhappra St.Pol Church Kurisadi to East Achumanakkal Asaruparambu Padashakaram Road	22.00	Agreement executed. Initial Levels taken

11	Edathuva Panchayath Ward 13, Pallipalam to Puuthuval Colony Road	45.10	Work in progress. Retaining wall work in progress
		357.10	
2018-19			
12	Thakazhi Panchayath Ward 10, - Jumamasjith Kunnuma to Thuruthel road construction	31.00	Agreement Executed. material collection started
13	Thakazhi Panchayath Ward 2, Ellora Junction to Aattutheeram road	33.00	Agreement Executed. Filling work in progress
14	Thalavadi Panchayath Ward 6, Pollapadi to st.Jhonson Church Road	47.00	Work in progress
15	Nedumudi Panchayath Ward 7, Paruthikulam Palam to Chalakadu Road	37.00	Selection notice issued
16	Chambakulam Panchayath Ward 6 Kandankari Devi Temple to Thuruthil road	31.00	work Completed
17	Edathuva Panchayath Ward 11, Kabani peedika padinjarekara vadakkedampadi to M.P.Palam Road	36.00	Agreement Executed
18	Neelamperoor Panchayath Ward 3, Thayyil to Muttel Road	32.00	Site handed over
19	valiyaveettil	51	Work Commenced
		298.00	
2019-20			
20	Chambakulam panchayath ward 7 - Viswakarama kshethram- holy family boat jetty road	157.00	TS issued
21	Chambakulam panchayath ward 7 - Manekkulampalam - Attukadavu boat jetty road	38.10	TS to be issued
22	Ramankari Panchayath Ward 2, Road from Manaladi Cheruvallikkavu Devi Kshethram to Srambikkal Purayidam Road Ward 3	26.00	TS to be issued
23	Veeyapuram Panchayath Ward 2, Road from Karukayil Padi to Pandankeri Ettilpara Padi road	60.00	TS to be issued
24	Ambalapuzha muncipallity ward 8, CH 410 to CH 1000 Taring.	16.00	Work completed
25	Pulimkkunnu Panchayath ward 7 road from Shappu padi to Chakkupurakkal padi	23.00	TS to be issued
26	Road from Thatheri bridge to Kalluthara bridge (Kayaltheeram) in ward 10, Nedumudi Gramapanchayath	71.50	TS to be issued
27	Theeradesa Road- Nedumudi Grama Panchayath	101.00	TS to be issued
		492.60	
		1314.65	



KAYAMKULAM			
2016-17			
1	Parambil-Sahradhaya Junction road in Ward No.9 of Kandallur Panchayath	35.51	Work completed
2	Chaprayilmukku Porunila road in Ward No.8 of Pathiyoor Panchayath	53.53	Work completed
3	Alintemukku-Vathikulam Road in WardNo.2 ,3, of Bharanikkavu Panchayath	48.23	Work completed
4	Road from Pulimootil Junction to Vayal in Ward NO.21 of Bharanikkavu Panchayath	18.55	Work commenced. RE sanction obtained
		155.82	
2017-18			
5	Pathiyoor Panchayath Ward 18 Thyl Cashewnut Factory Road	36.50	Work completed
6	Devikulangara Panchayath ward 9, Muttathu mannel kunnel kadavu road	44.00	Work completed
7	Kayamkulam Nagarasabha ward 7, Eruva temple -cherukavu Ellathu road	62.00	Abandoned. Work done by municipality
8	Kandallur Panchayath- ward 14, kaduvingal -Uppadumthara-varambath road	74.00	Work completed
9	Kandalloor Panchayath Ward 13, Shappu Mukku- Muringayil Junction road	48.00	Work in progress.
10	Pathiyoor Panchayath Ward 16 Sri.Nilayam Mannanthudiyil Road	16.30	Work completed
11	Krishnapuram Panchayath Ward 2, Javarakkal Vayal Road Kana Nirmanam	53.00	Work completed
		333.80	
2018-19			
12	Devikulangara Panchayath Ward 2, Edaykkattu Mukku- Mecheri Thottuchira Road	24.00	Work in progress
13	Kandallur Panchayath Ward 1, Smrithiyil Junction Vadakkan Koyikkal Road	36.00	Work in progress
14		29.00	Abandoned. Work arranged by other agency
15	Chettikulangara Panchayath Kozhippalam Chennaiath Road	54.00	Work Commenced
16	Chettikulangara Panchayath Kozhippalam Chanakakunnerl Road	57.00	TS to be issued
17	Kandallur Panchayath Ward 10, Puthanpurayil Kunnel Road	72.00	Agreement Executed
		272.00	
2019-20			

18	Kayamkulam Municipality Ward 6, Clappana Marangattu Road	42.40	TS to be issued
19	Improvements of Ottathengilmukku Thachisserilmukku Road in ward 12 of Kayamkulam Municipality.	37.00	TS to be issued
20	Vathipparambu mukku Thandasseri mukku Road in Panchayath Ward 7, in Krishnapuram Gramapanchayath	61.60	TS to be issued
21	Velamchira - PattoliMarket Road in Kandalloor Panchayath	194.00	TS to be issued
		335.00	
		1096.62	
MAVELIKKARA			
2016-17			
1	Asanmukku-Eliyas Nagar Road	22.79	Work completed
2	Vivekananda Junction-Mavolimukku-T.A.Canal SNDP HS School Road in Vallikkunnam Panchayath in Alappuzha Dist.	34.45	Work completed
3	Vallikkunnam Pallikkathara KottarathilMuku Road in Alappuzha District	16.96	Work completed
4	Kallaikunnil mukku- kumbilumala palli Road	77.91	Work in progress.delay due to rain and slackness from contractor.
		152.11	
2017-18			
5	Nooranadu Pulimal Chunakkara Bund Road	104.00	Work completed
6	Nooranadu - Chunakkara ( Pulimel chirakkara) bund Road in Mavelikkara constituency	110.00	Repetition-To be cancelled
7	Vallikkunnam-Kanjirathummoodu-Puthenchantha road	46.00	Work completed
8	Thamarakulam Junction-Nedumbrathuvila Poykayil- Vayyankara road	62.00	Work in progress
		322.00	
2019-20			
9	Vettiyar palam- aattutheeram road in thazhakkara panchayath	111	TS to be issued
10	Prayikkara achan kovilar theeram in Mavelikkara Muncippality.	76.00	TS to be issued
11	Improvements of Padanilam Fish Market -Parayam kulam Jn road in Nooranad Panchayath of Mavelikkara LAC	109.00	TS to be issued

KOTTAYAM UCR DETAILS			
Sl no	Name of work	AS amount in Lakh	Present stage
ETTUMANOOR			
2016-17			
1	Ambalakkadavu-Naluthodu - Padasekharam Road in Ward No. 19 of Aymanam Grama Panchayath	58.00	Work in progress. quarry muck filling work in progress
2	Ezhupathil Thonnanthara Road Tarring in Kumarakom Panchayath	42.93	Work completed
3	Chakrampadi Varambinakom Thonikkadavu road	28.28	Work completed
4	Kattadimoonumoola Road in Aymanam Panchayath	90.00	Work completed
		219.21	
2017-18			
5	Ettumanoor-Aymanam Panchayath-Kumminipathu Kottapparambu Road	31.00	Work completed
6	Kunnappalli Kochumada Road tarring	48.00	Tendered. Estimate to be recasted
7	Malathusseri patanamkari Road in Thiruvrppu panchayath	57.00	Work Commenced. initial levels taken. Revised estimate approved.
8	Arupara Pallikaryam road in Kottayam Thiruvarp Panchayath Ward 9	21.00	Work completed
9	Kummanam S.N.D.P-Vazhakkala-Kulathoor Road in Thiruvrppu Grama Panchayath	27.00	Work in progress. Retaining wall work in progress
10	Kumarakkam Panchayath AttiPeedika chattiyakulam vazhi Kochumada Road	82.00	TS issued
		266.00	
2018-19			
11	Kumarakam Panchayath Kannadichal Vithu Veetil Moolayil Road	81.00	TS issued
12	Vattappalli Kothadichira Puthiyathu road	43.00	TS to be issued
13	Thiruvarp Panchayath Ward 1, Kuttolamadam Pallichira Road	26.00	Tendered
14	Thiruvarp Panchayath Ward 12, Vattappalli Kumbalamchery Pallichira Road	55.00	TS to be issued
15	Aimanam Panchayath Ward 14, St. George Church Kottumala Colony Road	21.00	Tendered

12	Improvements of Achankovilar-Aqueduct-Mangamkuzhy -Kottamukku Jn road in Thalakkara Panchayath of Mavelikkara LAC	66	TS to be issued
		175.00	
		649	
CHENGANNOOR			
2016-17			
1	Fishermen Colony Road in Ward No.16 of Chennithala Panchayath	64.70	Work completed
		64.70	
2017-18			
2	Thriperumthura Panchayath Ward 1 Vallam Kadavu Chillithuruthu Road	81.00	TS to be issued
3	Thripuramthura Panchayath Ward 9 Prayikkarakadavu Kalatharappady Road	11.90	Work completed
		92.90	
2018-19			
4	Thythrappadi to Parakkadavu Road of Ward 9 in Chennithala-Thriperumthura Panchayat	57.00	Tendered
5	Upgradation of Mecheril Karavallil (Enginethara) road in ward no 9 of Thripperunthura Panchayath	29.50	Site handed Over
		86.50	
2019-20			
6	Improvements to the road from Thaitharappady jun. - Kalatharappady-Gurumandiram- Post office (via) Tharayilmukku in ward Nos.IX, X and XII of Chennithala- Thripperumthura Panchayath	215.00	TS to be issued
7	Improvements to the road from Ennakkadu-Budhanur Puthanthottukara in ward No.XII of Budhanur Panchayath	34.00	TS to be issued
8	Construction of a box culvert and approach road from the Fishermen colony road to south of ward No.16 of Chennithala Panchayath	25.60	TS to be issued
9	Upgradation of road from Kadathu kadavu (Ferry) in Ward No. 9 Ulunthi to Puramthada in Budhanoor Panchayat	94.50	TS to be issued
		369.10	
		613.20	

16	Arppookkara Panchayath Ward 13, Cherupushpam Chozhiyakiri Road	22.70	Site handed Over
17	Arppookkara Panchayath Ward 1, Kaippuzha Mukku Manjadikkari Kochunarayanan Bridge Road	22.00	TS issued
18	Kumarakam Panchayath Ward 9, Nalupank Palliyaakkal Road	24.50	Tendered
		295.20	
2019-20			
19	P.H.C Moonu Moola Thattoor Kandam Road	54.00	TS to be issued
20	Kumarakam Panchayath Pallichira Bankpadi - Idavannalasseri road	37.40	TS to be issued
21	Thiruvarp Panchayath Ward 15, Kochupalam Thumbekulam Road	68.00	TS to be issued
22	Aymanam panchayath Kattadi-Menonkari- Vadiyan Makkeri road	39.50	TS to be issued
23	Vettikkadu Road	25.1	TS to be issued
24	Aymanam panchayath ward-2, kattadi- Malichira - Vadiyan Mekkeri road	34.00	TS to be issued
25	Thiruvarp ward ward 11, Mulassery Puthiyattu- Nabithara road	38.00	TS to be issued
		296.00	
		1076.41	
VAIKKOM			
2017-18			
1	Construction of road Vallakkadavu and Vembanattu kayal beach drainage	59.00	TS to be issued
2	Road from Ambika Market to T.V.Puram	176.00	TS to be issued
		235.00	
		235.00	
KOTTAYAM			
2017-18			
1	Internal road to Pallom fish farm	83.00	TS to be issued
		83.00	
		83.00	
CHANGANASSERY			
2016-17			
1	Road from Kumarakiri palam to Thekkechira purayidom - West Bund Road in Odetti paadasekharam in Vazhappalli Panchayath	101.20	Site handed Over. Initial level taken

6

		101.20	
		101.20	

ERNAKULAM UCR DETAILS			
SI No	Name of work	AS amt in Lakh	Present status
<b>THRIPUNITHURA</b>			
2016-17			
1	Cheppanam Konattu road tarring and drain in ward 6 Kumbalam Panchayath	20.00	Work completed
2	Construction of drain in Panaparambu in Kumbalam Panchayath Ward 5	30.40	Work completed
3	Young Sports Road tarring in Kumbalam Panchayath Ward 11	25.00	Work completed
		75.40	
2017-18			
4	Nellikkal Coastal road tarring & drainage work in Maradu Municipality	23.00	Work completed
5	<i>Kumbalam Panchayath Ward 18, Oruttupura Road</i>	63.00	Agreement Executed
6	<i>Kumbalam Panchayath Ward 13, Chittayil P.V.Sridharan Road</i>	52.50	Work in progress
7	Kumbalam Panchayath Ward 7 8 Ollari Road	12.20	Work completed
8	Kumbalam panchayath ward 11, kubel jetty drain construction	29.60	Work completed
9	<i>Kumbalam panchayath, ward-16 Shivakshetram road</i>	40.50	Work in progress. Initial levels approved.
		220.80	
2018-19			
10	Eroor ward 8, laksham veedu Pambady thazhom	14.00	Work completed
11	<i>South Paravur Anjilikkal Puthukkad Road</i>	56.00	Agreement executed
12	<i>South Paravur Kannam Veliyil Walkway, Kana</i>	22.70	Agreement executed
13	<i>South Paravur Thattam Paramb Colony Road, Kana</i>	31.10	Work Commenced
14	<i>Maradu Municipality Jayanthi Road, Kana</i>	90.00	Work Commenced
		213.80	
		510.00	
<b>ERNAKULAM</b>			
2016-17			
1	Mangalassery Rotary Colony Road in Cheranalloor Panchayath	7.00	Work completed

2	Edayakunnam Temple Road in ward 6 of Cheranalloor panchayath	56.00	Work in progress. Some portion of the road was flooded for the last three months. Now work commenced and drain work in progress. Notice issued to contractor due to slow progress
		63.00	
2017-18			
3	Njattuvetty Godown Link Road in Cheranalloor Panchayath	170.00	TS to be issued, only after getting clarification for the complaint related to the road. Now instructed that no tendering process to be taken.
4	Cheranalloor Panchayath Ward 1 Raman Kartha Road & Kana	8.40	Work completed
5	Cheranalloor Panchayath Ward 12 Ambdedhkar Road & Kana	22.50	Work completed
6	Cheranalloor Panchayath Ward 4, Fedaral Bank - Construction of Thykavu Road	33.80	Work completed
		234.70	
2018-19			
7	Musirees - Paliya Nada Naveekaranam, Kallaripadam Road ChannaMugalam Panchayath Ward - 6	54.00	site handed over
8	Nikathil - makkaparambu road in kochin Co-operation, Ward 34	129.00	Agreement Executed
9	Chellanam Panchayath Thare School East Road	41.50	Abandoned
10	Cheranallur Panchayath ward 6, cherupilli road	41.30	Tendered
11	Cheranalloor Panchayath ward 6, Powrasamathi road	25.40	Selection Notice issued
12	Cheranalloor Panchayath ward 7, Kanavililine	24.00	Agreement Executed
13	Cheranalloor Panchayath ward 10, Poozhithodu road	23.80	Agreement Executed
14	Cheranalloor Panchayath ward 11, Snehatheeram road	17.30	Selection Notice issued
15	Cheranalloor Panchayath ward 17, manuvai Kacheripadi sub road	26.30	Site handed Over
16	Cheranalloor Panchayath ward 9, Mother Theresa, Melathara road	22.70	Agreement Executed
17	Cheranalloor Panchayath ward 13, Mathirpilli S NDP V.V.K. Valath road	35.00	Agreement Executed



		440.30	
		738.00	
<b>KOCHI</b>			
<b>2016-17</b>			
1	Kattiparambu Kalathara road	55.00	Work in progress. Retaining wall work in progress
2	Thonithodu-Kalathara road	53.00	Even if AS is got, it is not required to do the work as the same is done by Panchayath. Report submitted. Now as per Hon MLAs suggestion, Est No 2018/20 submitted for getting AS instead of the same as that work is already arranged
3	Kumbalanghi-Anjalithara road	33.00	Work completed
		141.00	
<b>2017-18</b>			
4	Kariyithara Road	24.10	Work completed
5	Fishermen Colony Road in Chellanam Panchayath , Ward 14	59.30	Work in progress. work stoped due to consent for approach road
6	Challanam Valiyathura Road	74.00	work in progress, Retaining wall work in progress
7	Post-office Road	30.00	Work completed
8	Kalathara kochuchira bridge and road	62.00	work in progress
9	Chellanam Panchayath ward 14 Kodachankadu Pandayalmuttam road	55.70	work in progress
		305.10	
<b>2018-19</b>			
10	Kumbalam panchayath manjilikkadu footpath inter locking.	19.40	Work completed
11	Challanam - Panchayath Ward 14, Alumchira - Arikuyira road	87.00	Site handed Over
12	Construction of footpath at south east side of St. Mary's School at Maruvakkadu in ward 12 of Chellanam Panchayath	68.00	Tendered
13	Kumbalangi Panchayath Ward II SNDP West Temple North side road at Kamarothu Alumparambu road	26.70	Tendered
14	Kumbalangi St. Maries Road	15	work completed

		216.10	
2019-20			
15	Kumbalangi Panchayath Ward 3 Yuvajothi Krizhi Bhavan link road.	26.7	Tendered
16	Challanam Panchayath Ward 12 Maruvakkadu Kizhakken Mehala road	85.6	TS to be issued
17	Improvements to Naduveli thodu in ward No. 1 of Kumbalangi Panchayath	107.6	TS to be issued
		219.90	
		882.10	
<b>PARAVUR</b>			
2016-17			
1	Johnson Petta Road in Ward No.9 of Varappuzha Panchayath in North Paravoor	25.44	Work completed
2	E.K.Nayanar road in Ward No.9 of Varappuzha Panchayath	40.20	Work completed
3	Subhash Road, Vadakkekara panchayath ward 12	51.00	Work completed. Retaining wall for the full length completed. Road concreting and centre drain completed up to ch 170m. Sinkage noted from ch 170m after monsoon and flooding. Contractor requested to close the work as he is not willing to wait till next season to settle the sinkage and hence the agreement closed. Balance portion to be arranged after this monsoon
4	Onathukadu Road, Vadakkekara panchayath ward 12	30.00	Work completed
5	Karimbadam Kizhakke Colony Road, Chendamangalam Panchayath ward 13	42.00	Work in progress. Drain work and cover slab work in progress
6	Construction of Road and drain work of Vypinchery Colony road in Ward No.6 of Ezhikkara Panchayath	14.52	work completed
		203.16	
<b>2017 -18</b>			
7	Mattappuram Road in Ward 8 of Kottuvally Grama panchayath	21.00	Work completed
8	Kalarippadam Road, Chendamangalam Panchayath ward 5	41.00	Work completed

9	Nilesheram - kalarikal temple road - Chittattukara Panchayath	36.00	work completed
10	Godown road - kottuvally Panchayath	15.80	work completed
11	Njattuveetil M.T.R new by-lane road kottuvally Panchayath	20.50	work completed
12	Vadakkakara Panchayath Ward 19, Chattikadu Kungithy Fery Road	56.50	Site handed over and material collection almost done. Initial levels sanctioned..Tarring work could not be arranged due to intermittent rain
13	Paravoor Block Panchayath Ward 18, Construction of Kodavakadu Road and culvert	36.90	Work completed
14	Muttinagam South Ward 6, Construction of Mannam Thuruthu North Coastal Road	14.50	Work commenced. But stopped due to pipeline work along road
15	Puthanvallykara Grama Panchayath Ward 11, Malavana station Kadavu Road	19.70	Abandoned. Work already arranged by jilla panchayath. The work is cancelled vide G.O. (Rt) 848/ 2018/F&PD dated 25.10.2018 as per request letter no. D5/533/2016/CE dated 19.09.2018
		261.90	
2018-19			
16	Varappuzha Panchayath Ward 15 Pady link Road	53.60	site handed over.Requested panchayath to mark the road boundary
17	Paravur municipality ward9, puthayil vedimara road	35.50	work completed
18	Varappuzha panchayath ward 15,K.K Harihara road.	25.75	Work completed.Drain and road work completed after clearing the boundary and outlet issues
19	Chittattukara panchayath pattanam ward18, kattipparampu-chawkkathara road.	11.30	work completed ( Drain work could not done as there is no public outlets)

20	Varappuzha Panchayath ward 8, AKG Pallinilam road	34.00	Site handed Over. Work not yet commenced as the proposed road was dug for laying drinking water pipeline.
21	Kottuvally Panchayath Karipparambu - Gas Godown - Kachappally - K.D. George Road	67.50	Work commenced .Drain work arranged
		227.65	
2019-20			
22	Azheekara Panchayath Nellattu - Ayswariya Tharakaparambu Road	60.80	TS to be issued
23	Kottuvalli Panchayath Ward 19, Mahatma Road side Kettu	11.00	Tendered
24	Ettuveli Pattery Road, Ward 22	45.30	TS to be issued
25	Varappuzha Panchayath Aramana Chandanaprambu - Ayswariya line Putthenpally Adichilikada link road	52.20	TS to be issued
26	Chennamangalam Panchayath Kappugathara - Matha Viswakarama - Mundathumal - V.R.A Road	80.00	TS to be issued
27	Puthen Valikkara Panchayath Kaduvakkuzhi Narakattu Thurutthur - Thalathuruthu Chowkkadavu Road	165.00	TS to be issued
		414.30	
		1107.01	
<b>VYPIN</b>			
2016-17			
1	V.K.Karuppan Road in Ward NO.5, Kadamakkudi Panchayath	60.95	Work completed
2	Karippayil-Keraleswarapuram road in Ward No.4, Mulavukadu Panchayath	45.05	Work completed
3	Concreting of Somanthuruth road in Ward No.1, of Elamkunnappuzha Panchayath	20.14	work completed
4	Construction of road near Rural workers Colony in Ward No.16, Nayarambalam Panchayath	25.50	work completed

5	Panchayath Jetty road in ward 11 of kadamakkudy	33.00	Site handed Over. Work not commenced as Panchayath informed that drinking water supply line is proposed to be laid along this road and road work may be kept pending till that work is completed. The laying work is over and Panchayat want to commence the road work..But contractor not ready to take the work now and requested to close the work
		184.64	
2017-18			
6	Elakunnapuzha Ward 2 Fish Farm Road	30.00	work completed
7	Kadamakkudi Ward7, Kothodu- Malutti Kavala Kappola road	62.10	Site handed Over
8	Naraikkal Ward 15,16 Cheerassari Road	6.00	Abandoned. Work arranged by panchayath
9	Kuzhuppili Ward 1 Janahitha road- Thundippuram road	14.30	Work in progress. Side protection almost completed.Road works arranged
10	Kuzhuppili Ward 10, Thoppil road	18.00	Work in progress. Culvert work completed. Road work to be commenced after finalizing the boundary of road
11	Kuzhupilli Ward 8 Fishermen road	8.10	Work completed
12	Kadamakkudi Ward 3, Kannnum Pulangattu road	13.00	Tendered -work tendered many times, but no participants.TS cancelled and tendered with revised TS.
13	Nayarambalam Ward 14, Kochambalam West road	43.70	Tendered
14	Kuzhuppili Ward 1,12 Santhalan Master Road	9.00	Agreement Executed
15	Kadamakkudi Ward 8,9 Moolampilli Main road	81.00	Work in progress. Drain work almost completed. KWA recently laid drinking water pipe line along the road and roadworks are arranged
		285.20	
2018-19			

16	Pallipuram Ward 15, Kuruthala Palam road	73.00	Work in progress. Retaining wall almost done. Construction of culvert commenced
17	Edavanakadu Ward 5 Kadakkara road	91.20	Selection notice issued. (LA and NOC for a portion not yet obtained from panchayath)
18	Mulavukkadu Ward 3, Areeparambu colony road	69.00	Work commenced. (site handed over and work commenced. Boundary at end portion to be cleared)
19	Improvements to the approach roads to Munambam Fishing harbor	32.00	Work completed
20	Kadamakkudi Ward 2, Chennur to Main Road	63.00	Tendered
21	Pallipuram Ward 15, Unichan Master Road	34.80	As obtained. NOC not yet obtained from panchayath
22	Pallipuram Ward 22, Mosque Janakeeya Road	25.80	Agreement Executed
		388.80	
2019-20			
23	Elankunnappuzha Ward 10, St. Martin Road	91.20	TS to be issued
24	Kadamakkudi Ward 12, Road from Panchayath to Paliyamthuruth Ferry	107.10	TS to be issued..Permissive sanction requested from Panchayath
25	Nayarambalam Ward 14, Sea shore road	102.35	TS to be issued..Permissive sanction requested from Panchayath
26	Kuzhuppilli Ward 9, Dheera Javan Road	15.20	Tendered
27	Kuzhuppilli Ward 1, Kuppathara Road	29.30	TS to be issued
28	Kurichippadam Road in Elunkunnappuzha Panchayath (Ward 6)	47.80	Tendered
29	Valiyakadamakudy Kattathrakkavu Temple to South Jetty road in ward 13 of Kadamakudy Panchayathu	51.00	TS to be issued
30	Bolgatti Jetty Naduvathezhath Road in Ward 12 of Mulavukad	57.50	TS to be issued..Permissive sanction requested from Panchayath
		501.45	
		1360.09	
PIRAVOM			

2017-18			
1	A.K.Bund Road in Amballur Panchayath	69.60	work completed
2	Amballoor Panchayath Construction of Amballoor to 1 km South Road (phase 1)	80.60	work completed
		150.20	
		150.20	

THRISSUR - UCR DETAILS			
SI No	Name of work	AS amt in Lakh	Present stage
KODUNGALLOOR			
2016-17			
1	Moydeen kutty Sahib Road - V.P.Thuruth in Ward 26 of Kodungalloor Municipality	24.00	Work completed
2	Work shop road in Ward No.2 of Vellangallor Panchayath	15.00	Work completed
3	Santhi Road in Ward 20 of Kodungalloor Municipality	30.00	Work in progress
4	Kalpaka - Uzavath kadavu Road in Ward 5 of Kodungalloor Municipality	21.00	Work completed
5	Alathoor-Charupadi Road in Ward No.1 of Annamada Panchayath	6.50	Work completed
6	Mangala Thrakkovu Road, Annamada Panchayath Ward 15	18.00	Work completed
7	Edathathra Road in Annamanada Panchayath	38.00	Work completed
8	Karivelithara Road in Annamanada Panchayath	14.00	Work completed
		166.50	
2017-18			
9	Khadibhavan-Elanthikkara Road in Ward No.6,Poyya Panchayath	27.00	Work completed
10	Annamanada Panchayath Mambra Karikattakunnu road	18.30	Work completed
11	Annamanada Panchayath Kalari karippai road	27.60	Work completed
12	Annamanada Panchayath Annamanada L I canal bund road, kalikkal road	36.80	Work in progress
13	Annamanada Panchayath varuparambu st. joseph road	22.00	Work completed
14	Annamanada Panchayath English media malayamkunnu road mambra kuttichira kadavu road	36.50	Work completed
15	Kodungalloor Municipality ward 27,28,29,31,32 Chithira- samajam road,	38.40	Work completed
16	Kodungalloor Municipality ward 21, Thiruvanchikulam Kizhakkenada canal road & drain	35.10	Site handed Over
17	Kodungalloor Municipality ward 28, 32, Sasthamparambu- Vayalabalam road	16.30	Work completed
18	Kodungalloor Municipality ward 10, Thuruth link road	55.80	Tendered
		313.80	
2018-19			



19	Kadappookkara - Marekkadu kadavu road connecting Mala & Puthenchira panchayath	58.20	TS to be issued
20	Poyya Panchayath Ward 13, Tharissu road	51.00	TS to be issued
21	Mala Panchayath Ward 13, Alinjil Road	50.80	TS to be issued
22	Elayathukavu-Edathuruthi-Kobath kadavu road in Ward No 9,10,12,13 of Puthenchira Panchayathu	84.00	TS to be issued
23	Kodungallur Municipality Ward 30 Perumthodeu Padanna Clinic Road, Construction of Kalchira	24.20	Tendered
		268.20	
2019-20			
24	Mala Panchayath Ward 4, Arogyakshema Upakendram road	87.40	TS to be issued
25	Kodungallur Municipality Ward 7 Coastal Road	17.00	TS to be issued
26	Kodungallur Municipality Ward 12 Kozhikada Naikulam Road	47.80	TS to be issued
27	Annammanada Panchayth Ward 14, Indira Gandhi Paper Mill road	20.90	TS to be issued
28	Kodungallur Municipality Ward 7 Coastal Road	17	TS to be issued
		173.10	
		921.60	
<b>GURUVAYUR</b>			
2016-17			
2017-18			
1	Badhar palli- blangadu-poonthiruthi road, Kadappuram panchayath, ward 4,16	21.00	Tendered
		21.00	
2018-19			
2	Punnayoor panchayath, Akaladu Juma ath palli - kattilapalli link road	12.00	Tendered
3	Chavakkadu municipality A C Moidutty road	7.50	TS to be issued
4	Chavakkadu municipality idasserry krishnadas road	16.60	TS issued
5	Chavakkadu municipality melepurakkal culvert to road	11.80	TS to be issued
6	Chavakkadu municipality Bhagath singh road	6.40	Agreement Executed
7	Punnayoor panchayath mukkandath thazhom road	62.00	Work in progress
8	Chavakkadu municipality ward 1,32 road	132.20	Site handed over
9	Chettuva Fishing harbour :-Concreting of parking area	26.50	Work completed
10	Upgradation of approach road to Chettuva Fishing Harbour	82.00	Tendered
11	Punnayoorkkulam panchayath Thangalupadi - Andathodu road	168.00	TS to be issued
		525.00	
2019-20			

12	Punnayoorkulam Panchayath ward 15, Arafath road	43.40	TS to be issued
13	Engadiyoor Panchayath ward11, Golden beach road	64.50	TS to be issued
14	Punnayoorkulam Panchayath ward 2, vanitha road	18.20	TS to be issued
		126.10	
		672.10	
NATTIKA			
2016-17			
1	Valappadu Beach Coastal Road (Valappadu Panchayath)	48.00	work completed.
2	Azhimavu, Thanniyam Thottam chira road in Thanniyam Panchayath	51.00	Work completed
		99.00	
2017-18			
3	Thanniyam panchayath Ayurveda Hospital road	5.00	Selection Notice issued
4	Thanniyam panchayath Kannanchira smasanam road.	13.20	Selection Notice issued
		18.20	
2018-19			
5	Thanniyam panchayath kallamkara siva Kshetram road.	10.00	Selection Notice issued
6	Thanniyam panchayath Vendara Subhash Chandra Bose road.	15.50	Selection Notice issued
7	Renovation of Thriprayar beach road in ward No.11,12,13,14 in Nattika panchayath	30.30	Work completed
8	Renovation of Nattika beach road in ward No.3,4,5,11,12 in Nattika panchayath	36.30	Work completed
9	Kizhakke Mana Link Road in Ward 9 of Thanniyam Panchayath	11.40	Selection notice issued
10	Mannayi road in ward 15 of Thanniyam Panchayath	39.70	Tendered
11	Thanniyam panchayath Anchupura road	12.90	Selection Notice issued
12	Thalikulam Pathamkallu Thampankadavu Beach road in ward 14,15,16 &2 of Thalikulam Pt	47.10	Tendered
		203.2	
2019-20			
13	Imrpovements to Sahodara Veedhi Road in Ward 12 of Thanniyam Panchayath	28.70	TS to be issued
14	Construction of Cheloor Mana Road in Ward 16 of Thanniyam Panchayath	19.10	TS to be issued
15	Anthikkad Panchayath Ward 4, Swapna Veedhi Road	42.00	TS to be issued
16	Thanniyam Panchayath Ward 11, Kulappadam Road	22.00	Panchayath done
17	Thanniyam Panchayath ward 13, Bhagathsingh road	22.00	TS to be issued
18	Vedikkulam road	38.90	TS to be issued
19	Anthikkad Panchayath Ward 5, Santhi Road	25.10	TS to be issued
		197.80	
		518.20	

MANALLOOR			
2017-18			
1	Vadanapally panchayath Vadanapally beach road.	44.60	Tendered
		44.60	
2018-19			
2	Vadanapally panchayath Sea wall road construction	196.00	TS to be issued
3	Karikkodi Theeradesa Road in Manalur Panchayath	15.40	Tendered
4	Manichal bund road (Smasanam road) in Elavally Panchayath	31.30	Tendered
5	Kannengath Koombully KLDC bund road in ward 2 of Mullassery Panchayat	51.30	Tendered
		294.00	
2019-20			
6	Farm road	29.30	Tendered
		29.30	
		367.90	
KAIPAMANGALAM			
2016-17			
1	Poklai Beach -Hospital road in Mathilakom Grama Panchayath	6.75	Work completed
2	Pathazhakkadu-Perumthodu Road in Edavilangu Grama Panchayath	17.50	Work completed
3	Abdul Khadar Road in Eriyadu Grama Panchayath	14.00	Work in progress. Tarring work completed. closure agreement submitted
4	Puthenpalli Beach road in Eriyad Panchayath	57.00	Abandoned. Done by PWD
5	Oruma Road in Eriyad Panchayath	12.50	Work completed
6	Karavakkadappuram link Road in Edavilangadu Panchayath	27.00	Work completed
		134.75	
2017-18			
7	Sreenarayanapuram Panchayath Vallivattom kadavu Anchayangadi Beach road	196.00	Work in progress
8	Eriyad Panchayath Aavani Smasanam link road, ward-10	63.10	TS to be issued
		259.10	
2018-19			
9	Eriyad Panchayath ward 14,15 Ibrahim road	17.00	Work completed
10	Eriyad Panchayath, Muhammed Abdul Rahuman Palam kadavu- Thiruvallor road	60.00	Tendered
11	Mathilakam Panchayath ward - Road laying through ward 1,16,17 Poclai beach kulimuttam community health entre - Arappathodu	68.10	Work in progress
		145.10	
2019-20			

12	Pozhankavu Asmabi College road	60.5	TS to be issued
		60.5	
		599.45	

MALAPPURAM - UCR DETAILS			
Sl.No.	Name of work	AS amt in Lakh	Present stage
<b>TANUR</b>			
2016-17			
1	Thanur-Kammuttakath Siddhik Smaraka Road ( Niramaruthur Panchayath)	78.93	Work completed
2	Unniyal Thevarkadappuram Azheekkal Road	33.73	Work completed
3	K.P.O Muhammed Smaraka road	34.25	Work completed
		146.91	
2017-18			
4	Kumaranpadi Vallikkanchiram road	21.1	Work completed
5	Thottukkara Kondembart Road	28.76	Work completed
6	Niramaruthoor Panchayath ward 17[ Unniyal Theeradesa smasanam road	41.5	Work completed
7	Thanur Municipality Division 38,Moyideenpalli Beach road	51.9	Work completed
8	Thanur Municipality Cheeran Kadappuram- Pump house Colony road	18.4	Work completed
9	Thanur Municipality Division 39, Aal Bazar- canoli road	15	Work completed
10	Thanur Municipality Division 1, 38, farook palli Beach road	54.3	Work commenced.Site handed over
11	Niramaruthoor Ward I Puthiya Kadappuram Azhikkal - Ottumbram Juma-masjith road	65.2	Work completed
		296.16	
2018-19			
12	Santhinagar - Thallaseri road	27	Site handed over
13	E.M.S. Smarakam road	36.6	Site handed over
14	Unniyal - Ottumpuram road	15.6	Site handed over
15	Post office- Pathambadu Road	52.53	Tendered
16	Alinchuvadu Valiyapadam Thottarikkathodu Pathampadu Mangadu road	154.7	Tendered
		286.43	
2019-20			
17	Poroor - Murivazheekkal road	290	TS to be issued
18	Anchappura gym road in Parappanangadi municipality	32.5	Tendered
		322.50	
		1052.00	
<b>THIROORANGADI</b>			
2016-17			
1	Mambulam South Road in Parappanangadi Municipality	40.90	work completed
2	Kalarikkal Saddham Beach road	29.58	work completed
3	Manalippadam Road	29.69	work completed

4	Parappanangadi-Kalangodu road	20.70	work completed
5	K.T.Nagar Sub Centre Kanjithodu Beach road in Parappanangadi Municipality	44.10	work completed
		164.97	
2017-18			
6	Prayag Road - Puthen kadappuram Road in parappanangadi Municipality	55.00	work completed
7	Parappanangadi Municipality Kuttiyil vakkayil road	7.80	work completed
8	Thoduvil pathway	7.50	site handed over.land issue.work not started.Closure agreement executed
9	Parappanangadi Municipality Fisheries colony road	40.91	site handed over, site problem.
10	Parappangadi Municipality - ward 45, kallingal road	69.30	Work in progress.Culvert slab work is completed.RR works to be done but work stopped due to water logging in drain
11	Parappangadi Municipality - V.P. Achuthan road- Nabulam south link road	34.50	work completed
12	Parappanagadi Kuttikkadan road.	36.50	work completed
13	Parappanangadi thudisseri road	21.00	work completed
14	Parappanangadi Hidayat nagar palam road.	13.00	Work in progress. box culvert work completed. Approach road land problem
		285.51	
2018-19			
15	Aaviyil beach - kettungal road in Parappanangadi municipality	68.31	work completed
16	K.P.H Road in Parappanangadi municipality	68.30	Work in progress/CC pavement works in progress
17	Pilakulam road	17.60	Work in progress/CC sidewalk and quarry muck filling completed.
18	NCC road	43.5	Work in progress/RR and CC wall works for drainage in progress
19	Malayambattu road	64.00	Work in progress. covering slab in progress.
		261.71	

2019-20			
20	Kariyadu-Edavannathara Colony road in Ward No.7 of Parappanangadi Municipali	61.00	Tenderd
21	Anchappura gym road in Parappanangadi municipality	32.50	TS to be issued.
22	Manakkal road	54	Tenderd
23	K.P.H.S.N.M.H.S road	63.6	TS to be issued.
24	Alungal Beach Kallungal road	73.7	TS to be issued.
25	Parappanangadi - Health Centre - Fisheries School Road (Chettipadi	61.9	TS to be issued.
26	Parappanangadi - K.P.H.Road	33	Tendered
27	Parappanangadi - Chappapadi - Fisheries Hospital road	30.3	Tendered
		410	
		1122.19	
PONNANI			
2016-17			
1	Improvements to the Port Jankar Jetty road near civil station in Ponnani LAC	17.50	work completed
2	Improvements to the Light House road in ponnani LAC	8.33	work completed
3	Improvements to the Jankar Jetty Light House beach Road in Ponnani LAC	28.00	work completed.
4	Approach road to Anappady bridge across Kanoli canal	99.90	work completed
		153.73	
2017-18			
5	Puthuponnani munnambam beevijaaram road	43.00	work completed
6	Renovation of parking area and approach road of Ponnani fishing harbour	187.10	work completed
7	Veliyancode pamban road	12.90	work completed
8	Padathakayal pottadimukku road	10.75	work completed
9	Ponnani municipality ward 51, Theepetty company road drain cover slab	16.20	work completed
10	Aanakathu M.T Muhammed smaraka road	28.50	work completed
11	Ponnani Civil station Jankar jetty road drain construction	3.90	work completed
		302.35	
2018-19			
12	Parumpadappu Panchayath Parappoor kakanathu road	9.00	work completed
13	Palapetty Ajmer Nagar beach road	68.62	work completed
14	Veliyancode panchayath, Beevippady beach road	31.60	work completed
		109.22	
2019-20			
15	Improvements to Aanapadi-Kothamukku road	44.00	TS to be issued.

16	Improvements to Podipparambu Road and Drain behind Badar palli in Ward-50 in Ponnani LAC	34.50	TS to be issued.
17	Improvements to Padathukayal-Ammu musliar Road in Veliancode GP	49.00	TS to be issued.
18	improvements to Abdulla haji Memmorial road in ward 5 in Veliancode GP	33.00	TS to be issued.
19	Improvements to palappatty Arodi colony road in Perumbadappu Panchayath.	17.50	TS to be issued.
20	Thazhathel padi perumudisseri Kothamukku Road in Veliyankodu gramapanchayath	79.60	TS to be issued.
		257.60	
		822.90	
<b>THAVANUR</b>			
<b>2016-17</b>			
1	Vadikkal M.L.A Road to Puzhayoram road	72.44	Work in progress.
2	Road from Koottai Fish landing centre to Asanpadi Beach in Thavannur Mandalam	99.11	work completed
3	Road from Kunjithamippadi to Koottaikadavu via Karattukadavu	30.20	Work in progress. Filling work in progress
		201.75	
<b>2017-18</b>			
4	Purathoor Pallikavu-Musaliar Nabaram Road in Purathur Panchayath	41.30	work completed
5	Road Mangalam Vadikkal Beach road to Purathoor Jetty lane beach road	61.00	work completed
6	Panippadi minor canall road (Mangalam)	30.20	work completed
7	Road from vadikkal beach to nayarthodu beach road- Reconstructon	138.00	work completed
8	Kurassari dam road	34.40	work completed
		304.90	
<b>2018-19</b>			
9	Edakkanadu kurupinte padunna ayichanbura VCB road	15.60	work completed
10	Edakkanadu subcentre chengaiparambu kunjammathara road	40.45	work completed
11	Pulikkal puzhayoram road	57.60	work completed
12	Koottayi regulator cum bridge thekkekadavu road	66.50	Work in progress. culvert completed
13	Purathoor Padinjarekkara Gomukhamkulam Puzhayoram road	41.20	Work Commenced
14	Mangalam Panchayath Asanpadi Purathur jetty line road	109.00	Agreement Executed
		330.35	
<b>2019-20</b>			
15	Mangalam Vadikadavu Thookkupalam Thekkekadavu road	71	TS to be issued.



		71	
		908.00	
VALLIKUNNU			
2016-17	No works		
2017-18			
1	Vallikunnu Panchayath ward -8, Kalladasseri charaadavu road	27.20	work completed
2	Vallikunnu Panchayath ward -5, Anayattil- Anyaragandi road construction	23.30	work completed
3	Vallikunnu Panchayath ward 4, Balathirithi Approach road	97.20	work completed
4	Purancheri - Kottakkadavu Road, Kizhakkemala Anganvadi, Kizhakkemala Anganvadi Kanjirappotta Road (400m) in Vallikkunnu Grama Panchayath Ward 5,7	60.40	work completed
5	Vallikunnu Panchayath ward -9, Paruthikkadu Irubothungal pathara road	21.60	work completed
6	Vallikkunnu Panchayath Kunjali Nagar AnganWadi road	27.00	work completed
		256.70	
2018-19			
7	Keezhpettu Padmanabhan Smaraka road	20.00	Work completed
8	Vallikunnu Panchayath Vattoli Pulladu Mannettam para road	101.30	Selection Notice issued
9	Vallikunnu Panchayath NV road	35.00	Work completed
10	Parol Cheraya Padikkappuram Mannettam para road	48.60	Agreement Executed
11	Kongan Bazar Punjappadam road	40.20	Agreement Executed
12	Anayirangadi Balathiruthi road	20.00	Work completed
13	Vallikkunnu Panchayath Ariyalloor Mini stadium road	43.00	Agreement Executed
14	Vallikunnu Panchayath Pallippadi Ammannoor road	13.50	Site handed over
15	Ilayodath Padanna road	46.10	Agreement Executed
16	Najma Floor Mill road	22.70	Work Commenced
17	Anganavadi AMLP School road	16.00	Work Commenced
18	Pallippadi - Kuttippala road	20.00	Site handed Over
		426.40	
2019-20			
19	Vallikunnu Panchayath ward -5, Kottappadi Aganavadi niramkaithakotta road.	26.00	Tendered
20	Keezhayil - Kaanamkulangara road	64.90	TS to be issued
21	choppankavu cherukunnathuRoad-Vallikkunnu panchayath	64.90	TS to be issued
22	Thiruthi School-Coir Society-Athikkadu padi Kolakkuthu road	120.00	TS to be issued
		275.80	
		958.90	

	TIRUR		
2019-20			
1	Improvements to the Vettom Cheerpu -PPC road in Vettom panchayath in Malappuram District	35.60	Tendered
2	Improvements to the 10th ward ayurvedha dispensary to cheeradath road in vettom panchayath in Malappuram District	13.25	Tendered
3	Improvements to the Alissbery Kunjoolikkadavu road in Vettom panchayath in Malappuram district	17.50	Tendered
4	Improvements to the Pariyapuram roomankandi road in Vettom panchayath in Malappuram district	18.40	Tendered
5	Improvements to the Kotekkad Palleri Road in vettom Panchayath in Malappuram District	17.20	Tendered
6	Improvements to the Panchayath office -Odengelampadi road	30.50	Tendered
7	Improvements to the Velappuram Alinchuvadu sea wall road	49.00	Tendered
8	Improvements to the Valkkandi-chengottu road in Vettom panchayath in Malappuram District	22.49	Tendered
9	Improvements to the Panchayath office Kanoor road in Vettom panchayath in Malappuram district	21.20	Tendered
10	Improvements to the Paravanna-Thekke palli Rasheedh nagar road in Vettom Panchayath	12.50	Tendered
11	Improvements to the Vettom church Kuttiyil school road in Vettom panchayath	33.40	Tendered
12	Improvements to the Paravanna-Pulinchodu mathrika anganvadi road	7.10	Tendered
13	Improvements to the Alinchuvadu-Palliparambu Aavippuzha road.	10.20	Tendered

14	Improvements to the Paravanna town -beach road.	14.50	Tendered
15	Improvements to the Poovanchery-Koyappayil Padi Road.	67.50	TS to be issued
16	Improvements to the Poovanchery-Koyappayil Padi Road.	19.70	TS to be issued
17	Vettom Narayananpadi Chiradath road in Ward 11	49.50	TS to be issued
		439.54	
		439.54	

**KOZHIKODE UCR DETAILS**

Sl No	Name of work	AS amt in lakh	Present stage
<b>BEYPORE</b>			
2016-17			
1	Bluestar-Kadalundikadavu road-Kadalundi	40.00	Work completed
2	Edakkayilpadi-Kaitholipadanna-Kunnathuparambu Road-Farok	63.00	Work in progress(87%) .
		103.00	
2017-18			
3	Pulikadavu- Aaranamkuzhi road Ferok	110.90	Work in progress (50%)
4	Kottakkadavu- Pilakkattu road – Kadalundi.	53.35	Work in progress (40%)
5	Thekkethala Kadavu-Mukkonam-Pandippadam road – Farook.	82.00	Work in progress (95%)
		246.25	
2018-19			
6	Maradu water tank to canal Mathottam road.	84.55	Site handed over
7	Coir factory south road- Erattachira Aavilthodu-Beyepore.	73.30	Site handed over
8	Kadalundi Kodivalapp Murukallingal Road	53.78	Agreement Executed
9	Kadalundi Keekode Mukkath Kadvu Road	96.10	TS to be issued
10	Beyepore Fishing Harbour- Resurfacing of Approach road, internal roads and parking area	17.76	Agreement Executed
		325.49	
2019-20			
11	Karuvan thiruthi-Yatheem khana-Peravan madu road- Farook	162.00	TS to be issued
12	Farok Boat Jetty Post Office Road	45.20	TS to be issued
13	Farok Pathirikkatt Panakaal Road	44.00	TS to be issued
		251.20	
		925.94	
<b>KOYILANDI</b>			
2016-17			
1	Kolakkadu-Pookadu-Thoovapara Poyilkavu road in Chemencheri Panchayath	87.00	Work completed
2	Kolakkadu-Pookadu-Thoovvapadi Poyilkavu road in Chemencheri Panchayath	21.60	Work completed
3	Kolavipalam Amavalarthu Kendram-Smasanam -Kottakadappuram Road in Payyoli Municipality	52.00	Work completed
4	Unikandom Valappil Kannamcherimukku road in moodadi Panchayath	15.00	Work completed
5	Kannankadavu-Azheekkal Road in Chemancheri Panchayath	27.00	Abandoned, Land problem , closure agreement executed.
6	Muthirakal mukku-Kodikkal Beach road in Thikkodi Panchayath	31.00	Work completed

		233.60	
2017-18			
7	Road from Customs road to Koyilandy Fishing Harbour	91.00	Work in progress, Revised estimate submitted
8	Thikkodi Panchayath nallattimalayil thazhakidanhi pothalth road	27.40	Work completed
9	Moodadi Panchayth, N.H. V Mangalam U.P. School Vimangalam kshethram road	18.10	Work completed
10	Koyilandi Municipality Christianpally-Manayadathu parambu fishermen colony road	21.90	Work completed
11	Thikkodi Panchayath Thikkodi Srambikkal beach road	23.80	Work completed
12	Koyilandi Municipality Mandamangalam Beach - N.H. road	59.75	Work completed
		241.95	
2018-19			
13	Chemancheri panchayath Korapuzha Naragatholithaza road	75.50	Work in progress.
14	Thikkodi Panchayath Purakkadu - Chingapuram road	69.00	Work completed
15	Chemancheri Panchayath Ward 19, Thulam Poyyail Beach road	22.00	Work completed
16	Additional strengthening of Kappad beach road	58.30	Agreement Executed
17	Palur Nadukandi Manikoth Road	37.10	Work completed
18	Illath Thazhe Naderikadavu Road	44.90	Work in progress
19	Maniyoor Panchayat Cheriyanoor - Muthuvana road	82.00	Tendered
		388.80	
2019-20			
20	Payyoli 2nd gate - kottakkal road in Payyoli Municipality	63.60	Selection Notice issued
21	Chorode Panchayath Ward 1, Alam Kandi Mukku Erayante vida Road	16.40	TS to be issued
22	Purakkad thurayoor road Govindamenon kettu	46.70	Agreement Executed
23	Payyoli Akshara College Subrahmanya Kshethran Link Road	22.30	Tendered
24	Nabolante vida kshethram Vazhavalappil Road	28.60	Tendered
25	Construction of Foot path over Ezhukudikkal thodu in Chengottukavu Grama Panchayat	40.9	Tendered
26	Ayanikkad Post Office- Keezhoor road in Payyoli Corporation	120	TS issued
27	Upgradation of Coastal Road in Kozhikode District- Approach road to avikkal Bridge in Thikkodi Grama Panchayat	79	TS to be issued
28	Improvements to Iceplant to Harbour Road in Koyilandy Municipality	51.5	TS to be issued

29	Road from Thoovappara to Poyilkkavu Beach	49.7	TS to be issued
		518.70	
		1383.05	
VADAKARA			
2016-17			
1	Road from Tholadachalla - - Bharanikolmukku - Gosaikunnu Road to Beach in Cherodu Panchayath (Ward 1)	35.00	Work completed
2	Gosaikunnu Road in Vadakara Chorodu Panchayath	4.75	Work completed
3	Kizhakkechalil mukku - Bichummapally Road	38.00	Work completed
4	Maintenance to the approach road to Chombal F.H	17.60	Work completed
5	Additional strengthening to the protection wall of existing coastal road of Araykkal Temple	29.10	Work completed
6	NH- Madappally Manakkad SreeMahaganapathy Temple Road	32.00	Work completed
		156.45	
2017-18			
7	Construction of footpath over drain from Chombal fishermen colony to Chombal FH	40	Work completed
8	Resurfacing of road from Chombal FH internal road to Jetty	27	Work completed
9	Onchiyam panchayath Karuvakkandam-Illikkal Thazham road.	48.5	Work completed
10	Onchiyam Panchayath ward 1, valappimukkukana, foot path	57	Work completed
11	Onchiyam Panchayath ward 14, from Sri. Mahaganapathy temple road to kshethrakulam - footpath	26	Work in progress(60%). Shifting of electric post delayed the progress of 67 m drain work
12	Footpath cum drainage construction from kakkattuthazhom to Madappalli dispensary, ward 13, Onchiyam panchayath	34.1	Work completed
		232.60	
2018-19			
13	Cherode panchayath ward 18 pallithazha Varenta valappil road.	110.30	Work completed
14	Chombal Harbour beach road	17.80	Work completed
15	Azhiyur Panchayath slab over the Naduchal Thode	72.00	Work in progress. (50%)
16	Onchiyam Panchayath Lekshamveedu Footpath	4.00	Work completed
17	Chombal Fishing Harbour- Construction of road alongside South breakwater	101.00	Work in progress
		305.10	
2019-20			

18	F H chombal- widening the Approach road and reconstruction of side protection wall between ch 790.00 to 950.00 m	107.00	TS to be issued
19	Onchiyam Panchayath Naalu Cent Colony Parakkettu Road	9	Tendered
20	Construction of footpath cum drain from Chombal Harbour road to Kalluvalappil mukku	42	Tendered
21	Charodu Ward 21, Kakkadu Palli Kallarakkal Puzha road	119	TS to be issued
22	Aavikkara kshetram- Harbour road.	33.90	Tendered
23	Chorode Panchayath Ward 1, Alam Kandi Mukku Erayante vida Road	16.40	Tendered
24	Construction of footpath cum drain from Chombal Harbour road to Kalluvalappil mukku	42.00	TS to be issued
		369.30	
		1063.45	
ELATHUR			
2016-17			
1	Njaraykkal road-kanoli canal (elathoor kozhikode corporation)	69.00	Work completed
2	Madachalthodozhi Road in Division 4,Kozhikode Corporation	28.62	Work completed
3	Oloppara Road in Chelannur Grama Panchayath	30.00	Work completed
4	Adavattuthazham road in Thalakkulathoor Grama Panchayath	22.00	Work completed
5	Ariyolimukku-Puthiyottikadavu Road in Thalakkulathoor Panchayath Ward No.15	63.00	Work completed
6	Mattuvayal Azheekkalthodu (Drainage,Path way) in Ward No.1 of Kozhikkode Corporation	39.00	Work completed
7	Padannakkalam Coir Society Road in Ward No 1 in Thalakulathoor Panchayath	42.90	Work completed
		294.52	
2017-18			
8	Perumthuruthi Mattupurackkal Road in Division 4,Kozhikode Corporation	18.60	Abandoned.The work was already executed by kozhikode corporation
9	Kozhikode Corporation ward-1, Village office beach road	39.00	Work completed
10	Kozhikkode Corporation Matthuvayal Azhikkal road	53.25	Work in progress. Drain work in progress, Road tarring completed(70%)
		110.85	
2018-19			

11	Pavayil cheerppu - parappara road in Thalakulathur panchayath	60.75	Work completed
12	Perunthuruthy - Mattupurackal Road-new	19.00	Work Commenced
13	Kozhikode Corporation Ward 75, Chettikulam Palattu Vayal Road	28.90	Work in progress. Drain Work in Progress(70%)
14	Chelannur Panchayath Kallitta Palam Mundakkatty Thazham Vadekandi Thazham Road	53.60	Work in progress. Side protection work in progress(32%)
15	Kakkodi Panchayath Ward 2, Mukkam Kadavu Badiroor Road	66.00	Work in progress. Culvert, DR Completed, Paving work in progressing(62%)
16	Corporation Ward 75, Puthiya Nirath Kallingal Road	79.60	Work comenced (6%)
17	Corporation Ward 75, Elathur Kattil Road	30.40	Work completed
		338.25	
2019-20			
18	Thalakulathur Panchayath Pavayil Ozhukil Thazham Road	71.70	TS to be issued
19	Chelannur Panchayath Vadekandi Thazham Mukkath Thazham Road	89.00	TS to be issued
20	Thalakulathur Panchayath Purakkateri Pilassery Thazham Road	43.20	TS to be issued
21	Onchiyam Gramapanchayathila Ward 14 Madappally Manakkadu Thekku Bhagavathi Temple Road footpath	51.2	TS to be issued
		255.10	
		998.72	
<b>KOZHIKODE NORTH</b>			
2016-17			
1	Upgradation of internal road and yard in vellayil fish landing centre	13.80	Work completed
2	Improvements to the Puthyanirath Road in Kozhikode corporation	27.00	Abandoned. Work done by Kozhikode Corporation
3	Bank Bazar Palakkada Nechukulam Road (Ward 73)	19.00	Abandoned. Work done by Kozhikode Corporation
4	Kanakalaya Bank to Railway line Road in ward No.68	8.20	Work completed
5	Chakkorath kulam to Railway line Road(including widening of drain)	43.10	Work completed
6	Road from Parambilkadavu Bridge to Krishnankadav (Kozhikkode Corporation)	37.00	Work completed
		148.10	
2017-18			
7	Bhatt road dobihana (jn) to puzhiyill road mannal masjid	96.60	Work completed
8	Dobihana varakal BEM ice factory road ward 12	31.00	Work completed
9	Santhinagar colony road No.2 in ward 72 in Kozhikode corporation	21.00	Work completed



KANNUR - UCR DETAILS			
SI No	Name of work	AS Amt in Lakh	Present Stage
AZHEEKODE			
2016-17			
1	Neerkkadavu-Kandanazhithodu Vadaku-Arayasamajam Smasanam Road	27.00	Work completed
2	Improvements to Harbour Road at Azhikkal Harbour in Kannur District	10.35	Work completed
3	Keeriyadu-K.C.M.C.L Road	32.00	Work completed
4	Azheekal Ferry-Chal Beach Road	72.40	Work completed
		141.75	
2017-18			
5	Azhikkal Light house Chal beach Theeradesa road	13.00	Work completed
6	<i>Kottarathumpara- Arayakandippara road</i>	22.10	Agreement Executed
		35.10	
2018-19			
7	Development of Infrastructure facility in Azhikkal Fishery Harbour in Kannur District- Construction of Parking yard infront of Ice plant	16.00	Work completed
8	<i>Maintenance of Internal road and parking area in front of auction hall, Azheekal Fishing Harbour</i>	81.00	Work completed
		97.00	
		273.85	
PAYYANNUR			
2016-17			
1	Ramanthali Panchayath- Manthamthodu Puthiyapuzhakkara road	48.70	Work completed
2	<i>Kannur-Thaineri-Pallihaji Uliyathukadavu Road</i>		<i>TS to be issued. Due to land dispute, land for road is not received from Payyannur municipality</i>
		98.18	

10	Kurunjolithodin covering slab	122.00	Work in progress. Drain work in progress 60%
		270.60	
2018-19			
11	Kozhikode Corporation Ward 62, Muhammed Rafi	165.00	Selection Notice issued
		165.00	
2019-20			
12	Kozhikode Corporation Ward 65, Pulikkal Road Drainage	55.6	TS to be issued.
		55.60	
		639.30	
KOZHIKODE SOUTH			
2016-17			
1	Renovation of Pallikkandi Junction- Azheekkal Road Junction (225 mtr)	45.00	Work completed
		45.00	
2017-18	No works		
2018-19	No works		
		45.00	
KUTTIADI			
2016-17	No works		
2017-18			
1	Cheriyannur Muthuvana Manappurath Coastal Road	27.50	Work completed
		27.50	
2018-19			
2	Maniyoor panchayath Palayadu Nada Mangilinkai road.	44.20	Agreement Executed
3	Maniyoor Panchayat Cheriyannoor - Muthuvana road	82.00	TS to be issued. TS estimate submitted. Delay for submitting the estimate is due to getting the resolution from Panchayath Authorities regarding the land availability.
		126.20	
2019-20			
4	Vettil peedika - Koroththazha - Kairali Grandhalayam mukku road	121.04	TS Tto be issued
		121.04	
		274.74	

3	Puthiya puzhakkara- Moolakkeel kadavu road	73.10	Work completed
		219.98	
2017-18			
4	Ettikkulam Mottakkunnu Beach - Anganvadi Road, Ramanthali Panchayath	11.00	Work completed
5	Ramanthali Panchayath Ramanthali Centre- Kalakattu road	14.80	Site handed over
6	Payyanoor Municipality mukkuduthottam kadavu road	58.00	Work Completed
7	Ramanthali Panchayath Pathu cent narimada road	21.90	Work in progress. RE prepared
8	Payyanoor Municipality Kolothu-Uliyathukadavu road	23.05	Agreement Executed
9	Niduvappuram - mill road	31.50	Work Completed
10	Improvements to Paravanthata-Kapad road balance work in Payannur municipality	24.70	Work Completed
11	Construction of Thayinery theeradesha road in Payannur municipality	91.00	Work in progress. GSB work in progress
		275.95	
2018-19			
12	Karamal colony smasanam road-Payyannur municipality	36.80	Work in progress. Filling work in progress.
13	A.K.G Nagar pothusmasanam road -Ramanthali panchayath	82.80	Work commenced. initial level submitted
14	Punchakkadu theeradesa road	73.30	Work in progress. Side protection work completed. Filling work in progress.
15	Parathikadu- Karingoli-Mottakunnu Bhagavathy temple road in Ramanthali panchayath	46.00	Agreement Executed

16	<i>Etikulam PHC Road in Ramanthali panchayat</i>	2.80	<i>Tendered</i>
		241.70	
2019-20			
17	<i>Narimada Kattamballi Quarry road</i>	51.7	<i>TS to be issued</i>
		51.70	
		789.33	
<b>KALYASSERY</b>			
2016-17			
1	<i>Puthiyngadi-Choottadu-Eripram-Muttam Road in Madai Panchayath</i>	94.96	<i>Work completed</i>
2	<i>Puthiyangadi Beach road (Neerozhukkumchal-Kakkadamchal road)</i>	22.32	<i>Work completed</i>
3	<i>Cherukunnu Madakkara Ayyoth Road</i>	11.24	<i>Work completed</i>
4	<i>Madai Vengara Post Office-Vellachal Road</i>	77.35	<i>Work completed</i>
		205.87	
2017-18			
5	<i>Cherukunnu Panchayath Punnacheri-Poongavu-Kobathu Muttill Dam Coastal road</i>	103.50	<i>Work completed</i>
6	<i>Road from Kottakkilmukku to Kadavu in Ezhom Panchayath</i>	87.45	<i>Work completed</i>
7	<i>Kalliyassery Panchayath C.R.C. Sreekumbakavu road</i>	13.30	<i>Abandoned as the work was executed by LSGD</i>
8	<i>Kannapuram Panchayath Ayyoth Ayiramthengu road</i>	38.95	<i>Work completed</i>
9	<i>Mattol Panchayath Madakkara thekkamunambu Theeradesa Tsunami road</i>	15.35	<i>Work completed</i>
		258.55	
2018-19			
10	<i>Cheruthazham Panchayath purachery sivaskathram kottayil moolakkadavu Theeradesa road</i>	250.00	<i>Work in progress. Filling and CD works in progress</i>

11	Pattuvam Panchayath paranayil theeradesa road -IInd part	75.00	TS issued
12	Rectification work of approach road and parking area of palacode FLC in Madayi Grama Panchayath	10.80	Work completed
		335.80	
		800.22	
KOOOTHUPARAMBA			
2016-17	No works		
2017-18			
1	Kannur-Peringannur Town via Puzhayorathu to Naluthengu Threedesa road	236.78	TS to be issued. (Land not available)
		236.78	
2018-19			
2	Padannakkara school to Uchayil mukku road in ward 25, Panoor municipality	31.70	Tendered
		31.70	
		268.48	
THALASSERY			
2016-17			
1	Parimadom Fish landing Centre road	39.00	Work completed
2	Olavilam-Pathikkal Monthal kadavu road	85.11	Work completed
3	Soling and Tarring of road from Pathikkal to Monthal in Chokli Panchayath of Thalasseri Mandalam	93.70	Work completed
		217.81	
2017-18			
4	Thalai FH to Chalil gopallapetta FLC link road	268.60	Work completed
5	Parimadom sikanther club - press valappu road in New Mahi panchayath	46.50	Work completed
		315.10	
2018-19			
6	Chocli Panchayath Arayakkul Mylyattu Poyin Road	17	Work completed

7	Chocli Panchayath Arayakkul Kanaka Kunnummal Road	16.70	Agreement Executed
8	Chocli Panchayath Cheprath Thazhe Monthal Road	40.80	TS to be issued
9	Manoli Kuruppadi School road	16.00	Agreement Executed
10	Chocli Panchayath Cheenath Vayal Kakkadavu Road	36.10	Agreement Executed
11	Malayantevida - manthantevida road	17.00	Tendered
12	Improvements to Thottummal murkhanchira SN puram road in Eranholi grama Panchayath	28.7	Tener under Scrutiny
		172.30	
		705.21	
THALIPARAMBU			
2016-17			
1	Thalipparambu-Kuppom mukkunnu Pacheni theeradesa road (Pariyaram Panchayath)	122.09	Work completed
		122.09	
2017-18			
2	<i>Balance work of Mullakodi- Nanisserry- Parassinikadavu road in Mayyil gramapanchayath</i>	41.00	Work in progres, Filling works in progress
		41.00	
2018-19 No works			
2019-20			
3	Bhavuparambu - Keeriyadu Thanikunnu -Kurumathur Kottappuram road - Kurumathur centre road	166.10	TS to be issued
		166.10	
		329.19	
DHARMADOM			
2016-17			
1	Muzhippilangadu Panchayath Kulam-Kadavu road	51.70	Work completed
2	Koodakkadavu Beach road in Muzhippilangadu Panchayath	16.40	Work completed
3	Dharmadam swami kunnu-puthen pura vilakkathan vayal road	27.30	Abandoned, Work executed by panchayath authority on available land.

	4	Meloor Adivayal Muzhuppilangadu kadavu Road in Dharmodam Panchayath		Work completed
			99.20	
			194.60	
2017-18				
	5	Muzhupilangadu Panchayath Madom Beach road		Abandoned. Another work sanctioned in NABARD by Muzhappilangad panchayath. Hence work not required
			36.70	
	6	Muzhupilangadu Panchayath Madom- Puzhakara road		Work completed
			23.70	
	7	Dharmadom Panchayath Dharmadom Kornashan school- Puthenoura Attaramkunnu road		Work completed
			14.00	
	8	Dharmadam Panchayath Dharmadam Pulikkal- Nurubbikal road		Work completed
			9.90	
	9	Muzhupilangadu Panchayath Moiydupalam Beach road		Work completed
			23.50	
	10	Muzhupilangadu Panchayath Youth- Pozhakara road		Work completed
			39.80	
	11	Dharmadom Panchayath Dharmadam Boatjetty Nurubil road		Work completed
			38.30	
	12	Dharmadom Panchayath Dharmadam Kornashan school Mallippalam Pump house road		Work completed
			29.50	
	13	Dharmadom Panchayath Dharmadam Valiyathodu Attarakunnu road		Work completed
			8.85	
	14	Meloor- Puthuvayal- Andalloor road		Work completed
			62.30	
	15	Pinarayi panchayath Parapram Abu Peedika-school puzhayora road		Work completed
			47.50	
	16	Pinarayi panchayath Kattil Peedika- Kuniyayil road		Work completed
			7.71	
	17	Pinaray panchayath Edakkadavu Puthiya palam road.		Work completed
			32.40	

18	Andellarkkadavu palam -baleri veedu road.	17.40	work in progress
19	Nangarath mukku- kunnum vayal road. Kadabur Edakkadu town-beech road.	11.75	Abandoned. Land not available , proposed for cancellation of AS
20	Kadaboor Edakkadu town - Beach road	27.00	Abandoned Work already done by panchayath
		430.31	
2018-19			
21	Pinarayi panchayath cherikkal A.K .G road.	45.2	Work completed
22	Vengodu panchayath Thekkinath-Keezhathur palli, Mariyottu road.	42.70	Work completed
23	Kandalattu road	4.40	Abandoned, work executed by other agency
24	Madakkarapally -valiyandi road	36.50	Agreement exeuted
25	Kunayyilthaza - Kayyalapuram road- peralassery	41.00	TS issued
26	Kottam- pazhayanirathu- Puzhakkara road- Peralassery	21.00	Tendered
27	Kunjiraman Peedika- Parappram Valiyayil road	25.90	Agreement Executed
28	Manjakunnu road- Peralassery	18.70	Tender Under Scrutiny
29	U- Raghavan road- Pinarayi	19.15	Agreement Executed
30	Improvements to Moidu Palam Koodakadavu Road Muzhappilangad Grama Panchayath	14.80	Agreement Executed
31	IMPROVEMENTS TO EDAKKADAVU VANNATHAN KUNIYIL ROAD IN PINARAYI GRAMA PANCHAYATH	14.40	Agreement Executed
		283.75	



2019-20			
32	Improvements to Thazhathamkandi Valiyakandi Thodu Road Pinarayi Gramapanchayth	49.10	TS to be issued
33	IMPROVEMENTS TO MUZHAPPILANGAD KADAVU - POTHYOTTU CHIRA ROAD IN MUZHAPPILANGAD PANCHAYATH	176.00	TS to be issued
		225.10	
		1133.76	
KANNUR			
2016-17	NO WORKS		
2017-18			
1	Aykkara Uppavalappu-adappuram road	18.40	Work completed
2	Thayyil Gramin Bank-Mythanapalli - Panchavadipalam Beach road	17.41	Work completed
3	Neerchal Post Office- Neerchal Bridge road	7.60	Work completed
4	Kadalayi Nadal-Alivaidhyar road	12.50	Work completed
5	E.S.I. Hospital -Muthappankavu-west U.P. School-Vattakulam road	56.90	Abandoned. BM & BC road work arranged by PWD.
6	Kalikodu Sreedharan peedika-Panchavadi palam road	50.00	Work completed on 31-05-19
7	Nadal Gate- Ezhara Kadappuram road	68.50	Work commenced, but not started, some as portion of road executed by local body, requested for terminate the work
8	Beach road from Vattakulam Jn to Adhikadalayi beach	58.40	Work in progress, tarring work completed
		289.71	

2018-19			
9	Kowsalya Campany - Kanath Kavu road - Thottada	59.70	Tender Under Scrutiny
10	Attapada L.P. School - Kunnapram Road	25.6	TS to be issued
11	Palarikkunu - Kappad Road	14.1	TS to be issued
12	Dyvaththar Road - Thottada	59.3	Tender Under Scrutiny
13	Kanjiravayal P.M. Villa road	17.1	Tender Under Scrutiny
		175.80	
2019-20			
14	IMPROVEMENTS TO NARANATH BRIDGE - UDAYAMANGALAM SREE GANAPATHI TEMPLE ROAD IN KANNUR CORPORATION	70.00	TS to be issued
15	Repair and Reconstruction of damaged stretches from Rotti mukku to SILK, via Azhikkal Fishery Harbour	11.30	TS to be issued
		81.30	
		546.81	

KASARAGOD - UCR DETAILS			
SI No	Name of work	AS Amount in Lakh	Present Stage
MANJESWARAM			
2016-17			
1	Rahmathumajal Fisheries Colony Road	19.97	Work completed
2	Koppra Bazaar-Valiyananki Road-Second reach Concrete	21.55	Work completed
3	Pervathadukka Vayal road in Kasargod Kumbala Grama Panchayath	84.80	Abandoned. The alignment and land proposed by panchayath is not feasible for the road.
		126.32	
2017-18			
4	Reinstating the road on the south side and widening of approach Road to Manjeshwaram Fishery Harbour	326.00	Work in progress. Work hindered at eroded portion. Gabion protection work at the eroded portion is progressing as another work
5	Approach road to Pandyala kadappuram	55.50	Abandoned, because Sanction for the same was obtained Under Kasaragod Package 2017-
		381.50	
2018-19			
6	Mangalappadi Panchayath Kunnil Masjod Pallam Road	29.90	TS to be issued
7	Kundukolli Chacki Gudday Road	39.00	Work in progress
8	SBT Cross Vamanchur Goodday Road	13.3	Work completed
9	MCC Cross Road Juma Masjid Road	27.5	Work comenced
10	Approach road to Manjeswaram Fishing Harbour - Protection to South Approach using Gabions	320	Work completed
		429.70	

		937.52	
THRIKKARIPUR			
2016-17			
1	Road from Kunnuveedu kadappuram to Pandyalakadavu (Valiyaparambu Panchayath) in Thrikkarippoor LAC	59.62	Work completed
2	Gramin Bank-Ayattikkadavu Road Tarring (Valiya parambu Panchayath)	36.40	Work completed
3	Road from East side of Ori Boat jetty to Edakki Nadappalam (Padanna Panchayath)	51.14	Work completed
		147.16	
2017-18			
4	Neelesaram NH Azhithala road	217.50	Work in progress. Culverts construction work nearing completion.
		217.50	
2018-19			
5	Valiyaparamba panchayath Mavila kadappuram Oriyara road	15.9	Abandoned. The renovation work arranged by Block panchayath
6	Cheruvathur Panchayath Kunagattu Ambalam - Oribund road	48.7	Agreement executed
7	Cheruvathur Achamthuruthi Valiyaporiyil- Anchintha Poraiyik road	16.7	TS estimate under scrutiny
8	Cheruvathur Panchayath Anchamthuruthi Thekkumpuram road	21.7	TS estimate under scrutiny
9	Achamthuruthi - Post office Road	26.3	Agreement executed
10	Neeleshwaram municipality Kanichira - Kodachal Theeradesa road	32.5	Work Commenced/Bt obstructed due to monsoon
11	Valiyaparamba panchayath Madakkal boat jetty - Vadaka theeradhesha road	25.2	Tendered
12	Padana panchayath Thekkakkadu bund - Kodik boat jetty road	118	TS estimate under scrutiny
		305.00	
2019-20			
13	Cheruvathur panchayath Mayichavayal road	27.40	TS to be issued
		27.40	
		697.06	
KANHANGAD			
2016-17			

1	Kalluravi -Pacha Bhandaram-Pazhaya Kanhangad-Thaikadappuram Road in Kanhangad Corporation	8.40	Work completed
2	Ittammal South-Municipality road in Ajanur Panchayath	20.70	Work completed
3	Kalluravi-Kadappurathu Bhagavathy - Kanhangad Thaikadappuram Road in Kanhangad Corporation	11.50	Work completed
4	Padannakkad Ozhinja Valappu Road and Drainage Work	80.00	Work completed
		120.60	
2017-18			
5	Road from Kottachery Circle to Meenappees junction in Kanjangad Corporation	97.50	Work completed
6	Ajanoor Panchayath Kattadi-Kolaviyil Upasana road	11.60	Abandoned. work executed by Panchayath
7	Muvarikundu- Kuruthoor road Kangangad Municipality	27.70	Work completed
8	Ajanoor Panchayath Karuvalam Ayurveda Hospital road	5.20	Work completed
9	Kangangad Municipality Pazhaya kadappuram-Punchavi school- Sabari club road	8.10	Work completed
10	Kangangad Municipality Kusal Nagar Pabin stoopam Ariyil road	25.25	Work completed
11	Ajanoor Panchayath Kolavayal post office padinjara kurumba road	19.00	Work completed
12	Kangangad Municipality Nehru college- Ideal school road	32.64	Work completed
13	Ajanoor Panchayath Ajanoor Kadappuram- Vayanasala- Fish landing centre road	35.15	Work completed
		262.14	
2018-19			
14	Kanjangad Nagarasabha Ward 38, Link Road between Muriyanavil with West P.P.T.S. School Kanjangad Beach	49.7	Selection notice issued
15	Kanjangad Beach Bavakka Mosque road to Kushal Nagar Upgradation of Drainage	70.3	Agreement executed. HED/NC/23/2019-20 Dated:17-7-19
16	Ration shop P.P.T.S. School Road	28	work completed
17	Ajanur PHC to Ajanur beach, Bella Beach MCBM school road	87.93	TS to be issued

		235.93	
2019-20			
18	Kanhangad Corporation - Kushal Nagar - Savaparamb road	22.9	TS to be issued
19	Punchavi MLA Road - Olinjavalap Ayyappa bhajana Mandiram road	6.7	TS to be issued
20	Padiyar Swami - Ayyappa Bhajana mandiram road	18.2	TS to be issued
21	Kushaal nagar - Hosdurg Kadappuram road	17.1	TS to be issued
22	Njanikkadavu - Punchavi MLA Road	5.8	TS to be issued
23	Punchavi vazhi, Marakkappu Kadappuram Thaikkadappuram road	76.4	TS to be issued
		147.1	
		765.77	
UDUMA			
2016-17			
1	Kalikkadavu - Vayakodan Vayal Road in Pallikkara Panchayath	56.00	Work completed
2	Palakkunnu - Kappil Road in Uduma Panchayath	25.00	Work completed
3	Kappil Palakunnu Road in Uduma Panchayath	4.50	Work completed
4	<i>Chathankai Chembarika school road in Chemnad Gramapanchayat</i>	100.20	<i>Work in progress</i>
		185.70	
2017-18			
5	Chemmanadu-Manal Road, Chemmanadu Panchayath	57.80	Work completed
6	Pallikara madom Kochi Bazar Bilal road in Uduma Gramapanchayat	31.00	Work completed
7	Pallikkara Panchayath Kallingal railway lane road construction	15.00	Work completed
8	Njekkili - kottakunnu road	79.30	Work Commenced
9	Chemmanadu Panchayath Ulujj-Aramaganam- Anganvadi road	16.50	Work completed
10	Machippuram- Machippuram kadavu road	20.40	Work completed
11	Chemmanadu Panchayath Kulanadu- Ayyankol- Rahmath road	20.70	Work completed
12	Kalanad - kozhithidil road in Chemmanad panchayath	34.00	Work completed

13	Kalanad - overbridge thodi road in Chemmanad panchayath	44.80	Work completed
		319.50	
2018-19			
14	Pallikkara panchayath Chettukundu - kadappuram Road	41.4	Work completed
15	Poochakkadu - Arayalthara-chirakkaal Road - Arayalthara-chirakkaal Road	37.6	Agreement executed/Now work stopped due to Mansoon
16	Chemmanadu panchayath Kalanad- Ayyangol Masjid road	37.6	Work completed
17	Chemmanad Panchayath Kalanadu Ward Pulanthotti Road	29.5	Work completed
18	Chemmanad Panchayath Thekkil Ukrampadi Thyra Road	75.75	Agreement Executed
19	Malamkunnu Pattathanam Nagadevalayam Road in Uduma Grama Panchayath	38.3	Work commenced
20	Belakkad - Erol - Kunnummel road	14.7	Work completed
21	Uduma panchayath Valappoth Vayal Paladam road	6.1	Re Tendered
22	Vaniyarmoola Chedikambani Road in Chemanad Grama Panchayath	18.23	Agreement Executed /work hindered due to mansoon.
		299.18	
2019-20			
23	Uduma Panchayath Erol Parachira Road	78.30	TS to be issued
24	Mangad - Melbara - Poynachi Coastal road	107.00	TS to be issued
		185.30	
		989.68	
<b>KASARAGOD</b>			
2016-17	No works		
2017-18	No works		

2018-19			
1	Mogralputhur Cherankai Beach Kavu Goli Beach road	150	Work in progress. Filling in progress.
2	Kasaragod Bankarakunnu road	20.2	Work Commenced/W ork stopped due to mansoon.
3	Kabaar Desamkulam Puzhakkara Road	14.78	work completed
4	Chemmanad Panchayath Kalanadu Ward Pulanthotti Road	29.5	work completed
		214.48	
		3604.51	

*[Signature]*  
 2018-19-2019-20