

**പതിനാലാം കേരള നിയമസഭ
(പതിനാറാം സമ്മേളനം)**

നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ:3271

07.11.2019-ൽ മറുപടിയ്ക്ക്

വർക്കല മണ്ഡലത്തിലെ ഹാർബർ എഞ്ചിനീയറിംഗ് വകുപ്പ് പ്രവൃത്തികൾ

ചോദ്യം
ശ്രീ.വി. ജോയി

മറുപടി
ശ്രീമതി. ജെ. മേഴ്സിജിഅമ്മ
(മത്സ്യബന്ധനവും ഹാർബർ എഞ്ചിനീയറിംഗും
കൂട്ടുവണ്ടി വ്യവസായവും വകുപ്പ് മന്ത്രി):

എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനു ശേഷം വർക്കല മണ്ഡലത്തിൽ ഹാർബർ എഞ്ചിനീയറിംഗ് വകുപ്പ് ഏറ്റെടുത്തിട്ടുള്ള പ്രവൃത്തികൾ എത്രയെണ്ണമാണെന്നും അവ ഏതെല്ലാമാണെന്നും വ്യക്തമാക്കാമോ;

ബി) ഈ സർക്കാർ ഭരണാനുമതി നൽകിയിട്ടുള്ള എത്ര പ്രവൃത്തികൾ പൂർത്തിയായിട്ടുണ്ട് എന്ന് വ്യക്തമാക്കാമോ; അവ ഏതെല്ലാമെന്ന് അറിയിക്കാമോ;

സി) ഭരണാനുമതി ലഭിച്ചവയിൽ പ്രവൃത്തി പൂർത്തിയാക്കാത്തവ ഏതെല്ലാമാണെന്നും ആയതിന്റെ കാരണം എന്താണെന്നും വ്യക്തമാക്കാമോ?

എ), ബി) & സി) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനു ശേഷം വർക്കല മണ്ഡലത്തിൽ ഹാർബർ എഞ്ചിനീയറിംഗ് വകുപ്പ് 35 പ്രവൃത്തികൾ ഏറ്റെടുത്തിട്ടുണ്ട്. 8 പ്രവൃത്തികൾ പൂർത്തിയായിട്ടുണ്ട്. 27 പ്രവൃത്തികൾ പൂർത്തിയാക്കാൻ ഉണ്ട്. വിശദാംശം അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.



സെക്ഷൻ ആഫീസർ

Annexure

No	Name of the work	AS amount (lakhs)	Present stage	Reason for non-completion
TOURISM				
1	Tousrism destination development- Varkala Papanasham beach in Trivandrum district	77.24	Work completed.	NA
UPGRADATION OF COASTAL ROADS				
LIST 2016-17				
2	Upgradation of Nethaji road in Vettoor Panchayath, Varkala LAC.	47.1	Work completed.	NA
3	Upgradation of Kilithattumukku Ayikkaravila Kalluvila-Ammankovil Ring road in Varkala Municipality, Varkala LAC	42.7	Work completed	NA
4	Kappil H.S Nellettil Kadavu Road in Edava Panchayath., Varkala LAC	46.2	Work Completed	NA
5	Pezhuvila K.M Kassim Road in Vettoor Panchanyath., Varkala LAC	43.9	Work completed.	NA
6	Chumaduthangi Idanazhi road in Vettoor panchayath, Varkala LAC	38.2	Work completed	NA
LIST 2017-18				
7	Hariharapuram Sangam Thodi Kayalkotty vila Road in Elakamon Panchayath	14.7	Work completed.	NA
8	Puttil Kshethram Community Hall Road in Edava Panchayath	15.5	Agreement executed	Tendered many times,no response. hence estimate was recasted and tendered
9	Rahmath Road 13 Vettoor Panchayath	56.5	Work in progress(95%)	Due to heavy rain,work delayed. As the road site situated in slopping terrain rain affected work progress.
10	Cheriyathurappu Chiramukku Road in Varkala Municipality	11.9	Agreement executed	Work delayed due to delay in construction of Retaining wall by Inlad navigation. As per the request of MLA,TS issued as per present condition at site.
11	Arattu road from Vavu kada Market to Aliyirakkam in Varkala Municipality	9.3	RE-tendered	Tendered many times ,no response. hence estimate was recasted and tendered

12	Kunukkan kallu Road in Vettoor panchayath	13.65	Work completed.	NA
13	Ilakamon panchayath Azad memorial road	21.8	Agreement executed and site handed over	Tendered many times, no response. hence estimate was recasted and aranged
14	Vettoor panchayath, Vettoor - Oottukuzhy road	9.1	Tendered No response. Estimate to be recasted.	Tendered many times, no response. hence estimate to be recasted.
15	Vettoor panchayath, Vettoor - Oottukuzhy Rathikal road	65.5	Agreement executed and site handed over	Tendered many times. Now Agreement executed
LIST 2018-19				
16	Kayalpuram Pump House Road in Ilakamon	13.7	Agreement executed and site handed over.	
17	Varkala Corporation Anchumukku Vilakulam Kulangara Thiruvabadi Road	20.9	Revised TS issued and Tendered.	Tendered many times, no response. hence estimate was recasted and tendered
18	Elakaman Panchayath SNDP Kallidandji Road	13.5	Agreement Executed and Site Handed over	Tendered many times, no response. hence estimate was recasted and tendered
19	Elakaman Panchayath Veterinary Hospital	7.9	Tender under scrutiny	Since major portion of the road was executed by local body , Revised TS issued and tendered
20	Elakaman Panchayath Ayiroor bridge Perinjarayil Road	25	Agreement Executed and Site Handed over	
21	Edava Panchayath Stadium Vayalthodi Road	19.2	Agreement Executed and Site Handed over	
22	Vettoor Panchayath Chelliyan Vilakam Oottukuzhy Road	25	Recaste Estimte to be prepared.	Tendered many times, no response. hence estimate to be recasted.
23	Vettoor Panchayath, Ashan mukku - Pangiyil road	3.7	Revised Estimate to be prepared	Tendered many times, no response. hence estimate to be recasted.
24	Vettoor panchayath, Neelathuvila veedu - vilabubhagom market to mount mud road	14.8	Tendered. No response. Estimate to be recasted.	Tendered many times, no response. hence estimate to be recast

25	Vettoor Panchayat, Vilabhagam - Arivaloor road	16	Tendered.No response.Estimate to be recasted	Tendered many times,no response. hence estimate to be recast
26	Muthottinkara Colony road (Paanil - Moolakkada road)	51.2	TS to be issued	
27	Vazhavila road	41.2	Tendered.	
LIST 2019-20				
28	Palathodi - Veliyirakkam Road in Edava panchayath	24.1	TS to be issued.	AS obtained
29	Kizhakke chandrathil Edavamkulam Road in Edava panchayath	17.5	Agreement Executed	
30	Improvements to Manthara kshetram-Kazhukankunnu road in Edava Panchayat of Varkala LAC	15.4	Agreement Executed	
31	KM Kazim road in Vettor panchayath of Varkala LAC	15	TS to be issued.	AS obtained on 27/9/2019
32	Kunthani road in Vettor panchayath of Varkala LAC	15.5	TS to be issued.	AS obtained on 27/9/2019
33	Fishermen colony road in Vettor panchayath Varkala LAC	17.2	TS to be issued.	AS obtained on 27/9/2019
34	Aalinmoodu Moozhiyil road Elakamon panchayath of Varkala LAC	10.3	TS to be issued.	AS obtained on 27/9/2019
35	Vettor Panchayath-Vdakkepally-Vannanvilakam road	8.5	TS to be issued.	AS obtained on 27/9/2019



സെക്ഷൻ ഓഫീസർ