

ക്രമ നം.	പ്രവൃത്തിയുടെ പേര്	അനുവദിച്ച തുക
1	കോന്നി മെഡിക്കൽ കോളേജ് റോഡ് പുനരുദ്ധാരണം	3600 ലക്ഷം
2	കമ്പഴ-മല്ലശ്ശേരി-പ്രമാടം കോന്നി- ജാജൂർ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ	610 ലക്ഷം
3	ചിറ്റാർ-പുലൻപാറ റോഡ് കി.മീ 0/000 - 1/500 വരെ അഭിവൃദ്ധിപ്പെടുത്തൽ	100 ലക്ഷം
4	വകയാർ-വള്ളിക്കോട് -കൈപ്പട്ടൂർ റോഡിൽ കി.മീ 0/000 മുതൽ 12/000 വരെ പുനരുദ്ധാരണം ചെയ്യൽ.	700 ലക്ഷം
5	കല്ലേലി- ഉട്ടുപാറ റോഡിൽ കി.മീ 0/000 മുതൽ 3/500 വരെ പുനരുദ്ധാരണം ചെയ്യൽ.	300 ലക്ഷം
6	ചന്ദനപ്പള്ളി - മാമ്മൂട് റോഡിൽ ബി.എം & ബി.സി റോഡ് നിർമ്മാണം	200 ലക്ഷം
7	കരിശ്ശമൂട്- വി-കോട്ടയം റോഡ് കി.മീ 0/000 - 2/700	300 ലക്ഷം
8	പുനരുദ്ധാരണ പ്രവൃത്തികൾ- അട്ടച്ചാക്കൽ-കമ്പളാംപൊയ്ക്കു റോഡ് (12 കി.മീ)	1728 ലക്ഷം
9	പുനരുദ്ധാരണ പ്രവൃത്തികൾ.- കലത്തൂർ-പാടം റോഡിൽ ബി.എം & ബി.സി ചെയ്യൽ	2229 ലക്ഷം
10	അച്ചൻകോവിൽ-പ്ലാപ്പള്ളി റോഡ്	25 കോടി
11	പ്ലാപ്പള്ളി - ആങ്ങമുഴി - ചിറ്റാർ - വടശ്ശേരിക്കര റോഡിൽ പ്ലാപ്പള്ളി മുതൽ ആങ്ങമുഴി വരെ 7 കി.മീ ദൂരം ബി.എം ബി.സി പ്രവൃത്തികൾ	600 ലക്ഷം
12	കായംകുളം - പത്തനാപുരം റോഡ്. കി.മീ 36/420- 42/500 വരെ 6.08 കി.മീ ബിസി ഓവർലൈ യും, 27/050- 36/120 വരെ ഡ്രൈനേജ് പ്രവർത്തിയും	575 ലക്ഷം
13	മൈലപ്ര -മേക്കൊഴൂർ -ഇടക്കര റോഡ് - ബി.എം & ബി.സി പ്രവർത്തികൾ	250 ലക്ഷം

Kemalillo

സെക്ഷൻ ഓഫീസർ

List of Road works Vengara Legislative Assembly Constitution

Sl No	Name of work	Completed or Not
2016-17		
1	Budget work 2016-17 Vengara LAC Providing to Irish drainage in Kottakkal Parappur-Vengara road in Km 0/000 to 4/000 in Malappuram District.	Work Completed
2017-18		
2	Budget work 2017-18 (Additional) Rectification works at slipped portion of side protection of at km 3/900 and stripped BT renewal works in between km 0/000 to 3/000 Achanambalam-Kooriyad road in Vengara LAC in Malappuram District	Work Completed
3	Budget work 2017-18 Special sanction improvements and providing BM&BC works to Vengara-Achanambalam road between km 0/000 to 3/250 in Vengara LAC in Malappuram District	On going
4	Budget work 2017-18 Special sanction improvements and providing BM&BC works to Thottasseriya Nediirippu Harijan colony road between km 0/00 to 5/000 in Vengara LAC in Malappuram District	Work Completed
2018-19		
5	Budget work 2018-19 Improvements and providing BM&BC works to Vengara Kacheripadi Kakkadampuram road from km 0/00 to 4/200 in Vengara LAC in Malappuram District	On going

Lemalillo
01/02/2019

**പതിനാലാം കേരള നിയമസഭ
പതിനാറാം സമ്മേളനം**

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 6423 21.11.2019 ൽ മറുപടിക്ക്

കോതമംഗലം മണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി

ചോദ്യം


ഉത്തരം

ശ്രീ. ആന്റണി ജോൺ

**ശ്രീ. ജി.സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പ് മന്ത്രി)**

- എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം കോതമംഗലം മണ്ഡലത്തിൽ പൊതുമരാമത്ത് നിരത്തുകളും പാലങ്ങളും വിഭാഗവും, കെട്ടിട വിഭാഗവും അനുവദിച്ച പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്ന് വിശദമാക്കാമോ;
- ബി) എത്ര തുകയുടെ പ്രവൃത്തികളാണ് ഓരോ വിഭാഗത്തിലും അനുവദിച്ചിരിക്കുന്നതെന്ന് പ്രവൃത്തികൾ തിരിച്ച് വ്യക്തമാക്കാമോ;
- സി) ഇതിൽ ഏതെല്ലാം പ്രവൃത്തികൾ പൂർത്തിയാക്കിയെന്നും ഏതെല്ലാം പ്രവൃത്തികൾ നടന്നുവരുന്നുണ്ടെന്നും ഇനി ഏതെല്ലാം പ്രവൃത്തികളാണ് ആരംഭിക്കുവാനുള്ളതെന്നും വിശദമാക്കാമോ;
- ഡി) പൂർത്തിയാക്കുവാനുള്ള പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി വ്യക്തമാക്കാമോ;
- ഇ) പൂർത്തീകരിക്കുവാനുള്ള പ്രവൃത്തികൾ സമയബന്ധിതമായി പൂർത്തിയാക്കുവാനും ആരംഭിക്കുവാനുള്ള പ്രവൃത്തികൾ വേഗത്തിൽ ആരംഭിക്കുന്നതിനും വേണ്ടിയുള്ള നടപടി സ്വീകരിക്കുമോ; വിശദമാക്കാമോ?

- എ) നിരത്തു, കെട്ടിടം, പാലം വിഭാഗങ്ങൾക്കു കീഴിൽ അനുവദിച്ച പ്രവൃത്തികളുടെ അനുവദിച്ച തുക, നിലവിലെ സ്ഥിതി തുടങ്ങിയവ ഉൾപ്പെടെയുള്ള വിശദവിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
- ബി) തുടങ്ങിയവ ഉൾപ്പെടെയുള്ള വിശദവിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.
- സി) എല്ലാ പ്രവൃത്തികളും സമയബന്ധിതമായി പൂർത്തീകരിക്കാനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
- ഡി) വരുന്നു.
- &
- ഇ) വരുന്നു.



സെക്ഷൻ ഓഫീസർ

DETAILS OF WORKS UNDER KOTHAMANGLAM CONSTITUENCY

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrr. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
1	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	22
Budget Works																	
1	Kothamangalam	Budget Work-2016-17-Improvements to Puthuppady-Oonnukal Road Ch:0/000 to 7/300 (Puthuppady to Adivadu Junction)	37725000	G.O.(Ms)No.18/2017/PWD dt.16.03.2017 Dated:16-03-2017 37725000	ORDER No.MVA/2016-2017/2016/7844 Dated:31-03-2017	42/SECCA/2017-18 dt. 06-06-2017	Khabeerkhan	37725000	33477778	12 months	6/12/2017	5/11/2018	8/11/2018		taring work completed, and shoulder strengthening work on going	90%	
2	Kothamangalam	Budget Work-2016-17-Improvements to Chelad-Malippara-Vettampara Road Ch:4/400 to 6/000	3265000	G.O. (MS) No. 18/2017/PWD dt. 16-03-2017 (Rs. 32.65 Lakhs)	ORDER No.MVA/2016-2017/2016/8534 Dated:26-03-2017	11/SECCA/2018-19 Dtd: 18/05/2018	Shanavas	3257587/-	3257587/-	4 months	10/17/2017	4 month from the date of Site handing		2/16/2018	work completed		work completed
3	Kothamangalam	Budget Work-2016-17-Improvements to Chathamattom-Ooramkuzhy Road (Malapeedika to Koottapeedika Junction)	2715000	G.O. (MS) No. 18/2017/PWD dt. 16-03-2017 (Rs. 27.15 lakhs)	ORDER No.MVA/2017-2018/2016/8546 Dated:10-12-2017	147/EE/2017-18 Dtd. 16/01/2018	K.K. Ismail	2714711	2695155	6 months	1/17/2018				work completed.		
4	Kothamangalam	Budget Work-2016-17-Improvements to Kuttampuzha-Urulanthanni- Pinavoorkudy Road CH: 0/000 to 7/000	10850000	GO (RI) No.18/2017/PWD Dated 16/03/2017 Dated:16-03-2017 10850000	ORDER No.MVA/2017-2018/2017/11026 Dated:27-02-2018	3/SECCA/2018-19 Dtd. 05/04/2018	Liju Paul	10666214/-	10379716/-	9 months	3/23/2018	9 month from the date of Site handing		12/22/2018	RE submitted for sanction		

8	7	6	5	SI.No.
Kothamangalam	Kothamangalam	Kothamangalam	Kothamangalam	LA Constituency
Budget work 2018-19 : Improvements to Kothamangalam Town road Ch 0/000 to 3/000 (7 Nos)	Budget work 2017-18 Improvements to Valachira Kootranvely Raod (From Nellimattom to Valachira) Ch 0/000 to 2/100	Budget work 2017-18 Improvements to Kozhipilly Adivadu Market Road Km 0/000 to 2/000	Budget Work-2016-17- Improvements to Vayanasalapady- Valiyapara-Kattatukulam- Nellimattom Road Ch: 0/000 to 7/000	Name of Project
25000000	10000000	10000000	12180000	Estimate Amount
GO(Rt)No.1842/2018/ PWD Dated 27/11/2018 Rs. 25000000	GO(Rt)No.558/2018/ PWD Dated 28/03/2018 Rs. 10000000	GO (Rt) No:1386/2017/PWD Dated 15/09/2017 Rs. 10000000	G.O. (MS) No. 18/2017/PWD dt: 16-03-2017 (Rs. 122.6 Lakhs)	A.S. No. Date & Amount
	ORDER No.MVA/2018- 2019/2018/2765Dated:01- 06-2018 - Rs:10000000.00	ORDER No.MVA/2017- 2018/2017/4357 Dated:16-11-2017	ORDER No.MVA/2017- 2018/2018/726 Rs. 121.8 Lakhs Dated:28-03-2018	T.S. No. Date & Amount
	40/SECCA/2018-19 dtd 04/09/2018	159/SECCA/2017-18 dtd 19/03/2018		Agrt. No. & Date
Nishad	P.P. Aboobakar	Manu J Nair	Wilson Varkey	Name of Contractor
	9998680	9935382	12153555/-	Estimate P.A.C.
	9455710	9536869	11307508/-	Agreed P.A.C.
	12 Months	9 Months	9 months	Period of completion in months
		3/26/2018	5/25/2018	Date of site handing over
		12/25/2018	9 month from the date of Site handing over	Date of completion as per agreement
				Extended date of completion
			2/24/2019	Actual DOC
SN to be issued	Widening work completed	Work completed	work completed.	Present Status of works
				Physical Progress (%)
				Remark

SI.No.	LA Cons' yency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
1	Kothamangalam	Improvements to Kothamangalam - Perumbankuthu Road from Km. 11/300 to 19/000	213150000	APR-1/255/2018/KIIFB Dtd. 14/03/18 (Rs.213150000/-)	ORDER No.KTMM/2018-2019/2016/6932Dated:04-09-2018 (Rs.213150000/-)	72/PWD004-111/PD/PMU-KRFB/2018-19 Dated 31/01/2019	K I Paulose	21,31,46,469.58/-	18,22,98,123.85/-	18 months	2/12/2019	8/11/2020			Initial level taken and construction of small bridge work started		Investigation 145/SECCA/2015-16 dt. 07-12-2015, Smt. Ruby John, Estimate PAC. 548755/- Egt. PAC-548739/-
9	Kothamangalam	Improvements to Kothamangalam - Perumbakuth Road from Ch.0/000 to 4/700 (From Kothamangalam to Cheladu)	38000000	G.O (Ms) No.9 PWD. dt 28/3/2018	ORDER No.KTMM/2018-2019/2018/1264Dated: 24-09-2018	64/SECCA/2018-19 Dtd. 12/11/2018	O. P. Pathros & Co.	37758217/-	35254469/-	12 months					Initial Levels taken		KWA Requested for road cutting for replacing Existing AC pipe to DI,
10	Kothamangalam	Improvements to Substation- Cheruvattoor Road from Ch.0/000 to 4/535 (from Substation to Cheruvattoor)	32000000	G.O (Ms) No.9 PWD. dt 28/3/2018	ORDER No.MVA/2018-2019/2018/1265Dated :31-05-2018	34/SECCA/2018-19 Dtd 20/07/2018	P.P. Aboobaker	31908915	27887975	12 Months	7/25/2018				CD works in progress, widening works going on .BM work started.	30%	
		Total Budget work	181735000														

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
2	Kothamangalam	Improvement works to Plamudy Kottappady Panipra Irumalappady Ooramkuzhy Road from Km. 0/000 to 16/633	226600000	APR-1/30/2018/KIIFB Dtd. 07/01/18 (Rs.226600000/-)	MVA/2018-19/6931 Dtd. 07/04/2018 (Rs. 225400000/-)	29/PWD004-112/PD/PMU-KRFB/2018-19 Dtd. 01/08/2018	M/S. VKJ Infrastructures	225373592/-	190041891/-	12Months	8/6/2018	8/5/2019			8 culvert including 6X5 box culvert completed and 373 m retaining wall completed. Initial level taken quantity calculation in progress and small bridge work started. GSB completed about 6Kmt to various places	10%	Investigation work As- GO (Rt) No 1619/2016/PWD dtd. 23-11-16, TS-MVA/2016-17/2016/8663 Dtd. 28/12/2016 (Rs. 454000/-) Agmt No-13/AEE/2016-17, Contractor- Smt. Neenamma Kurian Estimate P.A.C.-410305/- Agreed P.A.C.-409813/- Site hand over-22-02-2017
3	Kothamangalam	KIIFB- 2016-17-Kakkanadu-Thankalam Road from four lining	30000000				Synergy Architects & Engineers								Investigation work in progress		
4	Kothamangalam	Improvements to Hill Highway Cheranganal to Neriamangalam Ch. 0/000 to 32/800				22/EE/2017-18 dt. 26-09-2017	Sri. Geen George	1263861/-	1263000/-						DPR submitted for sanction from KIIFB.		Investigation work completed and Draft DPR submitted
5	Kothamangalam	Improvements to Aluva Munnar Road Ch. 28/000 to 35/226													DPR sent for clubbing other DPR		

Sl.No.	LA Cons ^y Agency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
6	Kothamangalam	KIIFB- 2017-18-Kakkanadu-Thankalam Road Four lining	37000000				Synergy Architects & Engineers								Investigation work in progress		
7	Kothamangalam	KIIFB 2017-18 Investigation works for improvements to Hill Highway 6th Mile Ch: 41/800 to kurathikudy 62/900 (Balance work of Hill Highway Cheranganal to Neriamangalam Ch. 0/000 to 32/800)					Gean George	724415/-	719829/-	2 Months					Investigation work tendered		
		Total KIIFB Works	506750000														
SLTF - Non-Plan works																	
1	Kothamangalam	S/R- 2016-17- Reconstruction of Culvert in Kothamangalam-Perumbankuthu Road (Ramalloor) at chainage 1/100	500000	AS No.CE/R&B/TF/MP A/2/16-17 dt.08-09-16 (Rs. 5 Lakhs)	10/AEE/16-17 dated 26-09-2016	10/AEE/16-17 dated 25-10-2016	Liju Paul	499738	499738						Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
2	Kothamangalam	S/R- 2016-17- Urgent works for Reconstruction of damaged Culvert in Chathamattom-Ooramkuzhy Road at chainage 7/000	200000	AS No.CE/R&B/TF/MP A/2/16-17 dt.08-09-16 (Rs.2 Lakhs)	11/AEE/16-17 dated	11/AEE/16-17 dated 15-10-2016	Antony Devassy	199205	199205						Work completed		
3	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Kothamangalam Perumbankuthu Road Km. 11/300 to 19/000	800000	AS No.CE/R&B/TF/M PA/2/16-17 dt.08-09-16 (Rs. 8 lakhs)			M.K.Varghese kuttu								Work completed		
4	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Kothamangalam Perumbankuthu Road Km. 0/000 to 11/300	600000	AS No.CE/R&B/TF/ MPA/2/16-17 dt.08-09-16 (Rs. 6 Lakhs)			V.E.Yeldho								Work completed		
5	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Sub Station Cheruvattoor Road Km. 0/000 to 2/000	600000	AS No.CE/R&B/TF/MP A/2/16-17 dt.08-09-16 (Rs. 6 Lakhs)		80/EE/2016-17 dt.21-11-2016	Antony Devassy	542642	440834	3 (Three months)	11/21/2016	2/20/2017	Nil	12/28/2016	Work completed	100%	
6	Kothamangalam	O/R-2016-17-Urget BT Patch repairs to Thrikkariyoor-Vettilappara-Kulangattukuzhy Road Chainage 2/000 to 4/150 and 4/150 to 6/500	1000000	AS No.CE/R&B/TF/MPA/ 2/16-17 dt.08-09-16 (Rs. 10 Lakhs)		70/EE/2016-17 dated 14-11-2016.	Babu.K.S.								Work completed		

Sl.No.	LA Con- Agency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
7	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Paipra Nellikkuzhy Road Km. 5/000 to 9/000	800000	AS No.CE/R&B/TF/MP A/2/16-17 dt.08-09-16 (Rs. 8 lakhs)		71/EE/2016-17 dated 14-11-2016.	N.V. Kunjumammed								Work completed		
8	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Nadodippalam Mudiyara Malippara Vettillappara Vadakkumbhagam Road Km. 11/000 to 13/000	600000	AS No.CE/R&B/TF/MPA/2 /16-17 dt.08-09-16 (Rs. 6 Lakhs)			Benny Mathew								Work completed		
9	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Kuruppampady Koottickal Road Km. 8/000 to 14/000	1000000	AS No.CE/R&B/TF/MP A/2/16-17 dt.08-09-16 (Rs. 10 Lakhs)		70/EE/2016-17 dated 14-11-2016	O.V. Mathew								Work completed		
10	Kothamangalam	O/R- 2016-17- Providing 20mm Bit Chipping Carpet and raising the road near SNDP Temple in Kothamangalam MA College Thankalam road Road Km.0/000 to 2/000	800000	AS No.CE/R&B/TF/MPA/ 2/16-17 dt.08-09-16 (Rs. 8 lakhs)			Varghese Poulouse								Work completed		
11	Kothamangalam and	O/R- 2016-17- Urgent BT patch repairs in Puthuppady-Pothanicadu Road Km. 0/000 to 2/350	900000	AS No.CE/R&B/TF/MP A/2/16-17 dt.08-09-16 (Rs. 9 Lakhs)			A.R.Cherian								Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
12	Kothamangalam and	O/R- 2016-17- Urgent BT patch repairs to Chathamattom Ooramkuzhy Road Km. 6/200 to 8/200	900000	AS No.CE/R&B/TF/M PA/2/16-17 dt.08-09-16 (Rs. 9 Lakhs)			A.R. Cherian								Work completed		
13	Kothamangalam and Muvattupuzha	O/R- 2016-17- Urgent BT patch repairs in Kuthukuzhy Pareekanni Thenkode Uppukuzhy Road Km.4/830 to 5/900	800000	AS No.CE/R&B/TF/MP A/2/16-17 dt.08-09-16 (Rs. 8 lakhs)			Tellus Stephen								Work completed		
14	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Puthuppady Pothanicadu Road Km.6/900 to 11/000	500000	AS No.CE/R&B/TF/MPA/ 2/16-17 dt.08-09-16 (Rs. 5 Lakhs)	12/AEE/16-17 dated 15-10-2016	12/AEE/16-17 dated 26-10-2016	M.K. Varghesekutty	427079	427049						Work completed		
15	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs to Sub Station Cheruvattoor Road Km. 2/000 to 4/530	500000	AS No.CE/R&B/TF/MPA/ S&S-2/16-17 dt.08-02-17 (Rs. 5 Lakhs)	16/AEE/16-17 dated	14/AEE/16-17 dated 07-03-2017	Antony Devassy	452488	452488						Work Completed		
16	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Kozhippilly-Adivad Market Road Km. 0/000 to 4/200	400000	AS No.CE/R&B/TF/MP A/S&S-2/16-17 dt.08-02-17 (Rs. 4 Lakhs)	14/AEE/16-17	16/AEE/16-17 dated 16-03-2017	Varghese Poulse	399934	361909						Work Completed		

Sl.No.	LA Consency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
17	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Vazhakulam Kothamangalam Road Km.13/000 to 17/400	300000	AS No.CE/R&B/TF/MPA/ S&S-2/16-17 dt.08-02-17 (Rs. 3 Lakhs)	15/AEE/16-17	15/AEE/16-17 dated 13-03-2017	Benny Mathew	299948	271447						Work Completed		
18	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Neriamangalam-Neendapara Road Km.0/000 to 5/000	500000	AS No.CE/R&B/TF/MPA/ 5/16-17 dt.18-02-17 (Rs. 5 Lakhs)	23/AEE/16-17 dated 22-03-2017	5/AEE/2017-18 dated 04-04-2017	P.P. Ouseph	498456	448928						Work Completed		
19	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Ramalloor Pindimana Road Km.0/000 to 2/400	600000	AS No.CE/R&B/TF/M PA/5/16-17 dt.18-02-17 (Rs. 6 Lakhs)			M.K. Varghese kutty								Work Completed		
20	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Nangelippady 314 Elambra Beevippady Road Km.0/000 to 3/000 and 7/200 to 8/700	700000	AS No.CE/R&B/TF/MP A/5/16-17 dt.18-02-17 (Rs. 7 Lakhs)			K.S. Babu								Work completed		
21	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Puthuppady Pothanicadu Road Km.3/100 to 6/900	500000	AS No.CE/R&B/TF/MPA/ 5/16-17 dt.18-02-17 (Rs. 5 Lakhs)	22/AEE/16-17 dated 22-03-2017	4/AEE/2017-18 dated 04-04-2017	M.K. Varghese kuy	498420	433222						Work Completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
22	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Societypady Canalpalam Methalapady Azhomolam Kottachira Road Km.0/000 to 3/000	500000	AS No.CE/R&B/TF/MPA/ 5/16-17 dt.18-02-17 (Rs. 5 Lakhs)	19/AEE/16-17 dated 21-03-2017	6/AEE/2017-18 dated 04-04-2017	Antony Devassy	498472	498472						Work Completed		
23	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Chathamattom Ooramkuzhy Road (Inchoor to Mathirappilly portion) Km.9/000 to 11/000	450000	AS No.CE/R&B/TF/MPA/ 5/16-17 dt.18-02-17 (Rs. 4.50 Lakhs)	24/AEE/16-17 dated 22-03-2017	7/AEE/2017-18 dated 04-04-2017	Benny Mathew	448890	412794						Work Completed		
24	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Nedumbassery Kodaikanal Road Km.35/000 to 37/000	500000	AS No.CE/R&B/TF/MPA/ 5/16-17 dt.18-02-17 (Rs. 5 Lakhs)	18/AEE/16-17 dated 21-03-2017	1/AEE/17-18 dated 04-04-2017	V.E. Yeldho	498024	498024						Work Completed		
25	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Thalakodu Mullaringad Road Km.4/000 to 6/050	400000	AS No.CE/R&B/TF/MPA/ 5/16-17 dt.18-02-17 (Rs. 4 Lakhs)	21/AEE/16-17 dated 22-03-2017	2/AEE/17-18 dated 04-04-2017	M.K. Varghese kuy	399162	355095						Work Completed		
26	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Pareekanni Uppukuzhy Mavudy Road Km. 3/600 to 4/800	350000	AS No.CE/R&B/TF/MPA/ 5/16-17 dt.18-02-17 (Rs. 3.50 Lakhs)	20/AEE/16-17 dated 22-03-2017	8/AEE/2017-18 dated	V.U. Issac	349847	310839						Work Completed		

Sl.No.	LA Cons ^{ty} Agency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
27	Kothamangalam	O/R- 2016-17- Urgent BT patch repairs in Odakkaly Naganchery Road Km. 1/850 to 3/880	500000	AS No.CE/R&B/TF/MPA/5/16-17 dt.18-02-17 (Rs. 5 Lakhs)	17/AEE/16-17 dated 21-03-2017	3/AEE/2017-18 dated 04-09-2017	P.P. Ouseph	498773	498773						Work Completed		
28	Kothamangalam	R/P-2016-17-Providing 20mm close graded premixed surfacing to Nedumbassery Kodaikanal road Km from 32/000 to 33/500	2000000	AS No.CE/R&B/TF/M VPA/7/16-17 dt.22-03-17 (Rs. 20 Lakhs)	ORDER No.MVA/2017-2018/2017/2323 Dated:06-10-2017	68/EE/17-18 dt. 28-11-2017	V.E. Yeldho	1999462	1997938	4 months	10/23/2017	2/22/2018			Work completed		
29	Kothamangalam	R/P-2016-17-Providing 20mm close graded premixed surfacing to Nedumbassery Kodaikanal road Km from 33/600 to 35/000	2000000	AS No.CE/R&B/TF/M VPA/7/16-17 dt.22-03-17 (Rs. 20 Lakhs)	ORDER No.MVA/2017-2018/2017/2327 Dated:06-10-2017	A9-2017/2480	Mary Saddan Projects	2000000	1999369	3 months	5/7/2018	8/6/2018			Work completed		BC overlay
30	Kothamangalam	R/P-2016-17-Providing 20mm close graded premixed surfacing to Nedumbassery Kodaikanal road Km from 37/000 to 39/000	2500000	AS No.CE/R&B/TF/MVP A/8/16-17 dt.30-03-17 (Rs. 25 Lakhs)	ORDER No.MVA/2017-2018/2017/2480 Dated:06-10-2017	A9-2017/2327	Mary Saddan Projects	2500000	2499822	3 months	5/7/2018	8/6/2018			Work completed		BC overlay
31	Muvattupuzha	R/P-2016-17-Providing 20mm close graded premixed surfacing to Kulappuram-Pothanicad road Km from 0/000 to 3/000	1900000	AS No.CE/R&B/TF/MV PA/7/16-17 dt.22-03-17 (Rs. 19 Lakhs)		38/EE/2017-18 dt. 07-11-2017	Denny .K. Mathew	1899703	1800541	4 months	10/30/2017				Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
32	Kothamangalam	S/R-2017-18-Reconstruction of damaged Culvert in Nedumbassery Kodaikkanal road at Edathattapady Junction in Vadattupara at Ch: 38/000	800000	MVA/2017/4766 dt. 14-07-2017 (Rs. 8 Lakhs)	43020	19/EE/2017-18 dt. 04-08-2017	V.E. Yeldho	799899	742309	2 Months	8/5/2017				Work completed		
33	Kothamangalam	O/R 2017 -18 Urgent BT patch repairs to Aluva Munnar Road 28/000 to 32/000	1200000	MVA/2017/6753 dt. 20-09-2017	ORDER No.MVA/2017-2018/2017/6753 Dated:24-09-2017	55/EE/2017-18 DT. 14-11-2017	V.E. Yeldho	1198813	1123556	3 Months	10/13/2017				Work completed		
34	Kothamangalam	O/R 2017 -18 Urgent BT patch repairs to Aluva Munnar Road 32/000 to 35/226	1600000	MVA/2017/6655 dt. 20-09-2017	ORDER No.MVA/2017-2018/2017/6655 Dated:24-09-2017	54/EE/2017-18 dt. 14-11-2017	V.E. Yeldho	1599147	1522485	3 Months	10/13/2017				Work completed		
35	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Kothamangalam Town roads and other roads (including the bye pass road on the side of private bus stand ,400m length)	1200000	MVA/2017/6829 dt. 18-09-2017		98/EE/2017-18 dt. 13-12-2017	P.P. Ouseph	1195079	1137814	3 months	12/18/2017				Work completed		
36	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Bye pass road 0/000 to 3/055	1000000	MVA/2017/6829 dt. 18-09-2017		31/EE/2017-18 dt. 31-10-2017	Biju Varkey	999999	957460	3 Months	10/16/2017				Work completed		

Sl.No.	LA Consr. Agency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
37	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Kothamangalam Perumpankuthu road 11/300 to 19/000	1500000	MVA/2017/6752 dt. 23-09-2017		114/EE/2017-18 dt. 15-12-2017	Liju Paul	1499492	1466416	3 months	12/19/2017				Work completed		
38	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Kothamangalam Perumpankuthu road 0/000 to 11/000	600000	MVA/2017/6663 dt. 17-09-2017		92/EE/2017-18 dt. 08-12-2017	V.E. Yeldho	599765	584635	3 months	11/1/2017				Work completed		
39	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to MA College Thankalam road 0/000 to 2/000 (including lorry stand portion at Thankalam)	1000000	MVA/2017/6871 dt. 18-09-2017	10/6/2017	69/EE/2017-18 dt. 28-11-2017	P.M. Jose	999738	968825	3 months					Work completed		
40	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Thrikkariyoor Nellikuzhy Road 0/000 to 2/200	500000	MVA/2017/6751 dt. 18-09-2017	10/17/2017	18/AEE/2017-18 dt. 20-11-2017	Liju Paul	499741	499741						Work completed		
41	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Alumavu Kuroor road 0/000 to 4/450	800000	MVA/2017/6754 dt. 18-09-2017	10/21/2017		Liju Paul	799962	743317						Work completed		
42	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Neriamangalam Inchathotty Road Ch: 1/000 to 4/000	1500000	MVA/2017/6828 dt. 23-09-2017	10/21/2017	111/EE/2017-18 dt.	Liju Paul	1499906	1473865	3 months	12/22/2017				Work completed		
43	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Neriamangalam Inchathotty Road Ch: 4/000 to 8/000	800000	MVA/2017/6759 dt. 22-09-2017	10/21/2017		Liju Paul	799967	773250	3 months	12/8/2017				Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
44	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Thrikkariyoor Vettilappara Road Ch: 0/000 to 4/000	800000	MVA/2017/6762 dt. 22-09-2017	10/21/2017		Liju Paul	799946	743060	3 Months	12/8/2017				Work completed		
45	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Thrikkariyoor Nadukani Road Ch: 0/000 to 5/000	500000	MVA/2017/6769 dt. 17-09-2017			Liju Paul	499852	456549						work completed		
46	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Nellimattom-Pothukuzhy-Perumannoor LPS (Via)-Arackakudy Kavala, Namboorikoop Oonnukal Road Ch: 0/000 to 6/900.	1000000	MVA/2017/6838 dt. 22-09-2017 (Rs.10 Lakhs)		97/EE/2017-18 dt. 13-12-2017	P.P. Ouseph	999808	947871	3 months	12/18/2017				Work completed		
47	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Oonjapara-Nadukani Avolichal road (Arackakudy Kavala to Konipady)Ch: 0/000 to 1/000	400000	MVA/2017/6770 dt. 17-09-2017			A.R. Cherian	399742	399742						Work completed		
48	Kothamangalam	O/R 2107 -18 Thalakkode Mullaringadu Road Ch: 0/000 to 2/000	500000	MVA/2017/6746 dt. 18-09-2017			Biju Joseph	499252	499252						Work completed		
49	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Vazhakulam Kothamangalam Road Ch: 09/400 to 14/000	600000	MVA/2017/6747 dt. 18-09-2017		35/EE/2017-18 dt. 06-11-2017	Gopi.K.	599762	575859	3 Months	10/19/2017				Work completed		

Sl.No.	LA Cons ^y Agency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present status of works	Physical Progress (%)	Remarks
50	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Vazhakulam Kothamangalam Road Ch: 14/400 to 17/400	600000	MVA/2017/6748 dt. 18-09-2017		36/EE/2017-18 dt. 06-11-2017	Gopi.K.	599889	576350	3 Months	10/10/2017				Work completed		
51	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Adivadu Pallarimangalam Ch: 2/000 to 5/000	200000	MVA/2017/6748 dt. 18-09-2017			Vargheshkutty. M.K.	199404	199389.2						Work completed		
52	Kothamangalam	O/R 2107 -18 Urgent BT patch repairs to Hill Highway Cheranganal to Chelad portion	500000	MVA/2017/6869 dt. 17-09-2017		16/AEE/2017-18 dt. 17-11-2017	P.P. Ouseph	499715	499715	3 Months					Work completed		
53	Kothamangalam	O/R 2107 -18 Providing 20mm chipping carpet to SNDP Kavala Kunjithomman Road-Nellimattom Uppukulam Arackakudy Kavala (Via) Perumannoor Kondimattom road Ch: 9/500 to 11/000 (Kondimattom potion)	500000	MVA/2017/6864 dt. 17-09-2017 (Head in R/P)		22/AEE/2017-18 dt. 22-11-2017	Denny.K. Mathew	499988	499988	3 months					Work completed		
54	Kothamangalam	O/R 2107 -18 Providing 20mm Chipping carpet to Oonnukal Thenkodu road Ch. 0/000 to 1/200	700000	CE/R&B/TF/MVA/2017-18 dt. 07-09-2017		96/EE/2017-18 dt. 11-12-2017	M.K. Muhammed	698231	660116	3months	12/14/2017				Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
55	Kothamangalam	O/R 2107 -18 Providing 20mm Chipping carpet to Muvattupuzha Paniyeli Road Ch: 0/000 to 1/900	800000	MVA/2017/6870 dt. 22-09-2017 (Head Change)			P. A. Aboobakker	799802	770674	3 months					Work completed		
56	Kothamangalam	O/R 2017 -18 Providing 20mm Chipping carpet to Pareekanni Uppukuzhy 0/000 to 1/500	600000	MVA/2017/6670 dt. 17-09-2017		79/EE/2017-18 dt. 01-12-2017	Biju Joseph	598187	562157	3 months					Work completed		
57	Kothamangalam	O/R 2017 -18 -Urgent BT patch repairs to Kakkadasseri kaliyar Road Ch: 9/800 to 11/800	500000	MVA/2017/6671 dt. 17-09-2017		17/AEE/2017-18 dt. 20-11-2017	M. K. Muhammed	499651	499651	3 months					Work completed		
58	Kothamangalam	O/R 2107 -18 -Urgent BT patch repairs to Pothanicadu Chathamattom Road Ch: 2/900 to 3/750	500000	MVA/2017/6673 dt. 18-09-2017		20/AEE/2017-18 dt. 20-11-2017	Eldochan Kuriakose	499863	499863	3 months					Work completed		
59	Kothamangalam	S/R 2017-18 Reconstruction of damaged culvert in Hill Highway at MamalakandomPulinchodu portion (Price ID 2017/5528)	920000	MVA/2017/5528 dt. 17-09-2017	ORDER No.MVA/2017-2018/2017/5528 Dated:07-10-2017		Musthaffa.K.M.	897123	891913	3 months					Agreement Executed		
60	Kothamangalam	S/R 2017-18 Reconstruction of damaged culvert and protection wall in Kothamangalam Perumbankuthu road in Keerampara at Ch: 5/500	1000000	CE/R&B/TP/MVPA-2017-18 dt. 07-09-2017		93/EE/2017-18 dt. 08-12-2017	P. M. Jose	999655	949658	3 months					Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
61	Kothamangalam	S/R 2017-18 Providing drainage facilities and Tile work to Kothamangalam Kottapady road at Thrikkariyoor Junction road 2/000 to 4/000.	1500000	CE/R&B/TP/MVPA-2017-18 dt. 07-09-2017	ORDER No.MVA/2017-2018/2017/8690 Dated:12-10-2017	57/EE/2017-18 dt. 14-11-2017	Antony Devassy	1491796	1490664	3 months					Work completed		
62	Kothamangalam	S/R 2017-18 Providing drainage facilities in Aluva Munnar road at Thankalam Jn. near Telephone Exchange	800000	CE/R&B/TP/MVPA-2017-18 dt. 07-09-2017	ORDER No.MVA/2017-2018/2017/8685D Dated:15-10-2017	70/EE/2017-18 dt. 28-11-2017	P.M. Jose	799416	799216	3 months					Work completed		
63	Kothamangalam	S/R 2017-18 Providing Tile work in Thrikkariyoor Nadukani road near Thrikkariyoor Temple	800000	CE/R&B/TF/MVPA-2017-18 dt. 07-09-2017	ORDER No.MVA/2017-2018/2017/8691 Dated:15-10-2017	56/EE-2017-18 dt. 14-11-2017	Antony Devassy	794872	794060	3 months					Work completed		
64	Kothamangalam	S/R 2017-18 Providing drainage facilities in Kothamangalam Perumbankuthu road for Kuttampuzha town at Urulanthnni Jn.	500000	CE/R&B/TF/MVPA-2017-18 dt. 07-09-2017	ORDER No.MVA/2017-2018/2017/8693 Dated:12-10-2017	19/AEE/2017-18	Liju Paul	493740	493740	3 months					Work completed		
65	Kothamangalam	Reconstruction of damaged culvert at chainage 0/300 in Vayanasalappady-Valiyapara-Kattattukulam Road	439849	CE/R&B/TF/MVP/Savings-3/2017-18 Dated 03/01/2018	ORDER No.MVA/2017-2018/2017/10943 Dated:16-01-2018	24/AEE/2017-18 Dt. 12/02/2018	A.R. Cherian	439849/-	439849/-	3 Months					Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrrt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
66	Kothamangalam	Traffic Safety Works-2016-17- Providing Traffic signs and directions and place identification signs in various roads under Roads Section, Kothamangalam.		ORDER No. MVA/2017/524 Dated: 10-03-2017	ORDER No.MVA/2017-2018/2017/524 Dated:24-09-2017	115/EE/17-18 Dtd-15/12/17	Liju Paul	813707	717750	3 Months	12/22/2017	2/21/2018			work in progress		SN Issued as per Lr.No.A0-2017/524 dt. 15-11-2017
67	Kothamangalam	Investigation Estimate for Improvements to Aluva-Munnar Road Km. 28/000 to 35/226 (including Bye Pass Road Ch: 0/000 to 3/055)		GO(Rt)No:942/2017/PWD	ORDER No.MVA/2017-2018/2017/4971 Dated:30-08-2017		Gean George	422144	422144						work completed		
68	Kothamangalam	R/P2017-18 Providing Bit Chipping Carpet To Neryamangalam-Neendapara Road Ch.0/000 to 5/000	3000000	CE/R&B/MVPA/Substitution-9/2017-18 Dated:14-03	ORDER No.MVA/2018-2019/2018/2108 Dated:09-04-2018		Liju Paul								Work completed		
69	Kothamangalam	R/P 2017-18 Providing bit chipping carpet to SNDP Kavala, Kunjithomman road- Nellimattom Uppukulam Arachakudy kavala(via)Perumannor Kondimattom Ch 2/000 to 4/000	2000000	CE/R&B/TF-Correction/MVP/2017-18 dated 14/03/2018 Dated:14-03-2018 2000000	ORDER No.MVA/2018-2019/2018/1139 Dated:09-04-2018		Liju Paul								work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
70	Kothamangalam	R/P2017-18 Providing Bit Chipping Carpet to Paingottoor-Pothanicadu-Road Ch. 2/700 to 4/000(including Vakkathipara and Koovallor Schoolpady)	1200000	CE/R&B/MVPA/Substition-9/2017-18 Dated:14-03-2018 1200000	ORDER No.MVA/2018-2019/2018/2113 Dated:09-04-2018		Liju Paul								Work Completed		
71	Kothamangalam	R/P-2017-18 Providing Chipping Carpet to M P Varghese Road (Approach road to M.A.college) Ch.0/000 to 2/000	2000000	CE/R&B/TF-Correction/MVP/2017-18 dated 14/03/2018 Dated:14-03-2018 2000000	ORDER No.MVA/2018-2019/2018/2101 Dated:09-04-2018		Liju Paul								Work Completed		
72	Kothamangalam	R/P2017-18 Providing bit Chipping Carpet to Pallavanpady-Edamalar Road ch.0/000 to 2/650	1500000	CE/R&B/TF-Correction/MVP/2017-18 dated 14/03/2018 Dated:14-03-2018 1500000	ORDER No.MVA/2018-2019/2018/2111 Dated:09-04-2018		V. E. Yeldho			3 Months					work completed		
73	Kothamangalam	R/P 2017-18 Providing Bit Chipping Carpet to Keerampara-Bhoothathankettu- Poochakuthu-Malippara-Vettilapara Road Ch.4/000 to 9/000	1500000	CE/R&B/TF-Correction/MVP/2017-18 dated 14/03/2018 Dated:14-03-2018 1500000	ORDER No.MVA/2018-2019/2018/2102 Dated:09-04-2018		Liju Paul			3 Months					work completed		
74	Kothamangalam	R/P 2017-18 Providing bit chipping carpet to Nangelippady -Cheruvattoor Paipra Road (Nellikuzhy Portion) 3/000 to 6/000	1300000	CE/R&B/TF-Correction/MVP/2017-18 dated 14/03/2018 Dated:14-03-2018 1300000	ORDER No.MVA/2017-2018/2018/836 Dated:26-03-2018		M.K. Divakaran								work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
75	Kothamangalam	R/P 2017-18 Providing tile work in Nangelipady-Cheruvattoor Paipara Road (314 colony)at Ch.2/200	1500000	CE/R&B/TF-Correction/MVP/2017-18 dated 14/03/2018 Dated:14-03-2018 1500000	ORDER No.MVA/2018-2019/2018/2038 Dated:17-04-2018	21/EE/2018-19 Dtd-28/05/18	Sunil Mathew			3 Months	6/6/2018				work completed		
76	Kothamangalam	Name of work : O/R 2017 -18 Urgent patch repairs to Kothamangalam Perumpankuthu road from Ch: 21/000 to 22/000	270000	CE/R&B/TF/MVP/s avings-6/2017-18 Dated:31-03-2018 270000	ORDER No.MVA/2018-2019/2018/2012 Dated:25-04-2018	1/AEE/2018-19	Liju Paul								work completed		
77	Kothamangalam	R/P 2017-18 providing bit chipping carpet to chathamattom-ooramkuzhy road inchoor pallipady to mathirappally pallipady(2.5 Km)	1000000	CE/R&B/TF-Correction/MVP/2017-18dated14/03/2018 Dated:14-03-2018 1000000	ORDER No.MVA/2018-2019/2018/2609 Dated:30-04-2018		K.Gopi								Work Complete		
78	Kothamangalam	O/R 2018 -19 Urgent patch repairs using 36 mm metal bitumen emulsion to ensure safe motor traffic to various roads under Kothamangalam Section	500000	CE/R&B/TF/MVA/-5/2018 dated 06-08-2018 Rs.500000/-	Order No. KTMM/2018-19/2018/6203 dated 20-08-2018 Rs. 5,00,000/-	8/AEE/2018-19 dated 17/09/18	Varghesekutty	498853/-	498853/-	2months					Work Complete		
79	muvattupuzha/ Kothamangalam	Flood damage : Urgent rectification work at various roads under Pothanicadu Section	500000	CE/R&B/TF/MVPA/5/2018-19 dated 06.08.2018 Dated:06-08-2018 500000	ORDER No.PTKD/2018-2019/2018/8780Dated:25-09-2018	9/AEE/2018-19 dated 24/10/18	liju paul	499681/-	499681/-	1months					Work Completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
80	Kothamangalam	Flood damage 2018-19: Urgent rectification works at various places in K.P Road, Nedumbassery Kodaikkanal Road and Thrikkariyur Nadukani road .	300000	CE/R&B/TF/MVA-5/2018-19 dated 6/08/2018 Dated:06-08-2018 300000	ORDER No.KTMM/2018-2019/2018/8815Dated:25-09-2018	10/AEE/2018-19 dated 24/10/18	Iiju paul	299247/-	299247/-	1 months					Work Complete		
81	Kothamangalam	OR Works 2018-19 Urgent reconstruction of Damaged culvert in Neriya Mangalam Palamattom Road at Ch 7/750	2500000	CE/R&B/TF/MVA-5/2018-19 Dated:06-08-2018 2500000	ORDER No.KTMM/2018-2019/2018/4354Dated:07-09-2018		Thomas George								Work Completed		RE Submitted
82	Kothamangalam	O/R : 2018-19: Improvements to Puthuppadi - Pothanicadu Road CH 6/900 to 8/000 and reconstruction of damaged drain at ch 8/000	1500000	CE/R&B/TF/MVA - 5/2018-19 Dated:06-08-2018 1500000	ORDER No.PTKD/2018-2019/2018/7543Dated:06-09-2018		M V Mohanan								Work Completed		
83	Kothamangalam	OR Works 2018-19 Urgent Repairs to Aluva Munar Road Ch 29/800 to 31/000	2500000	CE/R&B/TF /MVA-5/2018-19 dated 06.08.18 Dated:06-08-2018 2500000	ORDER No.KTMM/2018-2019/2018/6136 Dated:22-09-2018		P P Aboobakker	2498861	2498861	1 month					completed		
84	Kothamangalam	OR Works 2018-19 Urgent Repairs to Kothamangalam New Bye pass Road Ch 0/000 to 3/000	2500000	CE/R&B/TF/MVA-5/2018-19 dated 6/08/2018 Dated:06-08-2018 2500000	ORDER No.KTMM/2018-2019/2018/8051 Dated:24-09-2018		P P Aboobakker								Work Completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
85	Kothamangalam	OR Works 2018-19 Urgent patch Repairs to MA college Thankalam Road Ch 0/000 to 1/700	1030000	CE/R&B/TF/MVPA-7/2018-19 Dated:18-09-2018 1030000	ORDER No.KTMM/2018-2019/2018/6860 Dated:22-09-2018		M K Varghesekutty	1029658	989294	1 month	12/6/2018				work completed		
86	Kothamangalam	OR Works 2018-19 Urgent patch Repairs to Kothamangalam -Kottapady Road Ch 0/000 to 3/800	2500000	CE/R&B/TF/MVPA-7/2018-19 dated 18.09.18 Dated:18-09-2018 2500000	ORDER No.KTMM/2018-2019/2018/6227 Dated:24-09-2018		P P Aboobakkar	2499287	2499287	1 month					work completed		
87	Kothamangalam	O/R 2018-19 Urgent BT Patch work to Chathamattom - Ooramkuzhy road Ch. 3/100 to 8/000	2000000	CE/R&B/TF/MVA-5/2018-19 Dtd 06/08/2018 Dated:06-08-2018 2000000	ORDER No.PTKD/2018-2019/2018/8689 Dated:02-11-2018		Biju Joseph	1999940	1887435	3 month					work compleeted		
88	Kothamangalam	OR Works 2018-19 Urgent patch Repairs to Kothamangalam Perumpankuth Road Ch 4/800 to 9/000	2000000	CE/R&B/TF /MVA/-5/2018 dated 06.08.18 Dated:06-08-2018 2000000	ORDER No.KTMM/2018-2019/2018/6223 Dated:24-09-2018		P P Aboobakkar	1995902	1995902	1 month					Tarring work completed ,1culvert pending		
89	Kothamangalam	O/R - 2018-19 Improvements to Adivadu - Pallarimangalam road Ch. 0/000 to 5/840	1800000	CE/R&B/TF/MVA-5/2018-19 dated 06.08.2018 Dated:06-08-2018 1800000	ORDER No.PTKD/2018-2019/2018/8349Dated:23-09-2018										Submitted for TS		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
90	Kothamangalam	OR Works 2018-19 Urgent Repairs to Kothamangalam Perumpankuth Road Ch 12/000 to 19/000	2300000	CE/R&B/TF/MVA-5/2018-19 dated 6/08/2018 Dated:06-08-2018 23000000	ORDER No.KTMM/2018-2019/2018/8766 Dated:23-09-2018		Varghese kuttu	2299332	2096838	1 month					work completed		
91	Kothamangalam	OR Works 2018-19 Urgent Repairs to Aluva Munar Road Ch 34/000 to 35/050	2000000	CE/R&B/TF/MVAJ-5/2018 dated 06.08.18 Dated:06-08-2018 2000000	ORDER No:KTMM/2018-2019/2018/8135D dated:20-11-2018 Rs:2000000.00		P P Aboobacker	1994150/-	1989361/-	3 Months	2/21/2019				work completed		
92	Kothamangalam	OR Works 2018-19 Urgent BT patch work to Pulinthanam – Vettithara road Ch. 2/000 to 3/800	800000	CE/R&B/TF/MVPA/5/2018-19 dated 06.08.2018 Dated:06-08-2018 800000	ORDER No.PTKD/2018-2019/2018/8764Dated:23-09-2018	99/EE/2018-19 dtd 17-12-2018	Denny K Mathew	799965	799886	3 Months					Work completed		
93	Kothamangalam	OR Works 2018-19 Improvements to chathamattom – Ooramkuzhy Road ch 0/000to 3/000	1500000	CE/R&B/TF/MVPA/5/2018-19 dated 06.08.2018 Dated:06-08-2018 1500000	ORDER No.PTKD/2018-2019/2018/8754Dated:23-09-2018	96/EE/2018-19 dtd 14-12-2018	M K Muhammed	1499996	1426977	3 Months					Work completed		
94	Kothamangalam	OR 2018-19 Improvements to Pareekanni – Uppukuzhy – Mavudy road Ch. 0/000 to 3/000	1500000	CE/R&B/TF/MVPA/5/2018-19 dated 06.08.2018 Dated:06-08-2018 1500000	ORDER No.PTKD/2018-2019/2018/8767Dated:02-11-2018	134/EE/2018-19 Dtd. 21-2-2019	Paul K V	1499981/-	1453204/-	3Months	2/25/2019				Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
95	Kothamangalam	OR Works 2018-19 Improvement works and resurfacing of damaged approach road to culvert at ch 7/750 in Neriya Mangalam Palamattom Road	1000000	CE/R&B/TF/MVA-8(1)/2018-19 Dated 11/02/2019	RDDnMVA/2019-2020/RD/2019/1628 Dated:- 19-09-2019 Rs. 1000000/-		Liju Paul	892428	772710	3 months					S.N. to be issued		
96	Kothamangalam	OR Works 2018-19 Improvements to Chelad-Malippara Vettampara Road ch 2/500 to 3/300	600000	CE/R&B/TF/MVA-8(1)/2018-19 Dated 11/02/2019	RDDnMVA/2019-2020/RD/2019/1443 Dated:- 20-09-2019 Rs. 600000/-		Liju Paul	532646	472349	3 months					S.N. to be issued		
97	Kothamangalam	SLTF 2018-19 O/R Providing 20 mm bit CC to Puthencruz - Allungal -Thalacodu road 0/000 to 2/850	2000000	CE/R&B/TF/MVA-8(1)/2018-19 Dated 11/02/2019	RDDnMVA/2019-2020/RD/2019/1562 Dated:- 29-05-2019 Rs. 2000000/-	21/AEE/19-20 Dated 15/07/2019	Liju Paul	1785483/-	1688031/-	3 months	7/22/2019				supply completed		
98	Kothamangalam	OR Works 2018-19 Improvements to Kuruppampady - Koottickal via Pallipady Ch 0/500 to 1/800	2000000	CE/R&B/TF/MV A-8(1)/2018-19 Dated 11/02/2019											Tenderd on 25/10/2019		
99	Kothamangalam	OR Works 2018-19 Improvements to Aluva Munnar Road at Ch 29/900	2000000	CE/R&B/TF/MV A-8(1)/2018-19 Dated 11/02/2019											Tenderd on 26/10/2019		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
100	Kothamangalam	OR Works 2018-19 Improvements to Kuruppampady - Koottickal via Pallipady Ch 6/500 to 8/000	700000	CE/R&B/TF/MVA-8(1)/2018-19 Dated 11/02/2019	RDDnMVA/2019-2020/RD/2019/1409 Dated:- 28-05-2019 Rs. 700000/-	18/EE/19-20 Dated 15/07/2019	Liju Paul	624299/-	582387/-	3 Months	7/23/2019						
101	Kothamangalam	OR Works 2018-19 Improvements to Nedumbassery Kodaikkanal (via Anakkayam-Kuttampuzha) Ch 39/200 to 40/000 and Ch 42/500 to 43/500	2000000	CE/R&B/TF/MVA-8(1)/2018-19 Dated 11/02/2019											supply completed		
102	Kothamangalam	SLTF 2018-19 Repares and maintenance in Kavalangadu - Pareekkanni road ch 0/000 to 2/000	2400000	CE/R&B/TF/MVA-8(1)/2018-19 Dated 11/02/2019		33/EE/19-20 Dated 07/09/2019	Biju Joseph	2142731/-	1878122/-	3 Months	9/16/2019				Tenderd on 26/10/2019		
103	Kothamangalam	OR Works 2018-19 Improvements to Neriyamangalam Inchatthotty ch 1/000 to 4/000	1400000	CE/R&B/TF/MVA-8(1)/2018-19 Dated 11/02/2019	RDDnMVA/2019-2020/RD/2019/13442 Dated:- 20-09-2019 Rs. 1400000/-		Liju Paul	1244158	1093052	3 months					work started		
104	Kothamangalam	OR Works 2018-19 Improvements to Eruppungal -Chemmenkuth Malippara Road Ch.1/700 to 2/950	1000000	CE/R&B/TF/MVA-8(1)/2018-19 Dated 11/02/2019	RDDnMVA/2019-2020/RD/2019/1442 Dated:- 19-09-2019 Rs. 1000000/-		Liju Paul	890726	742098	3 months					S.N. to be issued		S.N. to be issued

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
105	Kothamangalam	OR Works 2018-19 Improvements to Ramalloor Pindimana Road Ch 2/000 to 3/400	1000000	CE/R&B/TF/MVA-8('1)/2018-19 Dated 11/02/2019	RDDnMVA/2019-2020/RD/2019/1407 Dated:- 28-05-2019 Rs. 1000000/-		Varghesekutty M. K	892793/-	789399/-	3 Months					CD work completed		
106	Kothamangalam	OR Works 2018-19 Improvements to Vadassery - Tholely - Uppukandom - Chelakkappilly Road 2/000 to 4/500	1200000	CE/R&B/TF/MVA-8('1)/2018-19 Dated 11/02/2019	RDDnMVA/2019-2020/RD/2019/1400 Dated:- 28-05-2019 Rs. 1200000/-	17/EE/19-20 Dated 15/07/2019	Liju Paul	1068503/-	997644/-	3 Months	7/23/2019				supply completed		
107	Kothamangalam	SLTF 2018-19 Repares and maintenance in Chathamattom- Ooramkuzhy road ch 11/000 to 13/000	2500000	CE/R&B/TF/MVA/Su bstitution-4/2018-19 Dated 21/02/2019	RDDnMVA/2019-2020/RD/2019/1815 Dated:- 29-05-2019 Rs. 2500000/-	28/EE/19-20 Dated 18/07/2019	V M Mammukunju	2232086/-	2163930/-	3 Months					Agreement Executed		
108	Kothamangalam	OR Works 2018-19 Improvements to Thrikariyur- Kulangattukuzy - Vettilappara Road 2/500 to 4/000 and Ch 7/000 to 10/000	2500000	CE/R&B/TF/MVA-10/2018-19 Dated 21/02/2019	RDDnMVA/2019-2020/RD/2019/2550 Dated:- 29-05-2019 Rs. 2500000/-	20/EE/19-20 Dated 15/07/2019	Liju Paul	2231881/-	2102132/-	3 Months	7/23/2019				supply completed		
109	Kothamangalam	OR Works 2018-19 Improvements to Elavumparambu Nadukani Road Ch.2/500 to 5/000	2000000	CE/R&B/TF/MVA-10/2018-19 Dated 21/02/2019	RDDnMVA/2019-2020/RD/2019/2548 Dated:- 29-05-2019 Rs. 2000000/-	19/EE/19-20 Dated 15/07/2019	Liju Paul	1785677/-	1686912/-	3 Months	7/23/2019				supply completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
110	Kothamangalam	SLTF 2018-19 Repares and maintenance in Paingottoor - Mullaringadu road at Pareppady to Ottakandam Portion (2 Km)	2500000	CE/R&B/TF/MVA-10/2018-19 Dated 21/02/2019											estimate submitted for new TS		
111	Kothamangalam	OR Works 2018-19 Improvements to Keerampara- Bhoothathankettu-Poochakuthu-Malippara-Vettilapara Road 1/500 to 3/500	2100000	CE/R&B/TF/MVA-10/2018-19 Dated 21/02/2019	RDDnMVA/2019-2020/RD/2019/2545 Dated:- 29-05-2019 Rs. 2100000/-		V. M. Mammukunju	1874434/-	1798072/-	3 Months					Site hand over to the contractor		
112	Kothamangalam	SLTF 2018-19 Repares and maintenance in Neriamangalam - Neendapar road at Mahimapady to Chembankuzhy portion (2 km)	2200000	CE/R&B/TF/MVA-10/2018-19 Dated 21/02/2019	RDDnMVA/2019-2020/RD/2019/1758 Dated:- 29-05-2019 Rs. 2200000/-	15/EE/2019-20 Dtd. 15-07-2019	Liju Paul	1964278/-	1863728/-	3 Months	7/22/2019				supply completed		
113	Kothamangalam	SLTF 2018-19 Repares and maintenance in Pareekanni - Uppukuzhy Mavudy road at Pareekanni to Uppukuzhy portion (2 km)	1200000	CE/R&B/TF/MVA-10/2018-19 Dated 21/02/2019	RDDnMVA/2019-2020/RD/2019/1760 Dated:- 29-05-2019 Rs. 1200000/-	16/EE/2019-20 Dtd. 15-07-2019	Liju Paul	1071415/-	1015220/-	3 Months	7/22/2019				supply completed		
114	Kothamangalam	Flood damage 2019-20 urgent BT Patch repairs to Aluva Munnar Road Ch.28/000 to 29/900 & 31/000 to 32/000	2500000												Tendered		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
115	Kothamangalam	Flood damage 2019-20 urgent BT Patch repairs to Aluva Munnar Road Ch.32/000 to 35/000	2500000												Tendered		
116	Kothamangalam	Flood damage 2019-20 urgent BT Patch repairs to by pass Road Ch.0/000 to 1/400	1000000	AS/59C/19/1946 dated 25-10-2019	RDDnMVA/2019-2020/RD/2019/634 7 dated 02-11-2019										S N To be Issued		
117	Kothamangalam	Flood damage 2019-20 urgent BT Patch repairs for washed out road surface and reconstruction of collapsed DR retaining wall near pidavoor at Chathamattom Ooramkuzhy road from Pidavoor to St Antonys Churchpadi(1 Km)	2500000												Tendered		
118	Kothamangalam	Flood damage 2019-20 urgent BT Patch repairs and construction of drain for water loged area at Adivadu-Mudiyoor-Kuthukuzhy road ch-0/000 to 4/100	700000	AS/59C/19/2087 dated 28-10-2019	RDDnMVA/2019-2020/RD/2019/718 5 dated 07-11-2019										Tendered		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
119	Kothamangalam	Flood damage 2019-20 urgent BT Patch repairs for washed out road surface in Chathamattom Ooramkuzhy road from Kudamunda to Pidavoor(1 km)	800000	AS/59C/19/2151 dated 29-10-2019	RDDnMVA/2019-2020/RD/2019/5418 dated 31-10-2019										S N To be Issued		
120	Kothamangalam	Flood damage 2019-20 Urgent BT Resurfacing works in Chathamattom Ooramkuzhy road at Kudamunda to pidavoor balance portion	1700000												Tendered		
121		Flood damage 2019- 20 - Urgent BT Resurfacing works in Chathamattom- Ooramkuzhy road at St. Antony's Churchpaday to Inchoor portion	1300000	AS/59C/19/2248 dated 30-10-2019	RDDnMVA/2019-2020/RD/2019/6752 dated 11-11-2019										S N To be Issued		
122		Flood damage 2019-20 Urgent BT patch repairs to Bye Pass Road Ch 1/400 to 2/100	500000	AS/59C/19/2070 dated 28-10-2019	RDDnMVA/2019-2020/RD/2019/672 dated 02-11-2019										S N To be Issued		
123		Flood damage 2019-20 Urgent BT patch repairs and Tile work to M.A College Thankalam Road Ch 0/000 to 1/200	1500000	AS/59C/19/1902 dated 25-10-2019	RDDnMVA/2019-2020/RD/2019/672 dated 31-10-2019										S N To be Issued		

No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
4		Flood damage 2019-20 Urgent BT patch repairs to Puthupady Irumalapady Road Ch 0/000 to 4/500	1000000	AS/59C/19/2084 dated 28-10-2019	RDDnMVA/2019-2020/RD/2019/672 dated 30-10-2019										S N To be Issued		
5		Flood damage 2019-20 Urgent BT patch repairs to Chathamattom Ooramkuzhy Road ch 17/000 to 20/500	1000000	AS/59C/19/2069 dated 28-10-2019	RDDnMVA/2019-2020/RD/2019/673 dated 30-10-2019										S N To be Issued		
6		Flood damage 2019-20 urgent construction of culvert and drainage facilities in K P Road at Chelad Erappungal junction	2000000												Tendered		
7		Flood damage 2019-20 Urgent reconstruction of damaged drain in Thrikariyur Nadukani Road at ch: 3/200 to 4/000	1000000	AS/59C/19/1945 dated 25-10-2019	RDDnMVA/2019-2020/RD/2019/673 dated 31-10-2019										S N To be Issued		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
128	Kothamangalam	Pre- monsoon works 2017-18-Clearing blocked up culverts and drains-removing water stagnation & urgent rectification works during rainy season in Kothamangalam Perumbankuthu road (Ch: 0/000 to 11/300), Kothamangalam Twon roads,MP Varghese road, Ramalloor Pindimana, Thrikkariyoor Nadukani road and Hill highway under Roads Section,Kothamangalam.	200000	AS No.CE/R&B/TF /MVPA-1/16-17 dt.24-04-17 (Rs. 200000/-)	1/AEE/17-18 dated 04-05-2017	9/AEE/2017-18 dated 01-06-2017	V.E. Yeldho	199549	199549						Work completed		
129	Kothamangalam	Pre- monsoon works 2017-18-Clearing blocked up culverts and drains-removing water stagnation & urgent rectification works during rainy season in Aluva Munnar Road, Paipra Nellikuzhy road,Puthuppady Erumalapady road, Kothamangalam Kottapady road,Thrikkariyoor Vettilapara road and MA College Thankalam road under Roads Section Kothamangalam.	200000	AS No.CE/R&B/TF /MVPA-1/16-17 dt.24-04-17 (Rs. 200000/-)	4/AEE/17-18 dated 04-05-2017	12/AEE/2017-18 dated 01-06-2017	M.K.Varghesekutty	199944	199944						Work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
130	Kothamangalam	Pre- monsoon works 2017-18-Clearing blocked up culverts and drains-removing water stagnation & urgent rectification works during rainy season in Kothamangalam Perumbankuthu Road (Ch:11/300 to 20/000) Nedumbassery Kodaikkanal Road and Kulttampuzha Urulanthanny Road under Roads Section,Kothamangalam.	200000	AS No.CE/R&B/TF /MVPA-1/16-17 dt.24-04-17 (Rs. 200000/-)			M. K.Varghesekutty								Work completed		
131	Kothamangalam & Muvattupuzha	Pre- monsoon works 2017-18-Clearing blocked up culverts and drains-removing water stagnation & urgent rectification works during rainy season in Vazhakulam Kothamangalam road,Kakkadassery Kaliyar road Puthuppady Pothanicadu road and Kozhippilly Adivadu Market road under Roads Section Pothanicadu.	200000	AS No.CE/R&B/TF /MVPA-1/16-17 dt.24-04-17 (Rs.200000/-)	3/AEE/17-18 dated 04-05-2017	11/AEE/2017-18 dated 01-06-2017	Biju Joseph	199354 199354							Work completed		

No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
32	Kothamangalam	Premonsoon work - 2018-19-Providing emulsion patch work with 36mm metal in various roads in Pothenicad	250000	CE/R&B/TF/MVP-2/2018 Dated:14-05-2018 250000	ORDER No.MVA/2018-2019/2018/3389 Dated:28-05-2018 250000					6 Month					work completed		
33	Kothamangalam	Premonsoon work-2018-2019- Removing water stagnation and cleaning existing drain and culvert in various roads in roads section Kothamangalam	250000	CE/R&B/TF/MVP-2/2018 Dated:14-05-2018 250000	ORDER No.MVA/2018-2019/2018/3392 Dated:28-05-2018 250000					6 Month					work completed		
34	Kothamangalam	Premonsoon work -2018-2019- Cutting and removing branches of tree leaning to roadway in various roads and evicting the encroachments , hoardings, advertisement boards and bunk in various roads in road section Kothanagalam	250000	CE/R&B/TF/MVP-2/2018 Dated:14-05-2018 250000	ORDER No.MVA/2018-2019/2018/3393 Dated:28-05-2018 250000					6 Month					work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Page No. 34	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
135	Kothamangalam	Premonsoon work-2018-2019- Removing water stagnation and cleaning existing drain and culver in various roads in roadsection Pothanicadu	250000	CE/R&B/TF/MVP-2/2018 Dated:14-05-2018 250000	ORDER No.MVA/2018-2019/2018/3388 Dated:28-05-2018 250000			Eldochan Kuryakose			6 Month					Work completed		
136	Kothamangalam	Premonsoon work -2018-2019- Cutting and removing branches of tree leaning to roadway in various roads and evicting the encroachments , hording, advertisement boards and bunk in various roads in road section Pothanicad	220000	CE/R&B/TF/MVP-2/2018 Dated:14-05-2018 220000	ORDER No.MVA/2018-2019/2018/3387 Dated:28-05-2018 220000						6 Month					Work completed		
137	Kothamangalam	Premonsoon work - 2018-19-Providing emulsion patch work with 36mm metal in various roads in Kothamangalam roads section	250000	CE/R&B/TF/MVP-2/2018 Dated:14-05-2018 250000	ORDER No.MVA/2018-2019/2018/3391 Dated:28-05-2018 250000			Varghesekutty			6 Month					work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
138	Kothamangalam	Name of Work: Premonsoon work 2019-20:Urgent Patch repairs using bitumen emulsion to S.N.D.P.Kavala-Kunjuthommen Road (Via) Nellimattom -Arackakudy Kavala - Perumannoor-Kondimattom Road , Nadodippalam-Mudiyaramalippara -Vadakkubhagam Road ,Neriyamangalam Inchathotty Road and Nangelipady Cheruvattoor Paipra Road under Roads Section Kothamangalam	400000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:400000	RDDnMVA/2019-2020/RD/2019/3641 dated 15-06-2019 Rs:400000	04/AEE/2019-2020 dated 11-07-2019	Liju Paul	356765	302885	3 months	7/9/2019	10/8/2019			work in progress		
139	Kothamangalam	Name of Work:Premonsoon work 2019-2020 :Urgent works for cutting branches of trees leaning hazardously dangerously to road and grubbing the road sides in various roads under Roads section Kothamangalam	200000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:400000	RDDnMVA/2019-2020/RD/2019/3485 dated 15-06-2019 Rs:200000	01/AEE/2019-2020 dated 11-07-2019	Varghesekutty M. K.	177424/-	150456/-	3 months					work in progress		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
140	Kothamangalam	Name of Work:Premonsoon work 2019-20 :Urgent Patch repairs using bitumen emulsion to Chathamattom Ooramkuzhy Road ,Kuruppampady - Koottickal Road (Via Pallipady) ,Nellimattom - Pothukuzhy - Perumannoor LPS (Via) Arackakudy Kavala - Namboorikoopu - Oonnukal Road, Thrikariyur Nadukani Road and Irumalappady Puthuppady Road under Roads Section Kothamangalam	400000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:400000	RDDnMVA/2019-2020/RD/2019/3640 dated 15-06-2019 Rs:400000	03/AEE/2019-2020 dated 11-07-2019	Liju Paul	357124	301916	3 months	7/9/2019	10/8/2019			work in progress		
141	Kothamangalam	Name of Work:Premonsoon work 2019-2020 Urgent clearing choked cross drain and blocked culverts and removal of water stagnation in various roads under Kothamangalam Section	200000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:200000	RDDnMVA/2019-2020/RD/2019/3490 dated 15-06-2019 Rs:200000	02/AEE/2019-2020 dated 11-07-2019	Varghesekutty M. K.	178563/-	147850/-	3 months					work started		
142	Kothamangalam	Work Name:Premonsoon Work - 2019-20 Urgent Emulsion Patch repair to Various roads Under roads Section Pothanicadu	200000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:200000	RDDnMVA/2019-2020/RD/2019/3967 dated 27-06-2019 Rs:200000	08/AEE/2019-2020 dated 19-07-2019	Varghesekutty M. K.	178450/-	178450/-	3 months					work in progress		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
143	Kothamangalam	Work Name:Premonsoon work 2019-20 Urgent patch repairs using bitumen emulsion to Aluva Munnar Road ,Kothamangalam Bye pass Road ,Kothamangalam -Kottappady road ,MA College Thankalam road and Ramalloor- Pindimana Road under Roads Section Kothamangalam	500000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:500000	RDDnMVA/2019-2020/RD/2019/3384 dated 13-06-2019 Rs:500000	06/AEE/2019-2020 dated 19-07-2019	P. P. Ouseph	446374/-	446374/-	3 months					work in progress		
144	Kothamangalam	Work Name:Premonsoon work 2019-20 Urgent clearing of choked cross drain and blocked culverts and removal of water stagnation in various roads and cutting branches of Trees leaning hazardously dangerously to road and grubbing the road sides in various roads under Pothanicadu section .	200000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:200000	RDDnMVA/2019-2020/RD/2019/3931 dated 24-06-2019 Rs:200000	05/AEE/2019-2020 dated 19-07-2019	Eidhochan Kuriakose	178552/-	178552/-	3 months					work in progress		
145	Kothamangalam	Work Name:Premonsoon work 2019-20 Urgent Patch repairs using bitumen emulsion to Puthencruz - Allungal - Thalacodu road, Oonnukal - Thencodu road, Thalacodu - Mullaringadu road and various roads under roads section Pothanicadu section	300000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:300000	RddnMVA/2019-2020/RD/2019/3904 dated 24-06-2019 Rs:300000	07/AEE/2019-2020 dated 19-07-2019	Liju Paul	267584	267584	3 months					work in progress		

I.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agrt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remark
L46	Kothamangalam	Work Name:Premonsoon work 2019-20 Urgent Patch repairs using bitumen emulsion to Chathamattom-Ooramkuzhy road, Kozhippilly - Adivadu - Market road, Adivadu - Pallarimangalam road and various roads under roads section Pothanicadu section	300000	CE/Roads/TF/MVPA-1/2019-20 dated 29-05-2019 Rs:300000	RddnMVA/2019-2020/RD/2019/3928 dated 24-06-2019 Rs:300000	09/AEE/2019-2020 dated 19-07-2019	M. K. Muhammed	267584/-	267584/-	3 months					work in progress		
		Total	152029849														
FLOOD DAMAGE WORKS																	
1	Kothamangalam	Flood damage 2018-19 Improvements to Paipra Nellikuzhy Road Ch.3/700 to 9/600	24000000	G.O.(Rt.) No. 1978/2018/PWD Dated 22/12/2018 TVM Rs.24000000	ORDER No.KTMM/2018-2019/2018/11061 Dated :29-01-2019 Rs.24000000										re tendered no response		
2	Kothamangalam	Flood damage 2018-19 Improvements to Kothamangalam -Kottapady road ch 5/000 to 7/500, Nedumbassery Kodaikanal Road ch 35/000 to 36/000 and Nadodippalam-Mudiyara- Malippara -Vadakkubhagam Road ch 0/000 to 4/500	7600000	G.O.(Rt.) No. 978/2018/PWD Dated 22/12/2018 TVM Rs.7600000	RDER No.KTMM/2018-19/2018/10931 Dated:17-01-2019 Rs.7600000		Ashik P. Muhammed	7599448/-	7592095/-	3 Months					Work completed	100%	

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
3	Kothamangalam	Flood damage 2018-19 Improvements to Alumavu Kurur Road ch 0/000 to 4/000 and Ramalloor Pindimana Road Ch.0/000 to 1/000	8000000	G.O.(Rt.) No. 1978/2018/PWD Dated 22/12/2018 TVM Rs.8000000	ORDER No.KTMM/2018-2019/2018/10927 Dated :17-01-2019 Rs.8000000	140/EE/2018-19 Dtd. 26-02-2019	Nazeer P. Muhammed	7982579/-	7957820/-	3 Months	3/6/2019				Work completed	100%	
4	Kothamangalam	Flood damage 2018-19 Improvements to Kuruppampady - Koottickal Via Vavely Road Ch.8/000 to 11/000 Vadassery - Tholely - Uppukandom - Chelakkappilly Road Ch.0/000 to 1/500 .Cheladu-Malippara - Vettaampara Vaveli Road Ch.6/500 to 7/500,Punnekkadu -Paradu Road Ch.0/000 to 1/000 and Odakkaly -Naganchery RoadCh. 1/850 to 3/350	8000000	G.O.(Rt.) No. 1978/2018/PWD Dated 22/12/2018 TVM Rs.8000000	ORDER No.KTMM/2018-2019/2018/10925 Dated:22-01-2019 Rs.8000000	133/EE/2018-19 Dtd. 19-2-2019	Mathew Thomas	7942109/-	7826243/-	3 Months	2/20/2019				completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
5	Kothamangalam	Flood damage 2018-19 Improvements to Elavumparambu -Nadukani Road Ch 0/000 to 2/000. Nellimattom - Pothukuzhy - Perumanoor I.P.S (Via) Arackakudy Kavala - Namboorikoopu - Onnukal Road Ch 2/000 to 3/900 .S.N.D.P.Kavala-Kunjuthomman Road (Via) Nellimattom - Arackakudy Kavala - Perumanoor - Kondimattom Road Ch.4/000 to 6/000 .Veliachal-Ovunkal Road Ch.0/000 to 2/500 . Keerampara - Kalladu - Ayyappanmudy Tourist Centre Road Ch. 0/000 to 1/000 . Eruppungal -Chemmenkuth Malippara Road Ch 0/000 to 1/500 and Thrikkariyur - Nadukani Road Ch.1/500 to Ch.2/500	7500000	G.O.(Rt.) No. 1978/2018/PWD Dated 22/12/2018 TVM Rs.75000000	ORDER No.KTMM/2018-2019/2018/1105Dated:15-01-2019 Rs.7500000		Nazeer P. Muhammed	7485469/-	7560590/-	3 Months					Metal supply reported , shoulder strengthening work completed		

Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
6	Kothamangalam	Flood damage 2018-19 Improvements to Thrikariyur - Vadakubhagam Road 0/000 to 5/300. Thrikariyur- Vettilappara Kalangattukuzy - Road Ch.0/000 to 2/000. Thrikariyur Nellikuzhy Road Ch.0/000 to 1/500 . Chathamattom - Ooramkuzhi Road Ch 14/000 to 16/950 and Muvattupuzha - Panely Road Ch 16/450 to 18/000. Nagelippadi-cheruvattoor -Paipra Road (314 via) Ch.0/000 to 2/000. Societyppady - Canalppalam - Methalappady - Azhormolam -Kottachira Road Ch 0/000 to 2/000	7500000	G.O.(Rt.) No. 1978/2018/PWD Dated 22/12/2018 TVM Rs.75000000	ORDER No KTMM/2018-2019/2018/11090 Dated:16-01-2019 Rs.75000000		P. P. Aboobacker	7497758	7385127	3 Moths					metal supply completed, Tile work completed		
7	Kothamangalam	Flood damage 2018-19 Improvements to Kothamangalam Perumpankuth Road ch 23/000 to 26/000 . Neriyaamangalam Palamattom Road At Ch 0/800. Kuttampuzha - Urulanthanni Pinavoorkudy Road Ch 7/000 to 7/300 and 8/500 to 9/200	8700000	G.O.(Rt.) No. 1978/2018/PWD Dated 22/12/2018 TVM Rs.87000000	ORDER No KTMM/2018-2019/2018/11111 Dated:30-01-2019 Rs.87000000		P K Construction company	8661671/-	9299521/-	3 Months					construction of retaining wall in progress		


Sl.No.	LA Constituency	Name of Project	Estimate Amount	A.S. No. Date & Amount	T.S. No. Date & Amount	Agmt. No. & Date	Name of Contractor	Estimate P.A.C.	Agreed P.A.C.	Period of completion in months	Date of site handing over	Date of completion as per agreement	Extended date of completion	Actual DOC	Present Status of works	Physical Progress (%)	Remarks
8	Kothamangalam	Flood damage 2018-19 Improvement works to Kozhippilly-Adivadu-Market Road Pectikapady Jn to Adivad Jn Ch. 2/200 to 4/200 and Adivad Thekkekavala to Mavudy L.P. School Junction Ch.0/000 to 1/800	20000000	G.O.(Rt.) No. 1978/2018/PWD Dated 22/12/2018 TVM Rs.20000000	ORDER No.PTKD/2018-2019/2018/1066Dated:01-02-2019 Rs.20000000										Tender cancelled estimate submitted for new TS		
9	Kothamangalam	Flood damage 2018-19 Improvement works to Chathamattom-Ooramkuzhy RoadCh. 8/000 to 11/000, Kuthukuzhy-Pareekanni-Thencodu-Uppukuzhy road Ch: 0/000 to 13/900 .Thalacodu-Mullaringadu Road Ch: 0/000 to 6/000 Nellimattom-Kuramkulam-Valachira-Vellaramattom Road Ch 2/000 to 4/000 and Paimattom-Manikinar Road Ch: 0/000 to 2/000 Oomukal - Thencodu Road 0/000 to 2/000,Vazhakkulam-Kothamangalam RoadCh: 9/000 to 17/400 SNDP Kavala-Kunjithomman Road (Via) Nellimattom-Uppukulam-Arakkakudy Kavala Via Perumanoor-Kondimattam Road Ch: 0/000 to 2/900, Vellaramattom-Paimattom Road Ch: 0/000 to 1/600, and Varappetty-8th Mile-Kaniyamkudy Kadavu River Road Ch: 0/000 to 2/000	8700000	G.O.(Rt.) No. 1978/2018/PWD Dated 22/12/2018 TVM Rs.8700000	ORDER No.PTKD/2018-2019/2018/1110Dated:22-01-2019 Rs.8700000	132/EE/2018-19 Dated 19-02-2019	K Gopi	8699899	8411771	3 Months	2/26/2019				Work in progress	70%	
		Total	100000000														

കെട്ടിട വിഭാഗം

ക്രമ നം.	പ്രവൃത്തി	ഭരണാനുമതി തുക	പ്രവൃത്തിയുടെ നിലവിലെ സ്ഥിതി
1.	Construction of 1st floor & 2nd floor of PWD, Rest house Neriamangalam at PWD Engineers Training Centre Compound-Phase III Balance work	435 ലക്ഷം	പ്രവൃത്തികൾ എഗ്രിമെന്റ് പ്രകാരം നടന്നു വരുന്നു.
2.	Construction of new building for Government U.P School Thattekkad, Kothamangalam	344 ലക്ഷം	പ്രവൃത്തികൾ എഗ്രിമെന്റ് പ്രകാരം നടന്നു വരുന്നു.
3.	Construction of new building for GVHS, Mathirappilly		പ്രവൃത്തിയുടെ സാങ്കേതികാനുമതി എസ്റ്റിമേറ്റിന്റെ പരിശോധന നടന്നു വരുന്നു.
4.	Construction of building for new Academic block GPTC Chelad	500 ലക്ഷം	ടെണ്ടർ നടപടികൾ പൂർത്തിയായി, Agreement നുള്ള നടപടികൾ നടന്നു വരുന്നു.

പാലം വിഭാഗം

ക്രമ നം.	പ്രവൃത്തി	ഭരണാനുമതി തുക	പ്രവൃത്തിയുടെ നിലവിലെ സ്ഥിതി
1.	മണികണ്ഠൻചാൽ പാലം പുനർ നിർമ്മാണത്തിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തികൾ	7,40,000/-	പുനർ നിർമ്മാണത്തിന്റെ ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തികൾക്കായി ഫോറസ്റ്റ് ഓഫീസിൽ നിന്നും അനുമതി ലഭിക്കേണ്ടതുണ്ട്.
2.	കട്ടമ്പുഴ ടൗൺ പാലത്തിന്റെ അറ്റകുറ്റപ്പണികൾ	5,00,000/-	ടെണ്ടർ ആരംഭിച്ചതില്ലാത്തതിനാൽ കൊട്ടേഷൻ വഴി പ്രവൃത്തി ആരംഭിക്കുന്നതിനുള്ള നടപടികൾ സ്വീകരിച്ചു വരുന്നു.
3.	പള്ളിയത്ത് കടവ് പാലം നിർമ്മാണത്തിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തികൾ	3,20,000/-	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്.
4.	അടിവാട്ടുപാലം നിർമ്മാണത്തിനുള്ള ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തികൾ	1,30,000/-	ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്.
5.	കോതമംഗലം & പിറവം നിയോജകമണ്ഡലത്തിന്റെ കീഴിൽ വരുന്ന പാലങ്ങൾ	25,00,000/-	ടെണ്ടർ നടപടികൾ സ്വീകരിച്ചു വരുന്നു.


സെക്ഷൻ ഓഫീസർ