

പതിനാലാം കേരള നിയമസഭ
പതിനെട്ടാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1121

06.02.2020 ൽ മറുപടിക്ക്

ദേശീയപാത നാല് വരിയാക്കുന്നതിന്റെ പ്രവർത്തന പുരോഗതി

ചോദ്യം

ശ്രീമതി യു. പ്രതിഭ


- (എ) റോഡുകളുടെ വികസനത്തിന്റെ ഭാഗമായി ദേശീയപാത നാല് വരിയാക്കുന്നതിന്റെ പ്രവർത്തന പുരോഗതി വിശദീകരിക്കാമോ;
- (ബി) ഇത്തരമുള്ള ബന്ധപ്പെട്ട ദേശീയപാത കടന്നുപോകുന്ന കായംകുളം മണ്ഡലത്തിലെ വിവിധ ഭാഗങ്ങളിലെ ഐ ഓവർ അടക്കമുള്ള നിർമ്മാണ പ്രവർത്തനങ്ങൾ ഏതൊക്കെയാണ് എന്ന് വിശദമാക്കാമോ?

മറുപടി

ശ്രീ.ജി.സുധാകരൻ

(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പു മന്ത്രി)

- (എ) ഭൂമിയേറ്റെടുക്കൽ നടപടികൾ നല്ല രീതിയിൽ മുന്നോട്ട് പോകുന്നുണ്ട്. ദേശീയപാത നാല് വരിയാക്കുന്നതിന്റെ നിലവിലെ സ്ഥിതി അനുബന്ധമായി ചേർക്കുന്നു.
- (ബി) ദേശീയപാത നാല് വരിയാക്കുന്നതിന്റെ വിശദമായ പദ്ധതി രേഖ(DPR) പൂർത്തിയായി വരുന്നു. വിശദമായ പദ്ധതി രേഖ(DPR) പൂർത്തിയായാലേ നിർമ്മാണ പ്രവർത്തനങ്ങൾ സംബന്ധിച്ച വിശദവിവരങ്ങൾ നൽകാനാവൂ


സെക്ഷൻ ഓഫീസർ

1. 02/02/2020

Annexure - A UNQ -1121							
Sr. No.	Corridor/ UPC	Name of Project	Length (km)	Land Acquisition Cost	Civil Construction cost (in cr.)	Target for Award	Present Status
1	Mumbai - Kanyakumari/ BP/00402/05/01/P/U	Thalapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17)	39.00	683.09	1280.48	Mar 2020	Under bidding. The last date of bid submission is on 05.02.2020. SFC proposal was resubmitted to Ministry.
2	Mumbai - Kanyakumari/ BP/00402/06/01/P/U	Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH-17)	37.27	509.52	1245.5	Mar 2020	Under bidding. The last date of bid submission is on 05.02.2020. SFC proposal was resubmitted to Ministry.
3.	Mumbai - Kanyakumari/ BP/00402/08/01/D/U	Perole (Neleshwaram town) to Thalipparamba Km 96.450 to Km. 137.900 NH 66 (Old NH-17)	40.11	1496.66	1609.40	Mar 2020	Under bidding. The last date of bid submission is on 17.02.2020.
4.	Mumbai - Kanyakumari/ BP/00402/09/01/D/U	Thalipparamba to Muzhapilangad Km 137.900 to Km. 170.600 NH 66)	30.300	1234.8	1767.44	Mar 2020	Under bidding. The last date of bid submission is on 17.02.2020.

5.	Mumbai - Kanyakumari/ BP/00402/11/01/P/U	4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 NH-66) (Old NH-17)	40.80	1815.86	1276.24	Mar 2021	LA Committee approval obtained. Final DPR under preparation by M/s AECOM.
6.	Mumbai - Kanyakumari/ BP/00402/11/02/P/U	Construction of four lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway with Service Road (Old NH-17)	2.10	128.83	72.15	Mar 2020	Under Bidding. The last date of bid submission is on 18.02.2020.
7.	Mumbai - Kanyakumari/ BP/00402/13/01/D/U	Ramanattukara to Kuttippuram from 258.800 to 318.000 of NH-66 (Old NH-17)	53.14	2567.09	2462.59	Mar 2022	
8.	Mumbai - Kanyakumari/ BP/00402/14/01/D/U	4 laning of Kuttippuram - Kappirikkad from Km 318.000 to Km 349.190 of 66 (Old NH-17 & 47)	23.85	797.3	938.52	Mar 2022	LA Committee approval obtained. Draft DPR submitted by M/s Feedback Infra Pvt. Ltd.
9.	Mumbai - Kanyakumari BP/00402/15/01/D/U	4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of 66 (Old NH-17 & 47)	89.00	6106.98	3805.61	Mar 2022	Final DPR under preparation.

10	Mumbai - Kanyakumari/ RP/00402/07/01/D/U	4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47)	37.90	1412.94	1385.42	Mar 2021	LA Committee approval obtained. Final Feasibility Report submitted. Draft DPR under preparation by M/s SMEC International Pty. Ltd., Haryana
11.	Mumbai - Kanyakumari/ BP/00402/18/01/D/U	4 laning of Paravoor Km. 417.000- Kottankulangara Km. 454.500 of NH-66 (Old NH-47)	37.50	1640.07	1285.65	Mar 2021	
12.	Mumbai - Kanyakumari/ BP/00402/27/02/D/U	4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47)	31.50	1640.07	1061.81	Mar 2021	
13.	Mumbai - Kanyakumari/ BP/00402/27/03/D/U	4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47)	31.25	1409.68	1118.78	Mar 2021	
14.	Mumbai - Kanyakumari/ BP/00402/27/04/D/U	Kadambattukonam Km. 517.800 - Kazhakuttamjn Km. 547.320 of NH-66 (Old NH-47)	29.83	2584.5	1008.04	Mar 2021	
Total			523.54	24027.39	20317.63	-	

Dr. V. S. Srinivasan

V. Srinivasulu

Annexure - A UNQ -1121							
Sr. No.	Corridor/UPC	Name of Project	Length (km)	Land Acquisition Cost	Civil Construction cost (in cr.)	Target for Award	Present Status
1	Mumbai - Kanyakumari/ BP/00402/05/01/P/U	Thalapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17)	39.00	683.09	1280.48	Mar 2020	Under bidding. The last date of bid submission is on 05.02.2020. SFC proposal was resubmitted to Ministry.
2	Mumbai - Kanyakumari/ BP/00402/06/01/P/U	Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH- 17)	37.27	509.52	1245.5	Mar 2020	Under bidding. The last date of bid submission is on 05.02.2020. SFC proposal was resubmitted to Ministry.
3.	Mumbai - Kanyakumari/ BP/00402/08/01/D/U	Perole (Neleshwaram town) to Thalipparamba Km 96.450 to Km. 137.900 NH 66 (Old NH- 17)	40.11	1496.66	1609.40	Mar 2020	Under bidding. The last date of bid submission is on 17.02.2020.
4	Mumbai - Kanyakumari/ BP/00402/09/01/D/U	Thalipparamba to Muzhapilangad Km 137.900 to Km. 170.600 NH 66)	30.300	1234.8	1767.44	Mar 2020	Under bidding. The last date of bid submission is on 17.02.2020.

5.	Mumbai - Kanyakumari/ BP/00402/11/01/P/U	4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 NH-66) (Old NH-17)	40.80	1815.86	1276.24	Mar 2021	LA Committee approval obtained. Final DPR under preparation by M/s AECOM.
6.	Mumbai - Kanyakumari/ BP/00402/11/02/P/U	Construction of four lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway with Service Road (Old NH-17)	2.10	128.83	72.15	Mar 2020	Under Bidding. The last date of bid submission is on 18.02.2020.
7.	Mumbai - Kanyakumari/ BP/00402/13/01/D/U	Ramanattukara to Kuttippuram from 258.800 to 318.000 of NH-66 (Old NH-17)	53.14	2567.09	2462.59	Mar 2022	
8.	Mumbai - Kanyakumari/ BP/00402/14/01/D/U	4 laning of Kuttippuram - Kappirikkad from Km 318.000 to Km 349.190 of 66 (Old NH-17 & 47)	23.85	797.3	938.52	Mar 2022	LA Committee approval obtained. Draft DPR submitted by M/s Feedback Infra Pvt. Ltd.
9.	Mumbai - Kanyakumari/ BP/00402/15/01/D/U	4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of 66 (Old NH-17 & 47)	89.00	6106.98	3805.61	Mar 2022	Final DPR under preparation.

10	Mumbai - Kanyakumari/ BP/00402/07/01/D/U	4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47)	37.90	1412.94	1385.42	Mar 2021	LA Committee approval obtained. Final Feasibility Report submitted. Draft DPR under preparation by M/s SMEC International Pty. Ltd., Haryana
11.	Mumbai - Kanyakumari/ BP/00402/18/01/D/U	4 laning of Paravoor Km. 417.000- Kottankulangara Km. 454.500 of NH-66 (Old NH-47)	37.50	1640.07	1285.65	Mar 2021	
12.	Mumbai - Kanyakumari/ BP/00402/27/02/D/U	4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47)	31.50	1640.07	1061.81	Mar 2021	
13.	Mumbai - Kanyakumari/ BP/00402/27/03/D/U	4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47)	31.25	1409.68	1118.78	Mar 2021	
14.	Mumbai - Kanyakumari/ BP/00402/27/04/D/U	Kadambattukonam Km. 517.800 - Kazhakuttam]n Km. 547.320 of NH-66 (Old NH-47)	29.83	2584.5	1008.04	Mar 2021	
Total			523.54	24027.39	20317.63	-	-



മുഖ്യമന്ത്രിയുടെ
സഹായക ഓഫീസർ

13000021000-11

Project-wise LA Details

Sl. No.	PIU Name	Project	NH No	Length (in km)	NHDP/Bharatmala	Date of Award	Total Land required (in Hec)	Land already in Possession	Total additional land to be acquired (Hec)	Cumulative progress upto December 2019				Pending LA works (in Hec)				% of Total Land in Possession	Status of project/ land acquisition			
										3A (Hec)	3D (Hec)	3C (Hec)	Possession (Hec)	3A (Hec)	3D (Hec)	3C (Hec)	Possession (Hec)					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20			
Kerala										2589.642	1434.496	1155.146	1035.179	809.687	235.534	122.144	119.966	345.459	919.612	1031.002	60.11%	
1	KCHD, COE	Package I - Section I - Widening of 4-lane Arakkal border Thrippappad to Chengalgaon Km 17.200 to Km. 57.200 to De Ch. 17.200 to De Ch. 56.200	66	39.000	Converting into Bharatmala Scheme from NHDP		175.5000	139.6416	35.8584	35.6584	35.6584	21.5516	12.4529	0.0000	0.0000	14.1068	23.2055	86.78%	100% 3D Completed 3C in progress			
2		Package I - Section II - Widening of Chengalgaon to Nellikshyam Town Railway Gate (Km. 57.200 to Km. 95.500) De. Ch. 56.200 to De. Ch. 94.484		57.268		167.2060	126.9257	40.2803	40.2803	40.2803	20.4018	13.5351	0.0000	0.0000	20.3785	22.2652	83.75%	100% 3D Completed 3C in progress				
3		Construction of 4-lane ROE near Nellikshyam Town (Palakkad Railway Gate) from Km. 93.468 (Existing Km. 95.500) to Km. 54.249 (Existing Km. 96.450)		0.780		3.5100	2.2576	0.7524	0.7524	0.7524	0.7524	0.7524	0.7524	0.7524	0.7524	0.0000	0.0000	0.0000	0.0000	100.00%	Work Commenced on 13.05.2018	
4		Package II - Section I - Widening of Perle Chuvu to Thaliparamba (Km. 15.7.300)		40.110		181.5650	74.8311	106.6349	106.6349	100.9444	25.5873	16.3892	0.0000	5.6905	81.0475	88.2457	51.40%	Additional 3A for an extent of 5.6905 Ha published in the CGMAI on 23.10.2019. Balance 3A proposal for 2326.4 Ha and 3D proposal for 1.5895 Ha submitted to CGMAI on 23.10.2019 & 22.11.2019 respectively.				
5		Package III - Section II - Widening of Thaliparamba Km. 17.400 to Marupinagadu Stage - Thiruvananthapuram Bypass Km. 17.0.000		29.048		135.9450	20.9312	115.0133	113.8069	104.6587	39.3385	36.7292	1.0064	10.3546	75.6748	76.2931	42.41%					
6		Package III - Thiruvananthapuram Bypass (Km. 17.0.000 to 188.000) (De. Ch. 17.0.000 to De. Ch. 188.200)		18.600		82.8046	49.7686	33.0360	37.0550	37.0550	37.0550	37.0550	0.0000	0.0000	0.0000	0.0000	100.00%	Work in Progress				
7		Package IV - Widening of Achiyar to (Km. 188.000 to Vengaloor Km. 230.000)		40.800		183.6000	73.309	108.2908	108.2908	100.5663	11.9738	2.471	0.0000	7.7445	96.3172	105.8136	42.36%	3D proposal for 7.7445 Ha submitted to CGMAI on 02.12.2015				
8		Construction of four-lane Minor Bridge across Kallangal at Km 203.150. Major Bridge proposed at Km 206.895 & minor works like 4-lane Med.		2.100		9.4500	5.1521	4.2928	4.2928	4.2928	1.1555	0.0000	0.0000	0.0450	3.1373	4.2928	54.57%	3D proposal for 0.045 Ha submitted to CGMAI on 02.12.2015				
9		Widening of Kozhikode Bypass from Vengaloor to Ramnakkuzhara (Km. 230.000 to Km. 259.800)		28.800		127.8000	127.0331	0.7669	0.7669	0.7669	0.7669	0.7669	0.0000	0.0000	0.0000	0.0000	100.00%	Agreement Signed on 28.04.2016				
10		Widening of Ramnakkuzhara to Kollappuram of NH 17 (New 0.000 to 0.000 Km. 259.800 to Km. 318.000) De. Ch. 259.800 to De. Ch. 318.000		58.150		234.0000	65.0000	169.0000	167.0000	115.0000	52.0000	0.0000	0.0000	12.0000	115.0000	182.0000	28.33%	3D about 50% done. Balance LA activities under progress. An area of about 41.9855 Ha has to be devalued.				
11		Widening of Kollappuram to Thiruvananthapuram (Km. 318.000 to Km. 349.000) De. Ch. 318.000 to De. Ch. 349.000		30.800		103.0000	64.0000	39.0000	39.0000	39.0000	23.0000	0.0000	0.0000	8.0000	14.0000	19.0000	62.14%	Extent of 80% work has been completed. Balance LA activities under progress.				
12		Widening of Kollappuram to Thiruvananthapuram (Km. 349.000 to Km. 379.000) De. Ch. 349.000 to De. Ch. 379.000		29.610		423.000	163.000	260.0000	166.000	166.000	0.000	0.000	27.000	94.0000	240.000	240.0000	43.26%	Thiruvananthapuram District SA notified. 146 Ha of 3D notified. Balance LA activities under progress. Ernakulam District SA				
13	KCHD, COE	Widening of Kollappuram to Thiruvananthapuram (Km. 379.000 to Km. 409.000) De. Ch. 379.000 to De. Ch. 409.000	30.000	170.150	124.700	45.450	22.225	12.240	0.000	0.000	7.980	24.500	46.800	46.8000	72.36%							
14		Widening of Kollappuram to Thiruvananthapuram (Km. 409.000 to Km. 439.000) De. Ch. 409.000 to De. Ch. 439.000	30.000	166.750	111.000	55.750	28.780	22.080	0.000	0.000	1.470	31.940	36.750	36.7500	66.67%	Balance 3A notification placed in Bharatmala Portal						
15		Widening of Kollappuram to Thiruvananthapuram (Km. 439.000 to Km. 469.000) De. Ch. 439.000 to De. Ch. 469.000	30.000	141.250	96.500	44.750	40.240	4.510	0.000	0.000	0.000	61.494	42.250	42.2500	66.67%							
16		Widening of Kollappuram to Thiruvananthapuram (Km. 469.000 to Km. 499.000) De. Ch. 469.000 to De. Ch. 499.000	30.000	143.100	110.50	32.600	32.950	1.000	0.000	0.000	0.000	37.950	22.500	22.5000	76.97%	3C already completed 3D survey in progress						
17		Widening of Kollappuram to Thiruvananthapuram (Km. 499.000 to Km. 529.000) De. Ch. 499.000 to De. Ch. 529.000	30.000	158.600	61.960	96.640	93.400	1.240	0.000	0.000	0.000	0.000	26.600	26.6000	44.20%	3A Lapsed on 07.06.2019 as Competent Authority had directed PCRA to proceed with the LA acquisition in respect of						

[Handwritten signatures and notes]