

പതിനാലാം കേരള നിയമസഭ
പത്തൊൻപതാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.2687

13.03.2020 ൽ മറുപടിക്ക്

തൃപ്പൂണിത്തുറ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗം പ്രവൃത്തികൾ

ചോദ്യം

ശ്രീ.എം. സ്വരാജ്

മറുപടി

ശ്രീ.ജി.സുധാകരൻ

**(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പു മന്ത്രി)**

ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം തൃപ്പൂണിത്തുറ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗം മുഖേന എന്തെല്ലാം പ്രവൃത്തികൾ നടപ്പിലാക്കി എന്നും എന്തെല്ലാം പ്രവൃത്തികൾ നടത്തിവരുന്നു എന്നും എന്തെല്ലാം പ്രവൃത്തികൾ ആരംഭിക്കുന്നതിനായുള്ള നടപടികളിലാണെന്നുമുള്ള വിവരം വിശദാംശ സഹിതം വർഷം തിരിച്ച് കെട്ടിട വിഭാഗം/സ്പെഷ്യൽ ബിൽഡിംഗ്സ് എന്നിങ്ങനെ വേർതിരിച്ച് അറിയിക്കുമോ?

ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം തൃപ്പൂണിത്തുറ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗം മുഖേന നടപ്പിലാക്കിയതും നടത്തിവരുന്നതും ആരംഭിക്കാനിരിക്കുന്നതുമായ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ വർഷം തിരിച്ച് കെട്ടിട വിഭാഗം/സ്പെഷ്യൽ ബിൽഡിംഗ്സ് എന്നിങ്ങനെ വേർതിരിച്ച് അനുബന്ധമായി ചേർക്കുന്നു.

8


സെക്ഷൻ ഓഫീസർ

| THRIPUNITHURA ASSEMBLY CONSTITUENCY | | | | |
|--|--|---------|---|---|
| Sl. No. | Name of work | Amount | AS No. | Present stage |
| BUILDINGS SUB DIVISION ERNAKULAM & MEDICAL COLLEGE SUB DIVISION | | | | |
| WORKS COMPLETED | | | | |
| 2015-16 | | | | |
| 1 | Construction of new block for PWD Rest House, Thripunithura, Ernakulam. | 91L | GO(RT)no.342/16/PWD dt. Tvm 12.02.16 for Rs. 91 L | Construction Work completed. Furniture to be arranged. |
| 2016-17 | | | | |
| 1 | Govt. Ayurveda College, Tripunitura- Constn. Of RMO Quarters | 25L | G1/3584/2016/DAME(2) dated 25.08.2016(Sl.No.2) for Rs.25 L | Work completed. Balance estimate for finishing works submitted to client dept for approval. |
| 2 | Govt. Ayurveda College, Tripunitura- Constn. Of Superintendent quarters | 25L | G1/3584/2016/DAME(2) dated 25.08.2016(Sl.No.3) for Rs.25 L | Work completed. Balance estimate for finishing works submitted to client dept for approval. |
| 2017-18 | | | | |
| 1 | LAC ADS 16-17 Construction of New Building for Junior Basic School, Kandanad, Udayamperoor | 60L | GO(RT)no.3146/17/GEdn dt. Tvm 13.09.17 for Rs. 60 L | Work completed. |
| 2 | LAC ADS 2016-17 - Construction of immunisation complex at Taluk Hospital PALLURUTHY | 40L | RD5-1368/17 dtd 15.02.18 | Work completed on 18.07.19 |
| 2018-19 | | | | |
| 1 | Plan Fund 2017-18 - Repainting of Govt. Ayurveda College Hospital building | 7500000 | GO(Rt)No.328/2018/Ayush dtd 8.06.2018 | Work completed |
| WORKS ONGOING | | | | |
| 2016-17 | | | | |
| 1 | Govt. Ayurveda College, Tripunitura- Constn. Of Quarters for class 3 employees (1st phase) | 100L | G1/3584/2016/DAME(2) dated 25.08.2016(Sl.No.4) for Rs.100 L | work in progress, 80% |
| 2017-18 | | | | |
| 1 | LAC ADS 2016-17 - Building for Taluk Hospital Thrrippunithura | 50L | GO(Rt)No1943/2017/H&FW D dt.12/07/17 for Rs.50 L | work in progress |
| 2 | Construction of new building for GLPS Udayethum Vathukkal, Panangad | 100L | GO(RT)No. 911/18/Gedn dt. 01.03.18 for Rs. 100 L | work started |

| | | | | |
|----------------------------|---|------|--|---|
| 3 | Construction of new building for KMUP School Erroor, Ernakulam | 100L | GO(RT)No. 911/18/Gedn dt. 01.03.18 for Rs. 100 L | work in progress |
| 2018-19 | | | | |
| 1 | Annual Plan 2018-19 - Construction of School Building for GVHSS, Maradu, Ernakulam | 70L | GO (Rt) No.2781/2018/G1.Edn Dated:23-07-2018 70L | work in progress |
| 2 | MLA - ADS - 2017-18 -Construction of Hospital Sub Centre at Maradu Thrippunithura Constituency Ward .20 | 40L | RD. 5- 1785/2018 Dated:22-12-2018 40L | Foundation work completed, column work in progress. |
| WORKS TO BE STARTED | | | | |
| 2014-15 | | | | |
| 1 | Govt Ayurveda College, Thrippunithura - Construction of Pharmacy Building | 300L | GO(Rt)No.2630/2014/H&F WD/TVM/ dtd 04.08.14 for Rs.300 L | agreement executed. mix design done |
| 2015-16 | | | | |
| 1 | Govt. Ayurveda College, Thripunithura- Construction of Academic block 1st phase. | 229L | GO(Rt)No.1862/2015/H&F WD/TVM/ dtd 19.06.15 for Rs.229 L | Rs15crores is required for the project as per the requirements of client Dept. Proposal for 15crores submitted |
| 2 | Hedn- Construction of Stadium, Stage and Ground for Govt. Arts and Science College, Thripunithura. | 150L | GO(RT)No. 1186/15/Hedn dt. 26.05.15 for Rs. 150 L | Estimate submitted for revalidating the AS. |
| 2016-17 | | | | |
| 1 | Govt.Ayurveda College,Tripunitura.Academic Block - 2 nd Phase | 100L | G1- 3584/2016/DAME2/TVM/ dtd 25.08.16 for Rs.100 L | Rs15crores is required for the project as per the requirements of client Dept. Proposal for 15crores submitted |
| 2017-18 | | | | |
| 1 | Govt. Ayurveda College, Thripunithura- Construction of Academic block 3rd phase. | 70L | GO(Rt)No.256/2017/H&FW D/TVM/ dtd 01.06.17 for Rs.70 L | |
| 2 | Construction of Panchakarma Block in Ayurveda College, Tripunithura | 200L | GO(Rt)256/2017/ayush dated01.06.2017 for Rs.200L | estimate prepared including Yoga centres as per request of client dept and submitted. 6.5 crores is needed upto GF. |
| | | | | |

| | | | | |
|----------------------------|---|-------|---|--|
| 2018-19 | | | | |
| 1 | DPI- Construction of new building for Govt. High School Edakochi in Thripunithura | 100L | GO(Rt)2975/18/Gedn dtd 03.08..2018 for Rs.100 L | Single tender approval received from SE. Clear site to be obtained. |
| 2 | Construction of school building for Govt. Junior Basic School , Poothotta, Ernakulam | 100L | GO(RT)No. 4262/19/Gedn dt. 16/10/19 for Rs. 100 L | Selection Notice issued |
| 3 | Annual Plan 2019-20 Construction of School Building of Govt. Sanskrit High school Thripunithura Ernakulam | 100L | GO(RT)No. 4303/19/Gedn dt. 19/10/19 for Rs. 100 L | Ts Estimate under scrutiny |
| SPECIAL BUILDINGS | | | | |
| ONGOING | | | | |
| 2016-17 | | | | |
| 1 | Construction of Hostel Building for Girls at Govt. Sanskrit College, Thripunithura | 200L | G O (Rt) No 3559/2016/H.Edn dated 30.12.2016 for Rs.20000000.00 | work in progress |
| WORKS TO BE STARTED | | | | |
| 2012-13 | | | | |
| 1 | Construction of a building for Ladies Hostel Govt College at Thripunithura | 200 L | GO(Rt)No356/2013/Hedn dated 14/03/2013 for 200L | Site not received. In the meeting of Higher education dept , Secretary given direction to take up the project as per the new master plan. Steps are taking to revalidate the AS. |
| 2015-16 | | | | |
| 1 | Construction of a new building for Govt. ITI Maradu | 399L | GO(Rt)No914/2015/LBR dt 08.07.2015 for Rs.399L | work tendered at SE office clubbing another AS amount of 540Lakhs. |
| 2018-19 | | | | |
| 1 | Construction of Ladies Hostel for RLV College Tripunithura | 300L | GO(Rt)1104/18/Hedn dtd 01.06.2018 for Rs.300 L | As per the Structural design of foundation, the AS amount is required for foundation itself. Hence estimate prepared for revised AS. |

| | | | | |
|---------|--|------|--|--|
| 2 | Construction of a new building for Govt. ITI Maradu-phase II | 540L | GO(Rt)No107/2019/LBR dt 25.01.2019 for Rs.540L | work tendered at SE office clubbing another AS amount of 399 Lakhs as mentioned above. |
| 2019-20 | | | | |
| 1 | Construction of Hostel Building for Girls at Govt. Sanskrit College, Thripunithura Phase- II | 270L | GO(Rt)No1670/2019/HEDN dt for Rs.270L | TS Estimate prepared. |



സെക്ഷൻ ഓഫീസർ

